

Cummulative PMAY-G Progress Report as on 25.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			24.02.2021	25.02.2021	Achievement	Remaining	24.02.2021	25.02.2021	Achievement	Remaining	24.02.2021	25.02.2021	Achievement	Remaining
1	THANE	6928	6680	6684	4	244	6604	6604	0	324	5739	5741	2	1187
2	PALGHAR	26178	25764	25764	0	414	25401	25401	0	777	21565	21572	7	4606
3	SINDHUDURG	4219	3627	3627	0	592	3576	3580	4	639	2590	2594	4	1625
4	RAIGAD	8518	7683	7683	0	835	7519	7530	11	988	6011	6013	2	2505
5	RATNAGIRI	7602	6629	6629	0	973	5775	5781	6	1821	3928	3929	1	3673
	KONKAN DIV	53445	50383	50387	4	3058	48875	48896	21	4549	39833	39849	16	13596
6	AURANGABAD	22159	22068	22068	0	91	20216	20272	56	1887	11228	11244	16	10915
7	PARBHANI	7155	6731	6731	0	424	6461	6462	1	693	4008	4010	2	3145
8	OSMANABAD	6183	5295	5295	0	888	5085	5088	3	1095	3345	3366	21	2817
9	BEED	19720	18135	18135	0	1585	16227	16276	49	3444	9170	9178	8	10542
10	LATUR	10968	9245	9245	0	1723	8599	8611	12	2357	6480	6481	1	4487
11	HINGOLI	11258	9079	9084	5	2174	8730	8769	39	2489	6388	6402	14	4856
12	JALNA	13375	11003	11028	25	2347	9927	9932	5	3443	6144	6144	0	7231
13	NANDED	50269	44392	44395	3	5874	37531	38052	521	12217	18879	18881	2	31388
	AURANGABAD DIV	141087	125948	125981	33	15106	112776	113462	686	27625	65642	65706	64	75381
14	KOLHAPUR	15379	13078	13078	0	2301	12535	12542	7	2837	8106	8113	7	7266
15	SATARA	13837	11211	11196	-15	2641	9518	9531	13	4306	6523	6525	2	7312
16	SANGLI	20881	15382	15438	56	5443	13509	13873	364	7008	9015	9015	0	11866
17	PUNE	21193	14705	14706	1	6487	13027	13248	221	7945	9059	9062	3	12131
18	SOLAPUR	47494	36036	36007	-29	11487	31770	31909	139	15585	19291	19292	1	28202
	PUNE DIV	118784	90412	90425	13	28359	80359	81103	744	37681	51994	52007	13	66777
19	DHULE	48548	46391	46400	9	2148	45347	45446	99	3102	32191	32202	11	16346
20	NASHIK	71063	68350	68376	26	2687	67238	67254	16	3809	50384	50421	37	20642
21	NANDURBAR	105856	99225	99225	0	6631	94361	94499	138	11357	66645	66723	78	39133
22	AHMEDNAGAR	49825	41387	41389	2	8436	40292	40355	63	9470	22571	22636	65	27189
23	JALGAON	72125	53429	53441	12	18684	47653	47880	227	24245	30035	30079	44	42046
24	NASHIK DIV	347417	308782	308831	49	38586	294891	295434	543	51983	201826	202061	235	145356
	GADCHIROLI	22983	21614	21614	0	1369	20257	20271	14	2712	11865	11914	49	11069
25	CHANDRAPUR	31557	28076	28071	-5	3486	26997	26999	2	4558	16177	16185	8	15372
26	WARDHA	17452	13001	13001	0	4451	12391	12436	45	5016	7894	7902	8	9550
27	GONDIA	92555	84635	84679	44	7876	75748	76042	294	16513	26902	26945	43	65610
28	NAGPUR	44748	33434	33438	4	11310	26342	26354	12	18394	15431	15451	20	29297
29	BHANDARA	62100	49129	49130	1	12970	42823	43116	293	18984	21527	21557	30	40543
	NAGPUR DIV	271395	229889	229933	44	41462	204558	205218	660	66177	99796	99954	158	171441
30	WASHIM	10802	8627	8627	0	2175	7468	7514	46	3288	5350	5350	0	5452
31	YAVATMAL	40666	38097	38101	4	2565	30587	30690	103	9976	20280	20297	17	20369
32	BULDHANA	29653	23233	23233	0	6420	21404	21623	219	8030	14733	14751	18	14902
33	AKOLA	46183	37204	37204	0	8979	34505	34617	112	11566	20505	20530	25	25653
34	AMRAVATI	92731	63033	63067	34	29664	57934	57978	44	34753	39332	39369	37	53362
	AMRAVATI DIV	220035	170194	170232	38	49803	151898	152422	524	67613	100200	100297	97	119738
	Total	1152163	975608	975789	181	176374	893357	896535	3178	255628	559291	559874	583	592289

State Scheme Report Cumulative as on 25-02-2021														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			24-02-2021	25-02-2021	Achievement	Remaining Sanction	24-02-2021	25-02-2021	Achievement	Yet to give 1st Inst	24-02-2021	25-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5821	5821	0	43	4686	4686	0	1178
2	THANE	3500	3490	3490	0	10	3432	3436	4	64	2802	2809	7	691
3	SINDHUDURG	1851	1834	1834	0	17	1803	1803	0	48	1481	1481	0	370
4	RAIGAD	3830	3811	3812	1	18	3732	3732	0	98	3072	3075	3	755
5	PALGHAR	6415	6267	6267	0	148	5831	5832	1	583	4109	4112	3	2303
6	KONKAN DIV	21460	21263	21264	1	196	20619	20624	5	836	16150	16163	13	5297
7	SATARA	9559	9526	9526	0	33	9235	9235	0	324	6843	6843	0	2716
8	KOLHAPUR	10919	10838	10838	0	81	10410	10429	19	490	7954	7957	3	2962
9	SOLAPUR	15433	15219	15219	0	214	14480	14492	12	941	11230	11231	1	4202
10	PUNE	10457	9836	9865	29	592	8829	8840	11	1617	6494	6495	1	3962
11	SANGLI	7082	6429	6429	0	653	5850	5856	6	1226	4650	4652	2	2430
12	PUNE DIV	53450	51848	51877	29	1573	48804	48852	48	4598	37171	37178	7	16272
13	WASHIM	7712	7698	7698	0	14	6385	6527	142	1185	4046	4048	2	3664
14	BULDHANA	12190	12057	12057	0	133	11318	11340	22	850	7812	7816	4	4374
15	YAVATMAL	19265	19062	19062	0	203	17423	17434	11	1831	10427	10454	27	8811
16	AMRAVATI	14486	13949	13949	0	537	12683	12732	49	1754	8459	8462	3	6024
17	AKOLA	14198	13397	13397	0	801	12051	12058	7	2140	6418	6429	11	7769
18	AMRAVATI DIV	67851	66163	66163	0	1688	59860	60091	231	7760	37162	37209	47	30642
19	DHULE	12351	12190	12191	1	160	11916	11918	2	433	8494	8501	7	3850
20	NANDURBAR	10307	9875	9875	0	432	9658	9658	0	649	6496	6497	1	3810
21	NASHIK	19111	18582	18582	0	529	17377	17386	9	1725	9648	9659	11	9452
22	JALGAON	17383	16646	16640	-6	743	13897	13930	33	3453	9474	9487	13	7896
23	AHMEDNAGAR	30450	28340	28384	44	2066	27254	27269	15	3181	16916	16959	43	13491
24	NASHIK DIV	89602	85633	85672	39	3930	80102	80161	59	9441	51028	51103	75	38499
25	WARDHA	8310	8303	8303	0	7	7975	7975	0	335	5219	5223	4	3087
26	NAGPUR	9482	9136	9136	0	346	8701	8706	5	776	6753	6756	3	2726
27	BHANDARA	15386	14477	14477	0	909	13427	13465	38	1921	7588	7600	12	7786
28	GADCHIROLI	11477	10525	10543	18	934	9622	9624	2	1853	5829	5840	11	5637
29	GONDIA	13480	9396	9396	0	4084	8920	8943	23	4537	5424	5428	4	8052
30	CHANDRAPUR	24728	18422	18424	2	6304	17041	17081	40	7647	8688	8701	13	16027
31	NAGPUR DIV	82863	70259	70279	20	12584	65686	65794	108	17069	39501	39548	47	43315
32	PARBHANI	14543	14067	14073	6	470	12277	12295	18	2248	9273	9281	8	5262
33	AURANGABAD	17770	16943	16943	0	827	12010	12242	232	5528	6398	6405	7	11365
34	HINGOLI	9745	8591	8601	10	1144	8452	8465	13	1280	6609	6617	8	3128
35	OSMANABAD	15251	14015	14088	73	1163	6815	6997	182	8254	4845	4845	0	10406
36	BEED	13236	11586	11586	0	1650	8753	8757	4	4479	6882	6884	2	6352
37	JALNA	7135	5136	5136	0	1999	5061	5062	1	2073	3435	3436	1	3699
38	LATUR	19992	16222	16222	0	3770	14146	14185	39	5807	11009	11020	11	8972
39	NANDED	17863	12121	12121	0	5742	9982	10009	27	7854	6305	6315	10	11548
40	AURANGABAD DIV	115535	98681	98770	89	16765	77496	78012	516	37523	54756	54803	47	60732
	Total	430761	393847	394025	178	36736	352567	353534	967	77227	235768	236004	236	194757

Delayed Houses-I as on 25-02-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		24-02-2021	25-02-2021	Achievement	24-02-2021	25-02-2021	Achievement	24-02-2021	25-02-2021	Achievement	24-02-2021	25-02-2021	Achievement
1	NANDURBAR	20268	20191	-77	15143	15076	-67	12443	12380	-63	5802	5777	-25
2	AHMEDNAGAR	5984	5936	-48	5450	5406	-44	5266	5222	-44	2418	2408	-10
3	NASHIK	5386	5354	-32	4447	4417	-30	4236	4207	-29	3665	3645	-20
4	JALGAON	5667	5644	-23	5344	5323	-21	5021	5002	-19	2401	2397	-4
5	DHULE	4644	4642	-2	4429	4427	-2	3468	3467	-1	2939	2938	-1
6	NASHIK DIV	41949	41767	-182	34813	34649	-164	30434	30278	-156	17225	17165	-60
7	GADCHIROLI	3909	3877	-32	3444	3416	-28	3078	3051	-27	1349	1345	-4
8	GONDIA	9009	8971	-38	7262	7226	-36	3347	3325	-22	1043	1041	-2
9	BHANDARA	5385	5361	-24	3308	3292	-16	2418	2410	-8	753	753	0
10	WARDHA	1188	1184	-4	1121	1117	-4	1046	1042	-4	452	451	-1
11	CHANDRAPUR	3031	3026	-5	2757	2754	-3	2433	2431	-2	884	884	0
12	NAGPUR	2813	2809	-4	2291	2287	-4	1588	1586	-2	1046	1044	-2
13	NAGPUR DIV	25335	25228	-107	20183	20092	-91	13910	13845	-65	5527	5518	-9
14	AKOLA	4771	4756	-15	4498	4484	-14	4055	4042	-13	2561	2556	-5
15	BULDHANA	2453	2438	-15	2219	2206	-13	2007	1994	-13	975	969	-6
16	YAVATMAL	4385	4374	-11	4276	4265	-11	3867	3856	-11	2246	2238	-8
17	AMRAVATI	7837	7823	-14	6925	6917	-8	6304	6296	-8	2975	2971	-4
18	WASHIM	1017	1017	0	865	865	0	849	849	0	759	759	0
19	AMRAVATI DIV	20463	20408	-55	18783	18737	-46	17082	17037	-45	9516	9493	-23
20	AURANGABAD	2288	2281	-7	2078	2072	-6	1959	1953	-6	992	990	-2
21	BEED	1838	1832	-6	1550	1544	-6	1304	1300	-4	655	654	-1
22	OSMANABAD	392	388	-4	389	385	-4	377	373	-4	243	242	-1
23	HINGOLI	616	610	-6	523	518	-5	392	389	-3	173	171	-2
24	NANDED	6186	6184	-2	5941	5939	-2	5311	5309	-2	3728	3728	0
25	JALNA	1227	1227	0	1111	1111	0	885	885	0	478	478	0
26	LATUR	715	715	0	647	647	0	608	608	0	388	388	0
27	PARBHANI	671	670	-1	595	595	0	545	545	0	377	377	0
28	AURANGABAD DIV	13933	13907	-26	12834	12811	-23	11381	11362	-19	7034	7028	-6
29	PALGHAR	3012	3005	-7	2831	2825	-6	1750	1746	-4	476	476	0
30	RAIGAD	434	432	-2	430	428	-2	405	403	-2	156	156	0
31	SINDHUDURG	138	136	-2	103	101	-2	95	93	-2	22	22	0
32	THANE	379	377	-2	323	321	-2	312	310	-2	136	134	-2
33	RATNAGIRI	159	158	-1	153	152	-1	132	132	0	40	40	0
34	KONKAN DIV	4122	4108	-14	3840	3827	-13	2694	2684	-10	830	828	-2
35	KOLHAPUR	1011	1006	-5	661	658	-3	636	633	-3	407	406	-1
36	PUNE	1910	1908	-2	1824	1822	-2	1619	1617	-2	712	710	-2
37	SATARA	810	808	-2	744	742	-2	707	705	-2	373	371	-2
38	SANGLI	1921	1921	0	1815	1815	0	1651	1651	0	1180	1180	0
39	SOLAPUR	2882	2882	0	2812	2812	0	2745	2745	0	1728	1728	0
40	PUNE DIV	8534	8525	-9	7856	7849	-7	7358	7351	-7	4400	4395	-5
Total		114336	113943	-393	98309	97965	-344	82859	82557	-302	44532	44427	-105

Delayed Houses -II as on 25-02-2021										
Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		24-02-2021	25-02-2021	Achievement	24-02-2021	25-02-2021	Achievement	24-02-2021	25-02-2021	Achievement
1	AKOLA	2408	2392	-16	764	760	-4	1424	1415	-9
2	AMRAVATI	3673	3657	-16	1120	1118	-2	2409	2402	-7
3	BULDHANA	1366	1331	-35	547	533	-14	597	587	-10
4	WASHIM	584	584	0	277	276	-1	111	111	0
5	YAVATMAL	2346	2342	-4	866	856	-10	1258	1249	-9
	AMRAVATI DIV	10377	10306	-71	3574	3543	-31	5799	5764	-35
6	AURANGABAD	1460	1459	-1	487	487	0	539	535	-4
7	BEED	1443	1443	0	586	586	0	148	146	-2
8	HINGOLI	597	592	-5	225	222	-3	35	33	-2
9	JALNA	758	755	-3	313	313	0	221	221	0
10	LATUR	540	539	-1	254	253	-1	43	43	0
11	NANDED	5358	5330	-28	1354	1337	-17	402	401	-1
12	OSMANABAD	377	375	-2	175	175	0	4	4	0
13	PARBHANI	606	597	-9	188	188	0	19	19	0
	AURANGABAD DIV	11139	11090	-49	3582	3561	-21	1411	1402	-9
14	PALGHAR	949	940	-9	675	657	-18	982	980	-2
15	RAIGAD	302	302	0	118	117	-1	40	39	-1
16	RATNAGIRI	63	63	0	11	11	0	65	64	-1
17	SINDHUDURG	128	124	-4	16	16	0	20	19	-1
18	THANE	233	233	0	87	87	0	62	61	-1
	KONKAN DIV	1675	1662	-13	907	888	-19	1169	1163	-6
19	BHANDARA	2643	2629	-14	407	406	-1	1351	1340	-11
20	CHANDRAPUR	1494	1490	-4	534	533	-1	936	933	-3
21	GADCHIROLI	1607	1585	-22	979	974	-5	693	674	-19
22	GONDIA	3892	3860	-32	761	757	-4	2592	2564	-28
23	NAGPUR	1792	1785	-7	230	230	0	486	485	-1
24	WARDHA	610	607	-3	123	123	0	382	381	-1
	NAGPUR DIV	12038	11956	-82	3034	3023	-11	6440	6377	-63
25	AHMEDNAGAR	3644	3631	-13	1142	1135	-7	1246	1211	-35
26	DHULE	2169	2125	-44	1174	1150	-24	1037	1036	-1
27	JALGAON	4501	4485	-16	1022	1014	-8	513	495	-18
28	NANDURBAR	4715	4685	-30	4274	4204	-70	7720	7657	-63
29	NASHIK	2540	2527	-13	1162	1127	-35	1767	1740	-27
	NASHIK DIV	17569	17453	-116	8774	8630	-144	12283	12139	-144
30	KOLHAPUR	872	871	-1	177	177	0	34	32	-2
31	PUNE	1238	1220	-18	401	390	-11	410	410	0
32	SANGLI	1705	1701	-4	329	325	-4	102	102	0
33	SATARA	466	466	0	107	107	0	198	196	-2
34	SOLAPUR	1896	1883	-13	641	639	-2	476	476	0
	PUNE DIV	6177	6141	-36	1655	1638	-17	1220	1216	-4
	Total	58975	58608	-367	21526	21283	-243	28322	28061	-261