

Cummulative PMAY-G Progress Report as on 25.1.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			23.1.2021	25.1.2021	Achievement	Remaining	23.1.2021	25.1.2021	Achievement	Remaining	23.1.2021	25.1.2021	Achievement	Remaining
1	THANE	7395	6641	6641	0	754	6560	6560	0	835	5695	5695	0	1700
2	PALGHAR	26966	25759	25759	0	1207	25264	25264	0	1702	21267	21268	1	5698
3	SINDHUDURG	4947	3591	3591	0	1356	3388	3388	0	1559	2558	2560	2	2387
4	RATNAGIRI	8100	6483	6483	0	1617	5397	5397	0	2703	3886	3887	1	4213
5	RAIGAD	9566	7555	7587	32	1979	7211	7211	0	2355	5952	5953	1	3613
	KONKAN DIV	56974	50029	50061	32	6913	47820	47820	0	9154	39358	39363	5	17611
6	PARBHANI	7603	6665	6665	0	938	6245	6245	0	1358	3966	3970	4	3633
7	AURANGABAD	23273	22047	22047	0	1226	19529	19529	0	3744	11110	11118	8	12155
8	OSMANABAD	6632	5235	5235	0	1397	4963	4963	0	1669	3241	3247	6	3385
9	LATUR	11302	9144	9144	0	2158	8046	8046	0	3256	6454	6454	0	4848
10	BEED	20320	17963	17963	0	2357	15247	15247	0	5073	8949	8951	2	11369
11	HINGOLI	11335	8817	8817	0	2518	8222	8222	0	3113	6199	6202	3	5133
12	JALNA	13465	10486	10486	0	2979	8878	8878	0	4587	6037	6039	2	7426
13	NANDED	50791	43166	43220	54	7571	32554	32554	0	18237	18449	18461	12	32330
	AURANGABAD div	144721	123523	123577	54	21144	103684	103684	0	41037	64405	64442	37	80279
14	SATARA	14166	11205	11205	0	2961	8978	8978	0	5188	6405	6405	0	7761
15	KOLHAPUR	17047	13081	13081	0	3966	12290	12290	0	4757	8024	8025	1	9022
16	SANGLI	22172	15137	15137	0	7035	12611	12611	0	9561	8906	8906	0	13266
17	PUNE	21818	14489	14489	0	7329	12705	12705	0	9113	8923	8924	1	12894
18	SOLAPUR	49500	35259	35260	1	14240	29628	29628	0	19872	19040	19097	57	30403
	PUNE DIV	124703	89171	89172	1	35531	76212	76212	0	48491	51298	51357	59	73346
19	GADCHIROLI	23746	21522	21522	0	2224	19196	19196	0	4550	11377	11386	9	12360
20	WARDHA	17575	13003	13003	0	4572	11479	11479	0	6096	7799	7799	0	9776
21	CHANDRAPUR	32694	28006	28006	0	4688	26750	26750	0	5944	16010	16018	8	16676
22	GONDIA	92862	81609	81641	32	11221	68398	68398	0	24464	25874	25924	50	66938
23	NAGPUR	45792	32665	32665	0	13127	24267	24267	0	21525	15006	15011	5	30781
24	BHANDARA	63597	47988	47988	0	15609	36572	36572	0	27025	21078	21087	9	42510
	NAGPUR DIV	276266	224793	224825	32	51441	186662	186662	0	89604	97144	97225	81	179041
25	WASHIM	11091	8199	8199	0	2892	6655	6655	0	4436	5283	5295	12	5796
26	YAVATMAL	41521	37778	37814	36	3707	28030	28030	0	13491	20085	20087	2	21434
27	BULDHANA	30604	22146	22225	79	8379	19335	19335	0	11269	14595	14599	4	16005
28	AKOLA	47181	35599	35599	0	11582	31052	31052	0	16129	20106	20109	3	27072
29	AMRAVATI	93272	59395	59463	68	33809	52828	52828	0	40444	38708	38733	25	54539
	AMRAVATI DIV	223669	163117	163300	183	60369	137900	137900	0	85769	98777	98823	46	124846
30	NASHIK	72630	68105	68124	19	4506	66172	66172	0	6458	49604	49636	32	22994
31	DHULE	52614	44962	44962	0	7652	43839	43839	0	8775	31353	31372	19	21242
32	NANDURBAR	111956	98864	98864	0	13092	93466	93466	0	18490	64505	64511	6	47445
33	AHMEDNAGAR	56134	41024	41024	0	15110	39042	39042	0	17092	21963	21971	8	34163
34	JALGAON	75723	51464	51730	266	23993	44299	44299	0	31424	29432	29444	12	46279
	NASHIK DIV	369057	304419	304704	285	64353	286818	286818	0	82239	196857	196934	77	172123
	Total	1195390	955052	955639	587	239751	839096	839096	0	356294	547839	548144	305	647246

State Scheme Report Cumulative														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			23-01-2021	25-01-2021	Achievement	Remaining Sanction	23-01-2021	25-01-2021	Achievement	Yet to give 1st Inst	23-01-2021	25-01-2021	Achievement	Incompleted
1	PALGHAR	6415	6196	6209	13	206	5714	5714	0	701	4027	4027	0	2388
2	RAIGAD	3830	3806	3806	0	24	3419	3419	0	411	3036	3036	0	794
3	RATNAGIRI	5864	5861	5861	0	3	5530	5530	0	334	4624	4624	0	1240
4	SINDHUDURG	1851	1834	1834	0	17	1526	1526	0	325	1467	1467	0	384
5	THANE	3500	3461	3461	0	39	3247	3247	0	253	2770	2770	0	730
6	KONKAN DIV	21460	21158	21171	13	289	19436	19436	0	2024	15924	15924	0	5536
7	AKOLA	14198	13397	13397	0	801	9340	9340	0	4858	6201	6204	3	7994
8	AMRAVATI	14486	13917	13919	2	567	10804	10807	3	3679	8315	8327	12	6159
9	BULDHANA	12190	12005	12027	22	163	9212	9212	0	2978	7758	7758	0	4432
10	WASHIM	7712	7698	7698	0	14	5535	5535	0	2177	3932	3933	1	3779
11	YAVATMAL	19265	18991	18991	0	274	16626	16626	0	2639	10109	10117	8	9148
12	AMRAVATI DIV	67851	66008	66032	24	1819	51517	51520	3	16331	36315	36339	24	31512
13	KOLHAPUR	10919	10837	10837	0	82	8894	8894	0	2025	7881	7881	0	3038
14	PUNE	10457	9342	9342	0	1115	8229	8229	0	2228	6419	6421	2	4036
15	SANGLI	7082	6316	6316	0	766	5311	5311	0	1771	4631	4631	0	2451
16	SATARA	9559	9525	9525	0	34	7722	7722	0	1837	6784	6784	0	2775
17	SOLAPUR	15433	15096	15096	0	337	12798	12798	0	2635	11140	11145	5	4288
18	PUNE DIV	53450	51116	51116	0	2334	42954	42954	0	10496	36855	36862	7	16588
19	AHMEDNAGAR	30450	28231	28231	0	2219	23990	23990	0	6460	16511	16516	5	13934
20	DHULE	12351	12173	12173	0	178	10663	10663	0	1688	8283	8285	2	4066
21	JALGAON	17383	16342	16342	0	1041	12504	12504	0	4879	9210	9212	2	8171
22	NANDURBAR	10307	9857	9857	0	450	9222	9222	0	1085	6311	6311	0	3996
23	NASHIK	19111	18309	18309	0	802	14625	14627	2	4484	9437	9444	7	9667
24	NASHIK DIV	89602	84912	84912	0	4690	71004	71006	2	18596	49752	49768	16	39834
25	BIHANDARA	15386	14400	14400	0	986	12658	12712	54	2674	7408	7412	4	7974
26	CHANDRAPUR	24728	17806	17806	0	6922	15469	15542	73	9186	8418	8435	17	16293
27	GADCHHOLI	11477	10171	10171	0	1306	8806	8806	0	2671	5590	5598	8	5879
28	GONDIA	13480	9365	9365	0	4115	8151	8151	0	5329	5226	5238	12	8242
29	NAGPUR	9482	9136	9136	0	346	8098	8098	0	1384	6664	6666	2	2816
30	WARDHA	8310	8299	8299	0	11	7839	7839	0	471	5032	5032	0	3278
31	NAGPUR DIV	82863	69177	69177	0	13686	61021	61148	127	21715	38338	38381	43	44482
32	AURANGABAD	17770	16494	16494	0	1276	8666	8666	0	9104	6285	6286	1	11484
33	BEED	13236	9038	9038	0	4198	8738	8738	0	4498	6754	6754	0	6482
34	HINGOLI	9745	8486	8486	0	1259	7803	7803	0	1942	6471	6478	7	3267
35	JALNA	7135	5128	5128	0	2007	5036	5036	0	2099	3316	3325	9	3810
36	LATUR	19992	16200	16200	0	3792	13426	13426	0	6566	10760	10769	9	9223
37	NANDED	17863	10967	11049	82	6814	9393	9393	0	8470	6113	6121	8	11742
38	OSMANABAD	15251	8605	8605	0	6646	6015	6015	0	9236	4672	4686	14	10565
39	PARBHANI	14543	13743	13743	0	800	10959	10959	0	3584	9197	9197	0	5346
40	AURANGABAD DIV	115535	88661	88743	82	26792	70036	70036	0	45499	53568	53616	48	61919
Total		430761	381032	381151	119	49610	315968	316100	132	114661	230752	230890	138	199871

Delayed Houses-I as on 25-01-2021

SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		23-01-2021	25-01-2021	Achievement	23-01-2021	25-01-2021	Achievement	23-01-2021	25-01-2021	Achievement	23-01-2021	25-01-2021	Achievement
		1	RAIGAD	184	183	-1	183	182	-1	159	158	-1	14
2	SINDBUDURG	471	470	-1	463	462	-1	442	441	-1	168	168	0
3	PALGHAR	3288	3287	-1	3063	3062	-1	1927	1927	0	497	497	0
4	RATNAGIRI	143	143	0	110	110	0	101	101	0	11	11	0
5	THANE	392	392	0	359	359	0	352	352	0	146	146	0
6	KONKAN DIV	4478	4475	-3	4178	4175	-3	2981	2979	-2	836	836	0
7	SANGLI	3063	3009	-54	3022	2968	-54	2952	2899	-53	1063	1062	-1
8	SATARA	1939	1938	-1	1904	1903	-1	1703	1702	-1	684	684	0
9	KOLHAPUR	854	854	0	812	812	0	781	781	0	272	272	0
10	PUNE	1930	1930	0	1856	1856	0	1692	1692	0	843	843	0
11	SOLAPUR	803	802	-1	704	704	0	680	680	0	288	288	0
12	PUNE DIV	8589	8533	-56	8298	8243	-55	7808	7754	-54	3150	3149	-1
13	HINGOLI	6307	6299	-8	6075	6068	-7	5510	5503	-7	3481	3478	-3
14	JALNA	644	641	-3	614	611	-3	571	568	-3	319	317	-2
15	NANDED	2166	2160	-6	2118	2112	-6	2009	2006	-3	901	901	0
16	LATUR	1290	1288	-2	1169	1167	-2	938	936	-2	485	485	0
17	PARBHANI	411	409	-2	408	406	-2	396	394	-2	222	221	-1
18	AURANGABAD	617	617	0	571	571	0	424	424	0	161	161	0
19	BEED	1755	1754	-1	1616	1616	0	1367	1367	0	648	648	0
20	OSMANABAD	718	718	0	647	647	0	619	619	0	341	341	0
21	AURANGABAD DIV	13908	13886	-22	13218	13198	-20	11834	11817	-17	6558	6552	-6
22	AKOLA	7849	7830	-19	7265	7250	-15	6625	6610	-15	2600	2595	-5
23	WASHIM	1036	1024	-12	916	906	-10	902	892	-10	553	545	-8
24	YAVATMAL	4994	4991	-3	4793	4790	-3	4336	4333	-3	1981	1980	-1
25	AMRAVATI	2459	2457	-2	2293	2291	-2	2089	2087	-2	787	787	0
26	BULDHANA	4489	4488	-1	4407	4406	-1	4009	4008	-1	2192	2192	0
27	AMRAVATI DIV	20827	20790	-37	19674	19643	-31	17961	17930	-31	8113	8099	-14
28	NAGPUR	9076	9038	-38	7579	7549	-30	3711	3698	-13	1037	1035	-2
29	GADCHIROLI	3097	3089	-8	2825	2817	-8	2528	2520	-8	898	898	0
30	WARDHA	4244	4235	-9	3782	3774	-8	3446	3438	-8	1371	1368	-3
31	GONDIA	4381	4375	-6	3434	3429	-5	2605	2601	-4	763	761	-2
32	BHANDARA	1231	1231	0	1168	1168	0	1099	1099	0	427	427	0
33	CHANDRAPUR	2804	2803	-1	2353	2352	-1	1675	1675	0	998	998	0
34	NAGPUR DIV	24833	24771	-62	21141	21089	-52	15064	15031	-33	5494	5487	-7
35	DHULE	5195	5167	-28	4990	4962	-28	4748	4723	-25	2575	2559	-16
36	NANDURBAR	5211	5194	-17	5059	5043	-16	3943	3929	-14	800	800	0
37	AHMEDNAGAR	5857	5848	-9	5650	5641	-9	5354	5347	-7	1882	1881	-1
38	NASHIK	6070	6063	-7	5925	5918	-7	5731	5724	-7	2322	2320	-2
39	JALGAON	21571	21565	-6	15622	15616	-6	13804	13800	-4	3485	3484	-1
40	NASHIK DIV	43904	43837	-67	37246	37180	-66	33580	33523	-57	11064	11044	-20
	Total	116539	116292	-247	103755	103528	-227	89228	89034	-194	35215	35167	-48

Delayed Houses -II as on 25-01-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		23-01-2021	25-01-2021	Achievement	23-01-2021	25-01-2021	Achievement	23-01-2021	25-01-2021	Achievement
1	AKOLA	2528	2540	-19	794	808	2	1547	1581	3
2	AMRAVATI	4027	4041	-31	1188	1200	-9	2528	2528	3
3	BULDHANA	1380	1380	8	545	550	5	600	602	19
4	WASHIM	640	640	0	311	311	0	130	125	0
5	YAVATMAL	2446	2457	-8	859	865	-3	1281	1290	-2
	AMRAVATI DIV	11021	11058	-50	3697	3734	-5	6086	6126	23
6	AURANGABAD	1496	1499	2	474	482	4	491	498	-1
7	BEED	1454	1475	-7	549	563	-1	147	150	0
8	HINGOLI	600	600	-7	239	240	-1	28	28	0
9	JALNA	765	765	-1	316	317	-1	246	245	0
10	LATUR	561	571	0	274	282	0	34	36	0
11	NANDED	5179	5320	45	1409	1413	7	404	409	1
12	OSMANABAD	363	363	-2	186	187	-2	5	5	0
13	PARBHANI	628	629	0	192	193	0	20	21	0
	AUKANGABAD DIV	11046	11222	30	3639	3677	6	1375	1392	0
14	PALGHAR	1111	1148	-18	778	791	-12	1131	1176	0
15	RAIGAD	349	351	0	126	126	0	46	46	0
16	RATNAGIRI	65	83	-4	16	16	-2	77	77	-5
17	SINDHUDURG	124	131	-2	23	23	0	22	22	-1
18	THANE	216	224	0	87	87	0	84	85	0
	KONKAN DIV	1865	1937	-24	1030	1043	-14	1360	1406	-6
19	BHANDARA	3123	3138	-16	378	393	-6	1215	1256	-14
20	CHANDRAPUR	1609	1623	-10	580	582	-8	951	951	-4
21	GADCHIROLI	1919	1936	-14	1087	1097	0	841	855	-2
22	GONDIA	4812	4875	-84	819	871	-12	2642	2689	-13
23	NAGPUR	2001	2004	-3	250	251	6	507	518	10
24	WARDHA	669	671	-10	135	136	-1	411	413	-1
	NAGPUR DIV	14133	14247	-137	3249	3330	-21	6567	6682	-24
25	AHMEDNAGAR	3628	3629	47	1243	1247	-4	1469	1475	1
26	DHULE	2213	2218	-12	1285	1293	-26	1281	1283	-2
27	JALGAON	4612	4651	-38	1045	1047	-28	569	566	-18
28	NANDURBAR	5180	5180	-139	4720	4720	-242	9056	9052	-38
29	NASHIK	2891	2908	-11	1246	1258	-6	2002	2001	-20
	NASHIK DIV	18524	18586	-153	9539	9565	-306	14377	14377	-77
30	KOLHAPUR	982	989	-4	204	207	0	35	41	-1
31	PUNE	1270	1284	-1	399	399	2	414	431	6
32	SANGLI	1703	1704	14	306	306	4	83	90	1
33	SATARA	512	512	0	117	118	0	250	255	0
34	SOLAPUR	1906	1906	-1	705	706	9	580	537	8
	NASHIK DIV	6373	6395	8	1731	1736	15	1362	1354	14
	Total	62962	63445	-326	22885	23085	-325	31127	31337	-70