

Cumulative PMAY-G Progress Report as on 25.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			24.03.2021	25.03.2021	Achievement	Remaining	24.03.2021	25.03.2021	Achievement	Remaining	24.03.2021	25.03.2021	Achievement	Remaining
1	PALGHAR	25848	25736	25707	-29	141	25426	25426	0	422	21840	21864	24	3984
2	THANE	6917	6688	6688	0	229	6664	6664	0	253	5775	5780	5	1137
3	SINDHUDURG	4003	3639	3639	0	364	3613	3613	0	390	2626	2634	8	1369
4	RAIGAD	8318	7783	7785	2	533	7633	7633	0	685	6092	6094	2	2224
5	RATNAGIRI	6974	6393	6357	-36	617	5813	5814	1	1160	3978	3978	0	2996
6	KONKAN DIV	52060	50239	50176	2	1884	49149	49150	1	2910	40311	40350	39	11710
7	AURANGABAD	22154	22095	22095	0	59	20467	20467	0	1687	11472	11485	13	10669
8	PARBHANI	7140	6734	6734	0	406	6507	6507	0	633	4069	4070	1	3070
9	OSMANABAD	6118	5304	5304	0	814	5160	5160	0	958	3436	3437	1	2681
10	BEED	19720	18153	18153	0	1567	16753	16755	2	2965	9423	9426	3	10294
11	LATUR	10968	9246	9246	0	1722	8782	8782	0	2186	6511	6516	5	4452
12	HINGOLI	11191	9214	9226	12	1965	8979	8987	8	2204	6600	6607	7	4584
13	JALNA	13375	11268	11273	5	2102	10333	10341	8	3034	6278	6287	9	7088
14	NANDED	50083	44670	44698	28	5385	40104	40124	20	9959	19690	19713	23	30370
15	AURANGABAD DIV	140749	126684	126729	45	14020	117085	117123	38	23626	67479	67541	62	73208
16	KOLHAPUR	14781	13053	13053	0	1728	12633	12635	2	2146	8284	8305	21	6476
17	SATARA	13597	11192	11192	0	2405	9639	9639	0	3958	6631	6646	15	6951
18	SANGLI	19324	15521	15523	2	3801	14338	14338	0	4986	9120	9127	7	10197
19	PUNE	20378	14792	14795	3	5583	13558	13571	13	6807	9182	9191	9	11187
20	SOLAPUR	46428	36316	36338	22	10090	33209	33209	0	13219	19609	19643	34	26785
21	PUNE DIV	114508	90874	90901	27	23607	83377	83392	15	31116	52826	52912	86	61596
22	GADCHIROLI	23175	21688	21686	-2	1489	20835	20835	0	2340	12464	12500	36	10675
23	GONDIA	84892	83083	82645	-438	2247	78838	78921	83	5971	38096	39428	1332	45464
24	CHANDRAPUR	31449	28180	28180	0	3269	27334	27336	2	4113	16546	16578	32	14871
25	WARDHA	17276	12987	12992	5	4284	12648	12650	2	4626	8044	8059	15	9217
26	BHANDARA	58871	50851	50895	44	7976	46205	46258	53	12613	21934	21954	20	36917
27	NAGPUR	41045	32978	32978	0	8067	27591	27596	5	13449	16054	16075	21	24970
28	NAGPUR DIV	256708	229767	229376	49	27332	213451	213596	145	43112	113138	114594	1456	142114
29	DHULE	47291	46378	46377	-1	914	45962	46000	38	1291	32809	32862	53	14429
30	NASHIK	70676	68418	68418	0	2258	67596	67599	3	3077	51188	51218	30	19458
31	NANDURBAR	105818	99483	99483	0	6335	95102	95241	139	10577	68318	68448	130	37370
32	AHMEDNAGAR	48676	41568	41568	0	7108	40936	40914	-22	7762	24176	24289	113	24387
33	JALGAON	70158	53888	53890	2	16268	49622	49626	4	20532	30356	30366	10	39792
34	NASHIK DIV	342619	309735	309736	2	32883	299218	299380	184	43239	206847	207183	336	135436
35	WASHIM	10802	8757	8757	0	2045	7988	7988	0	2814	5384	5384	0	5418
36	YAVATMAL	40639	38215	38217	2	2422	32153	32163	10	8476	20571	20594	23	20045
37	BULDHANA	29471	23573	23575	2	5896	22392	22412	20	7059	14874	14880	6	14591
38	AKOLA	44968	37592	37592	0	7376	35788	35788	0	9180	20973	21010	37	23958
39	AMRAVATI	92730	64979	65072	93	27658	60456	60477	21	32253	40172	40205	33	52525
40	AMRAVATI DIV	218610	173116	173213	97	45397	158777	158828	51	59782	101974	102073	99	116537
Total		1125254	980415	980131	222	145123	921057	921469	434	203785	582575	584653	2078	540601

Cummulative PMAY-G Progress Report as on 25.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			24.03.2021	25.03.2021	Achievement	Remaining	24.03.2021	25.03.2021	Achievement	Remaining	24.03.2021	25.03.2021	Achievement	Remaining
1	PALGHAR	25848	25736	25707	-29	141	25426	25426	0	422	21840	21864	24	3984
2	THANE	6917	6688	6688	0	229	6664	6664	0	253	5775	5780	5	1137
3	SINDHUDURG	4003	3639	3639	0	364	3613	3613	0	390	2626	2634	8	1369
4	RAIGAD	8318	7783	7785	2	533	7633	7633	0	685	6092	6094	2	2224
5	RATNAGIRI	6974	6393	6357	-36	617	5813	5814	1	1160	3978	3978	0	2996
6	KONKAN DIV	52060	50239	50176	2	1884	49149	49150	1	2910	40311	40350	39	11710
7	AURANGABAD	22154	22095	22095	0	59	20467	20467	0	1687	11472	11485	13	10669
8	PARBHANI	7140	6734	6734	0	406	6507	6507	0	633	4069	4070	1	3070
9	OSMANABAD	6118	5304	5304	0	814	5160	5160	0	958	3436	3437	1	2681
10	BEED	19720	18153	18153	0	1567	16753	16755	2	2965	9423	9426	3	10294
11	LATUR	10968	9246	9246	0	1722	8782	8782	0	2186	6511	6516	5	4452
12	HINGOLI	11191	9214	9226	12	1965	8979	8987	8	2204	6600	6607	7	4584
13	JALNA	13375	11268	11273	5	2102	10333	10341	8	3034	6278	6287	9	7088
14	NANDED	50083	44670	44698	28	5385	40104	40124	20	9959	19690	19713	23	30370
15	AURANGABAD DIV	140749	126684	126729	45	14020	117085	117123	38	23626	67479	67541	62	73208
16	KOLHAPUR	14781	13053	13053	0	1728	12633	12635	2	2146	8284	8305	21	6476
17	SATARA	13597	11192	11192	0	2405	9639	9639	0	3958	6631	6646	15	6951
18	SANGLI	19324	15521	15523	2	3801	14338	14338	0	4986	9120	9127	7	10197
19	PUNE	20378	14792	14795	3	5583	13558	13571	13	6807	9182	9191	9	11187
20	SOLAPUR	46428	36316	36338	22	10090	33209	33209	0	13219	19609	19643	34	26785
21	PUNE DIV	114508	90874	90901	27	23607	83377	83392	15	31116	52826	52912	86	61596
22	GADCHIROLI	23175	21688	21686	-2	1489	20835	20835	0	2340	12464	12500	36	10675
23	GONDIA	84892	83083	82645	-438	2247	78838	78921	83	5971	38096	39428	1332	45464
24	CHANDRAPUR	31449	28180	28180	0	3269	27334	27336	2	4113	16546	16578	32	14871
25	WARDHA	17276	12987	12992	5	4284	12648	12650	2	4626	8044	8059	15	9217
26	BHANDARA	58871	50851	50895	44	7976	46205	46258	53	12613	21934	21954	20	36917
27	NAGPUR	41045	32978	32978	0	8067	27591	27596	5	13449	16054	16075	21	24970
28	NAGPUR DIV	256708	229767	229376	49	27332	213451	213596	145	43112	113138	114594	1456	142114
29	DHULE	47291	46378	46377	-1	914	45962	46000	38	1291	32809	32862	53	14429
30	NASHIK	70676	68418	68418	0	2258	67596	67599	3	3077	51188	51218	30	19458
31	NANDURBAR	105818	99483	99483	0	6335	95102	95241	139	10577	68318	68448	130	37370
32	AHMEDNAGAR	48676	41568	41568	0	7108	40936	40914	-22	7762	24176	24289	113	24387
33	JALGAON	70158	53888	53890	2	16268	49622	49626	4	20532	30356	30366	10	39792
34	NASHIK DIV	342619	309735	309736	2	32883	299218	299380	184	43239	206847	207183	336	135436
35	WASHIM	10802	8757	8757	0	2045	7988	7988	0	2814	5384	5384	0	5418
36	YAVATMAL	40639	38215	38217	2	2422	32153	32163	10	8476	20571	20594	23	20045
37	BULDHANA	29471	23573	23575	2	5896	22392	22412	20	7059	14874	14880	6	14591
38	AKOLA	44968	37592	37592	0	7376	35788	35788	0	9180	20973	21010	37	23958
39	AMRAVATI	92730	64979	65072	93	27658	60456	60477	21	32253	40172	40205	33	52525
40	AMRAVATI DIV	218610	173116	173213	97	45397	158777	158828	51	59782	101974	102073	99	116537
Total		1125254	980415	980131	222	145123	921057	921469	434	203785	582575	584653	2078	540601

State Scheme Report Cumulative as on 25-03-2021														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			24-03-2021	25-03-2021	Achievement	Remaining Sanction	24-03-2021	25-03-2021	Achievement	Yet to give 1st Inst	24-03-2021	25-03-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5836	5836	0	28	4744	4744	0	1120
2	THANE	3500	3491	3491	0	9	3443	3444	1	56	2842	2845	3	655
3	SINDHUDURG	1851	1834	1834	0	17	1808	1808	0	43	1508	1509	1	342
4	RAIGAD	3830	3813	3811	-2	19	3756	3757	1	73	3095	3096	1	734
5	PALGHAR	6415	6267	6271	4	144	5930	5930	0	485	4229	4240	11	2175
6	KONKAN DIV	21460	21268	21270	4	190	20773	20775	2	685	16418	16434	16	5026
7	WASHIM	7712	7698	7698	0	14	6857	6867	10	845	4145	4147	2	3565
8	BULDHANA	12190	12082	12097	15	93	11678	11691	13	499	7894	7900	6	4290
9	YAVATMAL	19265	19068	19070	2	195	18005	18071	66	1194	10743	10789	46	8476
10	AMRAVATI	14486	14079	14152	73	334	13235	13253	18	1233	8620	8632	12	5854
11	AKOLA	14198	13584	13584	0	614	12831	12839	8	1359	6626	6646	20	7552
12	AMRAVATI DIV	67851	66511	66601	90	1250	62606	62721	115	5130	38028	38114	86	29737
13	SATARA	9559	9526	9526	0	33	9328	9329	1	230	6901	6910	9	2649
14	KOLHAPUR	10919	10843	10843	0	76	10572	10578	6	341	8060	8067	7	2852
15	SOLAPUR	15433	15233	15243	10	190	14690	14690	0	743	11332	11339	7	4094
16	PUNE	10457	9888	9888	0	569	9212	9221	9	1236	6583	6592	9	3865
17	SANGLI	7082	6451	6488	37	594	6065	6065	0	1017	4665	4667	2	2415
18	PUNE DIV	53450	51941	51988	47	1462	49867	49883	16	3567	37541	37575	34	15875
19	DHULE	12351	12221	12221	0	130	12081	12081	0	270	8699	8715	16	3636
20	NASHIK	19111	18692	18726	34	385	17971	17984	13	1127	9931	9942	11	9169
21	NANDURBAR	10307	9878	9878	0	429	9735	9735	0	572	6601	6609	8	3698
22	JALGAON	17383	16724	16718	-6	665	14836	14842	6	2541	9681	9683	2	7700
23	AHMEDNAGAR	30450	28429	28429	0	2021	27860	27865	5	2585	18088	18155	67	12295
24	NASHIK DIV	89602	85944	85972	34	3630	82483	82507	24	7095	53000	53104	104	36498
25	WARDHA	8310	8309	8309	0	1	8100	8102	2	208	5368	5381	13	2929
26	NAGPUR	9482	9136	9136	0	346	8822	8826	4	656	6851	6861	10	2621
27	BHANDARA	15386	14670	14687	17	699	13710	13723	13	1663	7757	7767	10	7619
28	GADCHIROLI	11477	10625	10628	3	849	10165	10172	7	1305	6094	6106	12	5371
29	GONDIA	13480	9527	9527	0	3953	9058	9061	3	4419	5964	6043	79	7437
30	CHANDRAPUR	24728	19685	19735	50	4993	18330	18384	54	6344	9034	9106	72	15622
31	NAGPUR DIV	82863	71952	72022	70	10841	68185	68268	83	14595	41068	41264	196	41599
32	PARBHANI	14543	14210	14217	7	326	13466	13500	34	1043	9326	9339	13	5204
33	OSMANABAD	15251	14578	14793	215	458	9455	9781	326	5470	4925	4928	3	10323
34	AURANGABAD	17770	17215	17209	-6	561	14382	14578	196	3192	6519	6532	13	11238
35	BEEED	13236	12666	12665	-1	571	9796	9874	78	3362	6955	6955	0	6281
36	HINGOLI	9745	8647	8669	22	1076	8544	8551	7	1194	6720	6725	5	3020
37	JALNA	7135	5721	5728	7	1407	5241	5269	28	1866	3538	3545	7	3590
38	LATUR	19992	16226	16226	0	3766	14865	14874	9	5118	11128	11146	18	8846
39	NANDED	17863	13528	13852	324	4011	11020	11059	39	6804	6538	6564	26	11299
40	AURANGABAD DIV	115535	102791	103359	575	12176	86769	87486	717	28049	55649	55734	85	59801
Total		430761	400407	401212	820	29549	370683	371640	957	59121	241704	242225	521	188536

Delayed Houses-I as on 25-03-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		24-03-2021	25-03-2021	Achievement	24-03-2021	24-03-2021	Achievement	24-03-2021	25-03-2021	Achievement	24-03-2021	25-03-2021	Achievement
		1	GONDIA	5416	5211	-205	4371	4203	-168	3086	2958	-128	849
2	GADCHIROLI	3516	3496	-20	3231	3212	-19	2999	2980	-19	1581	1571	-10
3	CHANDRAPUR	2937	2914	-23	2751	2729	-22	2404	2387	-17	996	995	-1
4	BHANDARA	5559	5545	-14	3477	3468	-9	2614	2606	-8	954	954	0
5	WARDHA	1159	1151	-8	1085	1078	-7	1053	1046	-7	494	492	-2
6	NAGPUR	2699	2691	-8	2214	2207	-7	1776	1773	-3	1074	1074	0
7	NAGPUR DIV	21286	21008	-278	17129	16897	-232	13932	13750	-182	5948	5927	-21
8	NANDURBAR	19282	19200	-82	16171	16094	-77	12458	12400	-58	7224	7188	-36
9	AHMEDNAGAR	5286	5243	-43	4679	4639	-40	4616	4577	-39	3406	3386	-20
10	DHULE	4347	4323	-24	4189	4165	-24	3945	3922	-23	3011	2993	-18
11	NASHIK	5391	5372	-19	4024	4018	-6	3838	3832	-6	3340	3335	-5
12	JALGAON	5789	5781	-8	5327	5322	-5	5022	5017	-5	3521	3519	-2
13	NASHIK DIV	40095	39919	-176	34390	34238	-152	29879	29748	-131	20502	20421	-81
14	SOLAPUR	2692	2670	-22	2613	2591	-22	2576	2555	-21	2198	2188	-10
15	PUNE	1963	1954	-9	1753	1744	-9	1653	1644	-9	1152	1148	-4
16	SANGLI	1920	1914	-6	1800	1794	-6	1682	1676	-6	1369	1364	-5
17	SATARA	783	775	-8	717	713	-4	697	693	-4	464	461	-3
18	KOLHAPUR	948	941	-7	602	601	-1	590	589	-1	447	446	-1
19	PUNE DIV	8306	8254	-52	7485	7443	-42	7198	7157	-41	5630	5607	-23
20	AKOLA	4592	4573	-19	4294	4276	-18	4098	4082	-16	3098	3089	-9
21	AMRAVATI	7648	7636	-12	6797	6786	-11	6366	6355	-11	4001	3996	-5
22	YAVATMAL	4350	4335	-15	4127	4115	-12	4009	4000	-9	2819	2815	-4
23	BULDHANA	2431	2427	-4	2158	2154	-4	2067	2063	-4	1433	1429	-4
24	WASHIM	995	995	0	845	845	0	839	839	0	800	800	0
25	AMRAVATI DIV	20016	19966	-50	18221	18176	-45	17379	17339	-40	12151	12129	-22
26	PALGHAR	2777	2757	-20	2698	2678	-20	2463	2449	-14	463	462	-1
27	RAIGAD	399	397	-2	395	393	-2	381	379	-2	154	153	-1
28	SINDHUDURG	149	148	-1	98	97	-1	86	85	-1	75	74	-1
29	THANE	351	349	-2	324	322	-2	290	289	-1	206	206	0
30	RATNAGIRI	144	144	0	134	134	0	130	130	0	59	59	0
31	KONKAN DIV	3820	3795	-25	3649	3624	-25	3350	3332	-18	957	954	-3
32	NANDED	6015	6004	-11	5652	5641	-11	5362	5352	-10	4231	4223	-8
33	LATUR	716	711	-5	651	647	-4	610	606	-4	459	456	-3
34	AURANGABAD	2391	2386	-5	2010	2007	-3	1968	1966	-2	1119	1119	0
35	HINGOLI	591	589	-2	470	468	-2	445	444	-1	212	211	-1
36	BEED	1883	1883	0	1511	1511	0	1433	1433	0	710	710	0
37	JALNA	1163	1163	0	1069	1069	0	944	944	0	473	473	0
38	OSMANABAD	380	380	0	378	378	0	373	373	0	307	307	0
39	PARBHANI	681	681	0	581	581	0	565	565	0	429	429	0
40	AURANGABAD DIV	13820	13797	-23	12322	12302	-20	11700	11683	-17	7940	7928	-12
Total		107343	106739	-604	93196	92680	-516	83438	83009	-429	53128	52966	-162

Delayed Houses -II as on 24.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		24.03.2021	25.03.2021	Achievement	24.03.2021	25.03.2021	Achievement	24.03.2021	25.03.2021	Achievement
1	AKOLA	3246	3246	0	764	762	-2	1374	1363	-11
2	AMRAVATI	4104	4096	-8	1117	1115	-2	2388	2381	-7
3	BULDHANA	1425	1422	-3	519	519	0	613	608	-5
4	WASHIM	549	549	0	282	282	0	114	114	0
5	YAVATMAL	2290	2289	-1	843	843	0	1176	1171	-5
6	AMRAVATI DIV	11614	11602	-12	3525	3521	-4	5665	5637	-28
7	AURANGABAD	3787	3787	0	493	493	0	564	561	-3
8	BEED	2014	2012	-2	557	558	1	150	150	0
9	HINGOLI	783	783	0	219	218	-1	36	36	0
10	JALNA	807	805	-2	311	311	0	195	195	0
11	LATUR	529	533	4	251	251	0	48	47	-1
12	NANDED	6089	6350	261	1281	1277	-4	341	338	-3
13	OSMANABAD	784	784	0	162	162	0	5	5	0
14	PARBHANI	611	609	-2	178	178	0	22	22	0
15	AURANGABAD DIV	15404	15663	259	3452	3448	-4	1361	1354	-7
16	PALGHAR	1070	1064	-6	656	623	-33	873	862	-11
17	RAIGAD	444	441	-3	114	113	-1	42	42	0
18	RATNAGIRI	207	207	0	10	10	0	60	60	0
19	SINDHUDURG	152	152	0	17	17	0	17	16	-1
20	THANE	364	357	-7	87	87	0	68	67	-1
21	KONKAN DIV	2237	2221	-16	884	850	-34	1060	1047	-13
22	BHANDARA	2746	2733	-13	438	438	0	1476	1465	-11
23	CHANDRAPUR	3888	3882	-6	489	489	0	875	863	-12
24	GADCHIROLI	1397	1396	-1	844	846	2	569	562	-7
25	GONDIA	6517	6496	-21	751	746	-5	739	668	-71
26	NAGPUR	2028	2023	-5	244	244	0	532	528	-4
27	WARDHA	662	661	-1	114	110	-4	366	363	-3
28	NAGPUR DIV	17238	17191	-47	2880	2873	-7	4557	4449	-108
29	AHMEDNAGAR	4996	5202	206	1047	1040	-7	811	792	-19
30	DHULE	4480	4479	-1	1101	1100	-1	944	932	-12
31	JALGAON	6172	6172	0	1003	1003	0	528	525	-3
32	NANDURBAR	6103	6088	-15	4143	4121	-22	7521	7455	-66
33	NASHIK	6477	6468	-9	1097	1097	0	1526	1521	-5
34	NASHIK DIV	28228	28409	181	8391	8361	-30	11330	11225	-105
35	KOLHAPUR	2036	2042	6	171	171	0	28	28	0
36	PUNE	1214	1214	0	413	413	0	430	425	-5
37	SANGLI	1767	1768	1	335	335	0	105	102	-3
38	SATARA	474	471	-3	114	114	0	194	190	-4
39	SOLAPUR	2188	2326	138	593	593	0	382	370	-12
40	PUNE DIV	7679	7821	142	1626	1626	0	1139	1115	-24
Total		82400	82907	507	20758	20679	-79	25112	24827	-285