

Cumulative PMAY-G Progress Report as on 26.04.2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			24.04.2021	26.04.2021	Achievement	Remaining	24.04.2021	26.04.2021	Achievement	Remaining	24.04.2021	26.04.2021	Achievement	Remaining
1	PALGHAR	25717	25687	25687	0	30	25490	25490	0	227	22114	22119	5	3598
2	RATNAGIRI	6235	6140	6140	0	95	5873	5873	0	362	4158	4160	2	2075
3	THANE	6856	6705	6705	0	151	6677	6677	0	179	5839	5839	0	1017
4	RAIGAD	7986	7781	7781	0	205	7712	7712	0	274	6288	6292	4	1694
5	SINHUDDURG	3994	3657	3657	0	337	3628	3628	0	366	2742	2742	0	1252
6	KONKAN DIV	50788	49970	49970	0	818	49380	49380	0	1408	41141	41152	11	9636
7	AURANGABAD	22158	22124	22124	0	34	20645	20645	0	1513	11923	11948	25	10210
8	PARBHANI	7171	6732	6732	0	439	6536	6536	0	635	4214	4239	25	2932
9	OSMANABAD	6118	5308	5308	0	810	5222	5222	0	896	3516	3517	1	2601
10	BEED	19708	18175	18176	1	1532	17128	17128	0	2580	9724	9724	0	9984
11	LATUR	10968	9257	9257	0	1711	8882	8882	0	2086	6534	6539	5	4429
12	HINGOLI	11056	9321	9321	0	1735	9179	9179	0	1877	6806	6812	6	4244
13	JALNA	13340	11342	11342	0	1998	10684	10684	0	2656	6430	6431	1	6909
14	NANDED	50040	44933	44933	0	5107	41206	41206	0	8834	20175	20193	18	29847
15	AURANGABAD DIV	140559	127192	127193	1	13366	119482	119482	0	21077	69322	69403	81	71156
16	KOLHAPUR	14712	13069	13069	0	1643	12742	12742	0	1970	8736	8736	0	5976
17	SATARA	13549	11199	11199	0	2350	9745	9745	0	3804	7174	7174	0	6375
18	SANGLI	18791	15740	15740	0	3051	14793	14793	0	3998	9222	9222	0	9569
19	PUNE	19454	15130	15130	0	4324	13886	13886	0	5568	9638	9638	0	9816
20	SOLAPUR	44880	36525	36525	0	8355	34001	34001	0	10879	20266	20303	37	24577
21	PUNE DIV	111386	91663	91663	0	19723	85167	85167	0	26219	55036	55073	37	56313
22	GONDIA	82551	82507	82507	0	44	80757	80757	0	1794	63488	63491	3	19060
23	GADCHIROLI	23052	21726	21726	0	1326	21200	21200	0	1852	13177	13184	7	9868
24	WARDHA	16392	13001	13010	9	3382	12859	12859	0	3533	8294	8294	0	8098
25	CHANDRAPUR	32149	28323	28323	0	3826	27564	27564	0	4585	17122	17133	11	15016
26	BHANDARA	56556	51116	51116	0	5440	48662	48662	0	7894	22533	22541	8	34015
27	NAGPUR	40200	32867	32867	0	7333	28327	28327	0	11873	17007	17032	25	23168
28	NAGPUR DIV	250900	229540	229549	9	21351	219369	219369	0	31531	141621	141675	54	109225
29	DHULE	46957	46375	46375	0	582	46160	46160	0	797	33988	33993	5	12964
30	NASHIK	70520	68431	68431	0	2089	67759	67759	0	2761	51792	51793	1	18727
31	NANDURBAR	105751	99502	99502	0	6249	95476	95476	0	10275	68993	68993	0	36758
32	AHMEDNAGAR	48612	41722	41722	0	6890	41190	41190	0	7422	26368	26378	10	22234
33	JALGAON	68795	54066	54066	0	14729	50570	50570	0	18225	31291	31318	27	37477
34	NASHIK DIV	340635	310096	310096	0	30539	301155	301155	0	39480	212432	212475	43	128160
35	WASHIM	10807	8801	8801	0	2006	8209	8209	0	2598	5436	5436	0	5371
36	YAVATMAL	40606	38324	38324	0	2282	33295	33295	0	7311	21011	21035	24	19571
37	BULDHANA	28597	23698	23698	0	4899	22906	22906	0	5691	15038	15040	2	13557
38	AKOLA	44704	38017	38017	0	6687	36564	36564	0	8140	21853	21905	52	22799
39	AMRAVATI	92441	66846	66873	27	2568	62442	62442	0	29999	41519	41526	7	50915
40	AMRAVATI DIV	217155	175686	175713	27	41442	163416	163416	0	53739	104857	104942	85	112213
Total		1111423	984147	984184	37	127239	937969	937969	0	173454	624409	624720	311	486703

State Scheme Report Cumulative as on 26-04-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			24-04-2021	26-04-2021	Achievement	Remaining Sanction	24-04-2021	26-04-2021	Achievement	Yet to give 1st Inst	24-04-2021	26-04-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5841	5841	0	23	4797	4797	0	1067
2	SINDHUDURG	1851	1845	1845	0	6	1824	1824	0	27	1530	1530	0	321
3	THANE	3500	3490	3490	0	10	3480	3480	0	20	2892	2892	0	608
4	RAIGAD	3830	3815	3815	0	15	3761	3761	0	69	3145	3149	4	681
5	PALGHAR	6415	6343	6343	0	72	6142	6142	0	273	4413	4415	2	2000
6	KONKAN DIV	21460	21356	21356	0	104	21048	21048	0	412	16777	16783	6	4677
7	WASHIM	7712	7699	7699	0	13	7058	7093	35	619	4200	4207	7	3505
8	BULDHANA	12190	12126	12126	0	64	11797	11798	1	392	7955	7964	9	4226
9	YAVATMAL	19265	19082	19091	9	174	18305	18314	9	951	11111	11126	15	8139
10	AMRAVATI	14486	14183	14183	0	303	13477	13499	22	987	8862	8873	11	5613
11	AKOLA	14198	13609	13609	0	589	13052	13088	36	1110	6864	6873	9	7325
12	AMRAVATI DIV	67851	66699	66708	9	1143	63689	63792	103	4059	38992	39043	51	28808
13	SATARA	9559	9544	9544	0	15	9367	9369	2	190	7094	7094	0	2465
14	KOLHAPUR	10919	10843	10843	0	76	10660	10661	1	258	8215	8215	0	2704
15	SOLAPUR	15433	15245	15245	0	188	14757	14757	0	676	11505	11510	5	3923
16	SANGLI	7082	6827	6827	0	255	6266	6266	0	816	4696	4696	0	2386
17	PUNE	10457	9975	9975	0	482	9431	9441	10	1016	6991	6991	0	3466
18	PUNE DIV	53450	52434	52434	0	1016	50481	50494	13	2956	38501	38506	5	14944
19	AHMEDNAGAR	28571	28527	28527	0	44	28026	28032	6	539	19174	19186	12	9385
20	DHULE	12351	12255	12255	0	96	12104	12104	0	247	9036	9039	3	3312
21	JALGAON	17383	17105	17106	1	277	15552	15553	1	1830	9824	9853	29	7530
22	NASHIK	19111	18750	18750	0	361	18390	18391	1	720	10193	10197	4	8914
23	NANDURBAR	10307	9878	9878	0	429	9753	9753	0	554	6693	6698	5	3609
24	NASHIK DIV	87723	86515	86516	1	1207	83825	83833	8	3890	54920	54973	53	32750
25	WARDHA	8310	8309	8309	0	1	8182	8183	1	127	5558	5563	5	2747
26	NAGPUR	9482	9136	9136	0	346	8881	8882	1	600	6974	6998	24	2484
27	BHANDARA	15386	14742	14742	0	644	13915	13917	2	1469	7946	7959	13	7427
28	GADCHIROLI	11477	10705	10705	0	772	10400	10401	1	1076	6325	6347	22	5130
29	GONDIA	13480	9568	9568	0	3912	9131	9132	1	4348	7175	7179	4	6301
30	CHANDRAPUR	24728	20358	20402	44	4326	19525	19564	39	5164	9435	9463	28	15265
31	NAGPUR DIV	82863	72818	72862	44	10001	70034	70079	45	12784	43413	43509	96	39354
32	OSMANABAD	15251	14988	14988	0	263	11388	11399	11	3852	4965	4970	5	10281
33	PARBHANI	14543	14215	14215	0	328	13699	13731	32	812	9455	9476	21	5067
34	AURANGABAD	17770	17332	17332	0	438	15619	15622	3	2148	6718	6728	10	11042
35	HINGOLI	9745	8731	8731	0	1014	8663	8671	8	1074	6815	6828	13	2917
36	JALNA	9508	7943	7943	0	1565	5776	5776	0	3732	3614	3617	3	5891
37	LATUR	19992	16304	16445	141	3547	15137	15158	21	4834	11249	11265	16	8727
38	NANDED	17863	14172	14172	0	3691	11747	11813	66	6050	6636	6640	4	11223
39	BEED	16424	12700	12700	0	3724	11113	11128	15	5296	7070	7070	0	9354
40	AURANGABAD DIV	121096	106385	106526	141	14570	93142	93298	156	27798	56522	56594	72	64502
Total		434443	406207	406402	195	28041	382219	382544	325	51899	249125	249408	283	185035

Delayed Houses-I as on 26-04-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		24-04-2021	26-04-2021	Achievement	24-04-2021	26-04-2021	Achievement	24-04-2021	26-04-2021	Achievement	24-04-2021	26-04-2021	Achievement
1	AKOLA	4478	4461	-17	4101	4087	-14	3948	3935	-13	3413	3402	-11
2	YAVATMAL	4275	4268	-7	4015	4009	-6	3943	3937	-6	3213	3208	-5
3	AMRAVATI	7299	7296	-3	6757	6755	-2	6297	6295	-2	4978	4976	-2
4	BULDHANA	2370	2370	0	2174	2174	0	2046	2046	0	1708	1708	0
5	WASHIM	959	959	0	908	908	0	814	814	0	793	793	0
6	AMRAVATI DIV	19381	19354	-27	17955	17933	-22	17048	17027	-21	14105	14087	-18
7	NAGPUR	2642	2633	-9	2193	2186	-7	1893	1887	-6	1127	1126	-1
8	BHANDARA	5406	5401	-5	3567	3562	-5	2807	2803	-4	1507	1505	-2
9	GADCHIROLI	3265	3263	-2	3148	3146	-2	2810	2808	-2	1720	1718	-2
10	CHANDRAPUR	2840	2839	-1	2679	2678	-1	2451	2450	-1	1973	1972	-1
11	GONDIA	2630	2630	0	2274	2274	0	1926	1926	0	778	778	0
12	WARDHA	1139	1139	0	1049	1049	0	1003	1003	0	825	825	0
13	NAGPUR DIV	17922	17905	-17	14910	14895	-15	12890	12877	-13	7930	7924	-6
14	PARBHANI	659	651	-8	568	562	-6	546	542	-4	475	472	-3
15	AURANGABAD	2460	2457	-3	1984	1982	-2	1940	1938	-2	1732	1731	-1
16	LATUR	703	700	-3	679	676	-3	621	620	-1	563	562	-1
17	OSMANABAD	375	374	-1	374	373	-1	371	370	-1	343	342	-1
18	BEED	1822	1822	0	1536	1536	0	1424	1424	0	1019	1019	0
19	HINGOLI	585	585	0	471	471	0	441	441	0	252	252	0
20	JALNA	1124	1124	0	1053	1053	0	958	958	0	629	629	0
21	NANDED	6024	6024	0	5601	5601	0	5396	5396	0	4465	4465	0
22	AURANGABAD DIV	13752	13737	-15	12266	12254	-12	11697	11689	-8	9478	9472	-6
23	AHMEDNAGAR	4567	4563	-4	4115	4111	-4	4025	4021	-4	3406	3405	-1
24	JALGAON	5558	5551	-7	5087	5080	-7	4918	4914	-4	4380	4376	-4
25	DHULE	3896	3896	0	3791	3791	0	3682	3682	0	2832	2832	0
26	NANDURBAR	18828	18828	0	17541	17541	0	12607	12607	0	10477	10477	0
27	NASHIK	5533	5533	0	3848	3848	0	3689	3689	0	3326	3326	0
28	NASHIK DIV	38382	38371	-11	34382	34371	-11	28921	28913	-8	24421	24416	-5
29	SOLAPUR	2520	2516	-4	2460	2456	-4	2433	2429	-4	2254	2250	-4
30	KOLHAPUR	825	825	0	580	580	0	510	510	0	473	473	0
31	PUNE	1668	1668	0	1491	1491	0	1468	1468	0	1209	1209	0
32	SANGLI	1872	1872	0	1776	1776	0	1714	1714	0	1534	1534	0
33	SATARA	663	663	0	616	616	0	593	593	0	525	525	0
34	PUNE DIV	7548	7544	-4	6923	6919	-4	6718	6714	-4	5995	5991	-4
35	PALGHAR	2589	2588	-1	2542	2541	-1	2368	2367	-1	609	609	0
36	RAIGAD	342	342	0	339	339	0	335	335	0	258	258	0
37	RATNAGIRI	109	109	0	99	99	0	99	99	0	85	85	0
38	SINDHUDURG	139	139	0	102	102	0	77	77	0	69	69	0
39	THANE	316	316	0	292	292	0	275	275	0	262	262	0
40	KONKAN DIV	3495	3494	-1	3374	3373	-1	3154	3153	-1	1283	1283	0
Total		100480	100405	-75	89810	89745	-65	80428	80373	-55	63212	63173	-39

Delayed Houses -II as on 26.04.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		24.04.2021	26.04.2021	Achievement	24.04.2021	26.04.2021	Achievement	24.04.2021	26.04.2021	Achievement
1	AKOLA	4214	4373	159	738	750	12	1266	1266	0
2	AMRAVATI	4853	5114	261	1130	1141	11	2309	2325	16
3	BULDHANA	2036	2321	285	488	502	14	614	638	24
4	WASHIM	745	768	23	286	286	0	118	118	0
5	YAVATMAL	3197	3359	162	827	841	14	1134	1141	7
6	AMRAVATI DIV	15045	15935	890	3469	3520	51	5441	5488	47
7	AURANGABAD	3846	3907	61	534	558	24	570	570	0
8	BEED	4120	4181	61	563	567	4	137	138	1
9	HINGOLI	1087	1115	28	224	231	7	33	35	2
10	JALNA	1592	1632	40	306	309	3	179	180	1
11	LATUR	1171	1246	75	245	248	3	63	67	4
12	NANDED	10144	10385	241	1306	1321	15	361	368	7
13	OSMANABAD	1051	1055	4	180	186	6	6	7	1
14	PARBHANI	1363	1380	17	173	180	7	25	24	-1
15	AURANGABAD DIV	24374	24901	527	3531	3600	69	1374	1389	15
16	PALGHAR	922	922	0	532	533	1	817	818	1
17	RAIGAD	535	545	10	108	109	1	34	34	0
18	RATNAGIRI	334	343	9	11	11	0	50	53	3
19	SINDHUDURG	289	291	2	22	22	0	22	25	3
20	THANE	307	309	2	73	74	1	62	62	0
21	KONKAN DIV	2387	2410	23	746	749	3	985	992	7
22	BHANDARA	5855	6191	336	425	444	19	1558	1598	40
23	CHANDRAPUR	3567	3602	35	457	472	15	868	900	32
24	GADCHIROLI	2490	2521	31	842	852	10	564	566	2
25	GONDIA	8219	8574	355	1011	1058	47	257	266	9
26	NAGPUR	3105	3218	113	285	296	11	587	607	20
27	WARDHA	1269	1283	14	109	109	0	361	363	2
28	NAGPUR DIV	24505	25389	884	3129	3231	102	4195	4300	105
29	AHMEDNAGAR	7193	7236	43	856	870	14	541	541	0
30	DHULE	5022	5043	21	1079	1148	69	869	905	36
31	JALGAON	8808	8918	110	1044	1060	16	580	589	9
32	NANDURBAR	6582	6795	213	4587	4782	195	8113	8154	41
33	NASHIK	6781	6985	204	1083	1097	14	1516	1531	15
34	NASHIK DIV	34386	34977	591	8649	8957	308	11619	11720	101
35	KOLHAPUR	2430	2440	10	152	153	1	27	28	1
36	PUNE	1890	1939	49	406	406	0	258	259	1
37	SANGLI	2797	3029	232	350	351	1	106	107	1
38	SATARA	973	1001	28	106	107	1	109	111	2
39	SOLAPUR	6402	6637	235	569	572	3	307	307	0
40	PUNE DIV	14492	15046	554	1583	1589	6	807	812	5
Total		115189	118658	3469	21107	21646	539	24421	24701	280