

Cummulative PMAY-G Progress Report as on 27.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			25.02.2021	26.02.2021	Achievement	Remaining	25.02.2021	26.02.2021	Achievement	Remaining	25.02.2021	26.02.2021	Achievement	Remaining
1	THANE	6928	6684	6684	0	244	6604	6604	0	324	5741	5747	6	1181
2	PALGHAR	26178	25764	25764	0	414	25401	25401	0	777	21572	21603	31	4575
3	SINDHUDURG	4219	3627	3627	0	592	3580	3580	0	639	2594	2597	3	1622
4	RAIGAD	8518	7683	7704	21	814	7530	7530	0	988	6013	6019	6	2499
5	RATNAGIRI	7602	6629	6621	-8	981	5781	5782	1	1820	3929	3933	4	3669
	KONKAN DIV	53445	50387	50400	13	3045	48896	48897	1	4548	39849	39899	50	13546
6	AURANGABAD	22159	22068	22068	0	91	20272	20274	2	1885	11244	11254	10	10905
7	PARBHANI	7155	6731	6731	0	424	6462	6462	0	693	4010	4015	5	3140
8	OSMANABAD	6183	5295	5295	0	888	5088	5088	0	1095	3366	3370	4	2813
9	BEED	19720	18135	18137	2	1583	16276	16278	2	3442	9178	9188	10	10532
10	LATUR	10968	9245	9246	1	1722	8611	8624	13	2344	6481	6485	4	4483
11	HINGOLI	11258	9084	9084	0	2174	8769	8792	23	2466	6402	6439	37	4819
12	JALNA	13375	11028	11043	15	2332	9932	9961	29	3414	6144	6152	8	7223
13	NANDED	50269	44395	44407	12	5862	38052	38111	59	12158	18881	18904	23	31365
	AURANGABAD DIV	141087	125981	126011	30	15076	113462	113590	128	27497	65706	65807	101	75280
14	KOLHAPUR	15379	13078	13078	0	2301	12542	12542	0	2837	8113	8115	2	7264
15	SATARA	13837	11196	11198	2	2639	9531	9531	0	4306	6525	6525	0	7312
16	SANGLI	20881	15438	15437	-1	5444	13873	14080	207	6801	9015	9033	18	11848
17	PUNE	21193	14706	14725	19	6468	13248	13248	0	7945	9062	9072	10	12121
18	SOLAPUR	47494	36007	36023	16	11471	31909	32000	91	15494	19292	19313	21	28181
	PUNE DIV	118784	90425	90461	36	28323	81103	81401	298	37383	52007	52058	51	66726
19	DHULE	48548	46400	46405	5	2143	45446	45447	1	3101	32202	32280	78	16268
20	NASHIK	71063	68376	68391	15	2672	67254	67266	12	3797	50421	50500	79	20563
21	NANDURBAR	105856	99225	99286	61	6570	94499	94499	0	11357	66723	66858	135	38998
22	AHMEDNAGAR	49825	41389	41433	44	8392	40355	40390	35	9435	22636	22791	155	27034
23	JALGAON	72125	53441	53494	53	18631	47880	48238	358	23887	30079	30091	12	42034
24	NASHIK DIV	347417	308831	309009	178	38408	295434	295840	406	51577	202061	202520	459	144897
24	GADCHIROLI	22983	21614	21629	15	1354	20271	20271	0	2712	11914	11979	65	11004
25	CHANDRAPUR	31557	28071	28164	93	3393	26999	27039	40	4518	16185	16218	33	15339
26	WARDHA	17452	13001	13009	8	4443	12436	12439	3	5013	7902	7920	18	9532
27	GONDIA	92555	84679	84462	-217	8093	76042	76116	74	16439	26945	27021	76	65534
28	NAGPUR	44748	33438	33453	15	11295	26354	26410	56	18338	15451	15491	40	29257
29	BHANDARA	62100	49130	49253	123	12847	43116	43471	355	18629	21557	21593	36	40507
	NAGPUR DIV	271395	229933	229970	37	41425	205218	205746	528	65649	99954	100222	268	171173
30	WASHIM	10802	8627	8627	0	2175	7514	7578	64	3224	5350	5353	3	5449
31	YAVATMAL	40666	38101	38095	-6	2571	30690	30690	0	9976	20297	20332	35	20334
32	BULDHANA	29653	23233	23297	64	6356	21623	21653	30	8000	14751	14753	2	14900
33	AKOLA	46183	37204	37345	141	8838	34617	34617	0	11566	20530	20564	34	25619
34	AMRAVATI	92731	63067	63150	83	29581	57978	58188	210	34543	39369	39434	65	53297
	AMRAVATI DIV	220035	170232	170514	282	49521	152422	152726	304	67309	100297	100436	139	119599
	Total	1152163	975789	976365	576	175798	896535	898200	1665	253963	559874	560942	1068	591221

State Scheme Report Cumulative as on 26-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			25-02-2021	26-02-2021	Achievement	Remaining Sanction	25-02-2021	26-02-2021	Achievement	Yet to give Ist Inst	25-02-2021	26-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5821	5824	3	40	4686	4686	0	1178
2	THANE	3500	3490	3490	0	10	3436	3436	0	64	2809	2812	3	688
3	SINDHUDURG	1851	1834	1834	0	17	1803	1803	0	48	1481	1481	0	370
4	RAIGAD	3830	3812	3811	-1	19	3732	3737	5	93	3075	3078	3	752
5	PALGHAR	6415	6267	6267	0	148	5832	5835	3	580	4112	4112	0	2303
6	KONKAN DIV	21460	21264	21263	-1	197	20624	20635	11	825	16163	16169	6	5291
7	SATARA	9559	9526	9526	0	33	9235	9247	12	312	6843	6844	1	2715
8	KOLHAPUR	10919	10838	10838	0	81	10429	10439	10	480	7957	7962	5	2957
9	SOLAPUR	15433	15219	15219	0	214	14492	14502	10	931	11231	11239	8	4194
10	PUNE	10457	9865	9868	3	589	8840	8907	67	1550	6495	6500	5	3957
11	SANGLI	7082	6429	6429	0	653	5856	5858	2	1224	4652	4653	1	2429
12	PUNE DIV	53450	51877	51880	3	1570	48852	48953	101	4497	37178	37198	20	16252
13	WASHIM	7712	7698	7698	0	14	6527	6527	0	1185	4048	4049	1	3663
14	BULDHANA	12190	12057	12057	0	133	11340	11426	86	764	7816	7816	0	4374
15	YAVATMAL	19265	19062	19062	0	203	17434	17442	8	1823	10454	10477	23	8788
16	AMRAVATI	14486	13949	13949	0	537	12732	12800	68	1686	8462	8464	2	6022
17	AKOLA	14198	13397	13397	0	801	12058	12068	10	2130	6429	6435	6	7763
18	AMRAVATI DIV	67851	66163	66163	0	1688	60091	60263	172	7588	37209	37241	32	30610
19	DHULE	12351	12191	12211	20	140	11918	11975	57	376	8501	8517	16	3834
20	NANDURBAR	10307	9875	9875	0	432	9658	9658	0	649	6497	6504	7	3803
21	NASHIK	19111	18582	18639	57	472	17386	17561	175	1550	9659	9676	17	9435
22	JALGAON	17383	16640	16640	0	743	13930	13943	13	3440	9487	9492	5	7891
23	AHMEDNAGAR	30450	28384	28384	0	2066	27269	27385	116	3065	16959	17036	77	13414
24	NASHIK DIV	89602	85672	85749	77	3853	80161	80522	361	9080	51103	51225	122	38377
25	WARDHA	8310	8303	8303	0	7	7975	8002	27	308	5223	5236	13	3074
26	NAGPUR	9482	9136	9136	0	346	8706	8709	3	773	6756	6766	10	2716
27	BHANDARA	15386	14477	14477	0	909	13465	13471	6	1915	7600	7606	6	7780
28	GADCHIROLI	11477	10543	10547	4	930	9624	9624	0	1853	5840	5850	10	5627
29	GONDIA	13480	9396	9396	0	4084	8943	8946	3	4534	5428	5431	3	8049
30	CHANDRAPUR	24728	18424	18453	29	6275	17081	17097	16	7631	8701	8725	24	16003
31	NAGPUR DIV	82863	70279	70312	33	12551	65794	65849	55	17014	39548	39614	66	43249
32	PARBHANI	14543	14073	14076	3	467	12295	12455	160	2088	9281	9283	2	5260
33	AURANGABAD	17770	16943	16952	9	818	12242	12397	155	5373	6405	6408	3	11362
34	OSMANABAD	15251	14088	14177	89	1074	6997	7394	397	7857	4845	4852	7	10399
35	HINGOLI	9745	8601	8601	0	1144	8465	8465	0	1280	6617	6637	20	3108
36	BEED	13236	11586	11586	0	1650	8757	8758	1	4478	6884	6884	0	6352
37	JALNA	7135	5136	5136	0	1999	5062	5062	0	2073	3436	3437	1	3698
38	LATUR	19992	16222	16222	0	3770	14185	14216	31	5776	11020	11021	1	8971
39	NANDED	17863	12121	12264	143	5599	10009	10010	1	7853	6315	6326	11	11537
40	AURANGABAD DIV	115535	98770	99014	244	16521	78012	78757	745	36778	54803	54848	45	60687
	Total	430761	394025	394381	356	36380	353534	354979	1445	75782	236004	236295	291	194466

Delayed Houses-I as on 26-02-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		25-02-2021	26-02-2021	Achievement	25-02-2021	26-02-2021	Achievement	25-02-2021	26-02-2021	Achievement	25-02-2021	26-02-2021	Achievement
		1	AHMEDNAGAR	5936	5837	-99	5406	5322	-84	5222	5138	-84	2408
2	NANDURBAR	20191	20118	-73	15076	15021	-55	12380	12333	-47	5777	5743	-34
3	NASHIK	5354	5307	-47	4417	4379	-38	4207	4170	-37	3645	3612	-33
4	DHULE	4642	4605	-37	4427	4390	-37	3467	3438	-29	2938	2912	-26
5	JALGAON	5644	5640	-4	5323	5319	-4	5002	4999	-3	2397	2396	-1
6	NASHIK DIV	41767	41507	-260	34649	34431	-218	30278	30078	-200	17165	17051	-114
7	GADCHIROLI	3877	3848	-29	3416	3387	-29	3051	3022	-29	1345	1336	-9
8	GONDIA	8971	8940	-31	7226	7199	-27	3325	3316	-9	1041	1041	0
9	WARDHA	1184	1176	-8	1117	1110	-7	1042	1035	-7	451	450	-1
10	BHANDARA	5361	5344	-17	3292	3283	-9	2410	2404	-6	753	752	-1
11	CHANDRAPUR	3026	3019	-7	2754	2748	-6	2431	2427	-4	884	884	0
12	NAGPUR	2809	2801	-8	2287	2284	-3	1586	1584	-2	1044	1044	0
13	NAGPUR DIV	25228	25128	-100	20092	20011	-81	13845	13788	-57	5518	5507	-11
14	AKOLA	4756	4737	-19	4484	4465	-19	4042	4023	-19	2556	2543	-13
15	AMRAVATI	7823	7806	-17	6917	6902	-15	6296	6283	-13	2971	2967	-4
16	YAVATMAL	4374	4369	-5	4265	4261	-4	3856	3852	-4	2238	2237	-1
17	WASHIM	1017	1014	-3	865	862	-3	849	846	-3	759	756	-3
18	BULDHANA	2438	2438	0	2206	2206	0	1994	1994	0	969	969	0
19	AMRAVATI DIV	20408	20364	-44	18737	18696	-41	17037	16998	-39	9493	9472	-21
20	PALGHAR	3005	2980	-25	2825	2800	-25	1746	1735	-11	476	475	-1
21	THANE	377	372	-5	321	316	-5	310	305	-5	134	131	-3
22	RAIGAD	432	429	-3	428	425	-3	403	400	-3	156	156	0
23	RATNAGIRI	158	157	-1	152	151	-1	132	131	-1	40	40	0
24	SINDHUDURG	136	135	-1	101	100	-1	93	92	-1	22	22	0
25	KONKAN DIV	4108	4073	-35	3827	3792	-35	2684	2663	-21	828	824	-4
26	SOLAPUR	2882	2867	-15	2812	2797	-15	2745	2730	-15	1728	1720	-8
27	SANGLI	1921	1917	-4	1815	1811	-4	1651	1648	-3	1180	1180	0
28	PUNE	1908	1904	-4	1822	1818	-4	1617	1616	-1	710	709	-1
29	KOLHAPUR	1006	1005	-1	658	658	0	633	633	0	406	406	0
30	SATARA	808	808	0	742	742	0	705	705	0	371	371	0
31	PUNE DIV	8525	8501	-24	7849	7826	-23	7351	7332	-19	4395	4386	-9
32	JALNA	1227	1222	-5	1111	1106	-5	885	881	-4	478	477	-1
33	NANDED	6184	6178	-6	5939	5933	-6	5309	5305	-4	3728	3724	-4
34	AURANGABAD	2281	2278	-3	2072	2070	-2	1953	1951	-2	990	989	-1
35	HINGOLI	610	603	-7	518	511	-7	389	387	-2	171	171	0
36	PARBHANI	670	668	-2	595	593	-2	545	543	-2	377	377	0
37	LATUR	715	713	-2	647	646	-1	608	607	-1	388	388	0
38	OSMANABAD	388	387	-1	385	384	-1	373	372	-1	242	241	-1
39	BEED	1832	1832	0	1544	1544	0	1300	1300	0	654	654	0
40	AURANGABAD DIV	13907	13881	-26	12811	12787	-24	11362	11346	-16	7028	7021	-7
Total		113943	113454	-489	97965	97543	-422	82557	82205	-352	44427	44261	-166

Delayed Houses -II as on 26-02-2021										
Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		25-02-2021	26-02-2021	Achievement	25-02-2021	26-02-2021	Achievement	25-02-2021	26-02-2021	Achievement
1	AKOLA	2392	2424	32	760	767	7	1415	1415	0
2	AMRAVATI	3657	3720	63	1118	1129	11	2402	2447	45
3	BULDHANA	1331	1333	2	533	533	0	587	589	2
4	WASHIM	584	582	-2	276	287	11	111	117	6
5	YAVATMAL	2342	2350	8	856	856	0	1249	1247	-2
	AMRAVATI DIV	10306	10409	103	3543	3572	29	5764	5815	51
6	AURANGABAD	1459	1452	-7	487	494	7	535	540	5
7	BEED	1443	1443	0	586	598	12	146	151	5
8	HINGOLI	592	626	34	222	227	5	33	36	3
9	JALNA	755	764	9	313	315	2	221	220	-1
10	LATUR	539	540	1	253	258	5	43	45	2
11	NANDED	5330	5329	-1	1337	1364	27	401	416	15
12	OSMANABAD	375	379	4	175	175	0	4	4	0
13	PARBHANI	597	597	0	188	191	3	19	21	2
	AURANGABAD DIV	11090	11130	40	3561	3622	61	1402	1433	31
14	PALGHAR	940	941	1	657	658	1	980	965	-15
15	RAIGAD	302	303	1	117	125	8	39	42	3
16	RATNAGIRI	63	63	0	11	11	0	64	65	1
17	SINDHUDURG	124	125	1	16	16	0	19	19	0
18	THANE	233	233	0	87	89	2	61	65	4
	KONKAN DIV	1662	1665	3	888	899	11	1163	1156	-7
19	BHANDARA	2629	2626	-3	406	416	10	1340	1356	16
20	CHANDRAPUR	1490	1469	-21	533	526	-7	933	936	3
21	GADCHIROLI	1585	1591	6	974	974	0	674	654	-20
22	GONDIA	3860	4004	144	757	790	33	2564	2636	72
23	NAGPUR	1785	1780	-5	230	225	-5	485	491	6
24	WARDHA	607	624	17	123	123	0	381	376	-5
	NAGPUR DIV	11956	12094	138	3023	3054	31	6377	6449	72
25	AHMEDNAGAR	3631	3711	80	1135	1139	4	1211	1150	-61
26	DHULE	2125	2123	-2	1150	1156	6	1036	1040	4
27	JALGAON	4485	4620	135	1014	1019	5	495	501	6
28	NANDURBAR	4685	4899	214	4204	4533	329	7657	8182	525
29	NASHIK	2527	2539	12	1127	1138	11	1740	1731	-9
	NASHIK DIV	17453	17892	439	8630	8985	355	12139	12604	465
30	KOLHAPUR	871	871	0	177	184	7	32	33	1
31	PUNE	1220	1238	18	390	391	1	410	413	3
32	SANGLI	1701	1685	-16	325	314	-11	102	104	2
33	SATARA	466	466	0	107	108	1	196	198	2
34	SOLAPUR	1883	1883	0	639	643	4	476	471	-5
	PUNE DIV	6141	6143	2	1638	1640	2	1216	1219	3
	Total	58608	59333	725	21283	21772	489	28061	28676	615