

**Cummulative PMAY-G Progress Report as on 26.03.2021**

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			25.03.2021	26.03.2021	Achievement	Remaining	25.03.2021	26.03.2021	Achievement	Remaining	25.03.2021	26.03.2021	Achievement	Remaining
1	PALGHAR	25848	25707	25707	0	141	25426	25426	0	422	21864	21882	18	3966
2	THANE	6917	6688	6688	0	229	6664	6664	0	253	5780	5780	0	1137
3	SINHUURG	4003	3639	3639	0	364	3613	3613	0	390	2634	2649	15	1354
4	RAIGAD	8318	7785	7786	1	532	7633	7633	0	685	6094	6111	17	2207
5	RATNAGIRI	6974	6357	6357	0	617	5814	5814	0	1160	3978	3984	6	2990
	KONKAN DIV	52060	50176	50177	1	1883	49150	49150	0	2910	40350	40406	56	11654
6	AURANGABAD	22154	22095	22093	-2	61	20467	20467	0	1687	11485	11500	15	10654
7	PARBHANI	7140	6734	6734	0	406	6507	6507	0	633	4070	4088	18	3052
8	OSMANABAD	6118	5304	5304	0	814	5160	5160	0	958	3437	3442	5	2676
9	BEED	19720	18153	18153	0	1567	16755	16755	0	2965	9426	9438	12	10282
10	LATUR	10968	9246	9246	0	1722	8782	8782	0	2186	6516	6516	0	4452
11	HINGOLI	11191	9226	9226	0	1965	8987	8987	0	2204	6607	6613	6	4578
12	JALNA	13375	11273	11275	2	2100	10341	10341	0	3034	6287	6308	21	7067
13	NANDED	50083	44698	44740	42	5343	40124	40124	0	9959	19713	19788	75	30295
	AURANGABAD DIV	140749	126729	126771	42	13978	117123	117123	0	23626	67541	67693	152	73056
14	KOLHAPUR	14781	13053	13053	0	1728	12635	12635	0	2146	8305	8342	37	6439
15	SATARA	13597	11192	11192	0	2405	9639	9639	0	3958	6646	6678	32	6919
16	SANGLI	19324	15523	15608	85	3716	14338	14338	0	4986	9127	9127	0	10197
17	PUNE	20378	14795	14838	43	5540	13571	13571	0	6807	9191	9252	61	11126
18	SOLAPUR	46428	36338	36393	55	10035	33209	33209	0	13219	19643	19688	45	26740
	PUNE DIV	114508	90901	91084	183	23424	83392	83392	0	31116	52912	53087	175	61421
19	GADCHIROLI	23175	21686	21690	4	1485	20835	20835	0	2340	12500	12533	33	10642
20	GONDIA	84892	82645	82637	-8	2255	78921	78921	0	5971	39428	42526	3098	42366
21	CHANDRAPUR	31449	28180	28180	0	3269	27336	27336	0	4113	16578	16617	39	14832
22	WARDHA	17276	12992	12976	-16	4300	12650	12650	0	4626	8059	8078	19	9198
23	BHANDARA	58871	50895	50876	-19	7995	46258	46258	0	12613	21954	21982	28	36889
24	NAGPUR	41045	32978	32918	-60	8127	27596	27596	0	13449	16075	16132	57	24913
	NAGPUR DIV	256708	229376	229277	-99	27431	213596	213596	0	43112	114594	117868	3274	138840
25	DHULE	47291	46377	46377	0	914	46000	46000	0	1291	32862	32945	83	14346
26	NASHIK	70676	68418	68419	1	2257	67599	67599	0	3077	51218	51227	9	19449
27	NANDURBAR	105818	99483	99483	0	6335	95241	95241	0	10577	68448	68544	96	37274
28	AHMEDNAGAR	48676	41568	41568	0	7108	40914	40914	0	7762	24289	24471	182	24205
29	JALGAON	70158	53890	53909	19	16249	49626	49626	0	20532	30366	30390	24	39768
	NASHIK DIV	342619	309736	309756	20	32863	299380	299380	0	43239	207183	207577	394	135042
30	WASHIM	10802	8757	8757	0	2045	7988	7988	0	2814	5384	5385	1	5417
31	YAVATMAL	40639	38217	38221	4	2418	32163	32163	0	8476	20594	20626	32	20013
32	BULDHANA	29471	23575	23575	0	5896	22412	22412	0	7059	14880	14883	3	14588
33	AKOLA	44968	37592	37593	1	7375	35788	35788	0	9180	21010	21045	35	23923
34	AMRAVATI	92730	65072	65340	268	27390	60477	60477	0	32253	40205	40235	30	52495
	AMRAVATI DIV	218610	173213	173486	273	45124	158828	158828	0	59782	102073	102174	101	116436
	<b>Total</b>	<b>1125254</b>	<b>980131</b>	<b>980551</b>	<b>525</b>	<b>144703</b>	<b>921469</b>	<b>921469</b>	<b>0</b>	<b>203785</b>	<b>584653</b>	<b>588805</b>	<b>4152</b>	<b>536449</b>

State Scheme Report Cumulative as on 26-03-2021														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			25-03-2021	26-03-2021	Achievement	Remaining Sanction	25-03-2021	26-03-2021	Achievement	Yet to give 1st Inst	25-03-2021	26-03-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5836	5836	0	28	4744	4748	4	1116
2	THANE	3500	3491	3491	0	9	3444	3444	0	56	2845	2848	3	652
3	SINDHUDURG	1851	1834	1834	0	17	1808	1808	0	43	1509	1509	0	342
4	RAIGAD	3830	3811	3811	0	19	3757	3757	0	73	3096	3096	0	734
5	PALGHAR	6415	6271	6271	0	144	5930	5930	0	485	4240	4241	1	2174
6	KONKAN DIV	21460	21270	21270	0	190	20775	20775	0	685	16434	16442	8	5018
7	WASHIM	7712	7698	7698	0	14	6867	6867	0	845	4147	4152	5	3560
8	BULDHANA	12190	12097	12097	0	93	11691	11691	0	499	7900	7911	11	4279
9	YAVATMAL	19265	19070	19075	5	190	18071	18071	0	1194	10789	10810	21	8455
10	AMRAVATI	14486	14152	14153	1	333	13253	13253	0	1233	8632	8642	10	5844
11	AKOLA	14198	13584	13584	0	614	12839	12839	0	1359	6646	6664	18	7534
12	AMRAVATI DIV	67851	66601	66607	6	1244	62721	62721	0	5130	38114	38179	65	29672
13	SATARA	9559	9526	9526	0	33	9329	9329	0	230	6910	6920	10	2639
14	KOLHAPUR	10919	10843	10843	0	76	10578	10578	0	341	8067	8078	11	2841
15	SOLAPUR	15433	15243	15243	0	190	14690	14690	0	743	11339	11344	5	4089
16	PUNE	10457	9888	9918	30	539	9221	9221	0	1236	6592	6602	10	3855
17	SANGLI	7082	6488	6488	0	594	6065	6065	0	1017	4667	4668	1	2414
18	PUNE DIV	53450	51988	52018	30	1432	49883	49883	0	3567	37575	37612	37	15838
19	DHULE	12351	12221	12221	0	130	12081	12081	0	270	8715	8735	20	3616
20	NASHIK	19111	18726	18726	0	385	17984	17984	0	1127	9942	9955	13	9156
21	NANDURBAR	10307	9878	9878	0	429	9735	9735	0	572	6609	6622	13	3685
22	JALGAON	17383	16718	16716	-2	667	14842	14842	0	2541	9683	9688	5	7695
23	AHMEDNAGAR	30450	28429	28429	0	2021	27865	27865	0	2585	18155	18226	71	12224
24	NASHIK DIV	89602	85972	85970	-2	3632	82507	82507	0	7095	53104	53226	122	36376
25	WARDHA	8310	8309	8309	0	1	8102	8102	0	208	5381	5388	7	2922
26	NAGPUR	9482	9136	9136	0	346	8826	8826	0	656	6861	6875	14	2607
27	BHANDARA	15386	14687	14696	9	690	13723	13723	0	1663	7767	7773	6	7613
28	GADCHIROLI	11477	10628	10648	20	829	10172	10172	0	1305	6106	6111	5	5366
29	GONDIA	13480	9527	9528	1	3952	9061	9061	0	4419	6043	6107	64	7373
30	CHANDRAPUR	24728	19735	19902	167	4826	18384	18384	0	6344	9106	9135	29	15593
31	NAGPUR DIV	82863	72022	72219	197	10644	68268	68268	0	14595	41264	41389	125	41474
32	PARBHANI	14543	14217	14217	0	326	13500	13500	0	1043	9339	9345	6	5198
33	OSMANABAD	15251	14793	14793	0	458	9781	9781	0	5470	4928	4928	0	10323
34	AURANGABAD	17770	17209	17206	-3	564	14578	14578	0	3192	6532	6533	1	11237
35	BEED	13236	12665	12665	0	571	9874	9874	0	3362	6955	6969	14	6267
36	HINGOLI	9745	8669	8669	0	1076	8551	8551	0	1194	6725	6733	8	3012
37	JALNA	7135	5728	5902	174	1233	5269	5269	0	1866	3545	3546	1	3589
38	LATUR	19992	16226	16226	0	3766	14874	14874	0	5118	11146	11156	10	8836
39	NANDED	17863	13852	13902	50	3961	11059	11059	0	6804	6564	6572	8	11291
40	AURANGABAD DIV	115535	103359	103580	221	11955	87486	87486	0	28049	55734	55782	48	59753
Total		430761	401212	401664	457	29097	371640	371640	0	59121	242225	242630	405	188131

## Delayed Houses-I as on 26-03-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		25-03-2021	26-03-2021	Achievement	25-03-2021	26-03-2021	Achievement	25-03-2021	26-03-2021	Achievement	25-03-2021	26-03-2021	Achievement
1	GONDIA	5211	4769	-442	4203	3843	-360	2958	2692	-266	841	825	-16
2	BHANDARA	5545	5525	-20	3468	3452	-16	2606	2592	-14	954	953	-1
3	GADCHIROLI	3496	3487	-9	3212	3204	-8	2980	2972	-8	1571	1568	-3
4	CHANDRAPUR	2914	2911	-3	2729	2726	-3	2387	2384	-3	995	994	-1
5	NAGPUR	2691	2680	-11	2207	2200	-7	1773	1770	-3	1074	1071	-3
6	WARDHA	1151	1147	-4	1078	1074	-4	1046	1044	-2	492	491	-1
7	NAGPUR DIV	21008	20519	-489	16897	16499	-398	13750	13454	-296	5927	5902	-25
8	NANDURBAR	19200	19122	-78	16094	16030	-64	12400	12350	-50	7188	7160	-28
9	AHMEDNAGAR	5243	5186	-57	4639	4594	-45	4577	4533	-44	3386	3363	-23
10	DHULE	4323	4280	-43	4165	4125	-40	3922	3884	-38	2993	2970	-23
11	JALGAON	5781	5776	-5	5322	5318	-4	5017	5013	-4	3519	3516	-3
12	NASHIK	5372	5367	-5	4018	4014	-4	3832	3828	-4	3335	3331	-4
13	NASHIK DIV	39919	39731	-188	34238	34081	-157	29748	29608	-140	20421	20340	-81
14	PUNE	1954	1903	-51	1744	1694	-50	1644	1599	-45	1148	1117	-31
15	SOLAPUR	2670	2650	-20	2591	2571	-20	2555	2535	-20	2188	2172	-16
16	KOLHAPUR	941	928	-13	601	592	-9	589	580	-9	446	440	-6
17	SATARA	775	767	-8	713	707	-6	693	687	-6	461	459	-2
18	SANGLI	1914	1914	0	1794	1794	0	1676	1676	0	1364	1364	0
19	PUNE DIV	8254	8162	-92	7443	7358	-85	7157	7077	-80	5607	5552	-55
20	NANDED	6004	5973	-31	5641	5611	-30	5352	5326	-26	4223	4209	-14
21	JALNA	1163	1158	-5	1069	1064	-5	944	939	-5	473	473	0
22	AURANGABAD	2386	2381	-5	2007	2003	-4	1966	1962	-4	1119	1117	-2
23	PARBHANI	681	677	-4	581	577	-4	565	561	-4	429	425	-4
24	BEED	1883	1880	-3	1511	1509	-2	1433	1431	-2	710	708	-2
25	HINGOLI	589	588	-1	468	467	-1	444	443	-1	211	211	0
26	LATUR	711	711	0	647	647	0	606	606	0	456	456	0
27	OSMANABAD	380	380	0	378	378	0	373	373	0	307	307	0
28	AURANGABAD DIV	13797	13748	-49	12302	12256	-46	11683	11641	-42	7928	7906	-22
29	AKOLA	4573	4560	-13	4276	4264	-12	4082	4070	-12	3089	3081	-8
30	AMRAVATI	7636	7626	-10	6786	6777	-9	6355	6346	-9	3996	3994	-2
31	YAVATMAL	4335	4324	-11	4115	4106	-9	4000	3991	-9	2815	2808	-7
32	BULDHANA	2427	2425	-2	2154	2153	-1	2063	2062	-1	1429	1428	-1
33	WASHIM	995	994	-1	845	844	-1	839	838	-1	800	799	-1
34	AMRAVATI DIV	19966	19929	-37	18176	18144	-32	17339	17307	-32	12129	12110	-19
35	PALGHAR	2757	2740	-17	2678	2661	-17	2449	2434	-15	462	458	-4
36	RAIGAD	397	396	-1	393	392	-1	379	378	-1	153	153	0
37	RATNAGIRI	144	143	-1	134	133	-1	130	129	-1	59	58	-1
38	SINDHUDURG	148	147	-1	97	96	-1	85	84	-1	74	73	-1
39	THANE	349	349	0	322	322	0	289	289	0	206	206	0
40	KONKAN DIV	3795	3775	-20	3624	3604	-20	3332	3314	-18	954	948	-6
<b>Total</b>		<b>106739</b>	<b>105864</b>	<b>-875</b>	<b>92680</b>	<b>91942</b>	<b>-738</b>	<b>83009</b>	<b>82401</b>	<b>-608</b>	<b>52966</b>	<b>52758</b>	<b>-208</b>

**Delayed Houses -II as on 26.03.2021**

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		25.03.2021	26.03.2021	Achievement	25.03.2021	26.03.2021	Achievement	25.03.2021	26.03.2021	Achievement
1	AKOLA	3246	3246	0	762	762	0	1363	1352	-11
2	AMRAVATI	4096	4096	0	1115	1115	0	2381	2378	-3
3	BULDHANA	1422	1422	0	519	519	0	608	607	-1
4	WASHIM	549	549	0	282	282	0	114	113	-1
5	YAVATMAL	2289	2289	0	843	843	0	1171	1166	-5
6	AMRAVATI DIV	11602	11602	0	3521	3521	0	5637	5616	-21
7	AURANGABAD	3787	3787	0	493	493	0	561	558	-3
8	BEED	2012	2012	0	558	558	0	150	150	0
9	HINGOLI	783	783	0	218	218	0	36	36	0
10	JALNA	805	805	0	311	311	0	195	192	-3
11	LATUR	533	533	0	251	251	0	47	47	0
12	NANDED	6350	6350	0	1277	1277	0	338	328	-10
13	OSMANABAD	784	784	0	162	162	0	5	5	0
14	PARBHANI	609	609	0	178	178	0	22	22	0
15	AURANGABAD DIV	15663	15663	0	3448	3448	0	1354	1338	-16
16	PALGHAR	1064	1064	0	623	623	0	862	850	-12
17	RAIGAD	441	441	0	113	113	0	42	42	0
18	RATNAGIRI	207	207	0	10	10	0	60	59	-1
19	SINDHUDURG	152	152	0	17	17	0	16	16	0
20	THANE	357	357	0	87	87	0	67	67	0
21	KONKAN DIV	2221	2221	0	850	850	0	1047	1034	-13
22	BHANDARA	2733	2733	0	438	438	0	1465	1452	-13
23	CHANDRAPUR	3882	3881	-1	489	489	0	863	861	-2
24	GADCHIROLI	1396	1396	0	846	846	0	562	559	-3
25	GONDIA	6496	6496	0	746	746	0	668	563	-105
26	NAGPUR	2023	2023	0	244	244	0	528	522	-6
27	WARDHA	661	661	0	110	110	0	363	362	-1
28	NAGPUR DIV	17191	17190	-1	2873	2873	0	4449	4319	-130
29	AHMEDNAGAR	5202	5198	-4	1040	1040	0	792	765	-27
30	DHULE	4479	4479	0	1100	1100	0	932	910	-22
31	JALGAON	6172	6172	0	1003	1003	0	525	525	0
32	NANDURBAR	6088	6088	0	4121	4121	0	7455	7401	-54
33	NASHIK	6468	6468	0	1097	1097	0	1521	1518	-3
34	NASHIK DIV	28409	28405	-4	8361	8361	0	11225	11119	-106
35	KOLHAPUR	2042	2036	-6	171	171	0	28	27	-1
36	PUNE	1214	1214	0	413	413	0	425	387	-38
37	SANGLI	1768	1768	0	335	335	0	102	102	0
38	SATARA	471	471	0	114	114	0	190	187	-3
39	SOLAPUR	2326	2326	0	593	593	0	370	360	-10
40	PUNE DIV	7821	7815	-6	1626	1626	0	1115	1063	-52
<b>Total</b>		<b>82907</b>	<b>82896</b>	<b>-11</b>	<b>20679</b>	<b>20679</b>	<b>0</b>	<b>24827</b>	<b>24489</b>	<b>-338</b>