

Cumulative PMAY-G Progress Report as on 26-05-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			25.05.2021	26.05.2021	Achievement	Remaining	25.05.2021	26.05.2021	Achievement	Remaining	25.05.2021	26.05.2021	Achievement	Remaining
1	PALGHAR	25704	25675	25675	0	29	25534	25534	0	170	22413	22438	25	3266
2	THANE	6754	6705	6705	0	49	6683	6683	0	71	5943	5946	3	808
3	RATNAGIRI	6157	6084	6084	0	73	5885	5885	0	272	4329	4339	10	1818
4	RAIGAD	7977	7782	7782	0	195	7706	7706	0	271	6528	6534	6	1443
5	SINDHUDURG	3994	3661	3661	0	333	3639	3639	0	355	2872	2873	1	1121
6	KONKAN DIV	50586	49907	49907	0	679	49447	49447	0	1139	42085	42130	45	8456
7	AURANGABAD	22138	22112	22112	0	26	20741	20741	0	1397	12874	12979	105	9159
8	PARBHANI	7171	6752	6752	0	419	6567	6567	0	604	4451	4456	5	2715
9	OSMANABAD	6114	5308	5310	2	804	5225	5225	0	889	3592	3600	8	2514
10	HINGOLI	10399	9403	9403	0	996	9256	9256	0	1143	7026	7027	1	3372
11	BEED	19700	18206	18206	0	1494	17245	17245	0	2455	10029	10094	65	9606
12	LATUR	10968	9259	9259	0	1709	8901	8901	0	2067	6625	6627	2	4341
13	JALNA	13338	11432	11433	1	1905	10806	10806	0	2532	6584	6605	21	6733
14	NANDED	50006	45110	45108	-2	4898	41472	41472	0	8534	21072	21096	24	28910
15	AURANGABAD DIV	139834	127582	127583	1	12251	120213	120213	0	19621	72253	72484	231	67350
16	KOLHAPUR	14591	13030	13030	0	1561	12717	12717	0	1874	8916	8968	52	5623
17	SATARA	13483	11193	11193	0	2290	9772	9772	0	3711	7276	7283	7	6200
18	SANGLI	18698	15749	15768	19	2930	15142	15142	0	3556	9336	9336	0	9362
19	PUNE	19046	15267	15267	0	3779	14072	14072	0	4974	9824	9826	2	9220
20	SOLAPUR	44779	36644	36644	0	8135	34295	34295	0	10484	20976	20993	17	23786
21	PUNE DIV	110597	91883	91902	19	18695	85998	85998	0	24599	56328	56406	78	54191
22	GONDIA	82511	82510	82510	0	1	81068	81068	0	1443	63904	64054	150	18457
23	GADCHIROLI	23043	21788	21788	0	1255	21365	21365	0	1678	13677	13705	28	9338
24	WARDHA	16296	13046	13046	0	3250	12950	12950	0	3346	8676	8720	44	7576
25	CHANDRAPUR	32078	28309	28309	0	3769	27619	27619	0	4459	17762	17819	57	14259
26	BHANDARA	56366	51212	51219	7	5147	49083	49083	0	7283	23234	23384	150	32982
27	NAGPUR	40145	32842	32844	2	7301	28577	28577	0	11568	18144	18247	103	21898
28	NAGPUR DIV	250439	229707	229716	9	20723	220662	220662	0	29777	145397	145929	532	104510
29	DHULE	46953	46380	46380	0	573	46185	46185	0	768	34902	34947	45	12006
30	NASHIK	70516	68432	68432	0	2084	67801	67801	0	2715	52224	52254	30	18262
31	NANDURBAR	105751	99502	99502	0	6249	95574	95574	0	10177	69665	69764	99	35987
32	AHMEDNAGAR	48244	41714	41714	0	6530	41310	41310	0	6934	27171	27208	37	21036
33	JALGAON	67915	54363	54367	4	13548	51013	51013	0	16902	32182	32205	23	35710
34	NASHIK DIV	339379	310391	310395	4	28984	301883	301883	0	37496	216144	216378	234	123001
35	YAVATMAL	40328	38369	38371	2	1957	34147	34147	0	6181	21695	21763	68	18565
36	WASHIM	10807	8839	8839	0	1968	8292	8292	0	2515	5542	5542	0	5265
37	BULDHANA	28347	23758	23758	0	4589	23159	23159	0	5188	15167	15173	6	13174
38	AKOLA	44572	38179	38179	0	6393	36977	36977	0	7595	22707	22762	55	21810
39	AMRAVATI	92186	67589	67646	57	24540	63958	63958	0	28228	42693	42757	64	49429
40	AMRAVATI DIV	216240	176734	176793	59	39447	166533	166533	0	49707	107804	107997	193	108243
Total		1107075	986204	986296	92	120779	944736	944736	0	162339	640011	641324	1313	465751

State Scheme Report Cumulative as on 26-05-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			25-05-2021	26-05-2021	Achievement	Remaining Sanction	25-05-2021	26-05-2021	Achievement	Yet to give 1st Inst	25-05-2021	26-05-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5839	5840	1	24	4820	4821	1	1043
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1549	1550	1	301
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3015	3019	4	481
4	RAIGAD	3830	3814	3814	0	16	3767	3768	1	62	3217	3221	4	609
5	PALGHAR	6415	6343	6343	0	72	6280	6280	0	135	4629	4647	18	1768
6	KONKAN DIV	21460	21355	21355	0	105	21205	21207	2	253	17230	17258	28	4202
7	SATARA	9559	9544	9544	0	15	9374	9374	0	185	7146	7146	0	2413
8	KOLHAPUR	10919	10843	10843	0	76	10678	10679	1	240	8285	8334	49	2585
9	SOLAPUR	15433	15249	15249	0	184	14795	14796	1	637	11644	11647	3	3786
10	SANGLI	7082	6849	6849	0	233	6328	6328	0	754	4715	4715	0	2367
11	PUNE	10457	9986	9986	0	471	9502	9502	0	955	7068	7072	4	3385
12	PUNE DIV	53450	52471	52471	0	979	50677	50679	2	2771	38858	38914	56	14536
13	AHMEDNAGAR	28571	28534	28534	0	37	28106	28117	11	454	19534	19548	14	9023
14	DHULE	12351	12252	12252	0	99	12138	12138	0	213	9295	9310	15	3041
15	JALGAON	17383	17228	17252	24	131	15662	15671	9	1712	10062	10066	4	7317
16	NASHIK	19111	18756	18765	9	346	18433	18448	15	663	10435	10444	9	8667
17	NANDURBAR	10307	9878	9878	0	429	9754	9756	2	551	6781	6791	10	3516
18	NASHIK DIV	87723	86648	86681	33	1042	84093	84130	37	3593	56107	56159	52	31564
19	WASHIM	7712	7705	7705	0	7	7159	7162	3	550	4286	4286	0	3426
20	BULDHANA	12190	12124	12124	0	66	11856	11866	10	324	8010	8018	8	4172
21	YAVATMAL	19265	19099	19099	0	166	18452	18457	5	808	11503	11516	13	7749
22	AMRAVATI	14486	14199	14199	0	287	13632	13640	8	846	9136	9147	11	5339
23	AKOLA	14198	13651	13651	0	547	13171	13177	6	1021	7112	7131	19	7067
24	AMRAVATI DIV	67851	66778	66778	0	1073	64270	64302	32	3549	40047	40098	51	27753
25	WARDHA	8310	8310	8310	0	0	8225	8225	0	85	5693	5703	10	2607
26	NAGPUR	9482	9145	9147	2	335	8898	8898	0	584	7096	7102	6	2380
27	BHANDARA	15386	14770	14770	0	616	13959	13967	8	1419	8157	8204	47	7182
28	GADCHIROLI	11477	10800	10822	22	655	10517	10518	1	959	6497	6501	4	4976
29	GONDIA	13480	9569	9569	0	3911	9157	9157	0	4323	7247	7254	7	6226
30	CHANDRAPUR	24728	20585	20598	13	4130	19736	19775	39	4953	9735	9760	25	14968
31	NAGPUR DIV	82863	73179	73216	37	9647	70492	70540	48	12323	44425	44524	99	38339
32	OSMANABAD	15251	15183	15186	3	65	11938	11938	0	3313	5015	5036	21	10215
33	PARBHANI	14543	14257	14258	1	285	13793	13802	9	741	9614	9620	6	4923
34	AURANGABAD	17770	17388	17393	5	377	16084	16110	26	1660	7136	7179	43	10591
35	HINGOLI	9745	9126	9126	0	619	8781	8786	5	959	6945	6949	4	2796
36	JALNA	9508	8215	8222	7	1286	6208	6268	60	3240	3746	3752	6	5756
37	LATUR	19992	17374	17552	178	2440	15294	15352	58	4640	11388	11400	12	8592
38	BEED	16424	13458	13458	0	2966	11370	11419	49	5005	7139	7182	43	9242
39	NANDED	17863	14540	14540	0	3323	12297	12356	59	5507	6760	6762	2	11101
40	AURANGABAD DIV	121096	109541	109735	194	11361	95765	96031	266	25065	57743	57880	137	63216
Total		434443	409972	410236	264	24207	386502	386889	387	47554	254410	254833	423	179610

Delayed Houses-I as on 26.05.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		25-05-2021	26-05-2021	Achievement	25-05-2021	26-05-2021	Achievement	25-05-2021	26-05-2021	Achievement	25-05-2021	26-05-2021	Achievement
1	GONDIA	2782	2724	-58	2363	2308	-55	1963	1910	-53	768	753	-15
2	BHANDARA	5488	5438	-50	4446	4404	-42	2797	2778	-19	1481	1473	-8
3	CHANDRAPUR	2850	2833	-17	2623	2606	-17	2418	2402	-16	1930	1925	-5
4	NAGPUR	2644	2623	-21	2236	2218	-18	1866	1853	-13	1107	1106	-1
5	WARDHA	1104	1099	-5	995	990	-5	949	947	-2	781	780	-1
6	GADCHIROLI	3224	3222	-2	3101	3099	-2	2757	2756	-1	1669	1668	-1
7	NAGPUR DIV	18092	17939	-153	15764	15625	-139	12750	12646	-104	7736	7705	-31
8	NANDURBAR	18454	18376	-78	17681	17606	-75	13248	13201	-47	10249	10212	-37
9	DHULE	3656	3640	-16	3568	3552	-16	3407	3392	-15	2624	2612	-12
10	AHMEDNAGAR	4503	4496	-7	4215	4208	-7	3883	3877	-6	3317	3313	-4
11	NASHIK	5593	5582	-11	4328	4322	-6	3605	3600	-5	3264	3259	-5
12	JALGAON	5610	5606	-4	5054	5052	-2	4800	4798	-2	4258	4258	0
13	NASHIK DIV	37816	37700	-116	34846	34740	-106	28943	28868	-75	23712	23654	-58
14	AURANGABAD	2414	2389	-25	2024	2005	-19	1853	1841	-12	1649	1640	-9
15	BEED	1829	1816	-13	1627	1614	-13	1382	1375	-7	983	978	-5
16	JALNA	1128	1122	-6	1049	1044	-5	956	952	-4	629	626	-3
17	LATUR	697	695	-2	670	668	-2	615	613	-2	549	547	-2
18	NANDED	6367	6365	-2	5538	5536	-2	5337	5335	-2	4397	4395	-2
19	HINGOLI	576	576	0	492	492	0	424	424	0	243	243	0
20	OSMANABAD	371	371	0	368	368	0	365	365	0	338	338	0
21	PARBHANI	628	628	0	580	580	0	525	525	0	453	453	0
22	AURANGABAD DIV	14010	13962	-48	12348	12307	-41	11457	11430	-27	9241	9220	-21
23	AKOLA	4480	4470	-10	4014	4005	-9	3813	3805	-8	3293	3287	-6
24	AMRAVATI	7236	7228	-8	6812	6804	-8	6084	6076	-8	4825	4818	-7
25	YAVATMAL	4173	4166	-7	3903	3896	-7	3814	3807	-7	3124	3118	-6
26	BULDHANA	2494	2493	-1	2229	2228	-1	2032	2031	-1	1687	1686	-1
27	WASHIM	916	916	0	900	900	0	786	786	0	767	767	0
28	AMRAVATI DIV	19299	19273	-26	17858	17833	-25	16529	16505	-24	13696	13676	-20
29	PALGHAR	2427	2414	-13	2343	2330	-13	2207	2197	-10	587	586	-1
30	THANE	325	319	-6	274	269	-5	249	245	-4	238	235	-3
31	RAIGAD	344	343	-1	317	316	-1	316	315	-1	244	243	-1
32	RATNAGIRI	119	119	0	87	87	0	85	85	0	74	74	0
33	SINDHUDURG	133	133	0	94	94	0	68	68	0	61	61	0
34	KONKAN DIV	3348	3328	-20	3115	3096	-19	2925	2910	-15	1204	1199	-5
35	KOLHAPUR	833	824	-9	719	711	-8	482	477	-5	448	445	-3
36	PUNE	1695	1693	-2	1441	1439	-2	1389	1387	-2	1150	1149	-1
37	SOLAPUR	2466	2463	-3	2433	2430	-3	2376	2374	-2	2203	2201	-2
38	SANGLI	2018	2018	0	1799	1799	0	1708	1708	0	1520	1520	0
39	SATARA	670	670	0	630	630	0	595	595	0	519	519	0
40	PUNE DIV	7682	7668	-14	7022	7009	-13	6550	6541	-9	5840	5834	-6
	Total	100247	99870	-377	90953	90610	-343	79154	78900	-254	61429	61288	-141

Delayed Houses -II as on 26.05.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		25.05.2021	26.05.2021	Achievement	25.05.2021	26.05.2021	Achievement	25.05.2021	26.05.2021	Achievement
1	AKOLA	4707	4733	26	806	806	0	1279	1274	-5
2	AMRAVATI	5980	6020	40	1247	1255	8	2465	2478	13
3	BULDHANA	2614	2620	6	510	510	0	695	696	1
4	WASHIM	1106	1106	0	301	301	0	127	127	0
5	YAVATMAL	3668	3674	6	842	848	6	1122	1118	-4
6	AMRAVATI DIV	18075	18153	78	3706	3720	14	5688	5693	5
7	AURANGABAD	3640	3648	8	606	634	28	569	576	7
8	BEED	4430	4436	6	685	686	1	132	131	-1
9	HINGOLI	1287	1287	0	266	266	0	46	46	0
10	JALNA	1918	1918	0	328	328	0	202	201	-1
11	LATUR	1293	1293	0	272	272	0	87	85	-2
12	NANDED	12959	13044	85	1532	1564	32	382	381	-1
13	OSMANABAD	1054	1054	0	253	253	0	22	22	0
14	PARBHANI	1270	1270	0	221	222	1	24	24	0
15	AURANGABAD DIV	27851	27950	99	4163	4225	62	1464	1466	2
16	PALGHAR	830	832	2	511	511	0	823	826	3
17	RAIGAD	595	599	4	126	131	5	33	34	1
18	RATNAGIRI	344	344	0	30	30	0	83	86	3
19	SINDHUDURG	268	271	3	40	40	0	30	35	5
20	THANE	271	271	0	80	80	0	53	51	-2
21	KONKAN DIV	2308	2317	9	787	792	5	1022	1032	10
22	BHANDARA	8424	8583	159	618	618	0	1896	1870	-26
23	CHANDRAPUR	3078	3087	9	593	599	6	1109	1121	12
24	GADCHIROLI	2311	2313	2	920	920	0	633	640	7
25	GONDIA	7911	7952	41	1657	1687	30	346	325	-21
26	NAGPUR	3417	3438	21	413	417	4	788	780	-8
27	WARDHA	1299	1297	-2	126	126	0	397	394	-3
28	NAGPUR DIV	26440	26670	230	4327	4367	40	5169	5130	-39
29	AHMEDNAGAR	6399	6408	9	1009	1016	7	550	549	-1
30	DHULE	5429	5437	8	1334	1349	15	988	979	-9
31	JALGAON	10807	10829	22	1215	1222	7	671	681	10
32	NANDURBAR	6763	6804	41	5314	5314	0	8591	8537	-54
33	NASHIK	6591	6595	4	1428	1448	20	1808	1800	-8
34	NASHIK DIV	35989	36073	84	10300	10349	49	12608	12546	-62
35	KOLHAPUR	2170	2173	3	197	198	1	39	38	-1
36	PUNE	2052	2082	30	417	421	4	222	221	-1
37	SANGLI	3876	3891	15	363	364	1	122	122	0
38	SATARA	1080	1084	4	136	138	2	133	135	2
39	SOLAPUR	7485	7531	46	637	646	9	310	313	3
40	PUNE DIV	16663	16761	98	1750	1767	17	826	829	3
Total		127326	127924	598	25033	25220	187	26777	26696	-81