

Cummulative PMAY-G Progress Report as on 27.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			26.02.2021	27.02.2021	Achievement	Remaining	26.02.2021	27.02.2021	Achievement	Remaining	26.02.2021	27.02.2021	Achievement	Remaining
1	THANE	6928	6684	6684	0	244	6604	6604	0	324	5741	5747	6	1181
2	PALGHAR	26178	25764	25764	0	414	25401	25401	0	777	21572	21603	31	4575
3	SINDHUDURG	4219	3627	3627	0	592	3580	3580	0	639	2594	2597	3	1622
4	RAIGAD	8518	7683	7704	21	814	7530	7530	0	988	6013	6019	6	2499
5	RATNAGIRI	7602	6629	6621	-8	981	5781	5782	1	1820	3929	3933	4	3669
	KONKAN DIV	53445	50387	50400	13	3045	48896	48897	1	4548	39849	39899	50	13546
6	AURANGABAD	22159	22068	22068	0	91	20272	20274	2	1885	11244	11254	10	10905
7	PARBHANI	7155	6731	6731	0	424	6462	6462	0	693	4010	4015	5	3140
8	OSMANABAD	6183	5295	5295	0	888	5088	5088	0	1095	3366	3370	4	2813
9	BEED	19720	18135	18137	2	1583	16276	16278	2	3442	9178	9188	10	10532
10	LATUR	10968	9245	9246	1	1722	8611	8624	13	2344	6481	6485	4	4483
11	HINGOLI	11258	9084	9084	0	2174	8769	8792	23	2466	6402	6439	37	4819
12	JALNA	13375	11028	11043	15	2332	9932	9961	29	3414	6144	6152	8	7223
13	NANDED	50269	44395	44407	12	5862	38052	38111	59	12158	18881	18904	23	31365
	AURANGABAD DIV	141087	125981	126011	30	15076	113462	113590	128	27497	65706	65807	101	75280
14	KOLHAPUR	15379	13078	13078	0	2301	12542	12542	0	2837	8113	8115	2	7264
15	SATARA	13837	11196	11198	2	2639	9531	9531	0	4306	6525	6525	0	7312
16	SANGLI	20881	15438	15437	-1	5444	13873	14080	207	6801	9015	9033	18	11848
17	PUNE	21193	14706	14725	19	6468	13248	13248	0	7945	9062	9072	10	12121
18	SOLAPUR	47494	36007	36023	16	11471	31909	32000	91	15494	19292	19313	21	28181
	PUNE DIV	118784	90425	90461	36	28323	81103	81401	298	37383	52007	52058	51	66726
19	DHULE	48548	46400	46405	5	2143	45446	45447	1	3101	32202	32280	78	16268
20	NASHIK	71063	68376	68391	15	2672	67254	67266	12	3797	50421	50500	79	20563
21	NANDURBAR	105856	99225	99286	61	6570	94499	94499	0	11357	66723	66858	135	38998
22	AHMEDNAGAR	49825	41389	41433	44	8392	40355	40390	35	9435	22636	22791	155	27034
23	JALGAON	72125	53441	53494	53	18631	47880	48238	358	23887	30079	30091	12	42034
24	NASHIK DIV	347417	308831	309009	178	38408	295434	295840	406	51577	202061	202520	459	144897
24	GADCHIROLI	22983	21614	21629	15	1354	20271	20271	0	2712	11914	11979	65	11004
25	CHANDRAPUR	31557	28071	28164	93	3393	26999	27039	40	4518	16185	16218	33	15339
26	WARDHA	17452	13001	13009	8	4443	12436	12439	3	5013	7902	7920	18	9532
27	GONDIA	92555	84679	84462	-217	8093	76042	76116	74	16439	26945	27021	76	65534
28	NAGPUR	44748	33438	33453	15	11295	26354	26410	56	18338	15451	15491	40	29257
29	BHANDARA	62100	49130	49253	123	12847	43116	43471	355	18629	21557	21593	36	40507
	NAGPUR DIV	271395	229933	229970	37	41425	205218	205746	528	65649	99954	100222	268	171173
30	WASHIM	10802	8627	8627	0	2175	7514	7578	64	3224	5350	5353	3	5449
31	YAVATMAL	40666	38101	38095	-6	2571	30690	30690	0	9976	20297	20332	35	20334
32	BULDHANA	29653	23233	23297	64	6356	21623	21653	30	8000	14751	14753	2	14900
33	AKOLA	46183	37204	37345	141	8838	34617	34617	0	11566	20530	20564	34	25619
34	AMRAVATI	92731	63067	63150	83	29581	57978	58188	210	34543	39369	39434	65	53297
	AMRAVATI DIV	220035	170232	170514	282	49521	152422	152726	304	67309	100297	100436	139	119599
	Total	1152163	975789	976365	576	175798	896535	898200	1665	253963	559874	560942	1068	591221

State Scheme Report Cumulative as on 27-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			26-02-2021	27-02-2021	Achievement	Remaining Sanction	26-02-2021	27-02-2021	Achievement	Yet to give 1st Inst	26-02-2021	27-02-2021	Achievement	Incompleted
			1	RATNAGIRI	5864	5861	5861	0	3	5824	5824	0	40	4686
2	THANE	3500	3490	3490	0	10	3436	3436	0	64	2812	2815	3	685
3	SINDHUDURG	1851	1834	1834	0	17	1803	1803	0	48	1481	1483	2	368
4	RAIGAD	3830	3811	3811	0	19	3737	3738	1	92	3078	3079	1	751
5	PALGHAR	6415	6267	6267	0	148	5835	5849	14	566	4112	4116	4	2299
6	KONKAN DIV	21460	21263	21263	0	197	20635	20650	15	810	16169	16180	11	5280
7	SATARA	9559	9526	9526	0	33	9247	9256	9	303	6844	6846	2	2713
8	KOLHAPUR	10919	10838	10838	0	81	10439	10450	11	469	7962	7968	6	2951
9	SOLAPUR	15433	15219	15221	2	212	14502	14502	0	931	11239	11243	4	4190
10	PUNE	10457	9868	9868	0	589	8907	8910	3	1547	6500	6502	2	3955
11	SANGLI	7082	6429	6429	0	653	5858	5878	20	1204	4653	4653	0	2429
12	PUNE DIV	53450	51880	51882	2	1568	48953	48996	43	4454	37198	37212	14	16238
13	WASHIM	7712	7698	7698	0	14	6527	6527	0	1185	4049	4050	1	3662
14	BULDHANA	12190	12057	12057	0	133	11426	11465	39	725	7816	7820	4	4370
15	YAVATMAL	19265	19062	19062	0	203	17442	17450	8	1815	10477	10492	15	8773
16	AMRAVATI	14486	13949	13968	19	518	12800	12823	23	1663	8464	8467	3	6019
17	AKOLA	14198	13397	13397	0	801	12068	12070	2	2128	6435	6442	7	7756
18	AMRAVATI DIV	67851	66163	66182	19	1669	60263	60335	72	7516	37241	37271	30	30580
19	DHULE	12351	12211	12211	0	140	11975	11990	15	361	8517	8524	7	3827
20	NANDURBAR	10307	9875	9875	0	432	9658	9658	0	649	6504	6510	6	3797
21	NASHIK	19111	18639	18640	1	471	17561	17571	10	1540	9676	9689	13	9422
22	JALGAON	17383	16640	16640	0	743	13943	13964	21	3419	9492	9498	6	7885
23	AHMEDNAGAR	30450	28384	28396	12	2054	27385	27391	6	3059	17036	17082	46	13368
24	NASHIK DIV	89602	85749	85762	13	3840	80522	80574	52	9028	51225	51303	78	38299
25	WARDHA	8310	8303	8303	0	7	8002	8019	17	291	5236	5243	7	3067
26	NAGPUR	9482	9136	9136	0	346	8709	8716	7	766	6766	6768	2	2714
27	BHANDARA	15386	14477	14477	0	909	13471	13475	4	1911	7606	7617	11	7769
28	GADCHIROLI	11477	10547	10548	1	929	9624	9731	107	1746	5850	5878	28	5599
29	GONDIA	13480	9396	9396	0	4084	8946	8957	11	4523	5431	5436	5	8044
30	CHANDRAPUR	24728	18453	18498	45	6230	17097	17126	29	7602	8725	8741	16	15987
31	NAGPUR DIV	82863	70312	70358	46	12505	65849	66024	175	16839	39614	39683	69	43180
32	PARBHANI	14543	14076	14078	2	465	12455	12479	24	2064	9283	9284	1	5259
33	AURANGABAD	17770	16952	16952	0	818	12397	12438	41	5332	6408	6414	6	11356
34	OSMANABAD	15251	14177	14179	2	1072	7394	7497	103	7754	4852	4860	8	10391
35	HINGOLI	9745	8601	8601	0	1144	8465	8470	5	1275	6637	6639	2	3106
36	BEED	13236	11586	11910	324	1326	8758	8758	0	4478	6884	6885	1	6351
37	JALNA	7135	5136	5137	1	1998	5062	5063	1	2072	3437	3438	1	3697
38	LATUR	19992	16222	16222	0	3770	14216	14393	177	5599	11021	11028	7	8964
39	NANDED	17863	12264	12264	0	5599	10010	10010	0	7853	6326	6330	4	11533
40	AURANGABAD DIV	115535	99014	99343	329	16192	78757	79108	351	36427	54848	54878	30	60657
	Total	430761	394381	394790	409	35971	354979	355687	708	75074	236295	236527	232	194234

Delayed Houses-I as on 27-02-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		26-02-2021	27-02-2021	Achievement	26-02-2021	27-02-2021	Achievement	26-02-2021	27-02-2021	Achievement	26-02-2021	27-02-2021	Achievement
		1	NANDURBAR	20118	20061	-57	15021	14989	-32	12333	12302	-31	5743
2	AHMEDNAGAR	5837	5809	-28	5322	5297	-25	5138	5114	-24	2388	2384	-4
3	DHULE	4605	4588	-17	4390	4373	-17	3438	3422	-16	2912	2900	-12
4	NASHIK	5307	5287	-20	4379	4364	-15	4170	4155	-15	3612	3602	-10
5	JALGAON	5640	5637	-3	5319	5317	-2	4999	4997	-2	2396	2396	0
6	NASHIK DIV	41507	41382	-125	34431	34340	-91	30078	29990	-88	17051	17015	-36
7	GONDIA	8940	8904	-36	7199	7164	-35	3316	3285	-31	1041	1041	0
8	GADCHIROLI	3848	3818	-30	3387	3361	-26	3022	3002	-20	1336	1332	-4
9	BHANDARA	5344	5333	-11	3283	3277	-6	2404	2398	-6	752	751	-1
10	NAGPUR	2801	2792	-9	2284	2278	-6	1584	1578	-6	1044	1042	-2
11	WARDHA	1176	1171	-5	1110	1105	-5	1035	1031	-4	450	447	-3
12	CHANDRAPUR	3019	3014	-5	2748	2743	-5	2427	2424	-3	884	884	0
13	NAGPUR DIV	25128	25032	-96	20011	19928	-83	13788	13718	-70	5507	5497	-10
14	YAVATMAL	4369	4347	-22	4261	4240	-21	3852	3833	-19	2237	2225	-12
15	AMRAVATI	7806	7786	-20	6902	6884	-18	6283	6266	-17	2967	2958	-9
16	AKOLA	4737	4731	-6	4465	4459	-6	4023	4017	-6	2543	2541	-2
17	BULDHANA	2438	2436	-2	2206	2204	-2	1994	1992	-2	969	969	0
18	WASHIM	1014	1014	0	862	862	0	846	846	0	756	756	0
19	AMRAVATI DIV	20364	20314	-50	18696	18649	-47	16998	16954	-44	9472	9449	-23
20	NANDED	6178	6172	-6	5933	5927	-6	5305	5300	-5	3724	3722	-2
21	BEED	1832	1828	-4	1544	1540	-4	1300	1297	-3	654	654	0
22	AURANGABAD	2278	2276	-2	2070	2068	-2	1951	1949	-2	989	989	0
23	PARBHANI	668	666	-2	593	591	-2	543	541	-2	377	375	-2
24	HINGOLI	603	601	-2	511	509	-2	387	386	-1	171	171	0
25	LATUR	713	712	-1	646	645	-1	607	606	-1	388	388	0
26	OSMANABAD	387	386	-1	384	383	-1	372	371	-1	241	241	0
27	JALNA	1222	1222	0	1106	1106	0	881	881	0	477	477	0
28	AURANGABAD DIV	13881	13863	-18	12787	12769	-18	11346	11331	-15	7021	7017	-4
29	PALGHAR	2980	2975	-5	2800	2795	-5	1735	1730	-5	475	475	0
30	THANE	372	371	-1	316	315	-1	305	304	-1	131	131	0
31	RAIGAD	429	429	0	425	425	0	400	400	0	156	156	0
32	RATNAGIRI	157	157	0	151	151	0	131	131	0	40	40	0
33	SINDHUDURG	135	135	0	100	100	0	92	92	0	22	22	0
34	KONKAN DIV	4073	4067	-6	3792	3786	-6	2663	2657	-6	824	824	0
35	SOLAPUR	2867	2865	-2	2797	2795	-2	2730	2728	-2	1720	1720	0
36	PUNE	1904	1902	-2	1818	1817	-1	1616	1615	-1	709	709	0
37	KOLHAPUR	1005	1005	0	658	658	0	633	633	0	406	406	0
38	SANGLI	1917	1917	0	1811	1811	0	1648	1648	0	1180	1180	0
39	SATARA	808	808	0	742	742	0	705	705	0	371	371	0
40	PUNE DIV	8501	8497	-4	7826	7823	-3	7332	7329	-3	4386	4386	0
	Total	113454	113155	-299	97543	97295	-248	82205	81979	-226	44261	44188	-73

Delayed Houses -II as on 27-02-2021										
Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		26-02-2021	27-02-2021	Achievement	26-02-2021	27-02-2021	Achievement	26-02-2021	27-02-2021	Achievement
1	AKOLA	2424	2424	0	767	767	0	1415	1412	-3
2	AMRAVATI	3720	3720	0	1129	1129	0	2447	2433	-14
3	BULDHANA	1333	1333	0	533	533	0	589	587	-2
4	WASHIM	582	582	0	287	287	0	117	117	0
5	YAVATMAL	2350	2350	0	856	856	0	1247	1235	-12
	AMRAVATI DIV	10409	10409	0	3572	3572	0	5815	5784	-31
6	AURANGABAD	1452	1452	0	494	494	0	540	539	-1
7	BEED	1443	1443	0	598	598	0	151	150	-1
8	HINGOLI	626	626	0	227	227	0	36	36	0
9	JALNA	764	764	0	315	315	0	220	220	0
10	LATUR	540	540	0	258	258	0	45	44	-1
11	NANDED	5329	5329	0	1364	1364	0	416	414	-2
12	OSMANABAD	379	379	0	175	175	0	4	4	0
13	PARBHANI	597	597	0	191	191	0	21	21	0
	AURANGABAD DIV	11130	11130	0	3622	3622	0	1433	1428	-5
14	PALGHAR	941	941	0	658	658	0	965	961	-4
15	RAIGAD	303	303	0	125	125	0	42	42	0
16	RATNAGIRI	63	63	0	11	11	0	65	65	0
17	SINDHUDURG	125	125	0	16	16	0	19	19	0
18	THANE	233	233	0	89	89	0	65	64	-1
	KONKAN DIV	1665	1665	0	899	899	0	1156	1151	-5
19	BHANDARA	2626	2626	0	416	416	0	1356	1349	-7
20	CHANDRAPUR	1469	1469	0	526	526	0	936	931	-5
21	GADCHIROLI	1591	1591	0	974	974	0	654	643	-11
22	GONDIA	4004	4004	0	790	790	0	2636	2606	-30
23	NAGPUR	1780	1780	0	225	225	0	491	484	-7
24	WARDHA	624	624	0	123	123	0	376	373	-3
	NAGPUR DIV	12094	12094	0	3054	3054	0	6449	6386	-63
25	AHMEDNAGAR	3711	3711	0	1139	1139	0	1150	1133	-17
26	DHULE	2123	2123	0	1156	1156	0	1040	1028	-12
27	JALGAON	4620	4620	0	1019	1019	0	501	498	-3
28	NANDURBAR	4899	4899	0	4533	4533	0	8182	8144	-38
29	NASHIK	2539	2539	0	1138	1138	0	1731	1716	-15
	NASHIK DIV	17892	17892	0	8985	8985	0	12604	12519	-85
30	KOLHAPUR	871	871	0	184	184	0	33	33	0
31	PUNE	1238	1238	0	391	391	0	413	413	0
32	SANGLI	1685	1685	0	314	314	0	104	104	0
33	SATARA	466	466	0	108	108	0	198	198	0
34	SOLAPUR	1883	1883	0	643	643	0	471	471	0
	PUNE DIV	6143	6143	0	1640	1640	0	1219	1219	0
	Total	59333	59333	0	21772	21772	0	28676	28487	-189