

Cummulative PMAY-G Progress Report as on 27.1.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			26.1.2021	27.1.2021	Achievement	Remaining	26.1.2021	27.1.2021	Achievement	Remaining	26.1.2021	27.1.2021	Achievement	Remaining
1	THANE	7395	6641	6641	0	754	6560	6560	0	835	5695	5695	0	1700
2	PALGHAR	26966	25759	25759	0	1207	25264	25303	39	1663	21280	21290	10	5676
3	SINDHUDURG	4947	3592	3592	0	1355	3388	3406	18	1541	2561	2561	0	2386
4	RATNAGIRI	8100	6502	6502	0	1598	5397	5489	92	2611	3887	3887	0	4213
5	RAIGAD	9566	7586	7590	4	1976	7211	7267	56	2299	5957	5957	0	3609
	KONKAN DIV	56974	50080	50084	4	6890	47820	48025	205	8949	39380	39390	10	17584
6	PARBHANI	7603	6665	6665	0	938	6245	6258	13	1345	3976	3976	0	3627
7	AURANGABAD	23273	22047	22047	0	1226	19529	19651	122	3622	11125	11125	0	12148
8	OSMANABAD	6632	5235	5235	0	1397	4963	4981	18	1651	3247	3247	0	3385
9	LATUR	11302	9144	9144	0	2158	8046	8228	182	3074	6454	6454	0	4848
10	BEED	20320	17968	17968	0	2352	15247	15563	316	4757	8952	8957	5	11363
11	HINGOLI	11335	8817	8817	0	2518	8222	8324	102	3011	6209	6212	3	5123
12	JALNA	13465	10579	10590	11	2875	8878	9061	183	4404	6047	6048	1	7417
13	NANDED	50791	43230	43242	12	7549	32554	33789	1235	17002	18479	18495	16	32296
	AURANGABAD DIV	144721	123685	123708	23	21013	103684	105855	2171	38866	64489	64514	25	80207
14	SATARA	14166	11205	11205	0	2961	8978	9090	112	5076	6409	6409	0	7757
15	KOLHAPUR	17047	13081	13081	0	3966	12290	12336	46	4711	8027	8027	0	9020
16	SANGLI	22172	15137	15137	0	7035	12611	12646	35	9526	8906	8906	0	13266
17	PUNE	21818	14491	14491	0	7327	12705	12734	29	9084	8935	8948	13	12870
18	SOLAPUR	49500	35264	35264	0	14236	29628	29745	117	19755	19117	19120	3	30380
	PUNE DIV	124703	89178	89178	0	35525	76212	76551	339	48152	51394	51410	16	73293
19	GADCHIROLI	23746	21558	21558	0	2188	19196	19487	291	4259	11397	11397	0	12349
20	WARDHA	17575	13007	13007	0	4568	11479	11738	259	5837	7803	7806	3	9769
21	CHANDRAPUR	32694	28006	28006	0	4688	26750	26767	17	5927	16025	16028	3	16666
22	GONDIA	92862	82224	82228	4	10634	68398	69499	1101	23363	25957	25970	13	66892
23	NAGPUR	45792	32676	32676	0	13116	24267	24500	233	21292	15022	15031	9	30761
24	BHANDARA	63597	48008	48008	0	15589	36572	37158	586	26439	21130	21134	4	42463
	NAGPUR DIV	276266	225479	225483	4	50783	186662	189149	2487	87117	97334	97366	32	178900
25	WASHIM	11091	8289	8289	0	2802	6655	6816	161	4275	5296	5296	0	5795
26	YAVATMAL	41521	37828	37828	0	3693	28030	28245	215	13276	20101	20102	1	21419
27	BULDHANA	30604	22306	22306	0	8298	19335	19801	466	10803	14600	14608	8	15996
28	AKOLA	47181	35864	35922	58	11259	31052	31484	432	15697	20121	20129	8	27052
29	AMRAVATI	93272	59832	59832	0	33440	52828	53265	437	40007	38761	38765	4	54507
	AMRAVATI DIV	223669	164119	164177	58	59492	137900	139611	1711	84058	98879	98900	21	124769
30	NASHIK	72630	68137	68137	0	4493	66172	66244	72	6386	49647	49648	1	22982
31	DHULE	52614	45016	45016	0	7598	43839	43887	48	8727	31409	31409	0	21205
32	NANDURBAR	111956	98864	98864	0	13092	93466	93472	6	18484	64545	64545	0	47411
33	AHMEDNAGAR	56134	41033	41061	28	15073	39042	39366	324	16768	21986	21990	4	34144
34	JALGAON	75723	51772	51821	49	23902	44299	44614	315	31109	29489	29489	0	46234
	NASHIK DIV	369057	304822	304899	77	64158	286818	287583	765	81474	197076	197081	5	171976
	Total	1195390	957363	957529	166	237861	839096	846774	7678	348616	548552	548661	109	646729

State Scheme Report Cumulative as on 27-01-2021														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			26-01-2021	27-01-2021	Achievement	Remaining Sanction	26-01-2021	27-01-2021	Achievement	Yet to give 1st Inst	26-01-2021	27-01-2021	Achievement	Incomplete d
1	RATNAGIRI	5864	5861	5861	0	3	5530	5530	0	334	4629	4629	0	1235
2	SINDHUDURG	1851	1834	1834	0	17	1526	1526	0	325	1467	1467	0	384
3	RAIGAD	3830	3806	3806	0	24	3419	3419	0	411	3037	3037	0	793
4	THANE	3500	3461	3461	0	39	3247	3247	0	253	2770	2770	0	730
5	PALGHAR	6415	6215	6215	0	200	5714	5716	2	699	4030	4030	0	2385
6	KONKAN DIV	21460	21177	21177	0	283	19436	19438	2	2022	15933	15933	0	5527
7	WASHIM	7712	7698	7698	0	14	5535	5538	3	2174	3947	3948	1	3764
8	BULDHANA	12190	12027	12027	0	163	9212	9212	0	2978	7762	7764	2	4426
9	YAVATMAL	19265	18994	18994	0	271	16626	16626	0	2639	10134	10138	4	9127
10	AMRAVATI	14486	13919	13919	0	567	10807	10807	0	3679	8338	8338	0	6148
11	AKOLA	14198	13397	13397	0	801	9340	9340	0	4858	6206	6209	3	7989
12	AMRAVATI DIV	67851	66035	66035	0	1816	51520	51523	3	16328	36387	36397	10	31454
13	SATARA	9559	9526	9526	0	33	7722	7860	138	1699	6789	6789	0	2770
14	KOLHAPUR	10919	10837	10837	0	82	8894	8894	0	2025	7884	7884	0	3035
15	SOLAPUR	15433	15158	15158	0	275	12798	12914	116	2519	11148	11148	0	4285
16	SANGLI	7082	6316	6316	0	766	5311	5311	0	1771	4631	4631	0	2451
17	PUNE	10457	9342	9342	0	1115	8229	8229	0	2228	6423	6423	0	4034
18	PUNE DIV	53450	51179	51179	0	2271	42954	43208	254	10242	36875	36875	0	16575
19	DHULE	12351	12177	12177	0	174	10663	10663	0	1688	8296	8296	0	4055
20	NANDURBAR	10307	9862	9862	0	445	9222	9222	0	1085	6326	6326	0	3981
21	NASHIK	19111	18309	18309	0	802	14627	14802	175	4309	9447	9447	0	9664
22	JALGAON	17383	16342	16342	0	1041	12504	12504	0	4879	9232	9232	0	8151
23	AHMEDNAGAR	30450	28238	28238	0	2212	23990	24022	32	6428	16536	16537	1	13913
24	NASHIK DIV	89602	84928	84928	0	4674	71006	71213	207	18389	49837	49838	1	39764
25	WARDHA	8310	8299	8299	0	11	7839	7839	0	471	5034	5036	2	3274
26	NAGPUR	9482	9136	9136	0	346	8098	8115	17	1367	6666	6668	2	2814
27	BHANDARA	15386	14400	14400	0	986	12712	12713	1	2673	7424	7424	0	7962
28	GADCHIROLI	11477	10170	10170	0	1307	8806	8806	0	2671	5600	5603	3	5874
29	GONDIA	13480	9365	9388	23	4092	8151	8153	2	5327	5249	5256	7	8224
30	CHANDRAPUR	24728	17842	17827	-15	6901	15542	15542	0	9186	8441	8444	3	16284
31	NAGPUR DIV	82863	69212	69220	8	13643	61148	61168	20	21695	38414	38431	17	44432
32	PARBHANI	14543	13791	13791	0	752	10959	10960	1	3583	9208	9213	5	5330
33	HINGOLI	9745	8510	8510	0	1235	7803	7803	0	1942	6482	6482	0	3263
34	AURANGABAD	17770	16497	16497	0	1273	8666	8666	0	9104	6293	6294	1	11476
35	JALNA	7135	5128	5128	0	2007	5036	5036	0	2099	3329	3330	1	3805
36	LATUR	19992	16200	16200	0	3792	13426	13426	0	6566	10770	10771	1	9221
37	BEED	13236	9038	9038	0	4198	8738	8738	0	4498	6755	6759	4	6477
38	OSMANABAD	15251	8605	8605	0	6646	6017	6017	0	9234	4694	4694	0	10557
39	NANDED	17863	11049	11071	22	6792	9393	9393	0	8470	6127	6129	2	11734
40	AURANGABAD DIV	115535	88818	88840	22	26695	70038	70039	1	45496	53658	53672	14	61863
	Total	430761	381349	381379	30	49382	316102	316589	487	114172	231104	231146	42	199615

Delayed Houses-I as on 27-01-2021

SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		26-01-2021	27-01-2021	Achievement	26-01-2021	27-01-2021	Achievement	26-01-2021	27-01-2021	Achievement	26-01-2021	27-01-2021	Achievement
		1	HINGOLI	6289	6277	-12	6060	6051	-9	5498	5490	-8	3475
2	BEED	1753	1750	-3	1615	1612	-3	1367	1364	-3	648	648	0
3	AURANGABAD	617	616	-1	571	570	-1	424	423	-1	161	160	-1
4	LATUR	1281	1280	-1	1160	1159	-1	932	931	-1	485	485	0
5	JALNA	636	636	0	607	607	0	564	564	0	316	316	0
6	NANDED	2155	2155	0	2107	2107	0	2001	2001	0	901	901	0
7	OSMANABAD	718	718	0	647	647	0	619	619	0	341	341	0
8	PARBHANI	409	409	0	406	406	0	394	394	0	221	221	0
9	AURANGABAD DIV	13858	13841	-17	13173	13159	-14	11799	11786	-13	6548	6545	-3
10	CHANDRAPUR	2797	2789	-8	2347	2340	-7	1672	1669	-3	997	995	-2
11	GADCHIROLI	3082	3079	-3	2811	2808	-3	2516	2513	-3	897	897	0
12	GONDIA	4349	4345	-4	3406	3403	-3	2585	2583	-2	759	759	0
13	NAGPUR	9014	9003	-11	7529	7522	-7	3688	3686	-2	1034	1034	0
14	WARDHA	4226	4224	-2	3767	3765	-2	3432	3430	-2	1365	1364	-1
15	BHANDARA	1228	1227	-1	1165	1164	-1	1096	1095	-1	425	424	-1
16	NAGPUR DIV	24696	24667	-29	21025	21002	-23	14989	14976	-13	5477	5473	-4
17	AMRAVATI	2456	2448	-8	2290	2285	-5	2086	2082	-4	786	786	0
18	YAVATMAL	4982	4975	-7	4782	4776	-6	4325	4321	-4	1975	1973	-2
19	AKOLA	7809	7806	-3	7231	7228	-3	6593	6590	-3	2590	2589	-1
20	BULDHANA	4475	4474	-1	4393	4392	-1	3995	3994	-1	2186	2186	0
21	WASHIM	1023	1023	0	906	906	0	892	892	0	545	545	0
22	AMRAVATI DIV	20745	20726	-19	19602	19587	-15	17891	17879	-12	8082	8079	-3
23	SATARA	1936	1924	-12	1901	1889	-12	1700	1691	-9	684	684	0
24	SANGLI	2988	2987	-1	2949	2948	-1	2881	2880	-1	1059	1059	0
25	KOLHAPUR	850	850	0	808	808	0	778	778	0	272	272	0
26	PUNE	1930	1930	0	1856	1856	0	1692	1692	0	843	843	0
27	SOLAPUR	801	801	0	703	703	0	679	679	0	288	288	0
28	PUNE DIV	8505	8492	-13	8217	8204	-13	7730	7720	-10	3146	3146	0
29	PALGHAR	3275	3265	-10	3050	3040	-10	1915	1906	-9	493	491	-2
30	RAIGAD	183	183	0	182	182	0	158	158	0	14	14	0
31	RATNAGIRI	142	142	0	109	109	0	100	100	0	11	11	0
32	SINDHUDURG	466	466	0	458	458	0	437	437	0	167	167	0
33	THANE	392	392	0	359	359	0	352	352	0	146	146	0
34	KONKAN DIV	4458	4448	-10	4158	4148	-10	2962	2953	-9	831	829	-2
35	NASHIK	6052	6048	-4	5907	5903	-4	5713	5709	-4	2318	2315	-3
36	DHULE	5159	5158	-1	4954	4953	-1	4715	4714	-1	2554	2553	-1
37	AHMEDNAGAR	5809	5809	0	5602	5602	0	5308	5308	0	1880	1880	0
38	JALGAON	21531	21531	0	15595	15595	0	13779	13779	0	3482	3482	0
39	NANDURBAR	5165	5165	0	5014	5014	0	3907	3907	0	800	800	0
40	NASHIK DIV	43716	43711	-5	37072	37067	-5	33422	33417	-5	11034	11030	-4
	Total	115978	115885	-93	103247	103167	-80	88793	88731	-62	35118	35102	-16

Delayed Houses -II as on 27-01-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		26-01-2021	27-01-2021	Achievement	26-01-2021	27-01-2021	Achievement	26-01-2021	27-01-2021	Achievement
1	AKOLA	2540	2511	-29	813	809	-4	1579	1576	-3
2	AMRAVATI	4041	4000	-41	1202	1194	-8	2521	2523	2
3	BULDHANA	1396	1398	2	555	552	-3	612	609	-3
4	WASHIM	640	621	-19	311	304	-7	125	125	0
5	YAVATMAL	2458	2451	-7	866	862	-4	1287	1287	0
	AMRAVATI DIV	11075	10981	-94	3747	3721	-26	6124	6120	-4
6	AURANGABAD	1499	1510	11	482	486	4	496	503	7
7	BEED	1476	1472	-4	566	572	6	151	151	0
8	HINGOLI	608	604	-4	252	251	-1	36	36	0
9	JALNA	770	764	-6	317	316	-1	242	244	2
10	LATUR	571	564	-7	282	274	-8	36	36	0
11	NANDED	5384	5369	-15	1438	1415	-23	413	420	7
12	OSMANABAD	363	362	-1	187	187	0	5	5	0
13	PARBHANI	629	628	-1	193	192	-1	19	19	0
	AURANGABAD DIV	11300	11273	-27	3717	3693	-24	1398	1414	16
14	PALGHAR	1149	1135	-14	791	779	-12	1169	1161	-8
15	RAIGAD	351	345	-6	129	124	-5	46	46	0
16	RATNAGIRI	83	82	-1	16	15	-1	77	77	0
17	SINDHUDURG	131	129	-2	23	21	-2	22	22	0
18	THANE	224	224	0	87	87	0	85	85	0
	KONKAN DIV	1938	1915	-23	1046	1026	-20	1399	1391	-8
19	BHANDARA	3165	3143	-22	406	409	3	1291	1296	5
20	CHANDRAPUR	1623	1620	-3	586	582	-4	953	952	-1
21	GADCHIROLI	1936	1884	-52	1097	1079	-18	852	850	-2
22	GONDIA	4904	4731	-173	876	839	-37	2692	2694	2
23	NAGPUR	2006	1971	-35	251	247	-4	517	511	-6
24	WARDHA	673	665	-8	137	134	-3	412	414	2
	NAGPUR DIV	14307	14014	-293	3353	3290	-63	6717	6717	0
25	AHMEDNAGAR	3630	3609	-21	1267	1253	-14	1478	1484	6
26	DHULE	2218	2213	-5	1293	1288	-5	1262	1270	8
27	JALGAON	4651	4639	-12	1047	1043	-4	538	538	0
28	NANDURBAR	5190	5130	-60	4737	4698	-39	9097	9097	0
29	NASHIK	2909	2875	-34	1261	1249	-12	2001	2005	4
	NASHIK DIV	18598	18466	-132	9605	9531	-74	14376	14394	18
30	KOLHAPUR	989	985	-4	207	199	-8	41	41	0
31	PUNE	1284	1273	-11	401	399	-2	430	420	-10
32	SANGLI	1704	1704	0	308	308	0	95	95	0
33	SATARA	512	512	0	118	118	0	252	253	1
34	SOLAPUR	1906	1911	5	707	707	0	528	527	-1
	NASHIK DIV	6395	6385	-10	1741	1731	-10	1346	1336	-10
	Total	63613	63034	-579	23209	22992	-217	31360	31372	12