

Cumulative PMAY-G Progress Report as on 27-05-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			26.05.2021	27.05.2021	Achievement	Remaining	26.05.2021	27.05.2021	Achievement	Remaining	26.05.2021	27.05.2021	Achievement	Remaining
1	PALGHAR	25704	25675	25675	0	29	25534	25534	0	170	22438	22439	1	3265
2	THANE	6754	6705	6705	0	49	6683	6683	0	71	5946	5957	11	797
3	RATNAGIRI	6157	6084	6084	0	73	5885	5885	0	272	4339	4339	0	1818
4	RAIGAD	7977	7782	7782	0	195	7706	7706	0	271	6534	6538	4	1439
5	SINDHUDURG	3994	3661	3661	0	333	3639	3639	0	355	2873	2873	0	1121
6	KONKAN DIV	50586	49907	49907	0	679	49447	49447	0	1139	42130	42146	16	8440
7	AURANGABAD	22138	22112	22112	0	26	20741	20741	0	1397	12979	13027	48	9111
8	PARBHANI	7171	6752	6752	0	419	6567	6567	0	604	4456	4456	0	2715
9	OSMANABAD	6114	5310	5310	0	804	5225	5225	0	889	3600	3600	0	2514
10	HINGOLI	10399	9403	9403	0	996	9256	9256	0	1143	7027	7056	29	3343
11	BEED	19700	18206	18208	2	1492	17245	17245	0	2455	10094	10170	76	9530
12	LATUR	10968	9259	9259	0	1709	8901	8901	0	2067	6627	6635	8	4333
13	JALNA	13338	11433	11433	0	1905	10806	10806	0	2532	6605	6612	7	6726
14	NANDED	50006	45108	45108	0	4898	41472	41472	0	8534	21096	21110	14	28896
15	AURANGABAD DIV	139834	127583	127585	2	12249	120213	120213	0	19621	72484	72666	182	67168
16	KOLHAPUR	14565	13030	13030	0	1535	12717	12717	0	1848	8968	8970	2	5595
17	SATARA	13483	11193	11193	0	2290	9772	9772	0	3711	7283	7283	0	6200
18	SANGLI	18698	15768	15768	0	2930	15142	15142	0	3556	9336	9345	9	9353
19	PUNE	19030	15267	15267	0	3763	14072	14072	0	4958	9826	9826	0	9204
20	SOLAPUR	44779	36644	36644	0	8135	34295	34295	0	10484	20993	20996	3	23783
21	PUNE DIV	110555	91902	91902	0	18653	85998	85998	0	24557	56406	56420	14	54135
22	GONDIA	82511	82510	82510	0	1	81068	81068	0	1443	64054	64161	107	18350
23	GADCHIROLI	23043	21788	21788	0	1255	21365	21365	0	1678	13705	13712	7	9331
24	WARDHA	16296	13046	13045	-1	3251	12950	12950	0	3346	8720	8728	8	7568
25	CHANDRAPUR	32078	28309	28309	0	3769	27619	27619	0	4459	17819	17849	30	14229
26	BHANDARA	56366	51219	51219	0	5147	49083	49083	0	7283	23384	23500	116	32866
27	NAGPUR	40145	32844	32844	0	7301	28577	28577	0	11568	18247	18297	50	21848
28	NAGPUR DIV	250439	229716	229715	-1	20724	220662	220662	0	29777	145929	146247	318	104192
29	DHULE	46953	46380	46379	-1	574	46185	46185	0	768	34947	34961	14	11992
30	NASHIK	70516	68432	68432	0	2084	67801	67801	0	2715	52254	52286	32	18230
31	NANDURBAR	105751	99502	99502	0	6249	95574	95574	0	10177	69764	69764	0	35987
32	AHMEDNAGAR	48244	41714	41714	0	6530	41310	41310	0	6934	27208	27245	37	20999
33	JALGAON	67915	54367	54370	3	13545	51013	51013	0	16902	32205	32251	46	35664
34	NASHIK DIV	339379	310395	310397	2	28982	301883	301883	0	37496	216378	216507	129	122872
35	YAVATMAL	40328	38371	38375	4	1953	34147	34147	0	6181	21763	21769	6	18559
36	WASHIM	10807	8839	8839	0	1968	8292	8292	0	2515	5542	5542	0	5265
37	BULDHANA	28347	23758	23758	0	4589	23159	23159	0	5188	15173	15173	0	13174
38	AKOLA	44572	38179	38179	0	6393	36977	36977	0	7595	22762	22792	30	21780
39	AMRAVATI	92186	67646	67646	0	24540	63958	63958	0	28228	42757	42796	39	49390
40	AMRAVATI DIV	216240	176793	176797	4	39443	166533	166533	0	49707	107997	108072	75	108168
Total		1107033	986296	986303	7	120730	944736	944736	0	162297	641324	642058	734	464975

State Scheme Report Cumulative as on 27-05-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			26/05/2021	27/05/2021	Achievement	Remaining Sanction	26/05/2021	27/05/2021	Achievement	Yet to give 1st Inst	26/05/2021	27/05/2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5840	5840	0	24	4821	4821	0	1043
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1550	1550	0	301
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3019	3019	0	481
4	RAIGAD	3830	3814	3814	0	16	3768	3768	0	62	3221	3236	15	594
5	PALGHAR	6415	6343	6343	0	72	6280	6280	0	135	4647	4651	4	1764
6	KONKAN DIV	21460	21355	21355	0	105	21207	21207	0	253	17258	17277	19	4183
7	SATARA	9559	9544	9544	0	15	9374	9374	0	185	7146	7146	0	2413
8	KOLHAPUR	10919	10843	10843	0	76	10679	10679	0	240	8334	8334	0	2585
9	SOLAPUR	15433	15249	15249	0	184	14796	14796	0	637	11647	11647	0	3786
10	SANGLI	7082	6849	6849	0	233	6328	6328	0	754	4715	4742	27	2340
11	PUNE	10457	9986	9986	0	471	9502	9507	5	950	7072	7077	5	3380
12	PUNE DIV	53450	52471	52471	0	979	50679	50684	5	2766	38914	38946	32	14504
13	AHMEDNAGAR	28571	28534	28534	0	37	28117	28117	0	454	19548	19553	5	9018
14	DHULE	12351	12252	12252	0	99	12138	12141	3	210	9310	9314	4	3037
15	JALGAON	17383	17252	17252	0	131	15671	15722	51	1661	10066	10068	2	7315
16	NASHIK	19111	18765	18765	0	346	18448	18448	0	663	10444	10456	12	8655
17	NANDURBAR	10307	9878	9878	0	429	9756	9756	0	551	6791	6791	0	3516
18	NASHIK DIV	87723	86681	86681	0	1042	84130	84184	54	3539	56159	56182	23	31541
19	WASHIM	7712	7705	7705	0	7	7162	7162	0	550	4286	4289	3	3423
20	BULDHANA	12190	12124	12124	0	66	11866	11866	0	324	8018	8018	0	4172
21	YAVATMAL	19265	19099	19099	0	166	18457	18463	6	802	11516	11526	10	7739
22	AMRAVATI	14486	14199	14199	0	287	13640	13643	3	843	9147	9155	8	5331
23	AKOLA	14198	13651	13651	0	547	13177	13183	6	1015	7131	7133	2	7065
24	AMRAVATI DIV	67851	66778	66778	0	1073	64302	64317	15	3534	40098	40121	23	27730
25	WARDHA	8310	8310	8310	0	0	8225	8225	0	85	5703	5705	2	2605
26	NAGPUR	9482	9147	9147	0	335	8898	8898	0	584	7102	7102	0	2380
27	BHANDARA	15386	14770	14770	0	616	13967	13967	0	1419	8204	8210	6	7176
28	GADCHIROLI	11477	10822	10822	0	655	10518	10518	0	959	6501	6504	3	4973
29	GONDIA	13480	9569	9569	0	3911	9157	9159	2	4321	7254	7254	0	6226
30	CHANDRAPUR	24728	20598	20598	0	4130	19775	19783	8	4945	9760	9778	18	14950
31	NAGPUR DIV	82863	73216	73216	0	9647	70540	70550	10	12313	44524	44553	29	38310
32	OSMANABAD	15251	15186	15186	0	65	11938	11939	1	3312	5036	5036	0	10215
33	PARBHANI	14543	14258	14258	0	285	13802	13802	0	741	9620	9629	9	4914
34	AURANGABAD	17770	17393	17393	0	377	16110	16137	27	1633	7179	7215	36	10555
35	HINGOLI	9745	9126	9126	0	619	8786	8943	157	802	6949	6961	12	2784
36	JALNA	9508	8222	8222	0	1286	6268	6271	3	3237	3752	3754	2	5754
37	LATUR	19992	17552	17552	0	2440	15352	15353	1	4639	11400	11429	29	8563
38	BEED	16424	13458	13458	0	2966	11419	11460	41	4964	7182	7182	0	9242
39	NANDED	17863	14540	14695	155	3168	12356	12389	33	5474	6762	6763	1	11100
40	AURANGABAD DIV	121096	109735	109890	155	11206	96031	96294	263	24802	57880	57969	89	63127
Total		434443	410236	410391	155	24052	386889	387236	347	47207	254833	255048	215	179395

Delayed Houses-I as on 27.05.2021													
Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		26/05/2021	27/05/2021	Achievement	26/05/2021	27/05/2021	Achievement	26/05/2021	27/05/2021	Achievement	26/05/2021	27/05/2021	Achievement
1	JALGAON	5606	5581	-25	5052	5029	-23	4798	4775	-23	4258	4238	-20
2	NASHIK	5582	5561	-21	4322	4308	-14	3600	3586	-14	3259	3246	-13
3	AHMEDNAGAR	4496	4482	-14	4208	4196	-12	3877	3866	-11	3313	3307	-6
4	DHULE	3640	3639	-1	3552	3551	-1	3392	3391	-1	2612	2611	-1
5	NANDURBAR	18376	18376	0	17606	17606	0	13201	13201	0	10212	10212	0
6	NASHIK DIV	37700	37639	-61	34740	34690	-50	28868	28819	-49	23654	23614	-40
7	GONDIA	2724	2699	-25	2308	2287	-21	1910	1891	-19	753	751	-2
8	BHANDARA	5438	5408	-30	4404	4382	-22	2778	2769	-9	1473	1468	-5
9	CHANDRAPUR	2833	2826	-7	2606	2599	-7	2402	2395	-7	1925	1919	-6
10	GADCHIROLI	3222	3218	-4	3099	3095	-4	2756	2752	-4	1668	1665	-3
11	NAGPUR	2623	2621	-2	2218	2217	-1	1853	1852	-1	1106	1106	0
12	WARDHA	1099	1098	-1	990	989	-1	947	946	-1	780	779	-1
13	NAGPUR DIV	17939	17870	-69	15625	15569	-56	12646	12605	-41	7705	7688	-17
14	AKOLA	4470	4459	-11	4005	3997	-8	3805	3797	-8	3287	3282	-5
15	YAVATMAL	4166	4162	-4	3896	3892	-4	3807	3803	-4	3118	3116	-2
16	AMRAVATI	7228	7225	-3	6804	6801	-3	6076	6073	-3	4818	4815	-3
17	BULDHANA	2493	2493	0	2228	2228	0	2031	2031	0	1686	1686	0
18	WASHIM	916	916	0	900	900	0	786	786	0	767	767	0
19	AMRAVATI DIV	19273	19255	-18	17833	17818	-15	16505	16490	-15	13676	13666	-10
20	AURANGABAD	2389	2380	-9	2005	1999	-6	1841	1836	-5	1640	1638	-2
21	NANDED	6365	6363	-2	5536	5534	-2	5335	5333	-2	4395	4393	-2
22	JALNA	1122	1119	-3	1044	1042	-2	952	951	-1	626	625	-1
23	LATUR	695	694	-1	668	667	-1	613	612	-1	547	547	0
24	PARBHANI	628	627	-1	580	579	-1	525	524	-1	453	452	-1
25	BEED	1816	1812	-4	1614	1611	-3	1375	1375	0	978	978	0
26	HINGOLI	576	575	-1	492	491	-1	424	424	0	243	243	0
27	OSMANABAD	371	371	0	368	368	0	365	365	0	338	338	0
28	AURANGABAD DIV	13962	13941	-21	12307	12291	-16	11430	11420	-10	9220	9214	-6
29	SANGLI	2018	2012	-6	1799	1793	-6	1708	1702	-6	1520	1518	-2
30	KOLHAPUR	824	823	-1	711	710	-1	477	476	-1	445	444	-1
31	PUNE	1693	1693	0	1439	1439	0	1387	1387	0	1149	1149	0
32	SATARA	670	670	0	630	630	0	595	595	0	519	519	0
33	SOLAPUR	2463	2463	0	2430	2430	0	2374	2374	0	2201	2201	0
34	PUNE DIV	7668	7661	-7	7009	7002	-7	6541	6534	-7	5834	5831	-3
35	RAIGAD	343	342	-1	316	315	-1	315	314	-1	243	243	0
36	SINDHUDURG	133	130	-3	94	93	-1	68	67	-1	61	60	-1
37	PALGHAR	2414	2414	0	2330	2330	0	2197	2197	0	586	586	0
38	RATNAGIRI	119	119	0	87	87	0	85	85	0	74	74	0
39	THANE	319	319	0	269	269	0	245	245	0	235	235	0
40	KONKAN DIV	3328	3324	-4	3096	3094	-2	2910	2908	-2	1199	1198	-1
	Total	99870	99690	-99	90610	90464	-81	78900	78776	-74	61288	61211	-54

Delayed Houses -II as on 27.05.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		26.05.2021	27.05.2021	Achievement	26.05.2021	27.05.2021	Achievement	26.05.2021	27.05.2021	Achievement
1	AKOLA	4733	4764	31	806	820	14	1274	1285	11
2	AMRAVATI	6020	6175	155	1255	1272	17	2478	2491	13
3	BULDHANA	2620	2642	22	510	515	5	696	699	3
4	WASHIM	1106	1106	0	301	301	0	127	127	0
5	YAVATMAL	3674	3676	2	848	853	5	1118	1128	10
6	AMRAVATI DIV	18153	18363	210	3720	3761	41	5693	5730	37
7	AURANGABAD	3648	3652	4	634	643	9	576	568	-8
8	BEED	4436	4436	0	686	686	0	131	130	-1
9	HINGOLI	1287	1287	0	266	270	4	46	46	0
10	JALNA	1918	1942	24	328	337	9	201	201	0
11	LATUR	1293	1305	12	272	274	2	85	84	-1
12	NANDED	13044	13044	0	1564	1564	0	381	381	0
13	OSMANABAD	1054	1058	4	253	258	5	22	24	2
14	PARBHANI	1270	1270	0	222	223	1	24	25	1
15	AURANGABAD DIV	27950	27994	44	4225	4255	30	1466	1459	-7
16	PALGHAR	832	839	7	511	511	0	826	826	0
17	RAIGAD	599	612	13	131	160	29	34	35	1
18	RATNAGIRI	344	348	4	30	31	1	86	87	1
19	SINDHUDURG	271	271	0	40	41	1	35	35	0
20	THANE	271	271	0	80	80	0	51	51	0
21	KONKAN DIV	2317	2341	24	792	823	31	1032	1034	2
22	BHANDARA	8583	8825	242	618	656	38	1870	1930	60
23	CHANDRAPUR	3087	3088	1	599	608	9	1121	1137	16
24	GADCHIROLI	2313	2417	104	920	972	52	640	677	37
25	GONDIA	7952	8052	100	1687	1741	54	325	325	0
26	NAGPUR	3438	3474	36	417	422	5	780	822	42
27	WARDHA	1297	1325	28	126	132	6	394	413	19
28	NAGPUR DIV	26670	27181	511	4367	4531	164	5130	5304	174
29	AHMEDNAGAR	6408	6465	57	1016	1036	20	549	555	6
30	DHULE	5437	5464	27	1349	1367	18	979	1017	38
31	JALGAON	10829	10864	35	1222	1246	24	681	697	16
32	NANDURBAR	6804	6825	21	5314	5475	161	8537	8795	258
33	NASHIK	6595	6598	3	1448	1474	26	1800	1812	12
34	NASHIK DIV	36073	36216	143	10349	10598	249	12546	12876	330
35	KOLHAPUR	2173	2177	4	198	203	5	38	38	0
36	PUNE	2082	2084	2	421	421	0	221	227	6
37	SANGLI	3891	3891	0	364	368	4	122	121	-1
38	SATARA	1084	1085	1	138	141	3	135	146	11
39	SOLAPUR	7531	7558	27	646	674	28	313	319	6
40	PUNE DIV	16761	16795	34	1767	1807	40	829	851	22
Total		127924	128890	966	25220	25775	555	26696	27254	558