

Cummulative PMAY-G Progress Report as on 28.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			27.02.2021	28.02.2021	Achievement	Remaining	27.02.2021	28.02.2021	Achievement	Remaining	27.02.2021	28.02.2021	Achievement	Remaining
1	THANE	6928	6684	6684	0	244	6604	6604	0	324	5747	5748	1	1180
2	PALGHAR	26178	25764	25764	0	414	25401	25401	0	777	21603	21603	0	4575
3	SINDHUDURG	4219	3627	3627	0	592	3580	3580	0	639	2597	2597	0	1622
4	RAIGAD	8518	7704	7704	0	814	7530	7530	0	988	6019	6019	0	2499
5	RATNAGIRI	7602	6621	6621	0	981	5782	5782	0	1820	3933	3934	1	3668
	KONKAN DIV	53445	50400	50400	0	3045	48897	48897	0	4548	39899	39901	2	13544
6	AURANGABAD	22159	22068	22068	0	91	20274	20274	0	1885	11254	11256	2	10903
7	PARBHANI	7155	6731	6731	0	424	6462	6462	0	693	4015	4021	6	3134
8	OSMANABAD	6183	5295	5295	0	888	5088	5088	0	1095	3370	3370	0	2813
9	BEED	19720	18137	18137	0	1583	16278	16278	0	3442	9188	9188	0	10532
10	LATUR	10968	9246	9246	0	1722	8624	8624	0	2344	6485	6485	0	4483
11	HINGOLI	11258	9084	9084	0	2174	8792	8792	0	2466	6439	6451	12	4807
12	JALNA	13375	11043	11043	0	2332	9961	9961	0	3414	6152	6152	0	7223
13	NANDED	50269	44407	44407	0	5862	38111	38111	0	12158	18904	18912	8	31357
	AURANGABAD DIV	141087	126011	126011	0	15076	113590	113590	0	27497	65807	65835	28	75252
14	KOLHAPUR	15379	13078	13078	0	2301	12542	12542	0	2837	8115	8115	0	7264
15	SATARA	13837	11198	11198	0	2639	9531	9531	0	4306	6525	6525	0	7312
16	SANGLI	20881	15437	15437	0	5444	14080	14080	0	6801	9033	9033	0	11848
17	PUNE	21193	14725	14725	0	6468	13248	13248	0	7945	9072	9072	0	12121
18	SOLAPUR	47494	36023	36023	0	11471	32000	32000	0	15494	19313	19329	16	28165
	PUNE DIV	118784	90461	90461	0	28323	81401	81401	0	37383	52058	52074	16	66710
19	DHULE	48548	46405	46405	0	2143	45447	45447	0	3101	32280	32284	4	16264
20	NASHIK	71063	68391	68392	1	2671	67266	67266	0	3797	50500	50556	56	20507
21	NANDURBAR	105856	99286	99286	0	6570	94499	94499	0	11357	66858	67022	164	38834
22	AHMEDNAGAR	49825	41433	41433	0	8392	40390	40390	0	9435	22791	22815	24	27010
23	JALGAON	72125	53494	53504	10	18621	48238	48238	0	23887	30091	30091	0	42034
24		347417	309009	309020	11	38397	295840	295840	0	51577	202520	202768	248	144649
	GADCHIROLI	22983	21629	21629	0	1354	20271	20271	0	2712	11979	12011	32	10972
25	CHANDRAPUR	31557	28164	28164	0	3393	27039	27039	0	4518	16218	16226	8	15331
26	WARDHA	17452	13009	13009	0	4443	12439	12439	0	5013	7920	7922	2	9530
27	GONDIA	92555	84462	84465	3	8090	76116	76116	0	16439	27021	27028	7	65527
28	NAGPUR	44748	33453	33453	0	11295	26410	26410	0	18338	15491	15497	6	29251
29	BHANDARA	62100	49253	49253	0	12847	43471	43471	0	18629	21593	21639	46	40461
	NAGPUR DIV	271395	229970	229973	3	41422	205746	205746	0	65649	100222	100323	101	171072
30	WASHIM	10802	8627	8627	0	2175	7578	7578	0	3224	5353	5353	0	5449
31	YAVATMAL	40666	38095	38096	1	2570	30690	30690	0	9976	20332	20332	0	20334
32	BULDHANA	29653	23297	23297	0	6356	21653	21653	0	8000	14753	14753	0	14900
33	AKOLA	46183	37345	37345	0	8838	34617	34617	0	11566	20564	20570	6	25613
34	AMRAVATI	92731	63150	63228	78	29503	58188	58188	0	34543	39434	39446	12	53285
	AMRAVATI DIV	220035	170514	170593	79	49442	152726	152726	0	67309	100436	100454	18	119581
	Total	1152163	976365	976458	93	175705	898200	898200	0	253963	560942	561355	413	590808

State Scheme Report Cumulative as on 28-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			27-02-2021	28-02-2021	Achievement	Remaining Sanction	27-02-2021	28-02-2021	Achievement	Yet to give 1st Inst	27-02-2021	28-02-2021	Achievement	Incompleted
1	RATNAGRI	5864	5861	5861	0	3	5824	5824	0	40	4687	4687	0	1177
2	THANE	3500	3490	3490	0	10	3436	3436	0	64	2815	2816	1	684
3	SINDHUDURG	1851	1834	1834	0	17	1803	1803	0	48	1483	1483	0	368
4	RAIGAD	3830	3811	3811	0	19	3738	3738	0	92	3079	3079	0	751
5	PALGHAR	6415	6267	6267	0	148	5849	5854	5	561	4116	4119	3	2296
6	KONKAN DIV	21460	21263	21263	0	197	20650	20655	5	805	16180	16184	4	5276
7	SATARA	9559	9526	9526	0	33	9256	9256	0	303	6846	6846	0	2713
8	KOLHAPUR	10919	10838	10838	0	81	10450	10450	0	469	7968	7970	2	2949
9	SOLAPUR	15433	15221	15221	0	212	14502	14502	0	931	11243	11248	5	4185
10	PUNE	10457	9868	9868	0	589	8910	8910	0	1547	6502	6502	0	3955
11	SANGLI	7082	6429	6429	0	653	5878	5878	0	1204	4653	4653	0	2429
12	PUNE DIV	53450	51882	51882	0	1568	48996	48996	0	4454	37212	37219	7	16231
13	WASHIM	7712	7698	7698	0	14	6527	6527	0	1185	4050	4053	3	3659
14	BULDHANA	12190	12057	12057	0	133	11465	11465	0	725	7820	7820	0	4370
15	YAVATMAL	19265	19062	19062	0	203	17450	17450	0	1815	10492	10492	0	8773
16	AMRAVATI	14486	13968	13968	0	518	12823	12823	0	1663	8467	8469	2	6017
17	AKOLA	14198	13397	13397	0	801	12070	12070	0	2128	6442	6444	2	7754
18	AMRAVATI DIV	67851	66182	66182	0	1669	60335	60335	0	7516	37271	37278	7	30573
19	DHULE	12351	12211	12211	0	140	11990	11990	0	361	8524	8527	3	3824
20	NANDURBAR	10307	9875	9875	0	432	9658	9658	0	649	6510	6510	0	3797
21	NASHIK	19111	18640	18640	0	471	17571	17572	1	1539	9689	9698	9	9413
22	JALGAON	17383	16640	16640	0	743	13964	13964	0	3419	9498	9498	0	7885
23	AHMEDNAGAR	30450	28396	28396	0	2054	27391	27391	0	3059	17082	17101	19	13349
24	NASHIK DIV	89602	85762	85762	0	3840	80574	80575	1	9027	51303	51334	31	38268
25	WARDHA	8310	8303	8303	0	7	8019	8019	0	291	5243	5247	4	3063
26	NAGPUR	9482	9136	9136	0	346	8716	8716	0	766	6768	6770	2	2712
27	BHANDARA	15386	14477	14477	0	909	13475	13476	1	1910	7617	7620	3	7766
28	GADCHROLI	11477	10548	10548	0	929	9731	9731	0	1746	5878	5879	1	5598
29	GONDIA	13480	9396	9396	0	4084	8957	8957	0	4523	5436	5436	0	8044
30	CHANDRAPUR	24728	18498	18498	0	6230	17126	17126	0	7602	8741	8750	9	15978
31	NAGPUR DIV	82863	70358	70358	0	12505	66024	66025	1	16838	39683	39702	19	43161
32	PARBHANI	14543	14078	14078	0	465	12479	12479	0	2064	9284	9284	0	5259
33	AURANGABAD	17770	16952	16952	0	818	12438	12439	1	5331	6414	6414	0	11356
34	OSMANABAD	15251	14179	14254	75	997	7497	7497	0	7754	4860	4862	2	10389
35	HINGOLI	9745	8601	8601	0	1144	8470	8470	0	1275	6639	6640	1	3105
36	BEED	13236	11910	11910	0	1326	8758	8758	0	4478	6885	6885	0	6351
37	JALNA	7135	5137	5137	0	1998	5063	5063	0	2072	3438	3438	0	3697
38	LATUR	19992	16222	16222	0	3770	14393	14393	0	5599	11028	11028	0	8964
39	NANDED	17863	12264	12264	0	5599	10010	10010	0	7853	6330	6330	0	11533
40	AURANGABAD DIV	115535	99343	99418	75	16117	79108	79109	1	36426	54878	54881	3	60654
	Total	430761	394790	394865	75	35896	355687	355695	8	75066	236527	236598	71	194163

Delayed Houses-I as on 28-02-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		27-02-2021	28-02-2021	Achievement	27-02-2021	28-02-2021	Achievement	27-02-2021	28-02-2021	Achievement	27-02-2021	28-02-2021	Achievement
1	NANDURBAR	20661	19905	-156	14989	14839	-150	12302	12178	-124	5733	5704	-29
2	NASHIK	5287	5247	-40	4364	4330	-34	4155	4121	-34	3602	3575	-27
3	AHMEDNAGAR	5809	5795	-14	5297	5286	-11	5114	5103	-11	2384	2382	-2
4	DHULE	4588	4585	-3	4373	4370	-3	3422	3419	-3	2900	2897	-3
5	JALGAON	5637	5637	0	5317	5317	0	4997	4997	0	2396	2396	0
6	NASHIK DIV	41382	41169	-213	34340	34142	-198	29990	29818	-172	17015	16954	-61
7	GADCHIROLI	3818	3782	-36	3361	3329	-32	3002	2971	-31	1332	1326	-6
8	BHANDARA	5333	5294	-39	3277	3258	-19	2398	2392	-6	751	750	-1
9	CHANDRAPUR	3014	3010	-4	2743	2739	-4	2424	2421	-3	884	883	-1
10	GONDIA	8904	8899	-5	7164	7159	-5	3285	3282	-3	1041	1040	-1
11	NAGPUR	2792	2789	-3	2278	2275	-3	1578	1578	0	1042	1042	0
12	WARDHA	1171	1169	-2	1105	1103	-2	1031	1031	0	447	447	0
13	NAGPUR DIV	25032	24943	-89	19928	19863	-65	13718	13675	-43	5497	5488	-9
14	SOLAPUR	2865	2852	-13	2795	2782	-13	2728	2716	-12	1720	1714	-6
15	KOLHAPUR	1005	1005	0	658	658	0	633	633	0	406	406	0
16	PUNE	1902	1902	0	1817	1817	0	1615	1615	0	709	709	0
17	SANGLI	1917	1917	0	1811	1811	0	1648	1648	0	1180	1180	0
18	SATARA	808	808	0	742	742	0	705	705	0	371	371	0
19	PUNE DIV	8497	8484	-13	7823	7810	-13	7329	7317	-12	4386	4380	-6
20	NANDED	6172	6167	-5	5927	5922	-5	5300	5295	-5	3722	3719	-3
21	HINGOLI	601	596	-5	509	504	-5	386	383	-3	171	171	0
22	AURANGABAD	2276	2274	-2	2068	2066	-2	1949	1947	-2	989	988	-1
23	PARBHANI	666	663	-3	591	590	-1	541	540	-1	375	375	0
24	BEED	1828	1828	0	1540	1540	0	1297	1297	0	654	654	0
25	JALNA	1222	1222	0	1106	1106	0	881	881	0	477	477	0
26	LATUR	712	712	0	645	645	0	606	606	0	388	388	0
27	OSMANABAD	386	386	0	383	383	0	371	371	0	241	241	0
28	AURANGABAD DIV	13863	13848	-15	12769	12756	-13	11331	11320	-11	7017	7013	-4
29	AKOLA	4731	4726	-5	4459	4454	-5	4017	4013	-4	2541	2537	-4
30	AMRAVATI	7786	7781	-5	6884	6879	-5	6266	6263	-3	2958	2957	-1
31	BULDHANA	2436	2436	0	2204	2204	0	1992	1992	0	969	969	0
32	WASHIM	1014	1014	0	862	862	0	846	846	0	756	756	0
33	YAVATMAL	4347	4347	0	4240	4240	0	3833	3833	0	2225	2225	0
34	AMRAVATI DIV	20314	20304	-10	18649	18639	-10	16954	16947	-7	9449	9444	-5
35	PALGHAR	2975	2975	0	2795	2795	0	1730	1730	0	475	475	0
36	RAIGAD	429	429	0	425	425	0	400	400	0	156	156	0
37	RATNAGIRI	157	157	0	151	151	0	131	131	0	40	40	0
38	SINDHUDURG	135	135	0	100	100	0	92	92	0	22	22	0
39	THANE	371	371	0	315	315	0	304	304	0	131	131	0
40	KONKAN DIV	4067	4067	0	3786	3786	0	2657	2657	0	824	824	0
Total		113155	112815	-340	97295	96996	-299	81979	81734	-245	44188	44103	-85

Delayed Houses -II as on 28-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		27-02-2021	28-02-2021	Achievement	27-02-2021	28-02-2021	Achievement	27-02-2021	28-02-2021	Achievement
1	AKOLA	2424	2424	0	767	767	0	1412	1410	-2
2	AMRAVATI	3720	3720	0	1129	1129	0	2433	2430	-3
3	BULDHANA	1333	1333	0	533	533	0	587	587	0
4	WASHIM	582	582	0	287	287	0	117	117	0
5	YAVATMAL	2350	2350	0	856	856	0	1235	1235	0
	AMRAVATI DIV	10409	10409	0	3572	3572	0	5784	5779	-5
6	AURANGABAD	1452	1452	0	494	494	0	539	538	-1
7	BEED	1443	1443	0	598	598	0	150	150	0
8	HINGOLI	626	626	0	227	227	0	36	35	-1
9	JALNA	764	764	0	315	315	0	220	220	0
10	LATUR	540	540	0	258	258	0	44	44	0
11	NANDED	5329	5329	0	1364	1364	0	414	410	-4
12	OSMANABAD	379	379	0	175	175	0	4	4	0
13	PARBHANI	597	597	0	191	191	0	21	19	-2
	AURANGABAD DIV	11130	11130	0	3622	3622	0	1428	1420	-8
14	PALGHAR	941	941	0	658	658	0	961	961	0
15	RAIGAD	303	303	0	125	125	0	42	42	0
16	RATNAGIRI	63	63	0	11	11	0	65	65	0
17	SINDHUDURG	125	125	0	16	16	0	19	19	0
18	THANE	233	233	0	89	89	0	64	64	0
	KONKAN DIV	1665	1665	0	899	899	0	1151	1151	0
19	BHANDARA	2626	2626	0	416	416	0	1349	1332	-17
20	CHANDRAPUR	1469	1469	0	526	526	0	931	928	-3
21	GADCHIROLI	1591	1591	0	974	974	0	643	623	-20
22	GONDIA	4004	4004	0	790	790	0	2606	2602	-4
23	NAGPUR	1780	1780	0	225	225	0	484	482	-2
24	WARDHA	624	624	0	123	123	0	373	373	0
	NAGPUR DIV	12094	12094	0	3054	3054	0	6386	6340	-46
25	AHMEDNAGAR	3711	3711	0	1139	1139	0	1133	1126	-7
26	DHULE	2123	2123	0	1156	1156	0	1028	1027	-1
27	JALGAON	4620	4620	0	1019	1019	0	498	498	0
28	NANDURBAR	4899	4899	0	4533	4533	0	8144	8009	-135
29	NASHIK	2539	2539	0	1138	1138	0	1716	1692	-24
	NASHIK DIV	17892	17892	0	8985	8985	0	12519	12352	-167
30	KOLHAPUR	871	871	0	184	184	0	33	33	0
31	PUNE	1238	1238	0	391	391	0	413	413	0
32	SANGLI	1685	1685	0	314	314	0	104	104	0
33	SATARA	466	466	0	108	108	0	198	198	0
34	SOLAPUR	1883	1883	0	643	643	0	471	462	-9
	PUNE DIV	6143	6143	0	1640	1640	0	1219	1210	-9
	Total	59333	59333	0	21772	21772	0	28487	28252	-235