

Cummulative PMAY-G Progress Report as on 28.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			27.03.2021	28.03.2021	Achievement	Remaining	27.03.2021	28.03.2021	Achievement	Remaining	27.03.2021	28.03.2021	Achievement	Remaining
1	PALGHAR	25783	25708	25708	0	75	25428	25421	-7	362	21888	21890	2	3893
2	THANE	6869	6689	6689	0	180	6664	6664	0	205	5780	5780	0	1089
3	RAIGAD	8117	7767	7767	0	350	7644	7644	0	473	6115	6125	10	1992
4	SINDHUDURG	4003	3639	3647	8	356	3616	3616	0	387	2652	2656	4	1347
5	RATNAGIRI	6898	6358	6358	0	540	5821	5821	0	1077	3991	3991	0	2907
	KONKAN DIV	51670	50161	50169	8	1501	49173	49166	-7	2504	40426	40442	16	11228
6	AURANGABAD	22143	22093	22093	0	50	20477	20477	0	1666	11520	11529	9	10614
7	PARBHANI	7171	6734	6734	0	437	6513	6513	0	658	4092	4092	0	3079
8	OSMANABAD	6118	5304	5304	0	814	5161	5161	0	957	3446	3447	1	2671
9	BEED	19713	18153	18153	0	1560	16769	16769	0	2944	9440	9444	4	10269
10	LATUR	10968	9247	9247	0	1721	8794	8794	0	2174	6516	6517	1	4451
11	HINGOLI	11099	9252	9266	14	1833	9005	9005	0	2094	6627	6630	3	4469
12	JALNA	13375	11278	11278	0	2097	10399	10399	0	2976	6318	6320	2	7055
13	NANDED	50083	44765	44769	4	5314	40267	40267	0	9816	19861	19866	5	30217
	AURANGABAD DIV	140670	126826	126844	18	13826	117385	117385	0	23285	67820	67845	25	72825
14	KOLHAPUR	14717	13053	13053	0	1664	12635	12635	0	2082	8355	8383	28	6334
15	SATARA	13580	11192	11192	0	2388	9645	9645	0	3935	6681	6714	33	6866
16	SANGLI	19010	15621	15621	0	3389	14753	14753	0	4257	9130	9130	0	9880
17	PUNE	20133	14844	14862	18	5271	13580	13580	0	6553	9266	9281	15	10852
18	SOLAPUR	46157	36389	36389	0	9768	33331	33331	0	12826	19702	19709	7	26448
	PUNE DIV	113597	91099	91117	18	22480	83944	83944	0	29653	53134	53217	83	60380
19	GONDIA	83529	82644	82693	49	836	79041	79041	0	4488	45905	50614	4709	32915
20	GADCHIROLI	23062	21691	21691	0	1371	20907	20907	0	2155	12577	12579	2	10483
21	CHANDRAPUR	32304	28182	28212	30	4092	27362	27362	0	4942	16648	16687	39	15617
22	WARDHA	17036	12940	12940	0	4096	12670	12670	0	4366	8086	8089	3	8947
23	BHANDARA	58695	50880	50992	112	7703	46423	46423	0	12272	22023	22084	61	36611
24	NAGPUR	40645	32927	32933	6	7712	27655	27655	0	12990	16173	16252	79	24393
	NAGPUR DIV	255271	229264	229461	197	25810	214058	214058	0	41213	121412	126305	4893	128966
25	DHULE	47076	46377	46377	0	699	46012	46012	0	1064	32996	33014	18	14062
26	NASHIK	70617	68422	68422	0	2195	67611	67611	0	3006	51284	51334	50	19283
27	NANDURBAR	105818	99483	99483	0	6335	95241	95241	0	10577	68547	68547	0	37271
28	AHMEDNAGAR	48645	41568	41568	0	7077	40945	40945	0	7700	24622	24809	187	23836
29	JALGAON	70052	53919	53919	0	16133	49734	49734	0	20318	30399	30405	6	39647
	NASHIK DIV	342208	309769	309769	0	32439	299543	299543	0	42665	207848	208109	261	134099
30	WASHIM	10802	8757	8757	0	2045	8030	8030	0	2772	5388	5388	0	5414
31	YAVATMAL	40639	38221	38221	0	2418	32235	32235	0	8404	20639	20643	4	19996
32	BULDHANA	29095	23599	23599	0	5496	22469	22469	0	6626	14888	14890	2	14205
33	AKOLA	44968	37645	37691	46	7277	35903	35903	0	9065	21067	21073	6	23895
34	AMRAVATI	92730	65432	65461	29	27269	60604	60604	0	32126	40250	40268	18	52462
	AMRAVATI DIV	218234	173654	173729	75	44505	159241	159241	0	58993	102232	102262	30	115972
	Total	1121650	980773	981089	316	140561	923344	923337	-7	198313	592872	598180	5308	523470

State Scheme Report Cumulative as on 28-03-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			27-03-2021	28-03-2021	Achievement	Remaining Sanction	27-03-2021	28-03-2021	Achievement	Yet to give 1st Inst	27-03-2021	28-03-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5836	5836	0	28	4748	4748	0	1116
2	THANE	3500	3491	3491	0	9	3444	3444	0	56	2848	2848	0	652
3	SINDHUDURG	1851	1834	1834	0	17	1808	1808	0	43	1509	1509	0	342
4	RAIGAD	3830	3811	3811	0	19	3757	3757	0	73	3096	3096	0	734
5	PALGHAR	6415	6271	6271	0	144	5930	5930	0	485	4241	4241	0	2174
6	KONKAN DIV	21460	21270	21270	0	190	20775	20775	0	685	16442	16442	0	5018
7	WASHIM	7712	7698	7698	0	14	6867	6867	0	845	4152	4152	0	3560
8	BULDHANA	12190	12097	12097	0	93	11691	11691	0	499	7911	7911	0	4279
9	YAVATMAL	19265	19075	19075	0	190	18071	18071	0	1194	10810	10810	0	8455
10	AMRAVATI	14486	14153	14153	0	333	13253	13253	0	1233	8642	8642	0	5844
11	AKOLA	14198	13584	13584	0	614	12839	12839	0	1359	6664	6664	0	7534
12	AMRAVATI DIV	67851	66607	66607	0	1244	62721	62721	0	5130	38179	38179	0	29672
13	SATARA	9559	9526	9526	0	33	9329	9329	0	230	6920	6920	0	2639
14	KOLHAPUR	10919	10843	10843	0	76	10578	10578	0	341	8078	8078	0	2841
15	SOLAPUR	15433	15243	15243	0	190	14690	14690	0	743	11344	11344	0	4089
16	PUNE	10457	9918	9918	0	539	9221	9221	0	1236	6602	6602	0	3855
17	SANGLI	7082	6488	6488	0	594	6065	6065	0	1017	4668	4668	0	2414
18	PUNE DIV	53450	52018	52018	0	1432	49883	49883	0	3567	37612	37612	0	15838
19	DHULE	12351	12221	12221	0	130	12081	12081	0	270	8735	8735	0	3616
20	NASHIK	19111	18726	18726	0	385	17984	17984	0	1127	9955	9955	0	9156
21	NANDURBAR	10307	9878	9878	0	429	9735	9735	0	572	6622	6622	0	3685
22	JALGAON	17383	16716	16716	0	667	14842	14842	0	2541	9688	9688	0	7695
23	AHMEDNAGAR	30450	28429	28429	0	2021	27865	27865	0	2585	18226	18226	0	12224
24	NASHIK DIV	89602	85970	85970	0	3632	82507	82507	0	7095	53226	53226	0	36376
25	GONDIA	9527	9527	9527	0	0	9061	9061	0	466	6107	6107	0	3420
26	WARDHA	8310	8309	8309	0	1	8102	8102	0	208	5388	5388	0	2922
27	NAGPUR	9482	9136	9136	0	346	8826	8826	0	656	6875	6875	0	2607
28	BHANDARA	15386	14696	14696	0	690	13723	13723	0	1663	7773	7773	0	7613
29	GADCHIROLI	11477	10648	10648	0	829	10172	10172	0	1305	6111	6111	0	5366
30	CHANDRAPUR	24728	19902	19902	0	4826	18384	18384	0	6344	9135	9135	0	15593
31	NAGPUR DIV	78910	72219	72219	0	6691	68268	68268	0	10642	41389	41389	0	37521
32	PARBHANI	14543	14217	14217	0	326	13500	13500	0	1043	9345	9345	0	5198
33	OSMANABAD	15251	14793	14793	0	458	9781	9781	0	5470	4928	4928	0	10323
34	AURANGABAD	17770	17206	17206	0	564	14578	14578	0	3192	6533	6533	0	11237
35	BEED	13236	12665	12665	0	571	9874	9874	0	3362	6969	6969	0	6267
36	HINGOLI	9745	8669	8669	0	1076	8551	8551	0	1194	6733	6733	0	3012
37	JALNA	7135	5902	5902	0	1233	5269	5269	0	1866	3546	3546	0	3589
38	LATUR	19992	16226	16226	0	3766	14874	14874	0	5118	11156	11156	0	8836
39	NANDED	17863	13902	13902	0	3961	11059	11059	0	6804	6572	6572	0	11291
40	AURANGABAD DIV	115535	103580	103580	0	11955	87486	87486	0	28049	55782	55782	0	59753
Total		426808	401664	401664	0	25144	371640	371640	0	55168	242630	242630	0	184178

Delayed Houses-I as on 28-03-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		27-03-2021	28-03-2021	Achievement	27-03-2021	28-03-2021	Achievement	27-03-2021	28-03-2021	Achievement	27-03-2021	28-03-2021	Achievement
		1	GONDIA	4431	3753	-678	3545	3038	-507	2456	2099	-357	792
2	BHANDARA	5495	5443	-52	3438	3410	-28	2583	2566	-17	953	950	-3
3	NAGPUR	2671	2638	-33	2195	2167	-28	1768	1754	-14	1071	1062	-9
4	CHANDRAPUR	2897	2887	-10	2712	2702	-10	2370	2361	-9	993	991	-2
5	GADCHIROLI	3474	3473	-1	3192	3191	-1	2962	2961	-1	1562	1561	-1
6	WARDHA	1144	1143	-1	1071	1070	-1	1042	1041	-1	490	490	0
7	NAGPUR DIV	20112	19337	-775	16153	15578	-575	13181	12782	-399	5861	5797	-64
8	AHMEDNAGAR	5125	5056	-69	4540	4487	-53	4479	4427	-52	3330	3299	-31
9	NASHIK	5353	5313	-40	4001	3979	-22	3815	3793	-22	3318	3298	-20
10	DHULE	4255	4238	-17	4101	4084	-17	3860	3849	-11	2953	2944	-9
11	JALGAON	5771	5771	0	5313	5313	0	5008	5008	0	3512	3512	0
12	NANDURBAR	19121	19121	0	16029	16029	0	12350	12350	0	7160	7160	0
13	NASHIK DIV	39625	39499	-126	33984	33892	-92	29512	29427	-85	20273	20213	-60
14	PUNE	1895	1883	-12	1686	1676	-10	1592	1582	-10	1115	1108	-7
15	SATARA	764	758	-6	705	700	-5	685	681	-4	459	458	-1
16	KOLHAPUR	924	918	-6	589	586	-3	577	574	-3	437	436	-1
17	SOLAPUR	2644	2643	-1	2566	2565	-1	2530	2529	-1	2168	2167	-1
18	SANGLI	1911	1911	0	1791	1791	0	1673	1673	0	1363	1363	0
19	PUNE DIV	8138	8113	-25	7337	7318	-19	7057	7039	-18	5542	5532	-10
20	AMRAVATI	7622	7613	-9	6773	6765	-8	6344	6337	-7	3993	3992	-1
21	YAVATMAL	4316	4312	-4	4099	4095	-4	3984	3980	-4	2803	2803	0
22	BULDHANA	2421	2420	-1	2149	2148	-1	2058	2057	-1	1425	1424	-1
23	AKOLA	4558	4558	0	4262	4262	0	4068	4068	0	3079	3079	0
24	WASHIM	991	991	0	841	841	0	835	835	0	796	796	0
25	AMRAVATI DIV	19908	19894	-14	18124	18111	-13	17289	17277	-12	12096	12094	-2
26	RAIGAD	391	386	-5	387	382	-5	373	369	-4	152	152	0
27	PALGHAR	2734	2731	-3	2655	2652	-3	2430	2427	-3	458	457	-1
28	SINDHUDURG	147	144	-3	96	94	-2	84	82	-2	73	71	-2
29	RATNAGIRI	138	138	0	128	128	0	124	124	0	55	55	0
30	THANE	349	349	0	322	322	0	289	289	0	206	206	0
31	KONKAN DIV	3759	3748	-11	3588	3578	-10	3300	3291	-9	944	941	-3
32	AURANGABAD	2380	2378	-2	2002	2000	-2	1961	1959	-2	1117	1115	-2
33	NANDED	5946	5945	-1	5587	5586	-1	5303	5302	-1	4199	4199	0
34	BEED	1880	1880	0	1509	1509	0	1431	1431	0	708	708	0
38	HINGOLI	587	587	0	466	466	0	442	442	0	210	210	0
39	JALNA	1154	1154	0	1060	1060	0	936	936	0	472	472	0
40	LATUR	711	711	0	647	647	0	606	606	0	456	456	0
35	OSMANABAD	380	380	0	378	378	0	373	373	0	307	307	0
37	PARBHANI	675	675	0	576	576	0	560	560	0	424	424	0
36	AURANGABAD DIV	13713	13710	-3	12225	12222	-3	11612	11609	-3	7893	7891	-2
	Total	105255	104301	-954	91411	90699	-712	81951	81425	-526	52609	52468	-141

Delayed Houses -II as on 28.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		27.03.2021	28.03.2021	Achievement	27.03.2021	28.03.2021	Achievement	27.03.2021	28.03.2021	Achievement
		1	AKOLA	3205	3205	0	758	758	0	1350
2	AMRAVATI	4053	4053	0	1102	1102	0	2376	2372	-4
3	BULDHANA	1391	1391	0	513	513	0	604	603	-1
4	WASHIM	547	547	0	280	280	0	111	111	0
5	YAVATMAL	2271	2271	0	842	842	0	1161	1158	-3
6	AMRAVATI DIV	11467	11467	0	3495	3495	0	5602	5594	-8
7	AURANGABAD	3765	3765	0	493	493	0	556	555	-1
8	BEED	1995	1995	0	553	553	0	150	150	0
9	HINGOLI	773	773	0	217	217	0	36	36	0
10	JALNA	800	800	0	307	307	0	190	190	0
11	LATUR	531	531	0	251	251	0	47	47	0
12	NANDED	6322	6322	0	1272	1272	0	320	320	0
13	OSMANABAD	768	768	0	160	160	0	5	5	0
14	PARBHANI	607	607	0	176	176	0	22	22	0
15	AURANGABAD DIV	15561	15561	0	3429	3429	0	1326	1325	-1
16	PALGHAR	1039	1038	-1	603	603	0	846	846	0
17	RAIGAD	436	436	0	113	113	0	41	40	-1
18	RATNAGIRI	199	199	0	10	10	0	55	55	0
19	SINDHUDURG	144	144	0	17	17	0	16	15	-1
20	THANE	357	357	0	87	87	0	67	67	0
21	KONKAN DIV	2175	2174	-1	830	830	0	1025	1023	-2
22	BHANDARA	2674	2674	0	428	428	0	1433	1402	-31
23	CHANDRAPUR	3838	3838	0	482	482	0	851	848	-3
24	GADCHIROLI	1369	1369	0	831	831	0	557	556	-1
25	GONDIA	6077	6077	0	724	724	0	493	407	-86
26	NAGPUR	1989	1986	-3	240	240	0	519	501	-18
27	WARDHA	644	644	0	107	107	0	359	358	-1
28	NAGPUR DIV	16591	16588	-3	2812	2812	0	4212	4072	-140
29	AHMEDNAGAR	5096	5096	0	1016	1016	0	740	705	-35
30	DHULE	4414	4414	0	1094	1094	0	900	887	-13
31	JALGAON	6131	6131	0	990	990	0	524	524	0
32	NANDURBAR	6088	6088	0	4121	4121	0	7401	7401	0
33	NASHIK	6308	6308	0	1079	1079	0	1513	1503	-10
34	NASHIK DIV	28037	28037	0	8300	8300	0	11078	11020	-58
35	KOLHAPUR	2034	2034	0	171	171	0	26	26	0
36	PUNE	1210	1210	0	410	410	0	383	375	-8
37	SANGLI	1723	1723	0	323	323	0	100	100	0
38	SATARA	469	469	0	113	113	0	184	180	-4
39	SOLAPUR	2307	2307	0	591	591	0	357	356	-1
40	PUNE DIV	7743	7743	0	1608	1608	0	1050	1037	-13
Total		81574	81570	-4	20474	20474	0	24293	24071	-222