

Cummulative PMAY-G Progress Report as on 29.1.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			28.1.2021	29.1.2021	Achievement	Remaining	28.1.2021	29.1.2021	Achievement	Remaining	28.1.2021	29.1.2021	Achievement	Remaining
1	THANE	7395	6641	6642	1	753	6560	6560	0	835	5699	5699	0	1696
2	PALGHAR	26966	25759	25759	0	1207	25303	25303	0	1663	21338	21347	9	5619
3	SINDHUDURG	4947	3592	3593	1	1354	3406	3406	0	1541	2564	2564	0	2383
4	RATNAGIRI	8100	6504	6510	6	1590	5489	5489	0	2611	3890	3890	0	4210
5	RAIGAD	9566	7599	7606	7	1960	7267	7267	0	2299	5958	5959	1	3607
	KONKAN DIV	56974	50095	50110	15	6864	48025	48025	0	8949	39449	39459	10	17515
6	PARBHANI	7603	6665	6689	24	914	6258	6258	0	1345	3978	3981	3	3622
7	AURANGABAD	23273	22052	22053	1	1220	19651	19651	0	3622	11128	11131	3	12142
8	OSMANABAD	6632	5237	5250	13	1382	4981	4981	0	1651	3255	3256	1	3376
9	LATUR	11302	9145	9152	7	2150	8228	8228	0	3074	6456	6456	0	4846
10	BEED	20320	17975	17980	5	2340	15563	15563	0	4757	8964	8966	2	11354
11	HINGOLI	11335	8848	8848	0	2487	8324	8324	0	3011	6214	6217	3	5118
12	JALNA	13465	10590	10617	27	2848	9061	9061	0	4404	6048	6053	5	7412
13	NANDED	50791	43280	43392	112	7399	33789	33789	0	17002	18511	18529	18	32262
	AURANGABAD DIV	144721	123792	123981	189	20740	105855	105855	0	38866	64554	64589	35	80132
14	SATARA	14166	11212	11212	0	2954	9090	9090	0	5076	6413	6415	2	7751
15	KOLHAPUR	17047	13068	13072	4	3975	12336	12336	0	4711	8030	8033	3	9014
16	SANGLI	22172	15142	15274	132	6898	12646	12646	0	9526	8906	8916	10	13256
17	PUNE	21818	14497	14497	0	7321	12734	12734	0	9084	8952	8957	5	12861
18	SOLAPUR	49500	35278	35401	123	14099	29745	29745	0	19755	19120	19128	8	30372
	PUNE DIV	124703	89197	89456	259	35247	76551	76551	0	48152	51421	51449	28	73254
19	GADCHROLI	23746	21576	21541	-35	2205	19487	19487	0	4259	11416	11425	9	12321
20	WARDHA	17575	13009	13009	0	4566	11738	11738	0	5837	7807	7812	5	9763
21	CHANDRAPUR	32694	28010	28011	1	4683	26767	26767	0	5927	16033	16033	0	16661
22	GONDIA	92862	82336	82534	198	10328	69499	69499	0	23363	26012	26039	27	66823
23	NAGPUR	45792	32837	32839	2	12953	24500	24500	0	21292	15033	15045	12	30747
24	BHANDARA	63597	48007	48007	0	15590	37158	37158	0	26439	21165	21182	17	42415
	NAGPUR DIV	276266	225775	225941	166	50325	189149	189149	0	87117	97466	97536	70	178730
25	WASHIM	11091	8289	8321	32	2770	6816	6816	0	4275	5297	5305	8	5786
26	YAVATMAL	41521	37854	37896	42	3625	28245	28245	0	13276	20106	20112	6	21409
27	BULDHANA	30604	22439	22565	126	8039	19801	19801	0	10803	14621	14621	0	15983
28	AKOLA	47181	35951	35953	2	11228	31484	31484	0	15697	20142	20161	19	27020
29	AMRAVATI	93272	59898	59998	100	33274	53265	53265	0	40007	38792	38810	18	54462
	AMRAVATI DIV	223669	164431	164733	302	58936	139611	139611	0	84058	98958	99009	51	124660
30	NASHIK	72630	68144	68176	32	4454	66244	66244	0	6386	49666	49691	25	22939
31	DHULE	52614	45091	45100	9	7514	43887	43887	0	8727	31414	31453	39	21161
32	NANDURBAR	111956	98864	98996	132	12960	93472	93472	0	18484	64611	64953	342	47003
33	AHMEDNAGAR	56134	41108	41155	47	14979	39366	39366	0	16768	22008	22037	29	34097
34	JALGAON	75723	51845	51913	68	23810	44614	44614	0	31109	29505	29541	36	46182
	NASHIK DIV	369057	305052	305340	288	63717	287583	287583	0	81474	197204	197675	471	171382
	Total	1195390	958342	959561	1219	235829	846774	846774	0	348616	549052	549717	665	645673

State Scheme Report Cumulative as on 29-01-2021														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			28-01-2021	29-01-2021	Achievement	Remaining Sanction	28-01-2021	29-01-2021	Achievement	Yet to give 1st Inst	28-01-2021	29-01-2021	Achievement	Incomplete
1	RATNAGIRI	5864	5861	5861	0	3	5530	5530	0	334	4630	4631	1	1233
2	SINDHDURG	1851	1834	1834	0	17	1526	1526	0	325	1467	1467	0	384
3	RAIGAD	3830	3806	3808	2	22	3419	3419	0	411	3037	3037	0	793
4	THANE	3500	3464	3474	10	26	3247	3247	0	253	2772	2772	0	728
5	PALGHAR	6415	6215	6215	0	200	5716	5717	1	698	4047	4050	3	2365
6	KONKAN DIV	21460	21180	21192	12	268	19438	19439	1	2021	15953	15957	4	5503
7	WASHIM	7712	7698	7698	0	14	5538	5538	0	2174	3953	3969	16	3743
8	BULDHANA	12190	12027	12027	0	163	9212	9212	0	2978	7766	7768	2	4422
9	YAVATMAL	19265	18996	19025	29	240	16626	16627	1	2638	10149	10162	13	9103
10	AMRAVATI	14486	13923	13923	0	563	10807	10807	0	3679	8341	8341	0	6145
11	AKOLA	14198	13397	13397	0	801	9340	9340	0	4858	6213	6222	9	7976
12	AMRAVATI DIV	67851	66041	66070	29	1781	51523	51524	1	16327	36422	36462	40	31389
13	SATARA	9559	9526	9526	0	33	7860	7860	0	1699	6795	6799	4	2760
14	KOLHAPUR	10919	10837	10837	0	82	8894	8894	0	2025	7886	7893	7	3026
15	SOLAPUR	15433	15158	15158	0	275	12914	12914	0	2519	11148	11154	6	4279
16	SANGLI	7082	6316	6328	12	754	5311	5311	0	1771	4631	4631	0	2451
17	PUNE	10457	9390	9451	61	1006	8229	8229	0	2228	6425	6427	2	4030
18	PUNE DIV	53450	51227	51300	73	2150	43208	43208	0	10242	36885	36904	19	16546
19	DHULE	12351	12177	12177	0	174	10663	10663	0	1688	8298	8304	6	4047
20	NANDURBAR	10307	9862	9868	6	439	9222	9222	0	1085	6332	6352	20	3955
21	NASHIK	19111	18309	18309	0	802	14802	14802	0	4309	9465	9470	5	9641
22	JALGAON	17383	16383	16391	8	992	12504	12504	0	4879	9233	9242	9	8141
23	AHMEDNAGAR	30450	28238	28238	0	2212	24022	24022	0	6428	16545	16581	36	13869
24	NASHIK DIV	89602	84969	84983	14	4619	71213	71213	0	18389	49873	49949	76	39653
25	WARDHA	8310	8299	8298	-1	12	7839	7839	0	471	5037	5061	24	3249
26	NAGPUR	9482	9136	9136	0	346	8115	8115	0	1367	6674	6675	1	2807
27	BHANDARA	15386	14400	14400	0	986	12713	12713	0	2673	7426	7426	0	7960
28	GADCHIROLI	11477	10170	10170	0	1307	8806	8806	0	2671	5618	5627	9	5850
29	GONDIA	13480	9387	9387	0	4093	8153	8153	0	5327	5261	5270	9	8210
30	CHANDRAPUR	24728	17928	17928	0	6800	15542	15542	0	9186	8451	8455	4	16273
31	NAGPUR DIV	82863	69320	69319	-1	13544	61168	61168	0	21695	38467	38514	47	44349
32	PARBHANI	14543	13820	13831	11	712	10960	10960	0	3583	9214	9214	0	5329
33	HINGOLI	9745	8528	8528	0	1217	7803	7803	0	1942	6483	6494	11	3251
34	AURANGABAD	17770	16497	16499	2	1271	8666	8666	0	9104	6299	6306	7	11464
35	JALNA	7135	5128	5130	2	2005	5036	5036	0	2099	3330	3337	7	3798
36	LATUR	19992	16200	16200	0	3792	13426	13426	0	6566	10788	10803	15	9189
37	BEED	13236	9038	9038	0	4198	8738	8738	0	4498	6760	6770	10	6466
38	OSMANABAD	15251	8625	8642	17	6609	6017	6017	0	9234	4704	4715	11	10536
39	NANDED	17863	11132	11132	0	6731	9393	9393	0	8470	6142	6153	11	11710
40	AURANGABAD DIV	115535	88968	89000	32	26535	70039	70039	0	45496	53720	53792	72	61743
	Total	430761	381705	381864	159	48897	316589	316591	2	114170	231320	231578	258	199183

Delayed Houses-I as on 29-01-2021

SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		28-01-2021	29-01-2021	Achievement	28-01-2021	29-01-2021	Achievement	28-01-2021	29-01-2021	Achievement	28-01-2021	29-01-2021	Achievement
		1	JALGAON	21472	21151	-321	15549	15295	-254	13739	13506	-233	3471
2	AHMEDNAGAR	5790	5760	-30	5583	5554	-29	5290	5261	-29	1868	1867	-1
3	NANDURBAR	5164	5134	-30	5013	4985	-28	3906	3883	-23	800	797	-3
4	DHULE	5145	5123	-22	4940	4918	-22	4701	4679	-22	2547	2532	-15
5	NASHIK	6035	6011	-24	5891	5871	-20	5697	5677	-20	2311	2310	-1
6	NASHIK DIV	43606	43179	-427	36976	36623	-353	33333	33006	-327	10997	10926	-71
7	YAVATMAL	4964	4942	-22	4766	4745	-21	4312	4294	-18	1973	1962	-11
8	AKOLA	7785	7775	-10	7211	7201	-10	6575	6566	-9	2584	2582	-2
9	WASHIM	1022	1015	-7	905	898	-7	891	884	-7	544	540	-4
10	BULDHANA	4470	4464	-6	4388	4382	-6	3991	3985	-6	2184	2182	-2
11	AMRAVATI	2437	2437	0	2276	2276	0	2073	2073	0	785	785	0
12	AMRAVATI DIV	20678	20633	-45	19546	19502	-44	17842	17802	-40	8070	8051	-19
13	WARDHA	4207	4196	-11	3749	3739	-10	3414	3404	-10	1360	1357	-3
14	GONDIA	4321	4314	-7	3381	3376	-5	2566	2561	-5	757	757	0
15	NAGPUR	8966	8951	-15	7488	7475	-13	3668	3665	-3	1031	1031	0
16	BHANDARA	1226	1224	-2	1163	1161	-2	1094	1092	-2	424	424	0
17	CHANDRAPUR	2788	2781	-7	2339	2335	-4	1669	1667	-2	995	994	-1
18	GADCHIROLI	3074	3074	0	2803	2803	0	2509	2509	0	896	896	0
19	NAGPUR DIV	24582	24540	-42	20923	20889	-34	14920	14898	-22	5463	5459	-4
20	SANGLI	2987	2979	-8	2948	2940	-8	2880	2873	-7	1059	1059	0
21	PUNE	1930	1923	-7	1856	1849	-7	1692	1687	-5	843	841	-2
22	SATARA	1920	1916	-4	1885	1881	-4	1688	1685	-3	683	683	0
23	SOLAPUR	800	797	-3	702	699	-3	678	675	-3	288	288	0
24	KOLHAPUR	846	844	-2	804	802	-2	774	772	-2	271	270	-1
25	PUNE DIV	8483	8459	-24	8195	8171	-24	7712	7692	-20	3144	3141	-3
26	HINGOLI	6269	6259	-10	6043	6036	-7	5483	5477	-6	3472	3468	-4
27	LATUR	1280	1277	-3	1159	1156	-3	931	928	-3	485	485	0
28	BEED	1745	1743	-2	1608	1606	-2	1361	1359	-2	647	646	-1
29	JALNA	634	632	-2	605	603	-2	562	561	-1	316	316	0
30	PARBHANI	406	405	-1	403	402	-1	391	390	-1	220	220	0
31	AURANGABAD	614	613	-1	568	567	-1	422	422	0	160	160	0
32	NANDED	2153	2152	-1	2105	2104	-1	1999	1999	0	900	900	0
33	OSMANABAD	717	717	0	646	646	0	618	618	0	341	341	0
34	AURANGABAD DIV	13818	13798	-20	13137	13120	-17	11767	11754	-13	6541	6536	-5
35	PALGHAR	3217	3208	-9	2994	2985	-9	1880	1872	-8	487	487	0
36	SINDHUDURG	464	463	-1	456	455	-1	435	434	-1	166	165	-1
37	RAIGAD	180	180	0	179	179	0	156	156	0	14	14	0
38	RATNAGIRI	142	142	0	109	109	0	100	100	0	11	11	0
39	THANE	388	388	0	355	355	0	349	349	0	146	146	0
40	KONKAN DIV	4391	4381	-10	4093	4083	-10	2920	2911	-9	824	823	-1
	Total	115558	114990	-568	102870	102388	-482	88494	88063	-431	35039	34936	-103

Delayed Houses -II as on 29-01-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		28-01-2021	29-01-2021	Achievement	28-01-2021	29-01-2021	Achievement	28-01-2021	29-01-2021	Achievement
1	AKOLA	2523	2523	0	811	811	0	1575	1555	-20
2	AMRAVATI	4000	4000	0	1194	1194	0	2515	2508	-7
3	BULDHANA	1399	1399	0	552	552	0	600	600	0
4	WASHIM	621	621	0	304	304	0	125	121	-4
5	YAVATMAL	2454	2454	0	862	862	0	1284	1280	-4
	AMRAVATI DIV	10997	10997	0	3723	3723	0	6099	6064	-35
6	AURANGABAD	1510	1510	0	486	486	0	502	502	0
7	BEED	1472	1472	0	572	572	0	151	150	-1
8	HINGOLI	607	607	0	251	251	0	36	35	-1
9	JALNA	764	764	0	318	318	0	246	243	-3
10	LATUR	564	564	0	274	274	0	36	36	0
11	NANDED	5375	5375	0	1416	1416	0	419	414	-5
12	OSMANABAD	362	362	0	187	187	0	5	5	0
13	PARBHANI	628	628	0	193	193	0	19	19	0
	AURANGABAD DIV	11282	11282	0	3697	3697	0	1414	1404	-10
14	PALGHAR	1135	1135	0	779	779	0	1123	1115	-8
15	RAIGAD	344	344	0	125	125	0	46	46	0
16	RATNAGIRI	87	87	0	15	15	0	75	75	0
17	SINDHUDURG	129	129	0	21	21	0	22	22	0
18	THANE	224	224	0	87	87	0	82	82	0
	KONKAN DIV	1919	1919	0	1027	1027	0	1348	1340	-8
19	BHANDARA	3143	3143	0	412	412	0	1285	1278	-7
20	CHANDRAPUR	1620	1620	0	583	583	0	948	948	0
21	GADCHIROLI	1884	1884	0	1092	1092	0	851	843	-8
22	GONDIA	4734	4734	0	845	845	0	2671	2664	-7
23	NAGPUR	1971	1971	0	247	247	0	511	506	-5
24	WARDHA	675	675	0	135	135	0	414	413	-1
	NAGPUR DIV	14027	14027	0	3314	3314	0	6680	6652	-28
25	AHMEDNAGAR	3609	3609	0	1253	1253	0	1476	1456	-20
26	DHULE	2213	2213	0	1288	1288	0	1269	1245	-24
27	JALGAON	4639	4639	0	1048	1048	0	549	529	-20
28	NANDURBAR	5130	5130	0	4698	4698	0	9051	8824	-227
29	NASHIK	2876	2876	0	1249	1249	0	1993	1972	-21
	NASHIK DIV	18467	18467	0	9536	9536	0	14338	14026	-312
30	KOLHAPUR	985	985	0	199	199	0	40	39	-1
31	PUNE	1273	1273	0	400	400	0	418	418	0
32	SANGLI	1704	1704	0	308	308	0	95	95	0
33	SATARA	512	512	0	118	118	0	249	247	-2
34	SOLAPUR	1911	1911	0	708	708	0	527	523	-4
	NASHIK DIV	6385	6385	0	1733	1733	0	1329	1322	-7
	Total	63077	63077	0	23030	23030	0	31208	30808	-400