

Cummulative PMAY-G Progress Report as on 29.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			28.03.2021	29.03.2021	Achievement	Remaining	28.03.2021	29.03.2021	Achievement	Remaining	28.03.2021	29.03.2021	Achievement	Remaining
1	PALGHAR	25783	25708	25673	-35	110	25421	25435	14	348	21890	21891	1	3892
2	THANE	6869	6689	6689	0	180	6664	6664	0	205	5780	5780	0	1089
3	RAIGAD	8117	7767	7767	0	350	7644	7661	17	456	6125	6125	0	1992
4	SINDHUDURG	4003	3647	3647	0	356	3616	3616	0	387	2656	2656	0	1347
5	RATNAGIRI	6898	6358	6358	0	540	5821	5825	4	1073	3991	3991	0	2907
	KONKAN DIV	51670	50169	50134	-35	1536	49166	49201	35	2469	40442	40443	1	11227
6	AURANGABAD	22143	22093	22093	0	50	20477	20492	15	1651	11529	11539	10	10604
7	PARBHANI	7171	6734	6734	0	437	6513	6520	7	651	4092	4093	1	3078
8	OSMANABAD	6118	5304	5304	0	814	5161	5190	29	928	3447	3447	0	2671
9	BEED	19713	18153	18153	0	1560	16769	16825	56	2888	9444	9456	12	10257
10	LATUR	10968	9247	9247	0	1721	8794	8810	16	2158	6517	6517	0	4451
11	HINGOLI	11099	9266	9266	0	1833	9005	9025	20	2074	6630	6634	4	4465
12	JALNA	13375	11278	11278	0	2097	10399	10473	74	2902	6320	6320	0	7055
13	NANDED	50083	44769	44769	0	5314	40267	40351	84	9732	19866	19866	0	30217
	AURANGABAD DIV	140670	126844	126844	0	13826	117385	117686	301	22984	67845	67872	27	72798
14	KOLHAPUR	14717	13053	13053	0	1664	12635	12647	12	2070	8383	8425	42	6292
15	SATARA	13580	11192	11192	0	2388	9645	9677	32	3903	6714	6734	20	6846
16	SANGLI	19010	15621	15621	0	3389	14753	14753	0	4257	9130	9130	0	9880
17	PUNE	20133	14862	14863	1	5270	13580	13751	171	6382	9281	9340	59	10793
18	SOLAPUR	46157	36389	36389	0	9768	33331	33460	129	12697	19709	19713	4	26444
	PUNE DIV	113597	91117	91118	1	22479	83944	84288	344	29309	53217	53342	125	60255
19	GONDIA	83529	82693	82701	8	828	79041	79410	369	4119	50614	56347	5733	27182
20	GADCHIROLI	23062	21691	21691	0	1371	20907	20920	13	2142	12579	12579	0	10483
21	CHANDRAPUR	32304	28212	28287	75	4017	27362	27401	39	4903	16687	16693	6	15611
22	WARDHA	17036	12940	12940	0	4096	12670	12674	4	4362	8089	8089	0	8947
23	BHANDARA	58695	50992	51026	34	7669	46423	46589	166	12106	22084	22084	0	36611
24	NAGPUR	40645	32933	32916	-17	7729	27655	27718	63	12927	16252	16282	30	24363
	NAGPUR DIV	255271	229461	229561	100	25710	214058	214712	654	40559	126305	132074	5769	123197
25	DHULE	47076	46377	46377	0	699	46012	46054	42	1022	33014	33014	0	14062
26	NASHIK	70617	68422	68419	-3	2198	67611	67629	18	2988	51334	51338	4	19279
27	NANDURBAR	105818	99483	99483	0	6335	95241	95281	40	10537	68547	68547	0	37271
28	AHMEDNAGAR	48645	41568	41568	0	7077	40945	40993	48	7652	24809	24881	72	23764
29	JALGAON	70052	53919	53919	0	16133	49734	49899	165	20153	30405	30405	0	39647
	NASHIK DIV	342208	309769	309766	-3	32442	299543	299856	313	42352	208109	208185	76	134023
30	WASHIM	10802	8757	8757	0	2045	8030	8035	5	2767	5388	5390	2	5412
31	YAVATMAL	40639	38221	38221	0	2418	32235	32736	501	7903	20643	20643	0	19996
32	BULDHANA	29095	23599	23599	0	5496	22469	22544	75	6551	14890	14890	0	14205
33	AKOLA	44968	37691	37691	0	7277	35903	36081	178	8887	21073	21077	4	23891
34	AMRAVATI	92730	65461	65546	85	27184	60604	60820	216	31910	40268	40288	20	52442
	AMRAVATI DIV	218234	173729	173814	85	44420	159241	160216	975	58018	102262	102288	26	115946
	Total	1121650	981089	981237	203	140413	923337	925959	2622	195691	598180	604204	6024	517446

State Scheme Report Cumulative as on 29-03-2021														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			27-03-2021	29-03-2021	Achievement	Remaining Sanction	27-03-2021	29-03-2021	Achievement	Yet to give 1st Inst	27-03-2021	29-03-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5836	5836	0	28	4748	4748	0	1116
2	THANE	3500	3491	3491	0	9	3444	3444	0	56	2848	2848	0	652
3	SINDHUDURG	1851	1834	1834	0	17	1808	1808	0	43	1509	1509	0	342
4	RAIGAD	3830	3811	3811	0	19	3757	3757	0	73	3096	3096	0	734
5	PALGHAR	6415	6271	6271	0	144	5930	5930	0	485	4241	4241	0	2174
6	KONKAN DIV	21460	21270	21270	0	190	20775	20775	0	685	16442	16442	0	5018
7	WASHIM	7712	7698	7698	0	14	6867	6867	0	845	4152	4152	0	3560
8	BULDHANA	12190	12097	12097	0	93	11691	11691	0	499	7911	7911	0	4279
9	YAVATMAL	19265	19075	19075	0	190	18071	18071	0	1194	10810	10810	0	8455
10	AMRAVATI	14486	14153	14153	0	333	13253	13253	0	1233	8642	8642	0	5844
11	AKOLA	14198	13584	13584	0	614	12839	12839	0	1359	6664	6664	0	7534
12	AMRAVATI DIV	67851	66607	66607	0	1244	62721	62721	0	5130	38179	38179	0	29672
13	SATARA	9559	9526	9526	0	33	9329	9329	0	230	6920	6920	0	2639
14	KOLHAPUR	10919	10843	10843	0	76	10578	10578	0	341	8078	8078	0	2841
15	SOLAPUR	15433	15243	15243	0	190	14690	14690	0	743	11344	11344	0	4089
16	PUNE	10457	9918	9918	0	539	9221	9221	0	1236	6602	6602	0	3855
17	SANGLI	7082	6488	6488	0	594	6065	6065	0	1017	4668	4668	0	2414
18	PUNE DIV	53450	52018	52018	0	1432	49883	49883	0	3567	37612	37612	0	15838
19	DHULE	12351	12221	12221	0	130	12081	12081	0	270	8735	8735	0	3616
20	NASHIK	19111	18726	18726	0	385	17984	17984	0	1127	9955	9955	0	9156
21	NANDURBAR	10307	9878	9878	0	429	9735	9735	0	572	6622	6622	0	3685
22	JALGAON	17383	16716	16716	0	667	14842	14842	0	2541	9688	9688	0	7695
23	AHMEDNAGAR	30450	28429	28429	0	2021	27865	27865	0	2585	18226	18226	0	12224
24	NASHIK DIV	89602	85970	85970	0	3632	82507	82507	0	7095	53226	53226	0	36376
25	GONDIA	9527	9527	9527	0	0	9061	9061	0	466	6107	6107	0	3420
26	WARDHA	8310	8309	8309	0	1	8102	8102	0	208	5388	5388	0	2922
27	NAGPUR	9482	9136	9136	0	346	8826	8826	0	656	6875	6875	0	2607
28	BHANDARA	15386	14696	14696	0	690	13723	13723	0	1663	7773	7773	0	7613
29	GADCHIROLI	11477	10648	10648	0	829	10172	10172	0	1305	6111	6111	0	5366
30	CHANDRAPUR	24728	19902	19902	0	4826	18384	18384	0	6344	9135	9135	0	15593
31	NAGPUR DIV	78910	72219	72219	0	6691	68268	68268	0	10642	41389	41389	0	37521
32	PARBHANI	14543	14217	14217	0	326	13500	13500	0	1043	9345	9345	0	5198
33	OSMANABAD	15251	14793	14793	0	458	9781	9781	0	5470	4928	4928	0	10323
34	AURANGABAD	17770	17206	17206	0	564	14578	14578	0	3192	6533	6533	0	11237
35	BEED	13236	12665	12665	0	571	9874	9874	0	3362	6969	6969	0	6267
36	HINGOLI	9745	8669	8669	0	1076	8551	8551	0	1194	6733	6733	0	3012
37	JALNA	7135	5902	5902	0	1233	5269	5269	0	1866	3546	3546	0	3589
38	LATUR	19992	16226	16226	0	3766	14874	14874	0	5118	11156	11156	0	8836
39	NANDED	17863	13902	13902	0	3961	11059	11059	0	6804	6572	6572	0	11291
40	AURANGABAD DIV	115535	103580	103580	0	11955	87486	87486	0	28049	55782	55782	0	59753
Total		426808	401664	401664	0	25144	371640	371640	0	55168	242630	242630	0	184178

Delayed Houses-I as on 29-03-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		28-03-2021	29-03-2021	Achievement	28-03-2021	29-03-2021	Achievement	28-03-2021	29-03-2021	Achievement	28-03-2021	29-03-2021	Achievement
		1	GONDIA	3753	3142	-611	3038	2622	-416	2099	1823	-276	743
2	GADCHIROLI	3473	3467	-6	3191	3185	-6	2961	2955	-6	1561	1556	-5
3	NAGPUR	2638	2628	-10	2167	2161	-6	1754	1752	-2	1062	1062	0
4	CHANDRAPUR	2887	2886	-1	2702	2701	-1	2361	2360	-1	991	991	0
5	BHANDARA	5443	5443	0	3410	3410	0	2566	2566	0	950	950	0
6	WARDHA	1143	1143	0	1070	1070	0	1041	1041	0	490	490	0
7	NAGPUR DIV	19337	18709	-628	15578	15149	-429	12782	12497	-285	5797	5726	-71
8	PUNE	1883	1841	-42	1676	1645	-31	1582	1553	-29	1108	1095	-13
9	SATARA	758	751	-7	700	695	-5	681	676	-5	458	455	-3
10	SOLAPUR	2643	2640	-3	2565	2562	-3	2529	2526	-3	2167	2165	-2
11	KOLHAPUR	918	918	0	586	586	0	574	574	0	436	436	0
12	SANGLI	1911	1911	0	1791	1791	0	1673	1673	0	1363	1363	0
13	PUNE DIV	8113	8061	-52	7318	7279	-39	7039	7002	-37	5532	5514	-18
14	AHMEDNAGAR	5056	5023	-33	4487	4456	-31	4427	4397	-30	3299	3281	-18
15	DHULE	4238	4238	0	4084	4084	0	3849	3849	0	2944	2944	0
16	JALGAON	5771	5771	0	5313	5313	0	5008	5008	0	3512	3512	0
17	NANDURBAR	19121	19121	0	16029	16029	0	12350	12350	0	7160	7160	0
18	NASHIK	5313	5312	-1	3979	3979	0	3793	3793	0	3298	3298	0
19	NASHIK DIV	39499	39465	-34	33892	33861	-31	29427	29397	-30	20213	20195	-18
20	AMRAVATI	7613	7604	-9	6765	6756	-9	6337	6329	-8	3992	3987	-5
21	AKOLA	4558	4554	-4	4262	4258	-4	4068	4064	-4	3079	3075	-4
22	WASHIM	991	989	-2	841	839	-2	835	833	-2	796	794	-2
23	BULDHANA	2420	2420	0	2148	2148	0	2057	2057	0	1424	1424	0
24	YAVATMAL	4312	4312	0	4095	4095	0	3980	3980	0	2803	2803	0
25	AMRAVATI DIV	19894	19879	-15	18111	18096	-15	17277	17263	-14	12094	12083	-11
26	BEED	1880	1874	-6	1509	1504	-5	1431	1427	-4	708	707	-1
27	HINGOLI	587	585	-2	466	464	-2	442	440	-2	210	208	-2
28	AURANGABAD	2378	2377	-1	2000	2000	0	1959	1959	0	1115	1115	0
29	JALNA	1154	1154	0	1060	1060	0	936	936	0	472	472	0
30	LATUR	711	711	0	647	647	0	606	606	0	456	456	0
31	NANDED	5945	5945	0	5586	5586	0	5302	5302	0	4199	4199	0
32	OSMANABAD	380	380	0	378	378	0	373	373	0	307	307	0
33	PARBHANI	675	675	0	576	576	0	560	560	0	424	424	0
34	AURANGABAD DIV	13710	13701	-9	12222	12215	-7	11609	11603	-6	7891	7888	-3
35	PALGHAR	2731	2730	-1	2652	2651	-1	2427	2426	-1	457	457	0
36	RAIGAD	386	386	0	382	382	0	369	369	0	152	152	0
37	RATNAGIRI	138	138	0	128	128	0	124	124	0	55	55	0
38	SINHDURG	144	144	0	94	94	0	82	82	0	71	71	0
39	THANE	349	349	0	322	322	0	289	289	0	206	206	0
40	KONKAN DIV	3748	3747	-1	3578	3577	-1	3291	3290	-1	941	941	0
Total		104301	103562	-739	90699	90177	-522	81425	81052	-373	52468	52347	-121

Delayed Houses -II as on 29.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		28.03.2021	29.03.2021	Achievement	28.03.2021	29.03.2021	Achievement	28.03.2021	29.03.2021	Achievement
		1	AKOLA	3205	3145	-60	758	741	-17	1350
2	AMRAVATI	4053	4135	82	1102	1108	6	2372	2373	1
3	BULDHANA	1391	1388	-3	513	507	-6	603	607	4
4	WASHIM	547	546	-1	280	280	0	111	109	-2
5	YAVATMAL	2271	2268	-3	842	836	-6	1158	1159	1
6	AMRAVATI DIV	11467	11482	15	3495	3472	-23	5594	5597	3
7	AURANGABAD	3765	3616	-149	493	490	-3	555	556	1
8	BEED	1995	2231	236	553	556	3	150	148	-2
9	HINGOLI	773	784	11	217	217	0	36	36	0
10	JALNA	800	792	-8	307	305	-2	190	191	1
11	LATUR	531	531	0	251	247	-4	47	47	0
12	NANDED	6322	6700	378	1272	1267	-5	320	328	8
13	OSMANABAD	768	922	154	160	159	-1	5	5	0
14	PARBHANI	607	853	246	176	173	-3	22	22	0
15	AURANGABAD DIV	15561	16429	868	3429	3414	-15	1325	1333	8
16	PALGHAR	1038	968	-70	603	578	-25	846	847	1
17	RAIGAD	436	426	-10	113	111	-2	40	40	0
18	RATNAGIRI	199	221	22	10	10	0	55	55	0
19	SINDHUDURG	144	135	-9	17	17	0	15	15	0
20	THANE	357	357	0	87	87	0	67	67	0
21	KONKAN DIV	2174	2107	-67	830	803	-27	1023	1024	1
22	BHANDARA	2674	2559	-115	428	416	-12	1402	1417	15
23	CHANDRAPUR	3838	3684	-154	482	474	-8	848	847	-1
24	GADCHIROLI	1369	1396	27	831	842	11	556	559	3
25	GONDIA	6077	6256	179	724	717	-7	407	329	-78
26	NAGPUR	1986	2029	43	240	236	-4	501	508	7
27	WARDHA	644	647	3	107	107	0	358	358	0
28	NAGPUR DIV	16588	16571	-17	2812	2792	-20	4072	4018	-54
29	AHMEDNAGAR	5096	6161	1065	1016	954	-62	705	693	-12
30	DHULE	4414	4573	159	1094	1099	5	887	892	5
31	JALGAON	6131	6154	23	990	979	-11	524	526	2
32	NANDURBAR	6088	6043	-45	4121	4180	59	7401	7495	94
33	NASHIK	6308	6192	-116	1079	1058	-21	1503	1503	0
34	NASHIK DIV	28037	29123	1086	8300	8270	-30	11020	11109	89
35	KOLHAPUR	2034	2028	-6	171	164	-7	26	27	1
36	PUNE	1210	1203	-7	410	410	0	375	347	-28
37	SANGLI	1723	1725	2	323	322	-1	100	100	0
38	SATARA	469	478	9	113	109	-4	180	176	-4
39	SOLAPUR	2307	2829	522	591	572	-19	356	354	-2
40	PUNE DIV	7743	8263	520	1608	1577	-31	1037	1004	-33
Total		81570	83975	2405	20474	20328	-146	24071	24085	14