

Cummulative PMAY-G Progress Report as on 02.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			01.02.2021	02.02.2021	Achievement	Remaining	01.02.2021	02.02.2021	Achievement	Remaining	01.02.2021	02.02.2021	Achievement	Remaining
1	PAIGHAR	26179	25759	25761	2	418	25320	25320	0	859	21370	21380	10	4799
2	THANE	7201	6642	6642	0	559	6570	6570	0	631	5700	5705	5	1496
3	RATNAGIRI	7735	6632	6635	3	1100	5528	5528	0	2207	3890	3893	3	3842
4	SINDHUDURG	4760	3602	3603	1	1157	3423	3423	0	1337	2564	2571	7	2189
5	RAIGAD	9114	7613	7634	21	1480	7311	7311	0	1803	5960	5964	4	3150
	KONKAN DIV	54989	50248	50275	27	4714	48152	48152	0	6837	39484	39513	29	15476
6	AURANGABAD	22199	22062	22060	-2	139	19769	19769	0	2430	11137	11141	4	11058
7	PARBHANI	7155	6713	6718	5	437	6285	6285	0	870	3990	3995	5	3160
8	OSMANABAD	6183	5270	5273	3	910	4992	4992	0	1191	3262	3275	13	2908
9	BEED	19724	18021	18022	1	1702	15643	15643	0	4081	8970	8979	9	10745
10	LATUR	10968	9152	9176	24	1792	8360	8360	0	2608	6459	6460	1	4508
11	HINGOLI	11262	8848	8848	0	2414	8370	8370	0	2892	6230	6234	4	5028
12	JALNA	13375	10649	10675	26	2700	9173	9173	0	4202	6071	6075	4	7300
13	NANDED	50337	44139	44143	4	6194	34212	34212	0	16125	18583	18591	8	31746
	AURANGABAD DIV	141203	124854	124915	61	16288	106804	106804	0	34399	64702	64750	48	76453
14	KOLHAPUR	15674	13072	13068	-4	2606	12380	12380	0	3294	8042	8046	4	7628
15	SATARA	14041	11216	11218	2	2823	9135	9135	0	4906	6420	6426	6	7615
16	SANGLI	21258	15320	15320	0	5938	12913	12913	0	8345	8922	8932	10	12326
17	PUNE	21333	14497	14495	-2	6838	12835	12835	0	8498	8959	8961	2	12372
18	SOLAPUR	47693	35358	35480	122	12213	30038	30038	0	17655	19141	19150	9	28543
	PUNE DIV	119999	89463	89581	118	30418	77301	77301	0	42698	51484	51515	31	68484
19	GADCHIROLI	23230	21527	21548	21	1682	19588	19588	0	3642	11449	11458	9	11772
20	CHANDRAPUR	31975	28029	28030	1	3945	26830	26830	0	5145	16051	16056	5	15919
21	WARDHA	17513	13026	13040	14	4473	11782	11782	0	5731	7816	7818	2	9695
22	GONDIA	92848	84651	84645	-6	8203	70627	70627	0	22221	26153	26358	205	66490
23	NAGPUR	44891	33206	33215	9	11676	24897	24897	0	19994	15088	15093	5	29798
24	BHANDARA	62999	48008	48104	96	14895	37791	37791	0	25208	21236	21266	30	41733
	NAGPUR DIV	273456	228447	228582	135	44874	191515	191515	0	81941	97793	98049	256	175407
25	NASHIK	71753	68328	68334	6	3419	66517	66517	0	5236	49778	49795	17	21958
26	DIHULE	50527	45451	45763	312	4764	43935	43935	0	6592	31491	31507	16	19020
27	NANDURBAR	106796	99041	99041	0	7755	93909	93909	0	12887	65065	65270	205	41526
28	AHMEDNAGAR	54385	41241	41246	5	13139	39458	39458	0	14927	22053	22068	15	32317
29	JALGAON	72740	52172	52332	160	20408	44812	44812	0	27928	29627	29631	4	43109
	NASHIK DIV	356201	306233	306716	483	49485	288631	288631	0	67570	198014	198271	257	157930
30	WASHIM	10887	8383	8383	0	2504	6866	6866	0	4021	5329	5329	0	5558
31	YAVATMAL	40683	37932	38056	124	2627	28589	28589	0	12094	20128	20148	20	20535
32	BULDHANA	29863	22899	22900	1	6963	20217	20217	0	9646	14624	14628	4	15235
33	AKOLA	46939	36293	36322	29	10617	31736	31736	0	15203	20186	20197	11	26742
34	AMRAVATI	92731	61012	61475	463	31256	54033	54033	0	38698	38860	38882	22	53849
	AMRAVATI DIV	221103	166519	167136	617	53967	141441	141441	0	79662	99127	99184	57	121919
	Total	1166951	965764	967205	1441	199746	853844	853844	0	313107	550604	551282	678	615669

State Scheme Report Cumulative as on 02-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			01-02-2021	02-02-2021	Achievement	Remaining Sanction	01-02-2021	02-02-2021	Achievement	Yet to give 1st Inst	01-02-2021	02-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5616	5616	0	248	4637	4644	7	1220
2	THANE	3500	3474	3490	16	10	3270	3270	0	230	2772	2777	5	723
3	SINHDURG	1851	1834	1834	0	17	1727	1727	0	124	1467	1472	5	379
4	RAIGAD	3830	3809	3809	0	21	3466	3466	0	364	3046	3047	1	783
5	PALGHAR	6415	6232	6259	27	156	5721	5721	0	694	4060	4064	4	2351
6	KONKAN DIV	21460	21210	21253	43	207	19800	19800	0	1660	15982	16004	22	5456
7	WASHIM	7712	7698	7698	0	14	5614	5614	0	2098	4001	4008	7	3704
8	BULDHANA	12190	12027	12027	0	163	9814	9814	0	2376	7771	7774	3	4416
9	YAVATMAL	19265	19028	19037	9	228	16772	16778	6	2487	10198	10230	32	9035
10	AMRAVATI	14486	13923	13925	2	561	11379	11382	3	3104	8351	8358	7	6128
11	AKOLA	14198	13397	13397	0	801	9892	9945	53	4253	6231	6240	9	7958
12	AMRAVATI DIV	67851	66073	66084	11	1767	53471	53533	62	14318	36552	36610	58	31241
13	SATARA	9559	9527	9527	0	32	8185	8185	0	1374	6803	6805	2	2754
14	KOLHAPUR	10919	10837	10837	0	82	9355	9361	6	1558	7897	7911	14	3008
15	SOLAPUR	15433	15158	15158	0	275	13467	13467	0	1966	11161	11162	1	4271
16	SANGLI	7082	6328	6328	0	754	5450	5450	0	1632	4632	4632	0	2450
17	PUNE	10487	9502	9560	58	897	8310	8310	0	2147	6434	6437	3	4020
18	PUNE DIV	53450	51352	51410	58	2040	44767	44773	6	8677	36927	36947	20	16503
19	DHULE	12351	12183	12183	0	168	10789	10789	0	1562	8323	8325	2	4026
20	NANDURBAR	10307	9868	9868	0	439	9474	9474	0	833	6358	6362	4	3945
21	NASHIK	19111	18331	18331	0	780	15524	15524	0	3587	9479	9492	13	9619
22	JALGAON	17383	16435	16454	19	929	12594	12614	20	4769	9264	9279	15	8104
23	AHMEDNAGAR	30450	28238	28242	4	2208	25058	25134	76	5316	16597	16601	4	13849
24	NASHIK DIV	89602	85055	85078	23	4524	73439	73535	96	16067	50021	50059	38	39543
25	WARDHA	8310	8299	8299	0	11	7863	7863	0	447	5072	5075	3	3235
26	NAGPUR	9482	9136	9136	0	346	8318	8318	0	1164	6687	6694	7	2788
27	BHANDARA	15386	14413	14413	0	973	13082	13082	0	2304	7446	7463	17	7923
28	GADCHIROLI	11477	10203	10238	35	1239	8899	8899	0	2578	5648	5668	20	5809
29	GONDIA	13480	9391	9394	3	4086	8208	8208	0	5272	5287	5311	24	8169
30	CHANDRAPUR	24728	17929	17932	3	6796	15826	15861	35	8867	8475	8487	12	16241
31	NAGPUR DIV	82863	69371	69412	41	13451	62196	62231	35	20632	38615	38698	83	44165
32	PARBHANI	14543	13831	13831	0	712	11084	11084	0	3459	9244	9245	1	5298
33	AURANGABAD	17770	16499	16769	270	1001	9138	9138	0	8632	6315	6316	1	11454
34	BINGOLI	9745	8528	8528	0	1217	8113	8113	0	1632	6495	6502	7	3243
35	JALNA	7135	5132	5133	1	2002	5036	5036	0	2099	3351	3355	4	3780
36	LATUR	19992	16200	16200	0	3792	13616	13616	0	6376	10819	10831	12	9161
37	BEED	13236	9038	9038	0	4198	8742	8742	0	4494	6771	6776	5	6460
38	OSMANABAD	15251	8907	9147	240	6104	6317	6317	0	8934	4727	4751	24	10500
39	NANDED	17863	11260	11286	26	6577	9401	9401	0	8462	6160	6163	3	11700
40	AURANGABAD DIV	115535	89395	89932	537	25603	71447	71447	0	44088	53882	53939	57	61596
	Total	430761	382456	383169	713	47592	325120	325319	199	105442	231979	232257	278	198504

Delayed Houses-I as on 01-02-2021													
SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		01-02-2021	02-02-2021	Achievement	01-02-2021	02-02-2021	Achievement	01-02-2021	02-02-2021	Achievement	01-02-2021	02-02-2021	Achievement
1	JALGAON	21787	21587	-200	16342	16193	-149	13437	13338	-99	6168	6113	-55
2	NASHIK	6439	6423	-16	5865	5850	-15	5661	5646	-15	2494	2488	-6
3	DHULE	5876	5860	-16	4863	4850	-13	4628	4616	-12	3984	3974	-10
4	NANDURBAR	5200	5187	-13	4959	4946	-13	3861	3849	-12	3260	3253	-7
5	AHMEDNAGAR	5903	5900	-3	5560	5558	-2	5214	5212	-2	2488	2487	-1
6	NASHIK DIV	45205	44957	-248	37589	37397	-192	32801	32661	-140	18394	18315	-79
7	NAGPUR	9629	9455	-174	7759	7622	-137	3617	3547	-70	1089	1074	-15
8	GONDIA	5648	5620	-28	3474	3454	-20	2540	2523	-17	767	765	-2
9	WARDHA	4278	4266	-12	3776	3764	-12	3387	3376	-11	1444	1438	-6
10	CHANDRAPUR	3012	3008	-4	2426	2424	-2	1658	1656	-2	1078	1077	-1
11	GADCHIROLI	3111	3106	-5	2829	2825	-4	2497	2495	-2	894	893	-1
12	BHANDARA	1238	1237	-1	1168	1167	-1	1091	1090	-1	460	460	0
13	NAGPUR DIV	26916	26692	-224	21432	21256	-176	14790	14687	-103	5732	5707	-25
14	BULDHANA	4506	4490	-16	4395	4380	-15	3974	3960	-14	2289	2284	-5
15	AKOLA	8159	8142	-17	7179	7165	-14	6532	6520	-12	3049	3046	-3
16	YAVATMAL	5028	5018	-10	4748	4738	-10	4279	4271	-8	2682	2677	-5
17	AMRAVATI	2541	2531	-10	2293	2284	-9	2073	2066	-7	998	998	0
18	WASHIM	1035	1035	0	880	880	0	864	864	0	770	770	0
19	AMRAVATI DIV	21269	21216	-53	19495	19447	-48	17722	17681	-41	9788	9775	-13
20	SANGLI	3002	2993	-9	2930	2921	-9	2862	2853	-9	1782	1778	-4
21	PUNE	1969	1962	-7	1861	1854	-7	1682	1676	-6	1195	1193	-2
22	KOLHAPUR	894	890	-4	814	810	-4	769	765	-4	387	386	-1
23	SATARA	1988	1986	-2	1895	1893	-2	1683	1681	-2	721	721	0
24	SOLAPUR	1062	1059	-3	697	695	-2	672	670	-2	425	424	-1
25	PUNE DIV	8915	8890	-25	8197	8173	-24	7668	7645	-23	4510	4502	-8
26	PALGHAR	3198	3188	-10	3007	2998	-9	1859	1851	-8	485	483	-2
27	THANE	416	411	-5	359	354	-5	348	343	-5	146	145	-1
28	RAIGAD	186	184	-2	179	177	-2	156	154	-2	44	43	-1
29	RATNAGIRI	148	147	-1	109	108	-1	100	99	-1	24	24	0
30	SINDHUDURG	464	463	-1	458	457	-1	433	432	-1	164	164	0
31	KONKAN DIV	4412	4393	-19	4112	4094	-18	2896	2879	-17	863	859	-4
32	HINGOLI	6352	6345	-7	6103	6096	-7	5452	5447	-5	3799	3798	-1
33	JALNA	684	679	-5	605	601	-4	555	551	-4	384	381	-3
34	LATUR	1287	1284	-3	1167	1164	-3	923	921	-2	488	487	-1
35	PARBHANI	404	402	-2	401	399	-2	389	387	-2	246	246	0
36	AURANGABAD	674	672	-2	567	565	-2	421	420	-1	177	177	0
37	NANDED	2335	2334	-1	2118	2117	-1	1997	1996	-1	1004	1004	0
38	OSMANABAD	730	729	-1	657	656	-1	617	616	-1	390	390	0
39	BEED	1939	1938	-1	1624	1624	0	1359	1359	0	666	666	0
40	AURANGABAD DIV	14405	14383	-22	13242	13222	-20	11713	11697	-16	7154	7149	-5
	Total	121122	120531	-591	104067	103589	-478	87590	87250	-340	46441	46307	-134

Delayed Houses -II as on 02-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		01-02-2021	02-02-2021	Achievement	01-02-2021	02-02-2021	Achievement	01-02-2021	02-02-2021	Achievement
1	AKOLA	2530	2530	0	815	815	0	1558	1550	-8
2	AMRAVATI	3906	3906	0	1172	1172	0	2485	2474	-11
3	BULDHANA	1384	1384	0	540	540	0	607	600	-7
4	WASHIM	618	618	0	307	307	0	112	112	0
5	YAVATMAL	2449	2449	0	869	869	0	1297	1284	-13
	AMRAVATI DIV	10887	10887	0	3703	3703	0	6059	6020	-39
6	AURANGABAD	1507	1507	0	486	486	0	508	508	0
7	BEED	1485	1485	0	567	567	0	158	158	0
8	HINGOLI	600	600	0	249	249	0	35	34	-1
9	JALNA	761	761	0	317	317	0	240	238	-2
10	LATUR	556	556	0	270	270	0	37	37	0
11	NANDED	5462	5462	0	1423	1423	0	418	415	-3
12	OSMANABAD	360	360	0	180	180	0	5	4	-1
13	PARBHANI	626	626	0	193	193	0	17	17	0
	AURANGABAD DIV	11357	11357	0	3685	3685	0	1418	1411	-7
14	PALGHAR	1115	1114	-1	764	764	0	1100	1092	-8
15	RAIGAD	341	341	0	124	124	0	45	45	0
16	RATNAGIRI	78	78	0	13	13	0	76	76	0
17	SINDHUDURG	122	122	0	20	20	0	24	24	0
18	THANE	260	260	0	90	90	0	82	79	-3
	KONKAN DIV	1916	1915	-1	1011	1011	0	1327	1316	-11
19	BHANDARA	3099	3101	2	414	414	0	1282	1264	-18
20	CHANDRAPUR	1618	1618	0	575	575	0	957	953	-4
21	GADCHIROLI	1847	1847	0	1078	1078	0	836	830	-6
22	GONDIA	4678	4678	0	836	836	0	2663	2558	-105
23	NAGPUR	1931	1931	0	243	243	0	496	494	-2
24	WARDHA	674	674	0	134	134	0	414	413	-1
	NAGPUR DIV	13847	13849	2	3280	3280	0	6648	6512	-136
25	AHMEDNAGAR	3715	3711	-4	1251	1251	0	1463	1454	-9
26	DHULE	2162	2162	0	1255	1255	0	1254	1242	-12
27	JALGAON	4692	4692	0	1052	1052	0	511	509	-2
28	NANDURBAR	5025	5025	0	4661	4661	0	8777	8604	-173
29	NASHIK	2876	2876	0	1274	1274	0	1978	1966	-12
	NASHIK DIV	18470	18466	-4	9493	9493	0	13983	13775	-208
30	KOLHAPUR	960	960	0	192	192	0	37	36	-1
31	PUNE	1271	1271	0	399	399	0	423	423	0
32	SANGLI	1724	1724	0	321	321	0	95	95	0
33	SATARA	510	510	0	121	121	0	249	246	-3
34	SOLAPUR	1906	1906	0	698	698	0	521	520	-1
	NASHIK DIV	6371	6371	0	1731	1731	0	1325	1320	-5
	Total	62848	62845	-3	22903	22903	0	30760	30354	-406