

Cumulative PMAY-G Progress Report as on 30.1.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			29.1.2021	30.1.2021	Achievement	Remaining	29.1.2021	30.1.2021	Achievement	Remaining	29.1.2021	30.1.2021	Achievement	Remaining
1	PALGHAR	26179	25759	25759	0	420	25303	25303	0	876	21347	21367	20	4812
2	THANE	7201	6642	6642	0	559	6560	6560	0	641	5699	5700	1	1501
3	SINDHUDURG	4760	3593	3602	9	1158	3406	3406	0	1354	2564	2564	0	2196
4	RATNAGIRI	7735	6510	6554	44	1181	5489	5489	0	2246	3890	3890	0	3845
5	RAIGAD	9114	7606	7606	0	1508	7267	7267	0	1847	5959	5959	0	3155
	KONKAN DIV	54989	50110	50163	53	4826	48025	48025	0	6964	39459	39480	21	15509
6	AURANGABAD	22199	22053	22062	9	137	19651	19651	0	2548	11131	11134	3	11065
7	PARBHANI	7155	6689	6707	18	448	6258	6258	0	897	3981	3981	0	3174
8	OSMANABAD	6183	5250	5270	20	913	4981	4981	0	1202	3256	3257	1	2926
9	BEED	19724	17980	18019	39	1705	15563	15563	0	4161	8966	8969	3	10755
10	LATUR	10968	9152	9152	0	1816	8228	8228	0	2740	6456	6458	2	4510
11	HINGOLI	11262	8848	8848	0	2414	8324	8324	0	2938	6217	6217	0	5045
12	JALNA	13375	10617	10649	32	2726	9061	9061	0	4314	6053	6057	4	7318
13	NANDED	50337	43392	43583	191	6754	33789	33789	0	16548	18529	18541	12	31796
	AURANGABAD DIV	141203	123981	124290	309	16913	105855	105855	0	35348	64589	64614	25	76589
14	KOLHAPUR	15674	13072	13072	0	2602	12336	12336	0	3338	8033	8040	7	7634
15	SATARA	14041	11212	11216	4	2825	9090	9090	0	4951	6415	6416	1	7625
16	SANGLI	21258	15274	15320	46	5938	12646	12646	0	8612	8916	8922	6	12336
17	PUNE	21333	14497	14497	0	6836	12734	12734	0	8599	8957	8959	2	12374
18	SOLAPUR	47693	35401	35351	-50	12342	29745	29666	-79	18027	19128	19136	8	28557
	PUNE DIV	119999	89456	89456	0	30543	76551	76472	-79	43527	51449	51473	24	68526
19	GADCHIROLI	23230	21541	21527	-14	1703	19487	19487	0	3743	11425	11441	16	11789
20	CHANDRAPUR	31975	28011	28020	9	3955	26767	26767	0	5208	16033	16037	4	15938
21	WARDHA	17513	13009	13009	0	4504	11738	11738	0	5775	7812	7813	1	9700
22	GONDIA	92848	82534	82952	418	9896	69499	69499	0	23349	26039	26077	38	66771
23	NAGPUR	44891	32839	32887	48	12004	24500	24500	0	20391	15045	15057	12	29834
24	BHANDARA	62999	48007	48007	0	14992	37158	37158	0	25841	21182	21216	34	41783
	NAGPUR DIV	273456	225941	226402	461	47054	189149	189149	0	84307	97536	97641	105	175815
25	NASHIK	71753	68176	68215	39	3538	66244	66244	0	5509	49691	49715	24	22038
26	DHULE	50527	45100	45232	132	5295	43887	43887	0	6640	31453	31462	9	19065
27	NANDURBAR	106796	98996	99041	45	7755	93472	93472	0	13324	64953	65008	55	41788
28	AHMEDNAGAR	54385	41155	41182	27	13203	39366	39366	0	15019	22037	22045	8	32340
29	JALGAON	72740	51913	51981	68	20759	44614	44614	0	28126	29541	29600	59	43140
	NASHIK DIV	356201	305340	305651	311	50550	287583	287583	0	68618	197675	197830	155	158371
30	WASHIM	10887	8321	8383	62	2504	6816	6816	0	4071	5305	5308	3	5579
31	YAVATMAL	40683	37896	37912	16	2771	28245	28245	0	12438	20112	20115	3	20568
32	BULDHANA	29863	22565	22620	55	7243	19801	19801	0	10062	14621	14622	1	15241
33	AKOLA	46939	35953	36037	84	10902	31484	31484	0	15455	20161	20178	17	26761
34	AMRAVATI	92731	59998	60050	52	32681	53265	53265	0	39466	38810	38835	25	53896
	AMRAVATI DIV	221103	164733	165002	269	56101	139611	139611	0	81492	99009	99058	49	122045
	Total	1166951	959561	960964	1403	205987	846774	846695	-79	320256	549717	550096	379	616855

State Scheme Report Cumulative as on 29-01-2021														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			28-01-2021	29-01-2021	Achievement	Remaining Sanction	28-01-2021	29-01-2021	Achievement	Yet to give 1st Inst	28-01-2021	29-01-2021	Achievement	Incomplete d
1	RATNAGIRI	5864	5861	5861	0	3	5530	5530	0	334	4630	4631	1	1233
2	SINDHUDURG	1851	1834	1834	0	17	1526	1526	0	325	1467	1467	0	384
3	RAIGAD	3830	3806	3808	2	22	3419	3419	0	411	3037	3037	0	793
4	THANE	3500	3464	3474	10	26	3247	3247	0	253	2772	2772	0	728
5	PALGHAR	6415	6215	6215	0	200	5716	5717	1	698	4047	4050	3	2365
6	KONKAN DIV	21460	21180	21192	12	268	19438	19439	1	2021	15953	15957	4	5503
7	WASHIM	7712	7698	7698	0	14	5538	5538	0	2174	3953	3969	16	3743
8	BULDHANA	12190	12027	12027	0	163	9212	9212	0	2978	7766	7768	2	4422
9	YAVATMAL	19265	18996	19025	29	240	16626	16627	1	2638	10149	10162	13	9103
10	AMRAVATI	14486	13923	13923	0	563	10807	10807	0	3679	8341	8341	0	6145
11	AKOLA	14198	13397	13397	0	801	9340	9340	0	4858	6213	6222	9	7976
12	AMRAVATI DIV	67851	66041	66070	29	1781	51523	51524	1	16327	36422	36462	40	31389
13	SATARA	9559	9526	9526	0	33	7860	7860	0	1699	6795	6799	4	2760
14	KOLHAPUR	10919	10837	10837	0	82	8894	8894	0	2025	7886	7893	7	3026
15	SOLAPUR	15433	15158	15158	0	275	12914	12914	0	2519	11148	11154	6	4279
16	SANGLI	7082	6316	6328	12	754	5311	5311	0	1771	4631	4631	0	2451
17	PUNE	10457	9390	9451	61	1006	8229	8229	0	2228	6425	6427	2	4030
18	PUNE DIV	53450	51227	51300	73	2150	43208	43208	0	10242	36885	36904	19	16546
19	DHULE	12351	12177	12177	0	174	10663	10663	0	1688	8298	8304	6	4047
20	NANDURBAR	10307	9862	9868	6	439	9222	9222	0	1085	6332	6352	20	3955
21	NASHIK	19111	18309	18309	0	802	14802	14802	0	4309	9465	9470	5	9641
22	JALGAON	17383	16383	16391	8	992	12504	12504	0	4879	9233	9242	9	8141
23	AHMEDNAGAR	30450	28238	28238	0	2212	24022	24022	0	6428	16545	16581	36	13869
24	NASHIK DIV	89602	84969	84983	14	4619	71213	71213	0	18389	49873	49949	76	39653
25	WARDHA	8310	8299	8298	-1	12	7839	7839	0	471	5037	5061	24	3249
26	NAGPUR	9482	9136	9136	0	346	8115	8115	0	1367	6674	6675	1	2807
27	BHANDARA	15386	14400	14400	0	986	12713	12713	0	2673	7426	7426	0	7960
28	GADCHIROLI	11477	10170	10170	0	1307	8806	8806	0	2671	5618	5627	9	5850
29	GONDIA	13480	9387	9387	0	4093	8153	8153	0	5327	5261	5270	9	8210
30	CHANDRAPUR	24278	17928	17928	0	6800	15542	15542	0	9186	8451	8455	4	16273
31	NAGPUR DIV	82863	69320	69319	-1	13544	61168	61168	0	21695	38467	38514	47	44349
32	PARBHANI	14543	13820	13831	11	712	10960	10960	0	3583	9214	9214	0	5329
33	HINGOLI	9745	8528	8528	0	1217	7803	7803	0	1942	6483	6494	11	3251
34	AURANGABAD	17770	16497	16499	2	1271	8666	8666	0	9104	6299	6306	7	11464
35	JALNA	7135	5128	5130	2	2005	5036	5036	0	2099	3330	3337	7	3798
36	LATUR	19992	16200	16200	0	3792	13426	13426	0	6566	10788	10803	15	9189
37	BEED	13236	9038	9038	0	4198	8738	8738	0	4498	6760	6770	10	6466
38	OSMANABAD	15251	8625	8642	17	6609	6017	6017	0	9234	4704	4715	11	10536
39	NANDED	17863	11132	11132	0	6731	9393	9393	0	8470	6142	6153	11	11710
40	AURANGABAD DIV	115535	88968	89000	32	26535	70039	70039	0	45496	53720	53792	72	61743
	Total	430761	381705	381864	159	48897	316589	316591	2	114170	231320	231578	258	199183

Delayed Houses-I as on 29-01-2021													
S.No	District	Houses not completed even after 6 Months after receiving First Instalment			Houses not completed even after 9 Months after receiving First Instalment			Houses not completed even after 12 Months after receiving First Instalment			Houses not completed even after 18 Months after receiving First Instalment		
		28-01-2021	29-01-2021	Achievement	28-01-2021	29-01-2021	Achievement	28-01-2021	29-01-2021	Achievement	28-01-2021	29-01-2021	Achievement
1	JALGAON	21472	21151	-321	15549	15295	-254	13739	13506	-233	3471	3420	-51
2	AHMEDNAGAR	5790	5760	-30	5583	5554	-29	5290	5261	-29	1868	1867	-1
3	NANDURBAR	5164	5134	-30	5013	4985	-28	3906	3883	-23	800	797	-3
4	DHULE	5145	5123	-22	4940	4918	-22	4701	4679	-22	2547	2532	-15
5	NASHIK	6035	6011	-24	5891	5871	-20	5697	5677	-20	2311	2310	-1
6	NASHIK DIV	43606	43179	-427	36976	36623	-353	33333	33006	-327	10997	10926	-71
7	YAVATMAL	4964	4942	-22	4766	4745	-21	4312	4294	-18	1973	1962	-11
8	AKOLA	7785	7775	-10	7211	7201	-10	6575	6566	-9	2584	2582	-2
9	WASHIM	1022	1015	-7	905	898	-7	891	884	-7	544	540	-4
10	BULDHANA	4470	4464	-6	4388	4382	-6	3991	3985	-6	2184	2182	-2
11	AMRAVATI	2437	2437	0	2276	2276	0	2073	2073	0	785	785	0
12	AMRAVATI DIV	20678	20633	-45	19546	19502	-44	17842	17802	-40	8070	8051	-19
13	WARDHA	4207	4196	-11	3749	3739	-10	3414	3404	-10	1360	1357	-3
14	GONDIA	4321	4314	-7	3381	3376	-5	2566	2561	-5	757	757	0
15	NAGPUR	8966	8951	-15	7488	7475	-13	3668	3665	-3	1031	1031	0
16	BHANDARA	1226	1224	-2	1163	1161	-2	1094	1092	-2	424	424	0
17	CHANDRAPUR	2788	2781	-7	2339	2335	-4	1669	1667	-2	995	994	-1
18	GADCHIROLI	3074	3074	0	2803	2803	0	2509	2509	0	896	896	0
19	NAGPUR DIV	24582	24540	-42	20923	20889	-34	14920	14898	-22	5463	5459	-4
20	SANGLI	2987	2979	-8	2948	2940	-8	2880	2873	-7	1059	1059	0
21	PUNE	1930	1923	-7	1856	1849	-7	1692	1687	-5	843	841	-2
22	SATARA	1920	1916	-4	1885	1881	-4	1688	1685	-3	683	683	0
23	SOLAPUR	800	797	-3	702	699	-3	678	675	-3	288	288	0
24	KOLHAPUR	846	844	-2	804	802	-2	774	772	-2	271	270	-1
25	PUNE DIV	8483	8459	-24	8195	8171	-24	7712	7692	-20	3144	3141	-3
26	HINGOLI	6269	6259	-10	6043	6036	-7	5483	5477	-6	3472	3468	-4
27	LATUR	1280	1277	-3	1159	1156	-3	931	928	-3	485	485	0
28	BEED	1745	1743	-2	1608	1606	-2	1361	1359	-2	647	646	-1
29	JALNA	634	632	-2	605	603	-2	562	561	-1	316	316	0
30	PARBHANI	406	405	-1	403	402	-1	391	390	-1	220	220	0
31	AURANGABAD	614	613	-1	568	567	-1	422	422	0	160	160	0
32	NANDED	2153	2152	-1	2105	2104	-1	1999	1999	0	900	900	0
33	OSMANABAD	717	717	0	646	646	0	618	618	0	341	341	0
34	AURANGABAD DIV	13818	13798	-20	13137	13120	-17	11767	11754	-13	6541	6536	-5
35	PALGHAR	3217	3208	-9	2994	2985	-9	1880	1872	-8	487	487	0
36	SINDHUDURG	464	463	-1	456	455	-1	435	434	-1	166	165	-1
37	RAIGAD	180	180	0	179	179	0	156	156	0	14	14	0
38	RATNAGIRI	142	142	0	109	109	0	100	100	0	11	11	0
39	THANE	388	388	0	355	355	0	349	349	0	146	146	0
40	KONKAN DIV	4391	4381	-10	4093	4083	-10	2920	2911	-9	824	823	-1
	Total	115558	114990	-568	102870	102388	-482	88494	88063	-431	35039	34936	-103

Delayed Houses -II as on 29-01-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		28-01-2021	29-01-2021	Achievement	28-01-2021	29-01-2021	Achievement	28-01-2021	29-01-2021	Achievement
1	AKOLA	2523	2523	0	811	811	0	1575	1555	-20
2	AMRAVATI	4000	4000	0	1194	1194	0	2515	2508	-7
3	BULDHANA	1399	1399	0	552	552	0	600	600	0
4	WASHIM	621	621	0	304	304	0	125	121	-4
5	YAVATMAL	2454	2454	0	862	862	0	1284	1280	-4
	AMRAVATI DIV	10997	10997	0	3723	3723	0	6099	6064	-35
6	AURANGABAD	1510	1510	0	486	486	0	502	502	0
7	BEED	1472	1472	0	572	572	0	151	150	-1
8	HINGOLI	607	607	0	251	251	0	36	35	-1
9	JALNA	764	764	0	318	318	0	246	243	-3
10	LATUR	564	564	0	274	274	0	36	36	0
11	NANDED	5375	5375	0	1416	1416	0	419	414	-5
12	OSMANABAD	362	362	0	187	187	0	5	5	0
13	PARBHANI	628	628	0	193	193	0	19	19	0
	AURANGABAD DIV	11282	11282	0	3697	3697	0	1414	1404	-10
14	PALGHAR	1135	1135	0	779	779	0	1123	1115	-8
15	RAIGAD	344	344	0	125	125	0	46	46	0
16	RATNAGIRI	87	87	0	15	15	0	75	75	0
17	SINDHUDURG	129	129	0	21	21	0	22	22	0
18	THANE	224	224	0	87	87	0	82	82	0
	KONKAN DIV	1919	1919	0	1027	1027	0	1348	1340	-8
19	BHANDARA	3143	3143	0	412	412	0	1285	1278	-7
20	CHANDRAPUR	1620	1620	0	583	583	0	948	948	0
21	GADCHIROLI	1884	1884	0	1092	1092	0	851	843	-8
22	GONDIA	4734	4734	0	845	845	0	2671	2664	-7
23	NAGPUR	1971	1971	0	247	247	0	511	506	-5
24	WARDHA	675	675	0	135	135	0	414	413	-1
	NAGPUR DIV	14027	14027	0	3314	3314	0	6680	6652	-28
25	AHMEDNAGAR	3609	3609	0	1253	1253	0	1476	1456	-20
26	DHULE	2213	2213	0	1288	1288	0	1269	1245	-24
27	JALGAON	4639	4639	0	1048	1048	0	549	529	-20
28	NANDURBAR	5130	5130	0	4698	4698	0	9051	8824	-227
29	NASHIK	2876	2876	0	1249	1249	0	1993	1972	-21
	NASHIK DIV	18467	18467	0	9536	9536	0	14338	14026	-312
30	KOLHAPUR	985	985	0	199	199	0	40	39	-1
31	PUNE	1273	1273	0	400	400	0	418	418	0
32	SANGLI	1704	1704	0	308	308	0	95	95	0
33	SATARA	512	512	0	118	118	0	249	247	-2
34	SOLAPUR	1911	1911	0	708	708	0	527	523	-4
	NASHIK DIV	6385	6385	0	1733	1733	0	1329	1322	-7
	Total	63077	63077	0	23030	23030	0	31208	30808	-400