

Cummulative PMAY-G Progress Report as on 30.03.2021

S.No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			29.03.2021	30.03.2021	Achievement	Remaining	29.03.2021	30.03.2021	Achievement	Remaining	29.03.2021	30.03.2021	Achievement	Remaining
1	PALGHAR	25759	25673	25673	0	86	25435	25435	0	324	21891	21894	3	3865
2	THANE	6869	6689	6689	0	180	6664	6664	0	205	5780	5780	0	1089
3	RAIGAD	8117	7767	7767	0	350	7661	7661	0	456	6125	6133	8	1984
4	SINDHUDURG	4003	3647	3647	0	356	3616	3616	0	387	2656	2656	0	1347
5	RATNAGIRI	6898	6358	6358	0	540	5825	5825	0	1073	3991	3991	0	2907
	KONKAN DIV	51646	50134	50134	0	1512	49201	49201	0	2445	40443	40454	11	11192
6	AURANGABAD	22143	22093	22093	0	50	20492	20492	0	1651	11539	11550	11	10593
7	PARBHANI	7171	6734	6734	0	437	6520	6520	0	651	4093	4093	0	3078
8	OSMANABAD	6118	5304	5304	0	814	5190	5190	0	928	3447	3447	0	2671
9	BEED	19713	18153	18153	0	1560	16825	16825	0	2888	9456	9471	15	10242
10	LATUR	10968	9247	9247	0	1721	8810	8810	0	2158	6517	6517	0	4451
11	HINGOLI	11099	9266	9266	0	1833	9025	9025	0	2074	6634	6642	8	4457
12	JALNA	13375	11278	11278	0	2097	10473	10473	0	2902	6320	6320	0	7055
13	NANDED	50083	44769	44769	0	5314	40351	40351	0	9732	19866	19876	10	30207
	AURANGABAD DIV	140670	126844	126844	0	13826	117686	117686	0	22984	67872	67916	44	72754
14	KOLHAPUR	14717	13053	13053	0	1664	12647	12647	0	2070	8425	8426	1	6291
15	SATARA	13580	11192	11186	-6	2394	9677	9677	0	3903	6734	6835	101	6745
16	SANGLI	19010	15621	15621	0	3389	14753	14753	0	4257	9130	9130	0	9880
17	PUNE	20133	14863	14859	-4	5274	13751	13751	0	6382	9340	9368	28	10765
18	SOLAPUR	46157	36389	36389	0	9768	33460	33460	0	12697	19713	19733	20	26424
	PUNE DIV	113597	91118	91108	-10	22489	84288	84288	0	29309	53342	53492	150	60105
19	GONDIA	83529	82701	82701	0	828	79410	79410	0	4119	56347	60214	3867	23315
20	GADCHIROLI	23062	21691	21691	0	1371	20920	20920	0	2142	12579	12595	16	10467
21	CHANDRAPUR	32304	28287	28287	0	4017	27401	27401	0	4903	16693	16696	3	15608
22	WARDHA	17036	12940	12940	0	4096	12674	12674	0	4362	8089	8089	0	8947
23	NAGPUR	40569	32916	32916	0	7653	27718	27718	0	12851	16282	16299	17	24270
24	BHANDARA	58695	51026	51026	0	7669	46589	46589	0	12106	22084	22084	0	36611
	NAGPUR DIV	255195	229561	229561	0	25634	214712	214712	0	40483	132074	135977	3903	119218
25	DHULE	47076	46377	46377	0	699	46054	46054	0	1022	33014	33015	1	14061
26	NASHIK	70617	68419	68419	0	2198	67629	67629	0	2988	51338	51339	1	19278
27	NANDURBAR	105818	99483	99483	0	6335	95281	95281	0	10537	68547	68547	0	37271
28	AHMEDNAGAR	48645	41568	41568	0	7077	40993	40993	0	7652	24881	25028	147	23617
29	JALGAON	69835	53919	53918	-1	15917	49899	49899	0	19936	30405	30406	1	39429
	NASHIK DIV	341991	309766	309765	-1	32226	299856	299856	0	42135	208185	208335	150	133656
30	WASHIM	10802	8757	8757	0	2045	8035	8035	0	2767	5390	5390	0	5412
31	YAVATMAL	40639	38221	38221	0	2418	32736	32736	0	7903	20643	20643	0	19996
32	BULDHANA	29095	23599	23599	0	5496	22544	22544	0	6551	14890	14890	0	14205
33	AKOLA	44968	37691	37691	0	7277	36081	36081	0	8887	21077	21087	10	23881
34	AMRAVATI	92730	65546	65546	0	27184	60820	60820	0	31910	40288	40291	3	52439
	AMRAVATI DIV	218234	173814	173814	0	44420	160216	160216	0	58018	102288	102301	13	115933
	Total	1121333	981237	981226	-11	140107	925959	925959	0	195374	604204	608475	4271	512858

State Scheme Report Cumulative as on 30-03-2021														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			29-03-2021	30-03-2021	Achievement	Remaining Sanction	29-03-2021	30-03-2021	Achievement	Yet to give 1st Inst	29-03-2021	30-03-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5836	5836	0	28	4748	4748	0	1116
2	THANE	3500	3491	3491	0	9	3444	3444	0	56	2848	2848	0	652
3	SINDHUDURG	1851	1834	1834	0	17	1808	1808	0	43	1509	1509	0	342
4	RAIGAD	3830	3811	3811	0	19	3757	3757	0	73	3096	3096	0	734
5	PALGHAR	6415	6271	6271	0	144	5930	5930	0	485	4241	4241	0	2174
6	KONKAN DIV	21460	21270	21270	0	190	20775	20775	0	685	16442	16442	0	5018
7	WASHIM	7712	7698	7698	0	14	6867	6867	0	845	4152	4152	0	3560
8	BULDHANA	12190	12097	12097	0	93	11691	11691	0	499	7911	7911	0	4279
9	YAVATMAL	19265	19075	19075	0	190	18071	18071	0	1194	10810	10810	0	8455
10	AMRAVATI	14486	14153	14153	0	333	13253	13253	0	1233	8642	8642	0	5844
11	AKOLA	14198	13584	13584	0	614	12839	12839	0	1359	6664	6664	0	7534
12	AMRAVATI DIV	67851	66607	66607	0	1244	62721	62721	0	5130	38179	38179	0	29672
13	SATARA	9559	9526	9526	0	33	9329	9329	0	230	6920	6920	0	2639
14	KOLHAPUR	10919	10843	10843	0	76	10578	10578	0	341	8078	8078	0	2841
15	SOLAPUR	15433	15243	15243	0	190	14690	14690	0	743	11344	11344	0	4089
16	PUNE	10457	9918	9918	0	539	9221	9221	0	1236	6602	6602	0	3855
17	SANGLI	7082	6488	6488	0	594	6065	6065	0	1017	4668	4668	0	2414
18	PUNE DIV	53450	52018	52018	0	1432	49883	49883	0	3567	37612	37612	0	15838
19	AHMEDNAGAR	28532	28429	28429	0	103	27865	27865	0	667	18226	18226	0	10306
20	DHULE	12351	12221	12221	0	130	12081	12081	0	270	8735	8735	0	3616
21	NASHIK	19111	18726	18726	0	385	17984	17984	0	1127	9955	9955	0	9156
22	NANDURBAR	10307	9878	9878	0	429	9735	9735	0	572	6622	6622	0	3685
23	JALGAON	17383	16716	16716	0	667	14842	14842	0	2541	9688	9688	0	7695
24	NASHIK DIV	87684	85970	85970	0	1714	82507	82507	0	5177	53226	53226	0	34458
25	WARDHA	8310	8309	8309	0	1	8102	8102	0	208	5388	5388	0	2922
26	NAGPUR	9482	9136	9136	0	346	8826	8826	0	656	6875	6875	0	2607
27	BHANDARA	15386	14696	14696	0	690	13723	13723	0	1663	7773	7773	0	7613
28	GADCHIROLI	11477	10648	10648	0	829	10172	10172	0	1305	6111	6111	0	5366
29	GONDIA	13480	9527	9528	1	3952	9061	9061	0	4419	6107	6107	0	7373
30	CHANDRAPUR	24728	19902	19902	0	4826	18384	18384	0	6344	9135	9135	0	15593
31	NAGPUR DIV	82863	72219	72219	0	10644	68268	68268	0	14595	41389	41389	0	41474
32	PARBHANI	14543	14217	14217	0	326	13500	13500	0	1043	9345	9345	0	5198
33	OSMANABAD	15251	14793	14793	0	458	9781	9781	0	5470	4928	4928	0	10323
34	AURANGABAD	17770	17206	17206	0	564	14578	14578	0	3192	6533	6533	0	11237
35	HINGOLI	9745	8669	8669	0	1076	8551	8551	0	1194	6733	6733	0	3012
36	JALNA	9508	5902	5902	0	3606	5269	5269	0	4239	3546	3546	0	5962
37	BEED	16424	12665	12665	0	3759	9874	9874	0	6550	6969	6969	0	9455
38	LATUR	19992	16226	16226	0	3766	14874	14874	0	5118	11156	11156	0	8836
39	NANDED	17863	13902	13902	0	3961	11059	11059	0	6804	6572	6572	0	11291
40	AURANGABAD DIV	121096	103580	103580	0	17516	87486	87486	0	33610	55782	55782	0	65314
Total		434404	401664	401664	0	32740	371640	371640	0	62764	242630	242630	0	191774

Delayed Houses-I as on 30-03-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		29-03-2021	30-03-2021	Achievement	29-03-2021	30-03-2021	Achievement	29-03-2021	30-03-2021	Achievement	29-03-2021	30-03-2021	Achievement
1	AKOLA	4554	4554	0	4258	4258	0	4064	4064	0	3075	3075	0
2	AMRAVATI	7604	7604	0	6756	6756	0	6329	6329	0	3987	3987	0
3	BULDHANA	2420	2420	0	2148	2148	0	2057	2057	0	1424	1424	0
4	WASHIM	989	989	0	839	839	0	833	833	0	794	794	0
5	YAVATMAL	4312	4312	0	4095	4095	0	3980	3980	0	2803	2803	0
6	AMRAVATI DIV	19879	19879	0	18096	18096	0	17263	17263	0	12083	12083	0
7	AURANGABAD	2377	2377	0	2000	2000	0	1959	1959	0	1115	1115	0
8	BEED	1874	1874	0	1504	1504	0	1427	1427	0	707	707	0
9	HINGOLI	585	585	0	464	464	0	440	440	0	208	208	0
10	JALNA	1154	1154	0	1060	1060	0	936	936	0	472	472	0
11	LATUR	711	711	0	647	647	0	606	606	0	456	456	0
12	NANDED	5945	5945	0	5586	5586	0	5302	5302	0	4199	4199	0
13	OSMANABAD	380	380	0	378	378	0	373	373	0	307	307	0
14	PARBHANI	675	675	0	576	576	0	560	560	0	424	424	0
15	AURANGABAD DIV	13701	13701	0	12215	12215	0	11603	11603	0	7888	7888	0
16	PALGHAR	2730	2730	0	2651	2651	0	2426	2426	0	457	457	0
17	RAIGAD	386	386	0	382	382	0	369	369	0	152	152	0
18	RATNAGIRI	138	138	0	128	128	0	124	124	0	55	55	0
19	SINDHUDURG	144	144	0	94	94	0	82	82	0	71	71	0
20	THANE	349	349	0	322	322	0	289	289	0	206	206	0
21	KONKAN DIV	3747	3747	0	3577	3577	0	3290	3290	0	941	941	0
22	BHANDARA	5443	5443	0	3410	3410	0	2566	2566	0	950	950	0
23	CHANDRAPUR	2886	2886	0	2701	2701	0	2360	2360	0	991	991	0
24	GADCHIROLI	3467	3467	0	3185	3185	0	2955	2955	0	1556	1556	0
25	GONDIA	3142	3142	0	2622	2622	0	1823	1823	0	677	677	0
26	NAGPUR	2628	2628	0	2161	2161	0	1752	1752	0	1062	1062	0
27	WARDHA	1143	1143	0	1070	1070	0	1041	1041	0	490	490	0
28	NAGPUR DIV	18709	18709	0	15149	15149	0	12497	12497	0	5726	5726	0
29	AHMEDNAGAR	5023	5023	0	4456	4456	0	4397	4397	0	3281	3281	0
30	DHULE	4238	4238	0	4084	4084	0	3849	3849	0	2944	2944	0
31	JALGAON	5771	5771	0	5313	5313	0	5008	5008	0	3512	3512	0
32	NANDURBAR	19121	19121	0	16029	16029	0	12350	12350	0	7160	7160	0
33	NASHIK	5312	5312	0	3979	3979	0	3793	3793	0	3298	3298	0
34	NASHIK DIV	39465	39465	0	33861	33861	0	29397	29397	0	20195	20195	0
35	KOLHAPUR	918	918	0	586	586	0	574	574	0	436	436	0
36	PUNE	1841	1841	0	1645	1645	0	1553	1553	0	1095	1095	0
37	SANGLI	1911	1911	0	1791	1791	0	1673	1673	0	1363	1363	0
38	SATARA	751	751	0	695	695	0	676	676	0	455	455	0
39	SOLAPUR	2640	2640	0	2562	2562	0	2526	2526	0	2165	2165	0
40	PUNE DIV	8061	8061	0	7279	7279	0	7002	7002	0	5514	5514	0
	Total	103562	103562	0	90177	90177	0	81052	81052	0	52347	52347	0

Delayed Houses -II as on 30.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		29.03.2021	30.03.2021	Achievement	29.03.2021	30.03.2021	Achievement	29.03.2021	30.03.2021	Achievement
1	AKOLA	3145	3145	0	741	741	0	1349	1349	0
2	AMRAVATI	4135	4135	0	1108	1108	0	2373	2373	0
3	BULDHANA	1388	1388	0	507	507	0	607	607	0
4	WASHIM	546	546	0	280	280	0	109	109	0
5	YAVATMAL	2268	2268	0	836	836	0	1159	1159	0
6	AMRAVATI DIV	11482	11482	0	3472	3472	0	5597	5597	0
7	AURANGABAD	3616	3616	0	490	490	0	556	556	0
8	BEED	2231	2231	0	556	556	0	148	148	0
9	HINGOLI	784	784	0	217	217	0	36	36	0
10	JALNA	792	792	0	305	305	0	191	191	0
11	LATUR	531	531	0	247	247	0	47	47	0
12	NANDED	6700	6700	0	1267	1267	0	328	328	0
13	OSMANABAD	922	922	0	159	159	0	5	5	0
14	PARBHANI	853	853	0	173	173	0	22	22	0
15	AURANGABAD DIV	16429	16429	0	3414	3414	0	1333	1333	0
16	PALGHAR	968	968	0	578	578	0	847	847	0
17	RAIGAD	426	426	0	111	111	0	40	40	0
18	RATNAGIRI	221	221	0	10	10	0	55	55	0
19	SINDHUDURG	135	135	0	17	17	0	15	15	0
20	THANE	357	357	0	87	87	0	67	67	0
21	KONKAN DIV	2107	2107	0	803	803	0	1024	1024	0
22	BHANDARA	2559	2559	0	416	416	0	1417	1417	0
23	CHANDRAPUR	3684	3684	0	474	474	0	847	847	0
24	GADCHIROLI	1396	1396	0	842	842	0	559	559	0
25	GONDIA	6256	6256	0	717	717	0	329	329	0
26	NAGPUR	2029	2029	0	236	236	0	508	508	0
27	WARDHA	647	647	0	107	107	0	358	358	0
28	NAGPUR DIV	16571	16571	0	2792	2792	0	4018	4018	0
29	AHMEDNAGAR	6161	6161	0	954	954	0	693	693	0
30	DHULE	4573	4573	0	1099	1099	0	892	892	0
31	JALGAON	6154	6154	0	979	979	0	526	526	0
32	NANDURBAR	6043	6043	0	4180	4180	0	7495	7495	0
33	NASHIK	6192	6192	0	1058	1058	0	1503	1503	0
34	NASHIK DIV	29123	29123	0	8270	8270	0	11109	11109	0
35	KOLHAPUR	2028	2028	0	164	164	0	27	27	0
36	PUNE	1203	1203	0	410	410	0	347	347	0
37	SANGLI	1725	1725	0	322	322	0	100	100	0
38	SATARA	478	478	0	109	109	0	176	176	0
39	SOLAPUR	2829	2829	0	572	572	0	354	354	0
40	PUNE DIV	8263	8263	0	1577	1577	0	1004	1004	0
Total		83975	83975	0	20328	20328	0	24085	24085	0