

Cumulative PMAY-G Progress Report as on 30-05-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			28.05.2021	30.05.2021	Achievement	Remaining	28.05.2021	30.05.2021	Achievement	Remaining	28.05.2021	30.05.2021	Achievement	Remaining
1	PALGHAR	25703	25675	25674	-1	29	25534	25534	0	169	22454	22461	7	3242
2	THANE	6744	6705	6704	-1	40	6683	6683	0	61	5957	6006	49	738
3	RATNAGIRI	6157	6084	6085	1	72	5885	5885	0	272	4343	4351	8	1806
4	RAIGAD	7977	7782	7782	0	195	7706	7706	0	271	6568	6569	1	1408
5	SINDHUDURG	3994	3661	3661	0	333	3639	3639	0	355	2881	2892	11	1102
6	KONKAN DIV	50575	49907	49906	-1	669	49447	49447	0	1128	42203	42279	76	8296
7	AURANGABAD	22138	22112	22112	0	26	20741	20741	0	1397	13067	13176	109	8962
8	PARBHANI	7171	6752	6752	0	419	6567	6567	0	604	4461	4461	0	2710
9	OSMANABAD	6071	5310	5308	-2	763	5225	5225	0	846	3611	3628	17	2443
10	HINGOLI	10399	9415	9452	37	947	9256	9256	0	1143	7096	7161	65	3238
11	BEED	19700	18208	18209	1	1491	17245	17245	0	2455	10171	10196	25	9504
12	LATUR	10968	9259	9259	0	1709	8901	8901	0	2067	6653	6744	91	4224
13	JALNA	13338	11433	11444	11	1894	10806	10806	0	2532	6638	6703	65	6635
14	NANDED	49978	45144	45146	2	4832	41472	41472	0	8506	21134	21202	68	28776
15	AURANGABAD DIV	139763	127633	127682	49	12081	120213	120213	0	19550	72831	73271	440	66492
16	KOLHAPUR	14565	13030	13030	0	1535	12717	12717	0	1848	9061	9216	155	5349
17	SATARA	13483	11193	11193	0	2290	9772	9772	0	3711	7286	7312	26	6171
18	SANGLI	18698	15768	15768	0	2930	15142	15142	0	3556	9349	9374	25	9324
19	PUNE	19030	15279	15279	0	3751	14072	14072	0	4958	9828	9837	9	9193
20	SOLAPUR	44779	36646	36646	0	8133	34295	34295	0	10484	21039	21054	15	23725
21	PUNE DIV	110555	91916	91916	0	18639	85998	85998	0	24557	56563	56793	230	53762
22	GONDIA	82511	82510	82510	0	1	81068	81068	0	1443	64199	64329	130	18182
23	GADCHIROLI	23043	21788	21790	2	1253	21365	21365	0	1678	13737	13749	12	9294
24	WARDHA	16267	13045	13054	9	3213	12950	12950	0	3317	8742	8764	22	7503
25	CHANDRAPUR	32078	28314	28315	1	3763	27619	27619	0	4459	17881	17910	29	14168
26	BHANDARA	56366	51257	51295	38	5071	49083	49083	0	7283	23609	24081	472	32285
27	NAGPUR	40145	32846	32847	1	7298	28577	28577	0	11568	18348	18553	205	21592
28	NAGPUR DIV	250410	229760	229811	51	20599	220662	220662	0	29748	146516	147386	870	103024
29	DHULE	46953	46379	46379	0	574	46185	46185	0	768	35005	35106	101	11847
30	NASHIK	70468	68429	68428	-1	2040	67801	67801	0	2667	52305	52348	43	18120
31	NANDURBAR	105751	99502	99502	0	6249	95574	95574	0	10177	69788	69892	104	35859
32	AHMEDNAGAR	48197	41712	41712	0	6485	41310	41310	0	6887	27269	27388	119	20809
33	JALGAON	67682	54380	54442	62	13240	51013	51013	0	16669	32311	32588	277	35094
34	NASHIK DIV	339051	310402	310463	61	28588	301883	301883	0	37168	216678	217322	644	121729
35	YAVATMAL	40176	38388	38367	-21	1809	34147	34147	0	6029	21819	21856	37	18320
36	WASHIM	10807	8839	8847	8	1960	8292	8292	0	2515	5552	5567	15	5240
37	BULDHANA	28347	23757	23759	2	4588	23159	23159	0	5188	15200	15227	27	13120
38	AKOLA	44572	38207	38207	0	6365	36977	36977	0	7595	22841	23031	190	21541
39	AMRAVATI	92186	67646	67648	2	24538	63958	63958	0	28228	42876	43091	215	49095
40	AMRAVATI DIV	216088	176837	176828	-9	39260	166533	166533	0	49555	108288	108772	484	107316
Total		1106442	986455	986606	151	119836	944736	944736	0	161706	643079	645823	2744	460619

State Scheme Report Cumulative as on 30-05-2021														
Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			28-05-2021	30-05-2021	Achievement	Remaining Sanction	28-05-2021	30-05-2021	Achievement	Yet to give 1st Inst	28-05-2021	30-05-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5840	5841	1	23	4826	4826	0	1038
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1552	1555	3	296
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3020	3044	24	456
4	RAIGAD	3830	3814	3814	0	16	3768	3768	0	62	3249	3257	8	573
5	PALGHAR	6415	6343	6343	0	72	6280	6281	1	134	4654	4657	3	1758
6	KONKAN DIV	21460	21355	21355	0	105	21207	21209	2	251	17301	17339	38	4121
7	SATARA	9559	9544	9544	0	15	9374	9374	0	185	7146	7148	2	2411
8	KOLHAPUR	10919	10843	10843	0	76	10680	10680	0	239	8369	8442	73	2477
9	SOLAPUR	15433	15249	15249	0	184	14796	14797	1	636	11650	11657	7	3776
10	SANGLI	7082	6849	6849	0	233	6328	6350	22	732	4742	4743	1	2339
11	PUNE	10457	9986	9981	-5	476	9507	9535	28	922	7082	7089	7	3368
12	PUNE DIV	53450	52471	52466	-5	984	50685	50736	51	2714	38989	39079	90	14371
13	AHMEDNAGAR	28571	28545	28548	3	23	28118	28132	14	439	19581	19627	46	8944
14	DHULE	12351	12253	12253	0	98	12142	12144	2	207	9329	9366	37	2985
15	JALGAON	17383	17253	17263	10	120	15722	15740	18	1643	10077	10128	51	7255
16	NASHIK	19111	18765	18765	0	346	18450	18458	8	653	10462	10481	19	8630
17	NANDURBAR	10307	9878	9878	0	429	9756	9756	0	551	6796	6801	5	3506
18	NASHIK DIV	87723	86694	86707	13	1016	84188	84230	42	3493	56245	56403	158	31320
19	WASHIM	7712	7705	7705	0	7	7162	7179	17	533	4290	4305	15	3407
20	BULDHANA	12190	12140	12140	0	50	11866	11877	11	313	8018	8030	12	4160
21	YAVATMAL	19265	19099	19099	0	166	18464	18476	12	789	11556	11573	17	7692
22	AMRAVATI	14486	14199	14199	0	287	13643	13645	2	841	9169	9211	42	5275
23	AKOLA	14198	13651	13651	0	547	13183	13184	1	1014	7142	7183	41	7015
24	AMRAVATI DIV	67851	66794	66794	0	1057	64318	64361	43	3490	40175	40302	127	27549
25	WARDHA	8310	8310	8310	0	0	8227	8227	0	83	5720	5727	7	2583
26	NAGPUR	9482	9165	9176	11	306	8898	8911	13	571	7107	7119	12	2363
27	BHANDARA	15386	14770	14770	0	616	13969	13975	6	1411	8244	8367	123	7019
28	GADCHIROLI	11477	10822	10826	4	651	10518	10542	24	935	6516	6521	5	4956
29	GONDIA	13480	9569	9569	0	3911	9160	9168	8	4312	7254	7273	19	6207
30	CHANDRAPUR	24728	20604	20644	40	4084	19786	19809	23	4919	9787	9879	92	14849
31	NAGPUR DIV	82863	73240	73295	55	9568	70558	70632	74	12231	44628	44886	258	37977
32	OSMANABAD	15251	15186	15186	0	65	11940	12029	89	3222	5044	5098	54	10153
33	PARBHANI	14543	14258	14267	9	276	13802	13820	18	723	9632	9632	0	4911
34	AURANGABAD	17770	17393	17397	4	373	16141	16165	24	1605	7227	7266	39	10504
35	HINGOLI	9745	9134	9182	48	563	8953	8980	27	765	7011	7114	103	2631
36	JALNA	9508	8222	8263	41	1245	6271	6336	65	3172	3759	3813	54	5695
37	LATUR	19992	17816	18284	468	1708	15353	15394	41	4598	11440	11571	131	8421
38	BEED	16424	13458	13458	0	2966	11460	11643	183	4781	7182	7201	19	9223
39	NANDED	17863	14695	14695	0	3168	12389	12423	34	5440	6768	6791	23	11072
40	AURANGABAD DIV	121096	110162	110732	570	10364	96309	96790	481	24306	58063	58486	423	62610
Total		434443	410716	411349	633	23094	387265	387958	693	46485	255401	256495	1094	177948

Delayed Houses-I as on 30.05.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		28-05-2021	30-05-2021	Achievement	28-05-2021	30-05-2021	Achievement	28-05-2021	30-05-2021	Achievement	28-05-2021	30-05-2021	Achievement
1	JALGAON	5528	5430	-98	4976	4896	-80	4723	4647	-76	4204	4133	-71
2	NANDURBAR	18356	18278	-78	17587	17509	-78	13186	13140	-46	10199	10162	-37
3	DHULE	3622	3586	-36	3535	3500	-35	3377	3344	-33	2602	2582	-20
4	AHMEDNAGAR	4481	4469	-12	4195	4183	-12	3865	3854	-11	3306	3296	-10
5	NASHIK	5553	5540	-13	4300	4290	-10	3581	3574	-7	3241	3235	-6
6	NASHIK DIV	37540	37303	-237	34593	34378	-215	28732	28559	-173	23552	23408	-144
7	BHANDARA	5364	5227	-137	4349	4235	-114	2755	2701	-54	1463	1439	-24
8	NAGPUR	2615	2560	-55	2211	2170	-41	1849	1832	-17	1106	1102	-4
9	GONDIA	2694	2671	-23	2283	2265	-18	1888	1873	-15	750	747	-3
10	WARDHA	1092	1089	-3	984	981	-3	941	938	-3	776	774	-2
11	CHANDRAPUR	2825	2821	-4	2598	2596	-2	2395	2394	-1	1919	1918	-1
12	GADCHIROLI	3211	3208	-3	3088	3087	-1	2746	2745	-1	1659	1658	-1
13	NAGPUR DIV	17801	17576	-225	15513	15334	-179	12574	12483	-91	7673	7638	-35
14	HINGOLI	564	535	-29	487	464	-23	420	400	-20	241	235	-6
15	AURANGABAD	2376	2355	-21	1995	1978	-17	1832	1819	-13	1634	1625	-9
16	NANDED	6361	6347	-14	5533	5521	-12	5332	5320	-12	4393	4388	-5
17	LATUR	684	672	-12	657	647	-10	604	594	-10	539	531	-8
18	JALNA	1110	1099	-11	1033	1025	-8	942	934	-8	620	612	-8
19	BEED	1812	1807	-5	1611	1607	-4	1375	1372	-3	978	976	-2
20	OSMANABAD	371	369	-2	368	366	-2	365	363	-2	338	336	-2
21	PARBHANI	626	626	0	578	578	0	523	523	0	451	451	0
22	AURANGABAD DIV	13904	13810	-94	12262	12186	-76	11393	11325	-68	9194	9154	-40
23	AKOLA	4447	4413	-34	3987	3959	-28	3788	3762	-26	3274	3253	-21
24	AMRAVATI	7209	7163	-46	6787	6748	-39	6060	6035	-25	4803	4793	-10
25	BULDHANA	2483	2468	-15	2220	2206	-14	2024	2017	-7	1682	1677	-5
26	YAVATMAL	4151	4142	-9	3884	3878	-6	3795	3789	-6	3110	3106	-4
27	WASHIM	915	909	-6	899	893	-6	785	783	-2	766	764	-2
28	AMRAVATI DIV	19205	19095	-110	17777	17684	-93	16452	16386	-66	13635	13593	-42
29	KOLHAPUR	812	788	-24	699	678	-21	467	455	-12	435	426	-9
30	PUNE	1692	1686	-6	1438	1432	-6	1387	1381	-6	1149	1144	-5
31	SANGLI	2010	2009	-1	1791	1790	-1	1700	1699	-1	1516	1515	-1
32	SATARA	670	668	-2	630	629	-1	595	594	-1	519	518	-1
33	SOLAPUR	2457	2456	-1	2424	2423	-1	2368	2367	-1	2195	2194	-1
34	PUNE DIV	7641	7607	-34	6982	6952	-30	6517	6496	-21	5814	5797	-17
35	PALGHAR	2402	2398	-4	2318	2314	-4	2186	2182	-4	583	581	-2
36	RAIGAD	338	338	0	312	312	0	311	311	0	240	240	0
37	RATNAGIRI	119	119	0	87	87	0	85	85	0	74	74	0
38	SINDHUDURG	130	128	-2	93	93	0	67	67	0	60	60	0
39	THANE	319	317	-2	269	267	-2	245	245	0	235	235	0
40	KONKAN DIV	3308	3300	-8	3079	3073	-6	2894	2890	-4	1192	1190	-2
Total		99399	98691	-708	90206	89607	-599	78562	78139	-423	61060	60780	-280

Delayed Houses -II as on 30.05.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		28.05.2021	30.05.2021	Achievement	28.05.2021	30.05.2021	Achievement	28.05.2021	30.05.2021	Achievement
1	AKOLA	4771	4771	0	841	841	0	1315	1290	-25
2	AMRAVATI	6232	6232	0	1283	1283	0	2502	2466	-36
3	BULDHANA	2728	2728	0	524	524	0	716	703	-13
4	WASHIM	1106	1106	0	301	301	0	126	126	0
5	YAVATMAL	3693	3693	0	853	853	0	1124	1120	-4
6	AMRAVATI DIV	18530	18530	0	3802	3802	0	5783	5705	-78
7	AURANGABAD	3678	3678	0	660	660	0	575	558	-17
8	BEED	4448	4448	0	698	698	0	131	130	-1
9	HINGOLI	1292	1292	0	272	272	0	46	41	-5
10	JALNA	1951	1951	0	339	339	0	197	192	-5
11	LATUR	1314	1314	0	301	301	0	83	70	-13
12	NANDED	13059	13059	0	1588	1588	0	385	381	-4
13	OSMANABAD	1063	1063	0	267	267	0	24	24	0
14	PARBHANI	1274	1274	0	228	228	0	26	26	0
15	AURANGABAD DIV	28079	28079	0	4353	4353	0	1467	1422	-45
16	PALGHAR	838	838	0	520	520	0	824	823	-1
17	RAIGAD	613	613	0	162	162	0	33	33	0
18	RATNAGIRI	353	353	0	37	37	0	94	93	-1
19	SINDHUDURG	273	273	0	49	49	0	46	45	-1
20	THANE	271	271	0	80	80	0	51	51	0
21	KONKAN DIV	2348	2348	0	848	848	0	1048	1045	-3
22	BHANDARA	9021	9021	0	671	671	0	1946	1849	-97
23	CHANDRAPUR	3089	3089	0	616	616	0	1138	1131	-7
24	GADCHIROLI	2417	2417	0	978	978	0	684	683	-1
25	GONDIA	8067	8067	0	1746	1746	0	323	316	-7
26	NAGPUR	3484	3484	0	424	424	0	814	780	-34
27	WARDHA	1325	1324	-1	132	132	0	411	408	-3
28	NAGPUR DIV	27403	27402	-1	4567	4567	0	5316	5167	-149
29	AHMEDNAGAR	6485	6485	0	1054	1054	0	559	558	-1
30	DHULE	5515	5515	0	1392	1392	0	1023	997	-26
31	JALGAON	10995	10995	0	1285	1285	0	694	634	-60
32	NANDURBAR	6825	6825	0	5475	5475	0	8780	8713	-67
33	NASHIK	6609	6609	0	1489	1489	0	1812	1807	-5
34	NASHIK DIV	36429	36429	0	10695	10695	0	12868	12709	-159
35	KOLHAPUR	2177	2177	0	208	208	0	35	30	-5
36	PUNE	2117	2117	0	425	425	0	230	226	-4
37	SANGLI	3947	3947	0	370	370	0	123	123	0
38	SATARA	1100	1100	0	147	147	0	146	146	0
39	SOLAPUR	7590	7590	0	695	695	0	319	318	-1
40	PUNE DIV	16931	16931	0	1845	1845	0	853	843	-10
Total		129720	129719	-1	26110	26110	0	27335	26891	-444