

## Cummulative PMAY-G Progress Report as on 31-05-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			30.05.2021	31.05.2021	Achievement	Remaining	30.05.2021	31.05.2021	Achievement	Remaining	30.05.2021	31.05.2021	Achievement	Remaining
1	PALGHAR	25703	25674	25674	0	29	25534	25534	0	169	22461	22467	6	3236
2	THANE	6744	6704	6704	0	40	6683	6683	0	61	6006	6006	0	738
3	RATNAGIRI	6153	6085	6081	-4	72	5885	5885	0	268	4351	4353	2	1800
4	RAIGAD	7977	7782	7782	0	195	7706	7706	0	271	6569	6569	0	1408
5	SINHDHURG	3994	3661	3661	0	333	3639	3639	0	355	2892	2892	0	1102
6	KONKAN DIV	50571	49906	49902	-4	669	49447	49447	0	1124	42279	42287	8	8284
7	AURANGABAD	22138	22112	22112	0	26	20741	20741	0	1397	13176	13186	10	8952
8	PARBHANI	7171	6752	6752	0	419	6567	6567	0	604	4461	4475	14	2696
9	OSMANABAD	6071	5308	5308	0	763	5225	5225	0	846	3628	3639	11	2432
10	HINGOLI	10399	9452	9473	21	926	9256	9256	0	1143	7161	7214	53	3185
11	BEED	19700	18209	18209	0	1491	17245	17245	0	2455	10196	10216	20	9484
12	LATUR	10968	9259	9259	0	1709	8901	8901	0	2067	6744	6761	17	4207
13	JALNA	13338	11444	11447	3	1891	10806	10806	0	2532	6703	6932	229	6406
14	NANDED	49978	45146	45153	7	4825	41472	41472	0	8506	21202	21303	101	28675
15	AURANGABAD DIV	139763	127682	127713	31	12050	120213	120213	0	19550	73271	73726	455	66037
16	KOLHAPUR	14565	13030	13039	9	1526	12717	12717	0	1848	9216	9271	55	5294
17	SATARA	13483	11193	11193	0	2290	9772	9772	0	3711	7312	7319	7	6164
18	SANGLI	18698	15768	15768	0	2930	15142	15142	0	3556	9374	9389	15	9309
19	PUNE	19030	15279	15279	0	3751	14072	14072	0	4958	9837	9837	0	9193
20	SOLAPUR	44779	36646	36646	0	8133	34295	34295	0	10484	21054	21072	18	23707
21	PUNE DIV	110555	91916	91925	9	18630	85998	85998	0	24557	56793	56888	95	53667
22	GONDIA	82511	82510	82510	0	1	81068	81068	0	1443	64329	64339	10	18172
23	GADCHIROLI	23043	21790	21790	0	1253	21365	21365	0	1678	13749	13752	3	9291
24	WARDHA	16267	13054	13049	-5	3218	12950	12950	0	3317	8764	8764	0	7503
25	CHANDRAPUR	32078	28315	28315	0	3763	27619	27619	0	4459	17910	18047	137	14031
26	BHANDARA	56366	51295	51295	0	5071	49083	49083	0	7283	24081	24393	312	31973
27	NAGPUR	40145	32847	32847	0	7298	28577	28577	0	11568	18553	18622	69	21523
28	NAGPUR DIV	250410	229811	229806	-5	20604	220662	220662	0	29748	147386	147917	531	102493
29	DHULE	46953	46379	46379	0	574	46185	46185	0	768	35106	35106	0	11847
30	NASHIK	70468	68428	68430	2	2038	67801	67801	0	2667	52348	52358	10	18110
31	NANDURBAR	105751	99502	99502	0	6249	95574	95574	0	10177	69892	69893	1	35858
32	AHMEDNAGAR	48088	41712	41713	1	6375	41310	41310	0	6778	27388	27445	57	20643
33	JALGAON	67682	54442	54483	41	13199	51013	51013	0	16669	32588	32670	82	35012
34	NASHIK DIV	338942	310463	310507	44	28435	301883	301883	0	37059	217322	217472	150	121470
35	YAVATMAL	40176	38367	38367	0	1809	34147	34147	0	6029	21856	21875	19	18301
36	WASHIM	10807	8847	8847	0	1960	8292	8292	0	2515	5567	5567	0	5240
37	BULDHANA	28347	23759	23759	0	4588	23159	23159	0	5188	15227	15227	0	13120
38	AKOLA	44572	38207	38217	10	6355	36977	36977	0	7595	23031	23110	79	21462
39	AMRAVATI	92186	67648	67651	3	24535	63958	63958	0	28228	43091	43139	48	49047
40	AMRAVATI DIV	216088	176828	176841	13	39247	166533	166533	0	49555	108772	108918	146	107170
Total		1106329	986606	986694	88	119635	944736	944736	0	161593	645823	647208	1385	459121

## State Scheme Report Cumulative as on 31-05-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			30-05-2021	31-05-2021	Achievement	Remaining Sanction	30-05-2021	31-05-2021	Achievement	Yet to give 1st Inst	30-05-2021	31-05-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5841	5841	0	23	4826	4826	0	1038
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1555	1555	0	296
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3044	3044	0	456
4	RAIGAD	3830	3814	3814	0	16	3768	3768	0	62	3257	3258	1	572
5	PALGHAR	6415	6343	6343	0	72	6281	6281	0	134	4657	4662	5	1753
6	KONKAN DIV	21460	21355	21355	0	105	21209	21209	0	251	17339	17345	6	4115
7	SATARA	9559	9544	9544	0	15	9374	9378	4	181	7148	7148	0	2411
8	KOLHAPUR	10919	10843	10843	0	76	10680	10680	0	239	8442	8487	45	2432
9	SOLAPUR	15433	15249	15249	0	184	14797	14797	0	636	11657	11658	1	3775
10	SANGLI	7082	6849	6849	0	233	6350	6351	1	731	4743	4743	0	2339
11	PUNE	10457	9981	9981	0	476	9535	9535	0	922	7089	7090	1	3367
12	PUNE DIV	53450	52466	52466	0	984	50736	50741	5	2709	39079	39126	47	14324
13	AHMEDNAGAR	28571	28548	28548	0	23	28132	28140	8	431	19627	19644	17	8927
14	DHULE	12351	12253	12253	0	98	12144	12145	1	206	9366	9366	0	2985
15	JALGAON	17383	17263	17263	0	120	15740	15741	1	1642	10128	10153	25	7230
16	NASHIK	19111	18765	18765	0	346	18458	18462	4	649	10481	10542	61	8569
17	NANDURBAR	10307	9878	9878	0	429	9756	9756	0	551	6801	6801	0	3506
18	NASHIK DIV	87723	86707	86707	0	1016	84230	84244	14	3479	56403	56506	103	31217
19	WASHIM	7712	7705	7705	0	7	7179	7179	0	533	4305	4305	0	3407
20	BULDHANA	12190	12140	12140	0	50	11877	11877	0	313	8030	8030	0	4160
21	YAVATMAL	19265	19099	19099	0	166	18476	18477	1	788	11573	11591	18	7674
22	AMRAVATI	14486	14199	14199	0	287	13645	13645	0	841	9211	9213	2	5273
23	AKOLA	14198	13651	13651	0	547	13184	13187	3	1011	7183	7198	15	7000
24	AMRAVATI DIV	67851	66794	66794	0	1057	64361	64365	4	3486	40302	40337	35	27514
25	WARDHA	8310	8310	8310	0	0	8227	8227	0	83	5727	5727	0	2583
26	NAGPUR	9482	9176	9176	0	306	8911	8911	0	571	7119	7120	1	2362
27	BHANDARA	15386	14770	14770	0	616	13975	13977	2	1409	8367	8436	69	6950
28	GADCHIROLI	11477	10826	10826	0	651	10542	10542	0	935	6521	6523	2	4954
29	GONDIA	13480	9569	9569	0	3911	9168	9168	0	4312	7273	7274	1	6206
30	CHANDRAPUR	24728	20644	20644	0	4084	19809	19816	7	4912	9879	9934	55	14794
31	NAGPUR DIV	82863	73295	73295	0	9568	70632	70641	9	12222	44886	45014	128	37849
32	OSMANABAD	15251	15186	15186	0	65	12029	12035	6	3216	5098	5143	45	10108
33	PARBHANI	14543	14267	14267	0	276	13820	13820	0	723	9632	9636	4	4907
34	AURANGABAD	17770	17397	17397	0	373	16165	16166	1	1604	7266	7275	9	10495
35	HINGOLI	9745	9182	9182	0	563	8980	8980	0	765	7114	7136	22	2609
36	JALNA	9508	8263	8280	17	1228	6336	6336	0	3172	3813	3848	35	5660
37	LATUR	19992	18284	18584	300	1408	15394	15394	0	4598	11571	11610	39	8382
38	BEED	16424	13458	13458	0	2966	11643	11643	0	4781	7201	7234	33	9190
39	NANDED	17863	14695	14784	89	3079	12423	12423	0	5440	6791	6796	5	11067
40	AURANGABAD DIV	121096	110732	111138	406	9958	96790	96797	7	24299	58486	58678	192	62418
<b>Total</b>		<b>434443</b>	<b>411349</b>	<b>411755</b>	<b>406</b>	<b>22688</b>	<b>387958</b>	<b>387997</b>	<b>39</b>	<b>46446</b>	<b>256495</b>	<b>257006</b>	<b>511</b>	<b>177437</b>

## Delayed Houses-I as on 31.05.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		30-05-2021	31-05-2021	Achievement	30-05-2021	31-05-2021	Achievement	30-05-2021	31-05-2021	Achievement	30-05-2021	31-05-2021	Achievement
1	JALNA	1099	1041	-58	1025	972	-53	934	885	-49	612	598	-14
2	NANDED	6347	6329	-18	5521	5511	-10	5320	5311	-9	4388	4383	-5
3	PARBHANI	626	622	-4	578	574	-4	523	519	-4	451	448	-3
4	AURANGABAD	2355	2350	-5	1978	1975	-3	1819	1816	-3	1625	1622	-3
5	HINGOLI	535	531	-4	464	460	-4	400	397	-3	235	233	-2
6	BEED	1807	1804	-3	1607	1604	-3	1372	1370	-2	976	976	0
7	LATUR	672	670	-2	647	646	-1	594	593	-1	531	530	-1
8	OSMANABAD	369	369	0	366	366	0	363	363	0	336	336	0
9	AURANGABAD DIV	13810	13716	-94	12186	12108	-78	11325	11254	-71	9154	9126	-28
10	BHANDARA	5227	5127	-100	4235	4156	-79	2701	2669	-32	1439	1423	-16
11	CHANDRAPUR	2821	2799	-22	2596	2576	-20	2394	2374	-20	1918	1910	-8
12	NAGPUR	2560	2543	-17	2170	2157	-13	1832	1822	-10	1102	1099	-3
13	GONDIA	2671	2666	-5	2265	2263	-2	1873	1871	-2	747	747	0
14	GADCHIROLI	3208	3207	-1	3087	3086	-1	2745	2744	-1	1658	1658	0
15	WARDHA	1089	1089	0	981	981	0	938	938	0	774	774	0
16	NAGPUR DIV	17576	17431	-145	15334	15219	-115	12483	12418	-65	7638	7611	-27
17	JALGAON	5430	5399	-31	4896	4873	-23	4647	4624	-23	4133	4114	-19
18	NASHIK	5540	5516	-24	4290	4270	-20	3574	3564	-10	3235	3226	-9
19	AHMEDNAGAR	4469	4456	-13	4183	4172	-11	3854	3846	-8	3296	3289	-7
20	DHULE	3586	3586	0	3500	3500	0	3344	3344	0	2582	2582	0
21	NANDURBAR	18278	18277	-1	17509	17508	-1	13140	13140	0	10162	10162	0
22	NASHIK DIV	37303	37234	-69	34378	34323	-55	28559	28518	-41	23408	23373	-35
23	AKOLA	4413	4398	-15	3959	3948	-11	3762	3752	-10	3253	3245	-8
24	AMRAVATI	7163	7158	-5	6748	6743	-5	6035	6030	-5	4793	4788	-5
25	YAVATMAL	4142	4138	-4	3878	3875	-3	3789	3786	-3	3106	3105	-1
26	BULDHANA	2468	2468	0	2206	2206	0	2017	2017	0	1677	1677	0
27	WASHIM	909	909	0	893	893	0	783	783	0	764	764	0
28	AMRAVATI DIV	19095	19071	-24	17684	17665	-19	16386	16368	-18	13593	13579	-14
29	SOLAPUR	2456	2451	-5	2423	2418	-5	2367	2362	-5	2194	2190	-4
30	KOLHAPUR	788	779	-9	678	670	-8	455	451	-4	426	422	-4
31	SANGLI	2009	2008	-1	1790	1789	-1	1699	1698	-1	1515	1514	-1
32	PUNE	1686	1686	0	1432	1432	0	1381	1381	0	1144	1144	0
33	SATARA	668	668	0	629	629	0	594	594	0	518	518	0
34	PUNE DIV	7607	7592	-15	6952	6938	-14	6496	6486	-10	5797	5788	-9
35	PALGHAR	2398	2397	-1	2314	2313	-1	2182	2181	-1	581	581	0
36	RAIGAD	338	338	0	312	312	0	311	311	0	240	240	0
37	RATNAGIRI	119	119	0	87	87	0	85	85	0	74	74	0
38	SINDHUDURG	128	128	0	93	93	0	67	67	0	60	60	0
39	THANE	317	317	0	267	267	0	245	245	0	235	235	0
40	KONKAN DIV	3300	3299	-1	3073	3072	-1	2890	2889	-1	1190	1190	0
Total		98691	98343	-348	89607	89325	-282	78139	77933	-206	60780	60667	-113

## Delayed Houses -II as on 31.05.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		30.05.2021	31.05.2021	Achievement	30.05.2021	31.05.2021	Achievement	30.05.2021	31.05.2021	Achievement
1	AKOLA	4771	4867	96	841	862	21	1290	1288	-2
2	AMRAVATI	6232	6321	89	1283	1304	21	2466	2502	36
3	BULDHANA	2728	2793	65	524	530	6	703	708	5
4	WASHIM	1106	1156	50	301	317	16	126	127	1
5	YAVATMAL	3693	3956	263	853	892	39	1120	1156	36
6	AMRAVATI DIV	18530	19093	563	3802	3905	103	5705	5781	76
7	AURANGABAD	3678	3692	14	660	680	20	558	580	22
8	BEED	4448	4496	48	698	746	48	130	133	3
9	HINGOLI	1292	1303	11	272	291	19	41	47	6
10	JALNA	1951	1970	19	339	347	8	192	169	-23
11	LATUR	1314	1359	45	301	308	7	70	70	0
12	NANDED	13059	13721	662	1588	1640	52	381	386	5
13	OSMANABAD	1063	1064	1	267	279	12	24	39	15
14	PARBHANI	1274	1277	3	228	234	6	26	26	0
15	AURANGABAD DIV	28079	28882	803	4353	4525	172	1422	1450	28
16	PALGHAR	838	839	1	520	523	3	823	828	5
17	RAIGAD	613	613	0	162	162	0	33	33	0
18	RATNAGIRI	353	354	1	37	37	0	93	95	2
19	SINDHUDURG	273	276	3	49	54	5	45	46	1
20	THANE	271	285	14	80	86	6	51	54	3
21	KONKAN DIV	2348	2367	19	848	862	14	1045	1056	11
22	BHANDARA	9021	9194	173	671	697	26	1849	1855	6
23	CHANDRAPUR	3089	3120	31	616	685	69	1131	1242	111
24	GADCHIROLI	2417	2433	16	978	1026	48	683	720	37
25	GONDIA	8067	8148	81	1746	1869	123	316	334	18
26	NAGPUR	3484	3536	52	424	458	34	780	812	32
27	WARDHA	1324	1328	4	132	140	8	408	422	14
28	NAGPUR DIV	27402	27759	357	4567	4875	308	5167	5385	218
29	AHMEDNAGAR	6485	6535	50	1054	1131	77	558	563	5
30	DHULE	5515	5519	4	1392	1436	44	997	1045	48
31	JALGAON	10995	11150	155	1285	1326	41	634	654	20
32	NANDURBAR	6825	6905	80	5475	5571	96	8713	8802	89
33	NASHIK	6609	6684	75	1489	1570	81	1807	1899	92
34	NASHIK DIV	36429	36793	364	10695	11034	339	12709	12963	254
35	KOLHAPUR	2177	2183	6	208	217	9	30	32	2
36	PUNE	2117	2143	26	425	432	7	226	226	0
37	SANGLI	3947	3947	0	370	370	0	123	123	0
38	SATARA	1100	1109	9	147	152	5	146	148	2
39	SOLAPUR	7590	7840	250	695	770	75	318	327	9
40	PUNE DIV	16931	17222	291	1845	1941	96	843	856	13
<b>Total</b>		<b>129719</b>	<b>132116</b>	<b>2397</b>	<b>26110</b>	<b>27142</b>	<b>1032</b>	<b>26891</b>	<b>27491</b>	<b>600</b>