

Cummulative PMAY-G Progress Report as on 03.04.2021

S.No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			02.04.2021	03.04.2021	Achievement	Remaining	02.04.2021	03.04.2021	Achievement	Remaining	02.04.2021	03.04.2021	Achievement	Remaining
1	PALGHAR	25719	25687	25687	0	32	25435	25435	0	284	21951	21951	0	3768
2	THANE	6869	6704	6704	0	165	6664	6664	0	205	5826	5827	1	1042
3	RAIGAD	7992	7774	7774	0	218	7656	7656	0	336	6233	6237	4	1755
4	SINHUURG	3994	3654	3654	0	340	3616	3616	0	378	2666	2666	0	1328
5	RATNAGIRI	6723	6279	6279	0	444	5825	5825	0	898	4022	4022	0	2701
	KONKAN DIV	51297	50098	50098	0	1199	49196	49196	0	2101	40698	40703	5	10594
6	AURANGABAD	22158	22095	22099	4	59	20492	20492	0	1666	11616	11620	4	10538
7	PARBHANI	7171	6730	6730	0	441	6520	6520	0	651	4155	4155	0	3016
8	OSMANABAD	6118	5304	5304	0	814	5190	5190	0	928	3462	3462	0	2656
9	BEED	19710	18153	18153	0	1557	16825	16825	0	2885	9673	9673	0	10037
10	LATUR	10968	9247	9247	0	1721	8810	8810	0	2158	6518	6518	0	4450
11	HINGOLI	11077	9285	9285	0	1792	9025	9025	0	2052	6713	6713	0	4364
12	JALNA	13362	11300	11300	0	2062	10473	10473	0	2889	6349	6350	1	7012
13	NANDED	50083	44916	44916	0	5167	40351	40351	0	9732	19956	19962	6	30121
	AURANGABAD DIV	140647	127030	127034	4	13613	117686	117686	0	22961	68442	68453	11	72194
14	KOLHAPUR	14713	13053	13053	0	1660	12647	12647	0	2066	8585	8586	1	6127
15	SATARA	13564	11186	11186	0	2378	9677	9677	0	3887	7021	7021	0	6543
16	SANGLI	19010	15632	15632	0	3378	14753	14753	0	4257	9138	9164	26	9846
17	PUNE	19989	15078	15078	0	4911	13751	13751	0	6238	9540	9540	0	10449
18	SOLAPUR	46020	36449	36449	0	9571	33460	33460	0	12560	19874	19882	8	26138
	PUNE DIV	113296	91398	91398	0	21898	84288	84288	0	29008	54158	54193	35	59103
19	GONDIA	82890	82404	82417	13	473	79410	79410	0	3480	63164	63174	10	19716
20	GADCHIROLI	23062	21720	21720	0	1342	20920	20920	0	2142	12735	12735	0	10327
21	WARDHA	16818	12971	12971	0	3847	12674	12674	0	4144	8107	8107	0	8711
22	CHANDRAPUR	32185	28253	28253	0	3932	27401	27401	0	4784	16810	16813	3	15372
23	BHANDARA	57009	51074	51074	0	5935	46589	46589	0	10420	22189	22202	13	34807
24	NAGPUR	40552	32926	32926	0	7626	27718	27718	0	12834	16395	16399	4	24153
	NAGPUR DIV	252516	229348	229361	13	23155	214712	214712	0	37804	139400	139430	30	113086
25	DHULE	47044	46377	46377	0	667	46054	46054	0	990	33388	33388	0	13656
26	NASHIK	70612	68426	68426	0	2186	67629	67629	0	2983	51418	51421	3	19191
27	NANDURBAR	105794	99503	99503	0	6291	95281	95281	0	10513	68907	68907	0	36887
28	AHMEDNAGAR	48634	41691	41691	0	6943	40992	40992	0	7642	25553	25586	33	23048
29	JALGAON	69835	54025	54025	0	15810	49899	49899	0	19936	30436	30444	8	39391
	NASHIK DIV	341919	310022	310022	0	31897	299855	299855	0	42064	209702	209746	44	132173
30	WASHIM	10802	8766	8766	0	2036	8035	8035	0	2767	5406	5406	0	5396
31	YAVATMAL	40639	38309	38309	0	2330	32736	32736	0	7903	20695	20696	1	19943
32	BULDHANA	29051	23616	23616	0	5435	22544	22544	0	6507	14911	14913	2	14138
33	AKOLA	44803	37865	37865	0	6938	36081	36081	0	8722	21159	21170	11	23633
34	AMRAVATI	92730	65720	65720	0	27010	60820	60820	0	31910	40465	40481	16	52249
	AMRAVATI DIV	218025	174276	174276	0	43749	160216	160216	0	57809	102636	102666	30	115359
	Total	1117700	982172	982189	17	135511	925953	925953	0	191747	615036	615191	155	502509

State Scheme Report Cumulative as on 03-04-2021														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			02-04-2021	03-04-2021	Achievement	Remaining Sanction	02-04-2021	03-04-2021	Achievement	Yet to give 1st Inst	02-04-2021	03-04-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5836	5840	4	24	4763	4763	0	1101
2	SINDHUDURG	1851	1845	1845	0	6	1808	1808	0	43	1511	1511	0	340
3	THANE	3500	3490	3490	0	10	3474	3474	0	26	2877	2877	0	623
4	RAIGAD	3830	3816	3816	0	14	3757	3758	1	72	3127	3127	0	703
5	PALGHAR	6415	6343	6343	0	72	6033	6037	4	378	4312	4312	0	2103
6	KONKAN DIV	21460	21357	21357	0	103	20908	20917	9	543	16590	16590	0	4870
7	WASHIM	7712	7698	7698	0	14	6889	6933	44	779	4178	4180	2	3532
8	BULDHANA	12190	12098	12098	0	92	11710	11750	40	440	7916	7917	1	4273
9	YAVATMAL	19265	19081	19081	0	184	18166	18208	42	1057	10887	10889	2	8376
10	AMRAVATI	14486	14160	14160	0	326	13298	13321	23	1165	8677	8677	0	5809
11	AKOLA	14198	13599	13599	0	599	12910	12937	27	1261	6702	6707	5	7491
12	AMRAVATI DIV	67851	66636	66636	0	1215	62973	63149	176	4702	38360	38370	10	29481
13	SATARA	9559	9544	9544	0	15	9334	9356	22	203	7039	7039	0	2520
14	KOLHAPUR	10919	10843	10843	0	76	10594	10620	26	299	8148	8149	1	2770
15	SOLAPUR	15433	15243	15243	0	190	14692	14713	21	720	11384	11384	0	4049
16	PUNE	10457	9950	9950	0	507	9289	9296	7	1161	6853	6864	11	3593
17	SANGLI	7082	6565	6565	0	517	6074	6191	117	891	4680	4680	0	2402
18	PUNE DIV	53450	52145	52145	0	1305	49983	50176	193	3274	38104	38116	12	15334
19	AHMEDNAGAR	28571	28528	28528	0	43	27886	27945	59	626	18691	18711	20	9860
20	DHULE	12351	12221	12221	0	130	12084	12095	11	256	8885	8885	0	3466
21	NASHIK	19111	18734	18734	0	377	18166	18286	120	825	10037	10039	2	9072
22	NANDURBAR	10307	9878	9878	0	429	9735	9742	7	565	6672	6672	0	3635
23	JALGAON	17383	16732	16732	0	651	14990	15037	47	2346	9710	9710	0	7673
24	NASHIK DIV	87723	86093	86093	0	1630	82861	83105	244	4618	53995	54017	22	33706
25	WARDHA	8310	8309	8309	0	1	8126	8127	1	183	5441	5441	0	2869
26	NAGPUR	9482	9136	9136	0	346	8841	8845	4	637	6906	6906	0	2576
27	BHANDARA	15386	14714	14714	0	672	13787	13821	34	1565	7852	7854	2	7532
28	GADCHIROLI	11477	10673	10673	0	804	10278	10279	1	1198	6188	6188	0	5289
29	GONDIA	13480	9571	9571	0	3909	9068	9118	50	4362	7165	7165	0	6315
30	CHANDRAPUR	24728	20213	20213	0	4515	18475	18790	315	5938	9260	9264	4	15464
31	NAGPUR DIV	82863	72616	72616	0	10247	68575	68980	405	13883	42812	42818	6	40045
32	OSMANABAD	15251	14924	14924	0	327	10201	10686	485	4565	4952	4952	0	10299
33	PARBHANI	14543	14214	14214	0	329	13527	13560	33	983	9407	9407	0	5136
34	AURANGABAD	17770	17292	17292	0	478	14819	15130	311	2640	6577	6579	2	11191
35	HINGOLI	9745	8716	8716	0	1029	8581	8608	27	1137	6761	6762	1	2983
36	JALNA	9508	6575	6575	0	2933	5334	5380	46	4128	3578	3579	1	5929
37	BEED	16424	12665	12665	0	3759	9970	10251	281	6173	7036	7036	0	9388
38	LATUR	19992	16227	16227	0	3765	14919	14955	36	5037	11195	11195	0	8797
39	NANDED	17863	14005	14004	-1	3859	11286	11420	134	6443	6599	6599	0	11264
40	AURANGABAD DIV	121096	104618	104617	-1	16479	88637	89990	1353	31106	56105	56109	4	64987
Total		434443	403465	403464	-1	30979	373937	376317	2380	58126	245966	246020	54	188423

Delayed Houses-I as on 03-04-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		02-04-2021	03-04-2021	Achievement	02-04-2021	03-04-2021	Achievement	02-04-2021	03-04-2021	Achievement	02-04-2021	03-04-2021	Achievement
		1	AMRAVATI	7626	7619	-7	7020	7013	-7	6532	6525	-7	5148
2	AKOLA	4721	4716	-5	4311	4307	-4	4142	4138	-4	3575	3571	-4
3	YAVATMAL	4394	4392	-2	4116	4114	-2	4040	4038	-2	3279	3278	-1
4	BULDHANA	2443	2443	0	2242	2242	0	2103	2103	0	1752	1752	0
5	WASHIM	977	977	0	924	924	0	827	827	0	806	806	0
6	AMRAVATI DIV	20161	20147	-14	18613	18600	-13	17644	17631	-13	14560	14548	-12
7	SANGLI	1907	1901	-6	1810	1804	-6	1744	1738	-6	1561	1555	-6
8	KOLHAPUR	871	867	-4	614	610	-4	537	533	-4	497	493	-4
9	SOLAPUR	2587	2585	-2	2524	2522	-2	2494	2492	-2	2307	2305	-2
10	PUNE	1729	1729	0	1545	1545	0	1520	1520	0	1248	1248	0
11	SATARA	685	685	0	636	636	0	612	612	0	540	540	0
12	PUNE DIV	7779	7767	-12	7129	7117	-12	6907	6895	-12	6153	6141	-12
13	AHMEDNAGAR	4844	4830	-14	4355	4343	-12	4256	4245	-11	3581	3574	-7
14	DHULE	4085	4085	0	3971	3971	0	3854	3854	0	2954	2954	0
15	JALGAON	5892	5892	0	5333	5333	0	5151	5151	0	4563	4563	0
16	NANDURBAR	18894	18894	0	17600	17600	0	12637	12637	0	10501	10501	0
17	NASHIK	5754	5753	-1	3983	3983	0	3815	3815	0	3442	3442	0
18	NASHIK DIV	39469	39454	-15	35242	35230	-12	29713	29702	-11	25041	25034	-7
19	CHANDRAPUR	2912	2909	-3	2749	2746	-3	2511	2508	-3	2021	2019	-2
20	BHANDARA	5642	5637	-5	3715	3712	-3	2921	2919	-2	1561	1560	-1
21	GADCHIROLI	3395	3394	-1	3267	3266	-1	2898	2897	-1	1775	1774	-1
22	GONDIA	2652	2652	0	2291	2291	0	1939	1939	0	787	787	0
23	NAGPUR	2787	2786	-1	2301	2301	0	1979	1979	0	1155	1155	0
24	WARDHA	1183	1183	0	1091	1091	0	1044	1044	0	853	853	0
25	NAGPUR DIV	18571	18561	-10	15414	15407	-7	13292	13286	-6	8152	8148	-4
26	AURANGABAD	2510	2507	-3	2016	2014	-2	1972	1970	-2	1754	1753	-1
27	NANDED	6071	6070	-1	5642	5641	-1	5437	5436	-1	4491	4490	-1
28	BEED	1833	1833	0	1545	1545	0	1430	1430	0	1022	1022	0
29	HINGOLI	602	602	0	480	480	0	447	447	0	255	255	0
30	JALNA	1163	1163	0	1089	1089	0	986	986	0	643	643	0
31	LATUR	710	710	0	683	683	0	623	623	0	565	565	0
32	OSMANABAD	376	376	0	375	375	0	372	372	0	344	344	0
33	PARBHANI	673	673	0	579	579	0	557	557	0	484	484	0
34	AURANGABAD DIV	13938	13934	-4	12409	12406	-3	11824	11821	-3	9558	9556	-2
35	RAIGAD	361	359	-2	357	355	-2	353	351	-2	275	273	-2
36	THANE	322	321	-1	298	297	-1	281	280	-1	267	266	-1
37	PALGHAR	2710	2710	0	2661	2661	0	2478	2478	0	624	624	0
38	RATNAGIRI	130	130	0	120	120	0	119	119	0	99	99	0
39	SINDHUDURG	148	148	0	107	107	0	82	82	0	74	74	0
40	KONKAN DIV	3671	3668	-3	3543	3540	-3	3313	3310	-3	1339	1336	-3
Total		103589	103531	-58	92350	92300	-50	82693	82645	-48	64803	64763	-40

Delayed Houses -II as on 03.04.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		02.04.2021	03.04.2021	Achievement	02.04.2021	03.04.2021	Achievement	02.04.2021	03.04.2021	Achievement
1	AKOLA	3457	3868	411	757	762	5	1341	1347	6
2	AMRAVATI	4474	4519	45	1135	1144	9	2377	2384	7
3	BULDHANA	1621	1656	35	520	529	9	627	645	18
4	WASHIM	547	547	0	286	286	0	106	106	0
5	YAVATMAL	2618	2873	255	855	858	3	1175	1173	-2
6	AMRAVATI DIV	12717	13463	746	3553	3579	26	5626	5655	29
7	AURANGABAD	3888	3934	46	513	520	7	567	574	7
8	BEED	3437	3714	277	562	568	6	132	133	1
9	HINGOLI	912	937	25	222	222	0	33	33	0
10	JALNA	828	828	0	310	313	3	187	188	1
11	LATUR	536	536	0	247	248	1	53	53	0
12	NANDED	8016	8099	83	1298	1299	1	335	334	-1
13	OSMANABAD	992	1052	60	164	166	2	5	5	0
14	PARBHANI	1455	1497	42	180	181	1	23	24	1
15	AURANGABAD DIV	20064	20597	533	3496	3517	21	1335	1344	9
16	PALGHAR	985	991	6	585	586	1	839	841	2
17	RAIGAD	457	480	23	116	116	0	36	36	0
18	RATNAGIRI	335	343	8	11	12	1	52	53	1
19	SINDHUDURG	163	196	33	18	19	1	14	14	0
20	THANE	357	357	0	87	87	0	63	62	-1
21	KONKAN DIV	2297	2367	70	817	820	3	1004	1006	2
22	BHANDARA	3889	4150	261	447	456	9	1474	1490	16
23	CHANDRAPUR	4240	4259	19	480	484	4	848	851	3
24	GADCHIROLI	1947	2234	287	862	873	11	544	545	1
25	GONDIA	8452	8654	202	840	847	7	238	241	3
26	NAGPUR	2522	2662	140	245	253	8	514	529	15
27	WARDHA	685	745	60	110	110	0	365	367	2
28	NAGPUR DIV	21735	22704	969	2984	3023	39	3983	4023	40
29	AHMEDNAGAR	7535	8027	492	976	981	5	617	611	-6
30	DHULE	5062	5405	343	1150	1152	2	880	888	8
31	JALGAON	7246	7394	148	1018	1035	17	559	564	5
32	NANDURBAR	6087	6154	67	4257	4282	25	7492	7511	19
33	NASHIK	6910	6945	35	1106	1120	14	1523	1529	6
34	NASHIK DIV	32840	33925	1085	8507	8570	63	11071	11103	32
35	KOLHAPUR	2142	2140	-2	169	169	0	27	27	0
36	PUNE	1265	1266	1	432	437	5	276	277	1
37	SANGLI	1782	1787	5	335	335	0	103	102	-1
38	SATARA	866	951	85	114	115	1	111	111	0
39	SOLAPUR	4499	4823	324	582	583	1	333	334	1
40	PUNE DIV	10554	10967	413	1632	1639	7	850	851	1
Total		100207	104023	3816	20989	21148	159	23869	23982	113