

Cummulative PMAY-G Progress Report as on 03.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			02.03.2021	03.03.2022	Achievement	Remaining	02.03.2022	03.03.2022	Achievement	Remaining	02.03.2022	03.03.2022	Achievement	Remaining
1	THANE	6928	6684	6684	0	244	6604	6604	0	324	5748	5748	0	1180
2	PALGHAR	26178	25764	25764	0	414	25401	25401	0	777	21620	21621	1	4557
3	SINDHUDURG	4114	3627	3627	0	487	3580	3580	0	534	2597	2598	1	1516
4	RAIGAD	8517	7725	7721	-4	796	7530	7530	0	987	6025	6025	0	2492
5	RATNAGIRI	7583	6621	6621	0	962	5782	5782	0	1801	3938	3938	0	3645
	KONKAN DIV	53320	50421	50417	-4	2903	48897	48897	0	4423	39928	39930	2	13390
6	AURANGABAD	22154	22066	22074	8	80	20274	20274	0	1880	11267	11271	4	10883
7	PARBHANI	7128	6712	6720	8	408	6462	6462	0	666	4021	4021	0	3107
8	OSMANABAD	6118	5294	5300	6	818	5088	5088	0	1030	3375	3375	0	2743
9	BEED	19720	18137	18137	0	1583	16278	16278	0	3442	9222	9231	9	10489
10	LATUR	10968	9246	9246	0	1722	8624	8624	0	2344	6485	6497	12	4471
11	HINGOLI	11256	9128	9128	0	2128	8792	8792	0	2464	6453	6460	7	4796
12	JALNA	13375	11136	11167	31	2208	9961	9961	0	3414	6155	6157	2	7218
13	NANDED	50201	44418	44418	0	5783	38111	38111	0	12090	18916	18936	20	31265
	AURANGABAD DIV	140920	126137	126190	53	14730	113590	113590	0	27330	65894	65948	54	74972
14	KOLHAPUR	15354	13078	13078	0	2276	12542	12542	0	2812	8123	8125	2	7229
15	SATARA	13786	11198	11198	0	2588	9531	9531	0	4255	6533	6533	0	7253
16	SANGLI	20789	15442	15455	13	5334	14080	14080	0	6709	9036	9036	0	11753
17	PUNE	21124	14747	14759	12	6365	13248	13248	0	7876	9096	9100	4	12024
18	SOLAPUR	47189	36103	36103	0	11086	32000	32000	0	15189	19359	19366	7	27823
	PUNE DIV	118242	90568	90593	25	27649	81401	81401	0	36841	52147	52160	13	66082
19	DHULE	48278	46406	46400	-6	1878	45447	45447	0	2831	32325	32354	29	15924
20	NASHIK	70974	68394	68394	0	2580	67266	67266	0	3708	50596	50621	25	20353
21	NANDURBAR	105856	99286	99286	0	6570	94499	94499	0	11357	67100	67127	27	38729
22	AHMEDNAGAR	49093	41427	41438	11	7655	40390	40390	0	8703	22892	22937	45	26156
23	JALGAON	71930	53503	53523	20	18407	48238	48238	0	23692	30110	30130	20	41800
24	NASHIK DIV	346131	309016	309041	25	37090	295840	295840	0	50291	203023	203169	146	142962
	GADCHIROLI	22983	21631	21631	0	1352	20271	20271	0	2712	12088	12098	10	10885
25	CHANDRAPUR	31547	28165	28165	0	3382	27039	27039	0	4508	16233	16267	34	15280
26	WARDHA	17452	13014	13020	6	4432	12439	12439	0	5013	7925	7925	0	9527
27	GONDIA	92024	84470	84337	-133	7687	76116	76116	0	15908	27054	27083	29	64941
28	NAGPUR	44653	33473	33473	0	11180	26410	26410	0	18243	15544	15557	13	29096
29	BHANDARA	61645	49545	49554	9	12091	43468	43468	0	18177	21657	21662	5	39983
	NAGPUR DIV	270304	230298	230180	-118	40124	205743	205743	0	64561	100501	100592	91	169712
30	WASHIM	10802	8650	8699	49	2103	7578	7578	0	3224	5353	5357	4	5445
31	YAVATMAL	40666	38112	38111	-1	2555	30690	30690	0	9976	20340	20354	14	20312
32	BULDHANA	29653	23297	23317	20	6336	21653	21653	0	8000	14762	14766	4	14887
33	AKOLA	46169	37350	37400	50	8769	34617	34617	0	11552	20619	20646	27	25523
34	AMRAVATI	92731	63374	63403	29	29328	58188	58188	0	34543	39497	39510	13	53221
	AMRAVATI DIV	220021	170783	170930	147	49091	152726	152726	0	67295	100571	100633	62	119388
	Total	1148938	977223	977351	128	171587	898197	898197	0	250741	562064	562432	368	586506

State Scheme Report Cumulative as on 03-03-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			02-03-2021	03-03-2021	Achievement	Remaining Sanction	02-03-2021	03-03-2021	Achievement	Yet to give 1st Inst	02-03-2021	03-03-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5824	5824	0	40	4689	4689	0	1175
2	THANE	3500	3490	3490	0	10	3436	3436	0	64	2817	2817	0	683
3	SINDHUDURG	1851	1834	1834	0	17	1803	1803	0	48	1484	1485	1	366
4	RAIGAD	3830	3811	3811	0	19	3738	3738	0	92	3081	3081	0	749
5	PALGHAR	6415	6267	6267	0	148	5854	5854	0	561	4123	4123	0	2292
6	KONKAN DIV	21460	21265	21265	0	195	20655	20655	0	805	16194	16195	1	5265
7	SATARA	9559	9526	9526	0	33	9256	9256	0	303	6853	6855	2	2704
8	KOLHAPUR	10919	10838	10837	-1	82	10450	10450	0	64	7975	7975	0	2944
9	SOLAPUR	15433	15221	15227	6	206	14502	14502	0	931	11259	11262	3	4171
10	PUNE	10457	9868	9873	5	584	8910	8910	0	1547	6505	6512	7	3945
11	SANGLI	7082	6429	6434	5	648	5878	5878	0	1204	4653	4653	0	2429
12	PUNE DIV	53450	51882	51897	15	1553	48996	48996	0	4454	37245	37257	12	16193
13	WASHIM	7712	7698	7698	0	14	6527	6527	0	1185	4053	4056	3	3656
14	BULDHANA	12190	12057	12057	0	133	11465	11465	0	725	7821	7822	1	4368
15	YAVATMAL	19265	19061	19061	0	204	17450	17450	0	1815	10498	10515	17	8750
16	AMRAVATI	14486	13968	13969	1	517	12823	12823	0	1663	8480	8486	6	6000
17	AKOLA	14198	13397	13397	0	801	12070	12070	0	2128	6465	6478	13	7720
18	AMRAVATI DIV	67851	66181	66182	1	1669	60335	60335	0	7516	37317	37357	40	30494
19	DHULE	12351	12212	12216	4	135	11990	11990	0	361	8540	8543	3	3808
20	NASHIK	19111	18639	18684	45	427	17572	17572	0	1539	9717	9727	10	9384
21	NANDURBAR	10307	9875	9876	1	431	9658	9658	0	649	6516	6516	0	3791
22	JALGAON	17383	16677	16687	10	696	13964	13964	0	3419	9519	9533	14	7850
23	AHMEDNAGAR	30450	28396	28396	0	2054	27391	27391	0	3059	17155	17191	36	13259
24	NASHIK DIV	89602	85799	85859	60	3743	80575	80575	0	9027	51447	51510	63	38092
25	WARDHA	8310	8303	8303	0	7	8019	8019	0	291	5249	5254	5	3056
26	NAGPUR	9482	9136	9136	0	346	8716	8716	0	766	6774	6778	4	2704
27	BHANDARA	15386	14501	14529	28	857	13476	13476	0	1910	7623	7625	2	7761
28	GADCHIROLI	11477	10549	10549	0	928	9731	9731	0	1746	5890	5895	5	5582
29	GONDIA	13480	9397	9397	0	4083	8957	8957	0	4523	5443	5448	5	8032
30	CHANDRAPUR	24728	18498	18554	56	6174	17126	17126	0	7602	8760	8791	31	15937
31	NAGPUR DIV	82863	70384	70468	84	12395	66025	66025	0	16838	39739	39791	52	43072
32	PARBHANI	14543	14083	14087	4	456	12479	12479	0	2064	9287	9287	0	5256
33	AURANGABAD	17770	16952	16951	-1	819	12439	12439	0	5331	6421	6429	8	11341
34	BEED	13236	12387	12387	0	849	8758	8758	0	4478	6896	6897	1	6339
35	OSMANABAD	15251	14302	14302	0	949	7497	7497	0	7754	4862	4862	0	10389
36	HINGOLI	9745	8607	8607	0	1138	8470	8470	0	1275	6652	6654	2	3091
37	JALNA	7135	5137	5265	128	1870	5063	5063	0	2072	3450	3452	2	3683
38	LATUR	19992	16222	16223	1	3769	14393	14393	0	5599	11034	11057	23	8935
39	NANDED	17863	12399	12400	1	5463	10010	10010	0	7853	6331	6340	9	11523
40	AURANGABAD DIV	115535	100089	100222	133	15313	79109	79109	0	36426	54933	54978	45	60557
Total		430761	395600	395893	293	34868	355695	355695	0	75066	236875	237088	213	193673

Delayed Houses-I as on 03-03-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		02-03-2021	03-03-2021	Achievement	02-03-2021	03-03-2021	Achievement	01-03-2021	03-03-2021	Achievement	02-03-2021	03-03-2021	Achievement
1	AHMEDNAGAR	5960	5927	-33	5251	5219	-32	5208	5152	-56	3771	3749	-22
2	NANDURBAR	20466	20440	-26	17187	17168	-19	13346	13294	-52	7677	7665	-12
3	NASHIK	5901	5881	-20	4435	4421	-14	4261	4228	-33	3699	3687	-12
4	DHULE	4593	4582	-11	4424	4414	-10	4183	4151	-32	3179	3170	-9
5	JALGAON	5887	5876	-11	5408	5398	-10	5094	5078	-16	3557	3553	-4
6	NASHIK DIV	42807	42706	-101	36705	36620	-85	32092	31903	-189	21883	21824	-59
7	GADCHIROLI	3750	3745	-5	3441	3436	-5	3246	3188	-58	1678	1674	-4
8	GONDIA	9351	9330	-21	7557	7538	-19	5492	5469	-23	1070	1070	0
9	CHANDRAPUR	3075	3050	-25	2875	2852	-23	2506	2484	-22	1017	1013	-4
10	NAGPUR	2879	2875	-4	2343	2339	-4	1875	1870	-5	1119	1118	-1
11	BHANDARA	5788	5785	-3	3629	3627	-2	2725	2723	-2	974	974	0
12	WARDHA	1197	1197	0	1118	1118	0	1085	1083	-2	505	505	0
13	NAGPUR DIV	26040	25982	-58	20963	20910	-53	16929	16817	-112	6363	6354	-9
14	AKOLA	4811	4794	-17	4496	4480	-16	4305	4272	-33	3213	3203	-10
15	AMRAVATI	7950	7942	-8	7037	7031	-6	6599	6581	-18	4126	4122	-4
16	YAVATMAL	4498	4485	-13	4249	4236	-13	4132	4115	-17	2887	2878	-9
17	BULDHANA	2512	2508	-4	2221	2219	-2	2133	2127	-6	1477	1475	-2
18	WASHIM	1022	1018	-4	862	859	-3	855	852	-3	815	812	-3
19	AMRAVATI DIV	20793	20747	-46	18865	18825	-40	18024	17947	-77	12518	12490	-28
20	NANDED	6341	6333	-8	5950	5942	-8	5644	5635	-9	4404	4397	-7
21	AURANGABAD	2456	2454	-2	2065	2064	-1	2028	2022	-6	1134	1134	0
22	BEED	1922	1922	0	1539	1539	0	1464	1458	-6	714	714	0
23	JALNA	1241	1239	-2	1144	1142	-2	1005	1000	-5	485	485	0
24	HINGOLI	638	637	-1	504	503	-1	478	476	-2	221	221	0
25	LATUR	726	724	-2	660	658	-2	616	614	-2	462	461	-1
26	OSMANABAD	387	387	0	385	385	0	379	379	0	310	310	0
27	PARBHANI	696	696	0	593	593	0	577	577	0	440	440	0
28	AURANGABAD DIV	14407	14392	-15	12840	12826	-14	12191	12161	-30	8170	8162	-8
29	SOLAPUR	2848	2842	-6	2767	2761	-6	2741	2722	-19	2312	2310	-2
30	SATARA	815	815	0	744	744	0	723	719	-4	476	476	0
31	SANGLI	1963	1963	0	1836	1836	0	1712	1709	-3	1385	1385	0
32	PUNE	2026	2025	-1	1808	1807	-1	1704	1703	-1	1168	1168	0
33	KOLHAPUR	1049	1048	-1	664	664	0	650	650	0	494	494	0
34	PUNE DIV	8701	8693	-8	7819	7812	-7	7530	7503	-27	5835	5833	-2
35	PALGHAR	2968	2967	-1	2887	2886	-1	2647	2633	-14	475	475	0
36	RATNAGIRI	158	158	0	148	148	0	147	144	-3	65	65	0
37	RAIGAD	429	429	0	425	425	0	411	410	-1	161	161	0
38	SINDHUDURG	167	166	-1	113	112	-1	98	97	-1	86	85	-1
39	THANE	372	372	0	343	343	0	307	307	0	218	218	0
40	KONKAN DIV	4094	4092	-2	3916	3914	-2	3610	3591	-19	1005	1004	-1
Total		116842	116612	-230	101108	100907	-201	90376	89922	-454	55774	55667	-107

Delayed Houses -II as on 03.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		02.03.2022	03.03.2023	Achievement	02.03.2021	03.03.2021	Achievement	02.03.2022	03.03.2022	Achievement
1	AKOLA	2427	2433	6	768	773	5	1402	1395	-7
2	AMRAVATI	3768	3769	1	1136	1136	0	2434	2432	-2
3	BULDHANA	1342	1342	0	535	535	0	583	582	-1
4	WASHIM	582	582	0	287	287	0	117	113	-4
5	YAVATMAL	2357	2357	0	859	859	0	1239	1231	-8
	AMRAVATI DIV	10476	10483	7	3585	3590	5	5775	5753	-22
6	AURANGABAD	1452	1452	0	494	494	0	535	534	-1
7	BEED	1443	1443	0	600	600	0	151	151	0
8	HINGOLI	627	631	4	227	227	0	35	36	1
9	JALNA	764	764	0	318	318	0	220	220	0
10	LATUR	540	540	0	258	258	0	46	45	-1
11	NANDED	5331	5332	1	1365	1365	0	410	406	-4
12	OSMANABAD	389	389	0	175	175	0	4	4	0
13	PARBHANI	597	597	0	191	191	0	19	19	0
	AURANGABAD DIV	11143	11148	5	3628	3628	0	1420	1415	-5
14	PALGHAR	961	961	0	660	660	0	952	951	-1
15	RAIGAD	319	319	0	125	125	0	42	42	0
16	RATNAGIRI	63	63	0	11	11	0	62	63	1
17	SINDHUDURG	133	133	0	17	17	0	21	20	-1
18	THANE	233	233	0	90	90	0	65	65	0
	KONKAN DIV	1709	1709	0	903	903	0	1142	1141	-1
19	BHANDARA	2628	2628	0	420	420	0	1339	1337	-2
20	CHANDRAPUR	1469	1495	26	526	526	0	928	913	-15
21	GADCHIROLI	1591	1591	0	975	975	0	604	602	-2
22	GONDIA	4067	4067	0	796	796	0	2596	2581	-15
23	NAGPUR	1784	1784	0	228	228	0	477	477	0
24	WARDHA	642	642	0	124	124	0	375	375	0
	NAGPUR DIV	12181	12207	26	3069	3069	0	6319	6285	-34
25	AHMEDNAGAR	3743	3743	0	1148	1148	0	1098	1079	-19
26	DHULE	2124	2124	0	1165	1165	0	1021	1018	-3
27	JALGAON	4747	4747	0	1031	1031	0	505	499	-6
28	NANDURBAR	4911	4911	0	4547	4547	0	8019	8001	-18
29	NASHIK	2611	2649	38	1148	1148	0	1676	1661	-15
	NASHIK DIV	18136	18174	38	9039	9039	0	12319	12258	-61
30	KOLHAPUR	871	871	0	184	184	0	33	33	0
31	PUNE	1246	1246	0	402	402	0	414	413	-1
32	SANGLI	1686	1686	0	314	314	0	104	104	0
33	SATARA	466	466	0	108	108	0	196	196	0
34	SOLAPUR	1885	1885	0	645	645	0	453	451	-2
	PUNE DIV	6154	6154	0	1653	1653	0	1200	1197	-3
	Total	59799	59875	76	21877	21882	5	28175	28049	-126