

## Cummulative PMAY-G Progress Report as on 13-05-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			12.05.2021	13.05.2021	Achievement	Remaining	12.05.2021	13.05.2021	Achievement	Remaining	12.05.2021	13.05.2021	Achievement	Remaining
1	PALGHAR	25717	25688	25687	-1	30	25502	25502	0	215	22298	22311	13	3406
2	RATNAGIRI	6162	6089	6089	0	73	5879	5879	0	283	4237	4241	4	1921
3	THANE	6809	6706	6706	0	103	6680	6680	0	129	5916	5916	0	893
4	RAIGAD	7988	7781	7781	0	207	7706	7706	0	282	6444	6446	2	1542
5	SINDHUDURG	3994	3661	3661	0	333	3633	3633	0	361	2835	2851	16	1143
6	KONKAN DIV	50670	49925	49924	-1	746	49400	49400	0	1270	41730	41765	35	8905
7	AURANGABAD	22142	22115	22115	0	27	20679	20679	0	1463	12243	12280	37	9862
8	PARBHANI	7171	6749	6749	0	422	6552	6552	0	619	4390	4396	6	2775
9	OSMANABAD	6118	5308	5308	0	810	5224	5224	0	894	3564	3564	0	2554
10	HINGOLI	10733	9368	9368	0	1365	9210	9210	0	1523	6931	6936	5	3797
11	BEED	19706	18204	18204	0	1502	17147	17146	-1	2560	9797	9800	3	9906
12	LATUR	10968	9259	9259	0	1709	8891	8891	0	2077	6587	6589	2	4379
13	JALNA	13338	11382	11382	0	1956	10715	10714	-1	2624	6498	6510	12	6828
14	NANDED	50033	44974	44974	0	5059	41280	41280	0	8753	20668	20717	49	29316
15	AURANGABAD DIV	140209	127359	127359	0	12850	119698	119696	-2	20513	70678	70792	114	69417
16	KOLHAPUR	14712	13078	13079	1	1633	12745	12745	0	1967	8814	8817	3	5895
17	SATARA	13495	11196	11196	0	2299	9764	9764	0	3731	7243	7246	3	6249
18	SANGLI	18698	15739	15740	1	2958	15136	15136	0	3562	9258	9266	8	9432
19	PUNE	19112	15210	15250	40	3862	14016	14016	0	5096	9722	9735	13	9377
20	SOLAPUR	44806	36580	36613	33	8193	34128	34128	0	10678	20802	20817	15	23989
21	PUNE DIV	110823	91803	91878	75	18945	85789	85789	0	25034	55839	55881	42	54942
22	GONDIA	82511	82510	82510	0	1	80832	80832	0	1679	63702	63717	15	18794
23	GADCHIROLI	23043	21781	21784	3	1259	21244	21244	0	1799	13502	13507	5	9536
24	WARDHA	16296	13039	13039	0	3257	12895	12895	0	3401	8524	8524	0	7772
25	CHANDRAPUR	32088	28306	28306	0	3782	27589	27589	0	4499	17330	17410	80	14678
26	BHANDARA	56463	51181	51181	0	5282	48843	48843	0	7620	22821	22857	36	33606
27	NAGPUR	40145	32827	32828	1	7317	28456	28456	0	11689	17568	17604	36	22541
28	NAGPUR DIV	250546	229644	229648	4	20898	219859	219859	0	30687	143447	143619	172	106927
29	DHULE	46957	46384	46384	0	573	46163	46163	0	794	34355	34402	47	12555
30	NASHIK	70518	68430	68430	0	2088	67770	67770	0	2748	52052	52074	22	18444
31	NANDURBAR	105751	99502	99502	0	6249	95507	95507	0	10244	69274	69307	33	36444
32	AHMEDNAGAR	48489	41725	41728	3	6761	41247	41247	0	7242	26790	26834	44	21655
33	JALGAON	68459	54178	54194	16	14265	50700	50700	0	17759	31829	31858	29	36601
34	NASHIK DIV	340174	310219	310238	19	29936	301387	301387	0	38787	214300	214475	175	125699
35	WASHIM	10807	8838	8838	0	1969	8256	8256	0	2551	5515	5517	2	5290
36	YAVATMAL	40606	38355	38363	8	2243	33695	33695	0	6911	21380	21441	61	19165
37	BULDHANA	28550	23747	23749	2	4801	23041	23041	0	5509	15102	15104	2	13446
38	AKOLA	44657	38138	38137	-1	6520	36831	36831	0	7826	22360	22365	5	22292
39	AMRAVATI	92368	67327	67327	0	25041	63258	63258	0	29110	42114	42177	63	50191
40	AMRAVATI DIV	216988	176405	176414	9	40574	165081	165081	0	51907	106471	106604	133	110384
<b>Total</b>		<b>1109410</b>	<b>985355</b>	<b>985461</b>	<b>106</b>	<b>123949</b>	<b>941214</b>	<b>941212</b>	<b>-2</b>	<b>168198</b>	<b>632465</b>	<b>633136</b>	<b>671</b>	<b>476274</b>

## State Scheme Report Cumulative as on 13-05-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			12-05-2021	13-05-2021	Achievement	Remaining Sanction	12-05-2021	13-05-2021	Achievement	Yet to give 1st Inst	12-05-2021	13-05-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5839	5839	0	25	4816	4816	0	1048
2	SINDHUDURG	1851	1845	1845	0	6	1828	1828	0	23	1541	1541	0	310
3	THANE	3500	3490	3490	0	10	3481	3481	0	19	2992	2993	1	507
4	RAIGAD	3830	3815	3815	0	15	3762	3762	0	68	3168	3168	0	662
5	PALGHAR	6415	6343	6343	0	72	6166	6166	0	249	4471	4575	104	1840
6	KONKAN DIV	21460	21356	21356	0	104	21076	21076	0	384	16988	17093	105	4367
7	SATARA	9559	9544	9544	0	15	9371	9371	0	188	7122	7122	0	2437
8	KOLHAPUR	10919	10843	10843	0	76	10665	10665	0	254	8243	8243	0	2676
9	SOLAPUR	15433	15249	15249	0	184	14762	14762	0	671	11611	11611	0	3822
10	SANGLI	7082	6827	6827	0	255	6271	6271	0	811	4704	4704	0	2378
11	PUNE	10457	9981	9981	0	476	9479	9479	0	978	7040	7040	0	3417
12	PUNE DIV	53450	52444	52444	0	1006	50548	50548	0	2902	38720	38720	0	14730
13	WASHIM	7712	7699	7699	0	13	7110	7110	0	602	4240	4240	0	3472
14	BULDHANA	12190	12115	12115	0	75	11804	11804	0	386	7982	7982	0	4208
15	YAVATMAL	19265	19098	19098	0	167	18380	18380	0	885	11315	11315	0	7950
16	AMRAVATI	14486	14199	14199	0	287	13529	13529	0	957	8985	8985	0	5501
17	AKOLA	14198	13651	13651	0	547	13104	13104	0	1094	7016	7016	0	7182
18	AMRAVATI DIV	67851	66762	66762	0	1089	63927	63927	0	3924	39538	39538	0	28313
19	AHMEDNAGAR	28571	28527	28527	0	44	28044	28044	0	527	19366	19366	0	9205
20	DHULE	12351	12253	12253	0	98	12126	12126	0	225	9115	9115	0	3236
21	JALGAON	17383	17122	17122	0	261	15563	15563	0	1820	9954	9954	0	7429
22	NASHIK	19111	18752	18752	0	359	18420	18420	0	691	10294	10294	0	8817
23	NANDURBAR	10307	9878	9878	0	429	9754	9754	0	553	6711	6711	0	3596
24	NASHIK DIV	87723	86532	86532	0	1191	83907	83907	0	3816	55440	55440	0	32283
25	WARDHA	8310	8309	8309	0	1	8183	8183	0	127	5646	5646	0	2664
26	NAGPUR	9482	9142	9142	0	340	8885	8885	0	597	7034	7034	0	2448
27	BHANDARA	15386	14761	14761	0	625	13926	13926	0	1460	8005	8005	0	7381
28	GADCHIROLI	11477	10758	10758	0	719	10412	10412	0	1065	6432	6432	0	5045
29	GONDIA	13480	9568	9568	0	3912	9136	9136	0	4344	7215	7215	0	6265
30	CHANDRAPUR	24728	20486	20486	0	4242	19579	19579	0	5149	9526	9526	0	15202
31	NAGPUR DIV	82863	73024	73024	0	9839	70121	70121	0	12742	43858	43858	0	39005
32	OSMANABAD	15251	15172	15172	0	79	11555	11555	0	3696	4990	4990	0	10261
33	PARBHANI	14543	14215	14215	0	328	13750	13750	0	793	9566	9566	0	4977
34	AURANGABAD	17770	17345	17345	0	425	15795	15795	0	1975	6834	6834	0	10936
35	HINGOLI	9745	8973	8973	0	772	8675	8675	0	1070	6877	6877	0	2868
36	JALNA	9508	8095	8095	0	1413	5825	5825	0	3683	3653	3653	0	5855
37	LATUR	19992	16754	16754	0	3238	15200	15200	0	4792	11306	11306	0	8686
38	NANDED	17863	14220	14220	0	3643	12072	12072	0	5791	6683	6683	0	11180
39	BEED	16424	12694	12694	0	3730	11169	11169	0	5255	7095	7095	0	9329
40	AURANGABAD DIV	121096	107468	107468	0	13628	94041	94041	0	27055	57004	57004	0	64092
Total		434443	407586	407586	0	26857	383620	383620	0	50823	251548	251653	105	182790

## Delayed Houses-I as on 13.05.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		12-05-2021	13-05-2021	Achievement	12-05-2021	13-05-2021	Achievement	12-05-2021	13-05-2021	Achievement	12-05-2021	13-05-2021	Achievement
1	JALGAON	5719	5705	-14	5141	5127	-14	4883	4869	-14	4323	4313	-10
2	NANDURBAR	18780	18746	-34	17997	17963	-34	13444	13432	-12	10397	10388	-9
3	AHMEDNAGAR	4588	4575	-13	4280	4268	-12	3940	3929	-11	3360	3352	-8
4	DHULE	3805	3804	-1	3712	3711	-1	3548	3547	-1	2731	2730	-1
5	NASHIK	5664	5657	-7	4382	4379	-3	3644	3643	-1	3296	3295	-1
6	NASHIK DIV	38556	38487	-69	35512	35448	-64	29459	29420	-39	24107	24078	-29
7	PALGHAR	2521	2496	-25	2433	2408	-25	2287	2265	-22	606	599	-7
8	RAIGAD	359	354	-5	328	323	-5	327	322	-5	250	249	-1
9	SINDHUDURG	139	137	-2	98	96	-2	71	69	-2	64	62	-2
10	RATNAGIRI	126	125	-1	91	91	0	89	89	0	77	77	0
11	THANE	343	343	0	286	286	0	261	261	0	249	249	0
12	KONKAN DIV	3488	3455	-33	3236	3204	-32	3035	3006	-29	1246	1236	-10
13	GADCHIROLI	3284	3268	-16	3157	3141	-16	2804	2791	-13	1695	1687	-8
14	BHANDARA	5626	5613	-13	4565	4555	-10	2856	2853	-3	1507	1504	-3
15	GONDIA	2809	2805	-4	2386	2383	-3	1983	1980	-3	775	774	-1
16	NAGPUR	2756	2746	-10	2304	2300	-4	1914	1912	-2	1117	1115	-2
17	CHANDRAPUR	2941	2935	-6	2697	2692	-5	2468	2467	-1	1960	1959	-1
18	WARDHA	1127	1127	0	1013	1013	0	965	965	0	796	796	0
19	NAGPUR DIV	18543	18494	-49	16122	16084	-38	12990	12968	-22	7850	7835	-15
20	PUNE	1775	1759	-16	1510	1494	-16	1451	1437	-14	1197	1186	-11
21	KOLHAPUR	859	857	-2	744	742	-2	495	493	-2	460	458	-2
22	SATARA	673	672	-1	633	632	-1	598	597	-1	520	519	-1
23	SOLAPUR	2484	2481	-3	2450	2448	-2	2392	2391	-1	2215	2214	-1
24	SANGLI	2044	2044	0	1816	1816	0	1723	1723	0	1529	1529	0
25	PUNE DIV	7835	7813	-22	7153	7132	-21	6659	6641	-18	5921	5906	-15
26	YAVATMAL	4258	4247	-11	3968	3959	-9	3876	3867	-9	3162	3155	-7
27	AMRAVATI	7359	7356	-3	6932	6929	-3	6183	6181	-2	4896	4895	-1
28	AKOLA	4547	4546	-1	4068	4067	-1	3860	3859	-1	3330	3330	0
29	BULDHANA	2503	2502	-1	2234	2233	-1	2037	2036	-1	1692	1691	-1
30	WASHIM	926	924	-2	910	908	-2	791	790	-1	772	771	-1
31	AMRAVATI DIV	19593	19575	-18	18112	18096	-16	16747	16733	-14	13852	13842	-10
32	AURANGABAD	2523	2516	-7	2104	2101	-3	1919	1916	-3	1708	1705	-3
33	JALNA	1148	1146	-2	1067	1065	-2	971	969	-2	641	640	-1
34	NANDED	6453	6449	-4	5600	5598	-2	5389	5387	-2	4432	4430	-2
35	PARBHANI	634	633	-1	585	584	-1	530	529	-1	458	457	-1
36	BEED	1885	1885	0	1673	1673	0	1418	1418	0	1009	1009	0
37	HINGOLI	591	590	-1	503	503	0	433	433	0	246	246	0
38	LATUR	708	708	0	680	680	0	624	624	0	556	556	0
39	OSMANABAD	373	373	0	370	370	0	367	367	0	340	340	0
40	AURANGABAD DIV	14315	14300	-15	12582	12574	-8	11651	11643	-8	9390	9383	-7
Total		102330	102124	-206	92717	92538	-179	80541	80411	-130	62366	62280	-86

## Delayed Houses -II as on 13.5.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		12.05.2021	13.05.2021	Achievement	12.05.2021	13.05.2021	Achievement	12.05.2021	13.05.2021	Achievement
1	AKOLA	4689	4759	70	767	777	10	1242	1246	4
2	AMRAVATI	5660	5759	99	1202	1237	35	2390	2417	27
3	BULDHANA	2498	2556	58	499	501	2	648	648	0
4	WASHIM	1052	1060	8	303	307	4	125	127	2
5	YAVATMAL	3790	3830	40	836	846	10	1114	1133	19
6	AMRAVATI DIV	17689	17964	275	3607	3668	61	5519	5571	52
7	AURANGABAD	3829	3834	5	619	622	3	607	609	2
8	BEED	4344	4349	5	622	637	15	139	139	0
9	HINGOLI	1170	1200	30	256	259	3	41	41	0
10	JALNA	1889	1948	59	326	333	7	189	193	4
11	LATUR	1272	1321	49	262	264	2	73	74	1
12	NANDED	11606	12012	406	1454	1480	26	368	373	5
13	OSMANABAD	1033	1033	0	196	196	0	12	12	0
14	PARBHANI	1349	1355	6	213	215	2	24	24	0
15	AURANGABAD DIV	26492	27052	560	3948	4006	58	1453	1465	12
16	PALGHAR	853	872	19	511	527	16	796	811	15
17	RAIGAD	604	612	8	117	117	0	34	34	0
18	RATNAGIRI	326	358	32	26	33	7	54	58	4
19	SINDHUDURG	305	311	6	37	37	0	26	28	2
20	THANE	294	294	0	80	83	3	58	58	0
21	KONKAN DIV	2382	2447	65	771	797	26	968	989	21
22	BHANDARA	7595	7802	207	501	512	11	1734	1744	10
23	CHANDRAPUR	3412	3415	3	546	564	18	991	1011	20
24	GADCHIROLI	2492	2507	15	885	910	25	601	598	-3
25	GONDIA	8713	8770	57	1625	1695	70	317	324	7
26	NAGPUR	3493	3592	99	393	410	17	715	732	17
27	WARDHA	1346	1371	25	113	115	2	367	374	7
28	NAGPUR DIV	27051	27457	406	4063	4206	143	4725	4783	58
29	AHMEDNAGAR	6751	6792	41	907	913	6	534	535	1
30	DHULE	5390	5397	7	1287	1292	5	920	922	2
31	JALGAON	9659	9664	5	1169	1175	6	630	630	0
32	NANDURBAR	6710	6791	81	4962	5019	57	8305	8331	26
33	NASHIK	6915	6960	45	1263	1342	79	1631	1670	39
34	NASHIK DIV	35425	35604	179	9588	9741	153	12020	12088	68
35	KOLHAPUR	2290	2299	9	162	177	15	32	34	2
36	PUNE	1993	1994	1	432	432	0	264	252	-12
37	SANGLI	3344	3353	9	336	346	10	111	114	3
38	SATARA	1067	1082	15	123	127	4	114	113	-1
39	SOLAPUR	6942	7273	331	576	604	28	300	303	3
40	PUNE DIV	15636	16001	365	1629	1686	57	821	816	-5
<b>Total</b>		<b>124675</b>	<b>126525</b>	<b>1850</b>	<b>23606</b>	<b>24104</b>	<b>498</b>	<b>25506</b>	<b>25712</b>	<b>206</b>