

Cumulative PMAY-G Progress Report as on 04.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			03.02.2021	04.02.2021	Achievement	Remaining	03.02.2021	04.02.2021	Achievement	Remaining	03.02.2021	04.02.2021	Achievement	Remaining
1	PALGHAR	26179	25763	25763	0	416	25329	25329	0	850	21406	21421	15	4758
2	THANE	7201	6642	6642	0	559	6570	6570	0	631	5705	5705	0	1496
3	RATNAGIRI	7735	6636	6636	0	1099	5528	5528	0	2207	3894	3897	3	3838
4	SINDHUDURG	4760	3603	3603	0	1157	3483	3483	0	1277	2571	2571	0	2189
5	RAIGAD	9114	7655	7636	-19	1478	7315	7315	0	1799	5966	5966	0	3148
	KONKAN DIV	54989	50299	50280	-19	4709	48225	48225	0	6764	39542	39560	18	15429
6	AURANGABAD	22199	22060	22060	0	139	19772	19772	0	2427	11144	11153	9	11046
7	PARBHANI	7155	6720	6720	0	435	6285	6285	0	870	3995	3995	0	3160
8	OSMANABAD	6183	5273	5278	5	905	4997	4997	0	1186	3275	3278	3	2905
9	BEED	19724	18022	18024	2	1700	15643	15643	0	4081	8982	8987	5	10737
10	LATUR	10968	9180	9195	15	1773	8368	8368	0	2600	6460	6460	0	4508
11	HINGOLI	11262	8861	8861	0	2401	8370	8370	0	2892	6235	6235	0	5027
12	JALNA	13375	10675	10709	34	2666	9233	9233	0	4142	6079	6080	1	7295
13	NANDED	50337	44144	44150	6	6187	34526	34526	0	15811	18595	18616	21	31721
	AURANGABAD DIV	141203	124935	124997	62	16206	107194	107194	0	34009	64765	64804	39	76399
14	KOLHAPUR	15674	13068	13064	-4	2610	12347	12347	0	3327	8048	8048	0	7626
15	SATARA	14041	11218	11218	0	2823	9151	9151	0	4890	6437	6444	7	7597
16	SANGLI	21258	15334	14963	-371	6295	12930	12930	0	8328	8936	8936	0	12322
17	PUNE	21333	14495	14495	0	6838	12835	12835	0	8498	8965	8969	4	12364
18	SOLAPUR	47693	35538	35554	16	12139	30038	29978	-60	17715	19153	19155	2	28538
	PUNE DIV	119999	89653	89294	-359	30705	77301	77241	-60	42758	51539	51552	13	68447
19	GADCHIROLI	23230	21548	21550	2	1680	19588	19588	0	3642	11491	11516	25	11714
20	CHANDRAPUR	31975	28030	28031	1	3944	26831	26831	0	5144	16066	16068	2	15907
21	WARDHA	17513	13049	13049	0	4464	11866	11866	0	5647	7819	7819	0	9694
22	GONDIA	92848	84660	84661	1	8187	70892	70892	0	21956	26367	26442	75	66406
23	NAGPUR	44891	33219	33239	20	11652	24903	24903	0	19988	15107	15116	9	29775
24	BHANDARA	62999	48339	48342	3	14657	38109	38109	0	24890	21283	21294	11	41705
	NAGPUR DIV	273456	228845	228872	27	44584	192189	192189	0	81267	98133	98255	122	175201
25	NASHIK	71753	68335	68337	2	3416	66553	66553	0	5200	49813	49820	7	21933
26	DHULE	50527	45893	46103	210	4424	43939	43939	0	6588	31510	31542	32	18985
27	NANDURBAR	106796	99041	99041	0	7755	93909	93909	0	12887	65320	65467	147	41329
28	AHMEDNAGAR	54385	41256	41265	9	13120	39466	39466	0	14919	22093	22123	30	32262
29	JALGAON	72740	52401	52520	119	20220	44819	44819	0	27921	29653	29671	18	43069
	NASHIK DIV	356201	306926	307266	340	48935	288686	288686	0	67515	198389	198623	234	157578
30	WASHIM	10887	8387	8458	71	2429	6881	6881	0	4006	5332	5333	1	5554
31	YAVATMAL	40683	38056	38064	8	2619	28594	28594	0	12089	20151	20162	11	20521
32	BULDHANA	29863	22905	22927	22	6936	20221	20221	0	9642	14644	14658	14	15205
33	AKOLA	46939	36401	36681	280	10258	31750	31750	0	15189	20206	20215	9	26724
34	AMRAVATI	92731	61612	61612	0	31119	54139	54139	0	38592	38897	38936	39	53795
	AMRAVATI DIV	221103	167361	167742	381	53361	141585	141585	0	79518	99230	99304	74	121799
	Total	1166951	968019	968451	432	198500	855180	855120	-60	311831	551598	552098	500	614853

State Scheme Report Cumulative as on 04-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			03-02-2021	04-02-2021	Achievement	Remaining Sanction	03-02-2021	04-02-2021	Achievement	Yet to give 1st Inst	03-02-2021	04-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5616	5618	2	246	4652	4653	1	1211
2	THANE	3500	3490	3490	0	10	3270	3270	0	230	2777	2777	0	723
3	SINDHUDURG	1851	1834	1834	0	17	1727	1728	1	123	1472	1472	0	379
4	RAIGAD	3830	3809	3810	1	20	3466	3466	0	364	3049	3056	7	774
5	PALGHAR	6415	6262	6262	0	153	5721	5721	0	694	4067	4068	1	2347
6	KONKAN DIV	21460	21256	21257	1	203	19800	19803	3	1657	16017	16026	9	5434
7	WASHIM	7712	7698	7698	0	14	5614	5614	0	2098	4009	4013	4	3699
8	BULDHANA	12190	12027	12027	0	163	9814	9846	32	2344	7783	7783	0	4407
9	YAVATMAL	19265	19037	19047	10	218	16781	16781	0	2484	10241	10255	14	9010
10	AMRAVATI	14486	13925	13925	0	561	11382	11394	12	3092	8361	8371	10	6115
11	AKOLA	14198	13397	13397	0	801	9945	9945	0	4253	6246	6248	2	7950
12	AMRAVATI DIV	67851	66084	66094	10	1757	53536	53580	44	14271	36640	36670	30	31181
13	SATARA	9559	9527	9527	0	32	8185	8186	1	1373	6807	6808	1	2751
14	KOLHAPUR	10919	10838	10838	0	81	9361	9361	0	1558	7914	7914	0	3005
15	SOLAPUR	15433	15158	15158	0	275	13468	13468	0	1965	11168	11174	6	4259
16	SANGLI	7082	6351	6368	17	714	5450	5450	0	1632	4635	4635	0	2447
17	PUNE	10457	9595	9524	-71	933	8310	8311	1	2146	6439	6444	5	4013
18	PUNE DIV	53450	51469	51415	-54	2035	44774	44776	2	8674	36963	36975	12	16475
19	DHULE	12351	12183	12182	-1	169	10789	10789	0	1562	8328	8362	34	3989
20	NANDURBAR	10307	9874	9874	0	433	9474	9474	0	833	6367	6389	22	3918
21	NASHIK	19111	18341	18341	0	770	15524	15666	142	3445	9502	9505	3	9606
22	JALGAON	17383	16454	16445	-9	938	12614	12614	0	4769	9288	9314	26	8069
23	AHMEDNAGAR	30450	28242	28246	4	2204	25134	25134	0	5316	16607	16623	16	13827
24	NASHIK DIV	89602	85094	85088	-6	4514	73535	73677	142	15925	50092	50193	101	39409
25	WARDHA	8310	8299	8299	0	11	7863	7863	0	447	5086	5096	10	3214
26	NAGPUR	9482	9136	9136	0	346	8318	8318	0	1164	6696	6698	2	2784
27	BHANDARA	15386	14413	14417	4	969	13082	13086	4	2300	7470	7471	1	7915
28	GADCHIROLI	11477	10238	10271	33	1206	8899	8899	0	2578	5685	5702	17	5775
29	GONDIA	13480	9394	9395	1	4085	8208	8209	1	5271	5312	5322	10	8158
30	CHANDRAPUR	24728	17932	17994	62	6734	15861	15861	0	8867	8498	8503	5	16225
31	NAGPUR DIV	82863	69412	69512	100	13351	62231	62236	5	20627	38747	38792	45	44071
32	PARBHANI	14543	13831	13831	0	712	11084	11084	0	3459	9245	9246	1	5297
33	AURANGABAD	17770	16820	16820	0	950	9138	9138	0	8632	6322	6328	6	11442
34	HINGOLI	9745	8540	8540	0	1205	8113	8117	4	1628	6506	6507	1	3238
35	JALNA	7135	5133	5133	0	2002	5036	5036	0	2099	3357	3358	1	3777
36	BEED	13236	9351	9676	325	3560	8742	8742	0	4494	6777	6800	23	6436
37	LATUR	19992	16200	16200	0	3792	13616	13616	0	6376	10851	10859	8	9133
38	OSMANABAD	15251	9511	9923	412	5328	6317	6317	0	8934	4755	4760	5	10491
39	NANDED	17863	11290	11290	0	6573	9401	9405	4	8458	6168	6172	4	11691
40	AURANGABAD DIV	115535	90676	91413	737	24122	71447	71455	8	44080	53981	54030	49	61505
Total		430761	383991	384779	788	45982	325323	325527	204	105234	232440	232686	246	198075

Delayed Houses-I as on 04-02-2021

SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		03-02-2021	04-02-2021	Achievement	03-02-2021	04-02-2021	Achievement	03-02-2021	04-02-2021	Achievement	03-02-2021	04-02-2021	Achievement
		1	JALGAON	21537	21399	-138	16150	16019	-131	13300	13183	-117	6107
2	NASHIK	6400	6371	-29	5831	5802	-29	5628	5602	-26	2484	2481	-3
3	NANDURBAR	5185	5155	-30	4944	4916	-28	3847	3829	-18	3251	3233	-18
4	DHULE	5846	5840	-6	4837	4833	-4	4603	4599	-4	3963	3961	-2
5	AHMEDNAGAR	5881	5876	-5	5551	5547	-4	5205	5202	-3	2484	2482	-2
6	NASHIK DIV	44849	44641	-208	37313	37117	-196	32583	32415	-168	18289	18237	-52
7	NAGPUR	9454	9387	-67	7621	7569	-52	3547	3522	-25	1074	1073	-1
8	WARDHA	4239	4216	-23	3743	3720	-23	3360	3339	-21	1435	1431	-4
9	GONDIA	5604	5593	-11	3447	3441	-6	2519	2515	-4	765	765	0
10	CHANDRAPUR	3003	2998	-5	2421	2418	-3	1655	1652	-3	1077	1077	0
11	GADCHIROLI	3100	3098	-2	2819	2817	-2	2491	2489	-2	890	890	0
12	BHANDARA	1236	1236	0	1166	1166	0	1089	1089	0	460	460	0
13	NAGPUR DIV	26636	26528	-108	21217	21131	-86	14661	14606	-55	5701	5696	-5
14	AKOLA	8127	8102	-25	7153	7133	-20	6511	6492	-19	3044	3037	-7
15	BULDHANA	4488	4478	-10	4378	4369	-9	3958	3949	-9	2283	2278	-5
16	AMRAVATI	2520	2507	-13	2274	2265	-9	2057	2049	-8	996	990	-6
17	YAVATMAL	5010	5003	-7	4730	4724	-6	4264	4258	-6	2676	2672	-4
18	WASHIM	1033	1032	-1	878	877	-1	862	861	-1	769	768	-1
19	AMRAVATI DIV	21178	21122	-56	19413	19368	-45	17652	17609	-43	9768	9745	-23
20	HINGOLI	6345	6334	-11	6096	6085	-11	5447	5438	-9	3798	3793	-5
21	NANDED	2333	2326	-7	2116	2110	-6	1995	1989	-6	1003	1002	-1
22	BEED	1936	1933	-3	1622	1619	-3	1357	1355	-2	665	665	0
23	LATUR	1281	1280	-1	1161	1160	-1	919	918	-1	486	486	0
24	AURANGABAD	672	672	0	565	565	0	420	420	0	177	177	0
25	JALNA	679	679	0	601	601	0	551	551	0	381	381	0
26	OSMANABAD	729	729	0	656	656	0	616	616	0	390	390	0
27	PARBHANI	402	402	0	399	399	0	387	387	0	246	246	0
28	AURANGABAD DIV	14377	14355	-22	13216	13195	-21	11692	11674	-18	7146	7140	-6
29	PALGHAR	3164	3150	-14	2974	2960	-14	1842	1830	-12	482	479	-3
30	RAIGAD	183	180	-3	176	173	-3	153	150	-3	42	42	0
31	RATNAGIRI	147	147	0	108	108	0	99	99	0	24	24	0
32	SINDHUDURG	462	462	0	456	456	0	431	431	0	164	164	0
33	THANE	411	411	0	354	354	0	343	343	0	145	145	0
34	KONKAN DIV	4367	4350	-17	4068	4051	-17	2868	2853	-15	857	854	-3
35	KOLHAPUR	880	876	-4	800	796	-4	755	751	-4	385	385	0
36	SANGLI	2990	2988	-2	2918	2916	-2	2850	2848	-2	1778	1777	-1
37	SATARA	1982	1980	-2	1890	1888	-2	1678	1677	-1	721	721	0
38	PUNE	1958	1958	0	1850	1850	0	1673	1673	0	1192	1192	0
39	SOLAPUR	1059	1059	0	695	695	0	670	670	0	425	425	0
40	PUNE DIV	8869	8861	-8	8153	8145	-8	7626	7619	-7	4501	4500	-1
	Total	120276	119857	-419	103380	103007	-373	87082	86776	-306	46262	46172	-90

Delayed Houses -II as on 04-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		03-02-2021	04-02-2021	Achievement	03-02-2021	04-02-2021	Achievement	03-02-2021	04-02-2021	Achievement
1	AKOLA	2529	2529	0	806	806	0	806	1538	732
2	AMRAVATI	3903	3903	0	1171	1171	0	1171	2445	1274
3	BULDHANA	1383	1383	0	538	538	0	538	582	44
4	WASHIM	618	618	0	307	307	0	307	110	-197
5	YAVATMAL	2449	2449	0	869	869	0	869	1275	406
	AMRAVATI DIV	10882	10882	0	3691	3691	0	3691	5950	2259
6	AURANGABAD	1507	1507	0	484	484	0	484	502	18
7	BEED	1485	1485	0	567	567	0	567	156	-411
8	HINGOLI	600	600	0	247	247	0	247	34	-213
9	JALNA	760	760	0	316	316	0	316	235	-81
10	LATUR	556	556	0	270	270	0	270	37	-233
11	NANDED	5464	5464	0	1417	1417	0	1417	416	-1001
12	OSMANABAD	362	362	0	180	180	0	180	4	-176
13	PARBHANI	626	626	0	192	192	0	192	17	-175
	AUKANGABAD Div	11360	11360	0	3673	3673	0	3673	1401	-2272
14	PALGHAR	1113	1113	0	759	759	0	759	1069	310
15	RAIGAD	339	339	0	116	116	0	116	45	-71
16	RATNAGIRI	78	78	0	13	13	0	13	73	60
17	SINDHUDURG	122	122	0	20	20	0	20	24	4
18	THANE	260	260	0	90	90	0	90	79	-11
	KONKAN DIV	1912	1912	0	998	998	0	998	1290	292
19	BHANDARA	3089	3089	0	409	409	0	409	1254	845
20	CHANDRAPUR	1618	1618	0	574	574	0	574	948	374
21	GADCHIROLI	1847	1847	0	1078	1078	0	1078	799	-279
22	GONDIA	4668	4668	0	836	836	0	836	2512	1676
23	NAGPUR	1921	1921	0	243	243	0	243	491	248
24	WARDHA	671	671	0	132	132	0	132	412	280
	NAGPUR DIV	13814	13814	0	3272	3272	0	3272	6416	3144
25	AHMEDNAGAR	3711	3711	0	1251	1251	0	1251	1430	179
26	DHULE	2161	2161	0	1255	1255	0	1255	1234	-21
27	JALGAON	4692	4692	0	1052	1052	0	1052	500	-552
28	NANDURBAR	5025	5025	0	4661	4661	0	4661	8451	3790
29	NASHIK	2867	2867	0	1273	1273	0	1273	1955	682
	NASHIK DIV	18456	18456	0	9492	9492	0	9492	13570	4078
30	KOLHAPUR	950	950	0	191	191	0	191	35	-156
31	PUNE	1271	1271	0	399	399	0	399	421	22
32	SANGLI	1723	1723	0	320	320	0	320	93	-227
33	SATARA	510	510	0	121	121	0	121	234	113
34	SOLAPUR	1906	1906	0	698	698	0	698	518	-180
	PUNE DIV	6360	6360	0	1729	1729	0	1729	1301	-428
	Total	62784	62784	0	22855	22855	0	22855	29928	7073