

## Cumulative PMAY-G Progress Report as on 04-06-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			03.06.2021	04.06.2021	Achievement	Remaining	03.06.2021	04.06.2021	Achievement	Remaining	03.06.2021	04.06.2021	Achievement	Remaining
1	PALGHAR	25689	25664	25664	0	25	25550	25550	0	139	22598	22624	26	3065
2	THANE	6740	6703	6703	0	37	6685	6685	0	55	6075	6099	24	641
3	RATNAGIRI	6147	6074	6074	0	73	5887	5887	0	260	4689	4788	99	1359
4	RAIGAD	7950	7765	7765	0	185	7710	7710	0	240	6603	6628	25	1322
5	SINDHUDURG	3994	3661	3661	0	333	3640	3640	0	354	2934	2935	1	1059
6	KONKAN DIV	50520	49867	49867	0	653	49472	49472	0	1048	42899	43074	175	7446
7	AURANGABAD	22138	22112	22112	0	26	20763	20763	0	1375	13623	13947	324	8191
8	PARBHANI	7167	6752	6752	0	415	6569	6569	0	598	4510	4518	8	2649
9	OSMANABAD	6048	5309	5309	0	739	5225	5225	0	823	3755	3790	35	2258
10	HINGOLI	10345	9473	9483	10	862	9267	9267	0	1078	7306	7348	42	2997
11	BEED	19700	18210	18220	10	1480	17261	17261	0	2439	10373	10394	21	9306
12	LATUR	10968	9259	9259	0	1709	8902	8902	0	2066	6827	6843	16	4125
13	JALNA	13338	11488	11502	14	1836	10827	10827	0	2511	7399	7413	14	5925
14	NANDED	49941	45157	45160	3	4781	41597	41597	0	8344	21431	21452	21	28489
15	AURANGABAD DIV	139645	127760	127797	37	11848	120411	120411	0	19234	75224	75705	481	63940
16	KOLHAPUR	14509	13039	13034	-5	1475	12685	12685	0	1824	9561	9589	28	4920
17	SATARA	13482	11195	11202	7	2280	9759	9759	0	3723	7451	7474	23	6008
18	SANGLI	18698	15776	15776	0	2922	15197	15194	-3	3504	9501	9508	7	9190
19	PUNE	19017	15279	15277	-2	3740	14079	14079	0	4938	9906	9930	24	9087
20	SOLAPUR	44764	36689	36718	29	8046	34352	34352	0	10412	21211	21243	32	23521
21	PUNE DIV	110470	91978	92007	29	18463	86072	86069	-3	24401	57630	57744	114	52726
22	GONDIA	82466	82466	82466	0	0	81094	81094	0	1372	64724	64809	85	17657
23	GADCHIROLI	23043	21794	21794	0	1249	21369	21369	0	1674	13851	13861	10	9182
24	WARDHA	16265	13049	13049	0	3216	12988	12988	0	3277	8853	8887	34	7378
25	CHANDRAPUR	32078	28333	28333	0	3745	27636	27636	0	4442	18484	18643	159	13435
26	BHANDARA	56307	51459	51458	-1	4849	49188	49188	0	7119	25411	25954	543	30353
27	NAGPUR	40082	32829	32832	3	7250	28611	28611	0	11471	18987	19112	125	20970
28	NAGPUR DIV	250241	229930	229932	2	20309	220886	220886	0	29355	150310	151266	956	98975
29	DHULE	46657	46379	46379	0	278	46188	46188	0	469	35383	35462	79	11195
30	NASHIK	70453	68434	68434	0	2019	67812	67812	0	2641	52477	52545	68	17908
31	AHMEDNAGAR	47899	41711	41715	4	6184	41388	41388	0	6511	27740	27905	165	19994
32	NANDURBAR	105751	99502	99502	0	6249	95577	95577	0	10174	69972	70178	206	35573
33	JALGAON	66665	54438	54230	-208	12435	51087	51084	-3	15581	33114	33431	317	33234
34	NASHIK DIV	337425	310464	310260	-204	27165	302052	302049	-3	35376	218686	219521	835	117904
35	YAVATMAL	40145	38405	38417	12	1728	34291	34291	0	5854	22062	22103	41	18042
36	WASHIM	10807	8870	8898	28	1909	8295	8295	0	2512	5582	5587	5	5220
37	BULDHANA	28310	23760	23760	0	4550	23180	23180	0	5130	15325	15367	42	12943
38	AKOLA	44563	38269	38269	0	6294	37007	37007	0	7556	23378	23516	138	21047
39	AMRAVATI	92123	67801	67832	31	24291	64146	64146	0	27977	43463	43557	94	48566
40	AMRAVATI DIV	215948	177105	177176	71	38772	166919	166919	0	49029	109810	110130	320	105818
Total		1104249	987104	987039	-65	117210	945812	945806	-6	158443	654559	657440	2881	446809

## State Scheme Report Cumulative as on 04-06-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			03-06-2021	04-06-2021	Achievement	Remaining Sanction	03-06-2021	04-06-2021	Achievement	Yet to give 1st Inst	03-06-2021	04-06-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5841	5841	0	23	4907	4975	68	889
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1561	1562	1	289
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3063	3075	12	425
4	RAIGAD	3830	3814	3814	0	16	3774	3774	0	56	3274	3277	3	553
5	PALGHAR	6415	6343	6343	0	72	6281	6285	4	130	4722	4753	31	1662
6	KONKAN DIV	21460	21355	21355	0	105	21215	21219	4	241	17527	17642	115	3818
7	SATARA	9559	9544	9544	0	15	9378	9378	0	181	7182	7217	35	2342
8	KOLHAPUR	10919	10843	10843	0	76	10680	10684	4	235	8655	8691	36	2228
9	SOLAPUR	15433	15250	15250	0	183	14805	14806	1	627	11697	11713	16	3720
10	SANGLI	7082	6849	6849	0	233	6361	6366	5	716	4745	4752	7	2330
11	PUNE	10457	9989	9989	0	468	9541	9551	10	906	7126	7144	18	3313
12	PUNE DIV	53450	52475	52475	0	975	50765	50785	20	2665	39405	39517	112	13933
13	AHMEDNAGAR	28571	28549	28550	1	21	28163	28190	27	381	19771	19889	118	8682
14	DHULE	12351	12253	12253	0	98	12149	12149	0	202	9444	9484	40	2867
15	JALGAON	17383	17280	17280	0	103	15826	15855	29	1528	10277	10304	27	7079
16	NASHIK	19111	18766	18766	0	345	18491	18492	1	619	10600	10615	15	8496
17	NANDURBAR	10307	9878	9878	0	429	9760	9761	1	546	6807	6832	25	3475
18	NASHIK DIV	87723	86726	86727	1	996	84389	84447	58	3276	56899	57124	225	30599
19	WASHIM	7712	7709	7709	0	3	7179	7179	0	533	4309	4314	5	3398
20	BULDHANA	12190	12140	12140	0	50	11882	11888	6	302	8062	8069	7	4121
21	YAVATMAL	19265	19098	19099	1	166	18497	18504	7	761	11657	11699	42	7566
22	AMRAVATI	14486	14198	14198	0	288	13645	13649	4	837	9270	9287	17	5199
23	AKOLA	14198	13665	13665	0	533	13217	13222	5	976	7268	7313	45	6885
24	AMRAVATI DIV	67851	66810	66811	1	1040	64420	64442	22	3409	40566	40682	116	27169
25	WARDHA	8310	8310	8310	0	0	8240	8244	4	66	5770	5790	20	2520
26	NAGPUR	9482	9200	9206	6	276	8913	8918	5	564	7174	7183	9	2299
27	BHANDARA	15386	14770	14770	0	616	13982	13988	6	1398	8583	8637	54	6749
28	GADCHIROLI	11477	10847	10857	10	620	10543	10565	22	912	6567	6579	12	4898
29	GONDIA	13480	9569	9569	0	3911	9170	9171	1	4309	7283	7284	1	6196
30	CHANDRAPUR	24728	20732	20732	0	3996	19850	19884	34	4844	10295	10352	57	14376
31	NAGPUR DIV	82863	73428	73444	16	9419	70698	70770	72	12093	45672	45825	153	37038
32	OSMANABAD	15251	15188	15189	1	62	12116	12146	30	3105	5295	5310	15	9941
33	PARBHANI	14543	14267	14267	0	276	13822	13835	13	708	9661	9678	17	4865
34	AURANGABAD	17770	17397	17397	0	373	16200	16207	7	1563	7490	7568	78	10202
35	HINGOLI	9745	9269	9281	12	464	8998	9040	42	705	7191	7207	16	2538
36	JALNA	9508	8366	8377	11	1131	6458	6500	42	3008	3917	3931	14	5577
37	LATUR	19992	18675	18745	70	1247	15441	15464	23	4528	11743	11773	30	8219
38	BEED	16424	13458	13549	91	2875	11916	11927	11	4497	7284	7287	3	9137
39	NANDED	17863	14791	14791	0	3072	12502	12503	1	5360	6827	6836	9	11027
40	AURANGABAD DIV	121096	111411	111596	185	9500	97453	97622	169	23474	59408	59590	182	61506
Total		434443	412205	412408	203	22035	388940	389285	345	45158	259477	260380	903	174063

# Delayed Houses-I as on 04.06.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		03-06-2021	04-06-2021	Achievement	03-06-2021	04-06-2021	Achievement	03-06-2021	04-06-2021	Achievement	03-06-2021	04-06-2021	Achievement
1	NANDURBAR	18917	18762	-155	18025	17875	-150	15174	15057	-117	10605	10514	-91
2	JALGAON	5545	5425	-120	4896	4801	-95	4564	4476	-88	4113	4036	-77
3	AHMEDNAGAR	4755	4711	-44	4276	4235	-41	3819	3780	-39	3624	3592	-32
4	DHULE	3710	3669	-41	3443	3405	-38	3323	3285	-38	2605	2575	-30
5	NASHIK	5647	5629	-18	4823	4811	-12	3668	3659	-9	3338	3331	-7
6	NASHIK DIV	38574	38196	-378	35463	35127	-336	30548	30257	-291	24285	24048	-237
7	SANGLI	1908	1824	-84	1697	1613	-84	1586	1503	-83	1399	1316	-83
8	SOLAPUR	2456	2448	-8	2402	2394	-8	2332	2324	-8	2237	2229	-8
9	KOLHAPUR	724	716	-8	659	651	-8	427	422	-5	405	401	-4
10	SATARA	648	642	-6	611	606	-5	574	570	-4	531	527	-4
11	PUNE	1709	1704	-5	1492	1489	-3	1359	1356	-3	1173	1171	-2
12	PUNE DIV	7445	7334	-111	6861	6753	-108	6278	6175	-103	5745	5644	-101
13	BHANDARA	5064	4908	-156	4313	4178	-135	2821	2759	-62	1584	1550	-34
14	NAGPUR	2619	2592	-27	2151	2132	-19	1822	1809	-13	1187	1185	-2
15	CHANDRAPUR	2802	2789	-13	2564	2552	-12	2427	2415	-12	2006	1995	-11
16	WARDHA	1093	1084	-9	978	969	-9	922	913	-9	827	820	-7
17	GONDIA	2875	2867	-8	2283	2280	-3	1927	1924	-3	798	798	0
18	GADCHIROLI	3257	3256	-1	3097	3096	-1	2858	2857	-1	2120	2119	-1
19	NAGPUR DIV	17710	17496	-214	15386	15207	-179	12777	12677	-100	8522	8467	-55
20	AURANGABAD	2278	2224	-54	2053	2013	-40	1770	1739	-31	1615	1589	-26
21	HINGOLI	591	556	-35	463	431	-32	373	343	-30	252	234	-18
22	JALNA	1016	1009	-7	921	915	-6	851	845	-6	628	624	-4
23	NANDED	6543	6536	-7	5621	5615	-6	5302	5296	-6	4571	4566	-5
24	LATUR	658	651	-7	641	634	-7	592	587	-5	533	529	-4
25	OSMANABAD	402	397	-5	360	357	-3	358	355	-3	344	341	-3
26	BEED	1792	1790	-2	1679	1677	-2	1365	1364	-1	1064	1063	-1
27	PARBHANI	641	640	-1	597	596	-1	517	516	-1	455	454	-1
28	AURANGABAD DIV	13921	13803	-118	12335	12238	-97	11128	11045	-83	9462	9400	-62
29	AKOLA	4467	4429	-38	3983	3953	-30	3751	3726	-25	3360	3337	-23
30	AMRAVATI	7334	7314	-20	6834	6814	-20	6143	6127	-16	5167	5154	-13
31	YAVATMAL	4157	4141	-16	3947	3932	-15	3766	3751	-15	3237	3222	-15
32	BULDHANA	2551	2536	-15	2258	2246	-12	2026	2017	-9	1757	1752	-5
33	WASHIM	911	908	-3	894	891	-3	778	777	-1	763	762	-1
34	AMRAVATI DIV	19420	19328	-92	17916	17836	-80	16464	16398	-66	14284	14227	-57
35	THANE	301	282	-19	252	235	-17	237	221	-16	223	207	-16
36	PALGHAR	2308	2291	-17	2215	2199	-16	2155	2141	-14	921	914	-7
37	RATNAGIRI	102	92	-10	76	69	-7	71	64	-7	63	57	-6
38	RAIGAD	336	334	-2	302	301	-1	300	299	-1	274	273	-1
39	SINDHUDURG	156	156	0	111	111	0	75	75	0	61	61	0
40	KONKAN DIV	3203	3155	-48	2956	2915	-41	2838	2800	-38	1542	1512	-30
<b>Total</b>		<b>100273</b>	<b>99312</b>	<b>-961</b>	<b>90917</b>	<b>90076</b>	<b>-841</b>	<b>80033</b>	<b>79352</b>	<b>-681</b>	<b>63840</b>	<b>63298</b>	<b>-542</b>

## Delayed Houses -II as on 04.06.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		03.06.2021	04.06.2021	Achievement	03.06.2021	04.06.2021	Achievement	03.06.2021	04.06.2021	Achievement
1	AKOLA	4920	5066	146	827	854	27	1262	1237	-25
2	AMRAVATI	6330	6453	123	1314	1327	13	2513	2512	-1
3	BULDHANA	2816	2839	23	538	539	1	693	697	4
4	WASHIM	1180	1180	0	321	321	0	125	123	-2
5	YAVATMAL	3928	4020	92	879	890	11	1137	1133	-4
6	AMRAVATI DIV	19174	19558	384	3879	3931	52	5730	5702	-28
7	AURANGABAD	3585	3589	4	688	697	9	509	482	-27
8	BEED	4484	4489	5	798	821	23	139	140	1
9	HINGOLI	1302	1354	52	284	284	0	33	22	-11
10	JALNA	1939	1954	15	333	338	5	149	144	-5
11	LATUR	1336	1366	30	309	316	7	57	55	-2
12	NANDED	13486	13748	262	1594	1604	10	393	392	-1
13	OSMANABAD	1064	1067	3	279	279	0	28	26	-2
14	PARBHANI	1264	1265	1	256	267	11	32	33	1
15	AURANGABAD DIV	28460	28832	372	4541	4606	65	1340	1294	-46
16	PALGHAR	834	834	0	524	526	2	799	791	-8
17	RAIGAD	595	595	0	154	154	0	31	28	-3
18	RATNAGIRI	316	315	-1	38	39	1	60	48	-12
19	SINDHUDURG	271	271	0	65	68	3	46	48	2
20	THANE	268	254	-14	86	86	0	43	43	0
21	KONKAN DIV	2284	2269	-15	867	873	6	979	958	-21
22	BHANDARA	8772	8831	59	666	688	22	1701	1622	-79
23	CHANDRAPUR	3068	3077	9	699	756	57	1210	1221	11
24	GADCHIROLI	2418	2421	3	1030	1047	17	753	759	6
25	GONDIA	8143	8439	296	1876	2235	359	322	321	-1
26	NAGPUR	3506	3543	37	476	490	14	823	803	-20
27	WARDHA	1303	1316	13	152	175	23	419	422	3
28	NAGPUR DIV	27210	27627	417	4899	5391	492	5228	5148	-80
29	AHMEDNAGAR	6355	6386	31	1169	1180	11	580	575	-5
30	DHULE	5442	5489	47	1405	1424	19	995	1014	19
31	JALGAON	10928	10951	23	1280	1318	38	585	532	-53
32	NANDURBAR	7002	7060	58	5957	5979	22	9135	9013	-122
33	NASHIK	6560	6584	24	1619	1679	60	1963	1958	-5
34	NASHIK DIV	36287	36470	183	11430	11580	150	13258	13092	-166
35	KOLHAPUR	2164	2166	2	229	236	7	23	24	1
36	PUNE	2135	2145	10	456	458	2	217	215	-2
37	SANGLI	3951	3871	-80	391	391	0	104	104	0
38	SATARA	1099	1098	-1	149	151	2	143	143	0
39	SOLAPUR	7872	7937	65	794	819	25	339	343	4
40	PUNE DIV	17221	17217	-4	2019	2055	36	826	829	3
<b>Total</b>		<b>130636</b>	<b>131973</b>	<b>1337</b>	<b>27635</b>	<b>28436</b>	<b>801</b>	<b>27361</b>	<b>27023</b>	<b>-338</b>