

Cummulative PMAY-G Progress Report as on 05.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			04.02.2021	05.02.2021	Achievement	Remaining	04.02.2021	05.02.2021	Achievement	Remaining	04.02.2021	05.02.2021	Achievement	Remaining
1	PALGHAR	26179	25763	25763	0	416	25329	25329	0	850	21421	21422	1	4757
2	THANE	7201	6642	6658	16	543	6570	6570	0	631	5705	5706	1	1495
3	RATNAGIRI	7735	6636	6636	0	1099	5528	5528	0	2207	3897	3899	2	3836
4	SINHUDDURG	4760	3603	3603	0	1157	3483	3483	0	1277	2571	2572	1	2188
5	RAIGAD	9114	7636	7641	5	1473	7315	7315	0	1799	5966	5967	1	3147
	KONKAN DIV	54989	50280	50301	21	4688	48225	48225	0	6764	39560	39566	6	15423
6	AURANGABAD	22199	22060	22060	0	139	19772	19772	0	2427	11153	11157	4	11042
7	PARBHANI	7155	6720	6723	3	432	6285	6285	0	870	3995	3995	0	3160
8	OSMANABAD	6183	5278	5278	0	905	4997	4997	0	1186	3278	3288	10	2895
9	BEED	19724	18024	18024	0	1700	15643	15643	0	4081	8987	9009	22	10715
10	LATUR	10968	9195	9196	1	1772	8368	8368	0	2600	6460	6461	1	4507
11	HINGOLI	11262	8861	8861	0	2401	8370	8370	0	2892	6235	6238	3	5024
12	JALNA	13375	10709	10810	101	2565	9233	9233	0	4142	6080	6089	9	7286
13	NANDED	50337	44150	44170	20	6167	34526	34526	0	15811	18616	18635	19	31702
	AURANGABAD DIV	141203	124997	125122	125	16081	107194	107194	0	34009	64804	64872	68	76331
14	KOLHAPUR	15674	13064	13064	0	2610	12347	12347	0	3327	8048	8051	3	7623
15	SATARA	14041	11218	11218	0	2823	9151	9151	0	4890	6444	6455	11	7586
16	SANGLI	21258	14963	15038	75	6220	12930	12930	0	8328	8936	8937	1	12321
17	PUNE	21333	14495	14497	2	6836	12835	12835	0	8498	8969	8969	0	12364
18	SOLAPUR	47693	35554	35571	17	12122	29978	29977	-1	17716	19155	19166	11	28527
	PUNE DIV	119999	89294	89388	94	30611	77241	77240	-1	42759	51552	51578	26	68421
19	GADCHIROLI	23230	21550	21550	0	1680	19588	19588	0	3642	11516	11540	24	11690
20	CHANDRAPUR	31975	28031	28031	0	3944	26831	26831	0	5144	16068	16070	2	15905
21	WARDHA	17513	13049	13049	0	4464	11866	11866	0	5647	7819	7824	5	9689
22	GONDIA	92848	84661	84662	1	8186	70892	70892	0	21956	26442	26464	22	66384
23	NAGPUR	44891	33239	33239	0	11652	24903	24903	0	19988	15116	15120	4	29771
24	BHANDARA	62999	48342	48364	22	14635	38109	38109	0	24890	21294	21303	9	41696
	NAGPUR DIV	273456	228872	228895	23	44561	192189	192189	0	81267	98255	98321	66	175135
25	NASHIK	71753	68337	68337	0	3416	66553	66553	0	5200	49820	49835	15	21918
26	DHULE	50527	46103	46208	105	4319	43939	43939	0	6588	31542	31566	24	18961
27	NANDURBAR	106796	99041	99041	0	7755	93909	93909	0	12887	65467	65480	13	41316
28	AHMEDNAGAR	54385	41265	41282	17	13103	39466	39466	0	14919	22123	22143	20	32242
29	JALGAON	72740	52520	52551	31	20189	44819	44819	0	27921	29671	29694	23	43046
	NASHIK DIV	356201	307266	307419	153	48782	288686	288686	0	67515	198623	198718	95	157483
30	WASHIM	10887	8458	8458	0	2429	6881	6881	0	4006	5333	5333	0	5554
31	YAVATMAL	40683	38064	38073	9	2610	28594	28594	0	12089	20162	20170	8	20513
32	BULDHANA	29863	22927	23016	89	6847	20221	20221	0	9642	14658	14663	5	15200
33	AKOLA	46939	36681	36719	38	10220	31750	31750	0	15189	20215	20235	20	26704
34	AMRAVATI	92731	61612	61662	50	31069	54139	54138	-1	38593	38936	38953	17	53778
	AMRAVATI DIV	221103	167742	167928	186	53175	141585	141584	-1	79519	99304	99354	50	121749
	Total	1166951	968451	969053	602	197898	855120	855118	-2	311833	552098	552409	311	614542

State Scheme Report Cumulative as on 05-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			04-02-2021	05-02-2021	Achievement	Remaining Sanction	04-02-2021	05-02-2021	Achievement	Yet to give 1st Inst	04-02-2021	05-02-2021	Achievement	Incompleted
			1	RATNAGIRI	5864	5861	5861	0	3	5618	5620	2	244	4653
2	THANE	3500	3490	3490	0	10	3270	3270	0	230	2777	2778	1	722
3	SINDHUDURG	1851	1834	1834	0	17	1728	1733	5	118	1472	1472	0	379
4	RAIGAD	3830	3810	3810	0	20	3466	3501	35	329	3056	3058	2	772
5	PALGHAR	6415	6262	6262	0	153	5721	5722	1	693	4068	4068	0	2347
6	KONKAN DIV	21460	21257	21257	0	203	19803	19846	43	1614	16026	16030	4	5430
7	WASHIM	7712	7698	7698	0	14	5614	5624	10	2088	4013	4013	0	3699
8	BULDHANA	12190	12027	12027	0	163	9846	9939	93	2251	7783	7785	2	4405
9	YAVATMAL	19265	19047	19048	1	217	16781	16792	11	2473	10255	10269	14	8996
10	AMRAVATI	14486	13925	13925	0	561	11394	11465	71	3021	8371	8375	4	6111
11	AKOLA	14198	13397	13397	0	801	9945	10045	100	4153	6248	6259	11	7939
12	AMRAVATI DIV	67851	66094	66095	1	1756	53580	53865	285	13986	36670	36701	31	31150
13	SATARA	9559	9527	9527	0	32	8186	8207	21	1352	6808	6819	11	2740
14	KOLHAPUR	10919	10838	10838	0	81	9361	9479	118	1440	7914	7919	5	3000
15	SOLAPUR	15433	15158	15158	0	275	13468	13576	108	1857	11174	11182	8	4251
16	SANGLI	7082	6368	6368	0	714	5450	5460	10	1622	4635	4636	1	2446
17	PUNE	10457	9524	9524	0	933	8311	8331	20	2126	6444	6444	0	4013
18	PUNE DIV	53450	51415	51415	0	2035	44776	45053	277	8397	36975	37000	25	16450
19	DHULE	12351	12182	12182	0	169	10789	10904	115	1447	8362	8366	4	3985
20	NANDURBAR	10307	9874	9874	0	433	9474	9474	0	833	6389	6390	1	3917
21	NASHIK	19111	18341	18344	3	767	15666	15735	69	3376	9505	9508	3	9603
22	JALGAON	17383	16445	16495	50	888	12614	12753	139	4630	9314	9316	2	8067
23	AHMEDNAGAR	30450	28246	28246	0	2204	25134	25427	293	5023	16623	16647	24	13803
24	NASHIK DIV	89602	85088	85141	53	4461	73677	74293	616	15309	50193	50227	34	39375
25	WARDHIA	8310	8299	8299	0	11	7863	7867	4	443	5096	5107	11	3203
26	NAGPUR	9482	9136	9136	0	346	8318	8327	9	1155	6698	6702	4	2780
27	BHANDARA	15386	14417	14417	0	969	13086	13151	65	2235	7471	7474	3	7912
28	GADCHIROLI	11477	10271	10280	9	1197	8899	8899	0	2578	5702	5705	3	5772
29	GONDIA	13480	9395	9395	0	4085	8209	8328	119	5152	5322	5325	3	8155
30	CHANDRAPUR	24728	17994	17994	0	6734	15861	15954	93	8774	8503	8511	8	16217
31	NAGPUR DIV	82863	69512	69521	9	13342	62236	62526	290	20337	38792	38824	32	44039
32	PARBHANI	14543	13831	13831	0	712	11084	11175	91	3368	9246	9247	1	5296
33	AURANGABAD	17770	16820	16820	0	950	9138	9232	94	8538	6328	6330	2	11440
34	HINGOLI	9745	8540	8540	0	1205	8117	8120	3	1625	6507	6507	0	3238
35	JALNA	7135	5133	5136	3	1999	5036	5037	1	2098	3358	3362	4	3773
36	BEED	13236	9676	9676	0	3560	8742	8742	0	4494	6800	6804	4	6432
37	LATUR	19992	16200	16206	6	3786	13616	13745	129	6247	10859	10865	6	9127
38	OSMANABAD	15251	9923	10426	503	4825	6317	6521	204	8730	4760	4769	9	10482
39	NANDED	17863	11290	11290	0	6573	9405	9414	9	8449	6172	6191	19	11672
40	AURANGABAD DIV	115535	91413	91925	512	23610	71455	71986	531	43549	54030	54075	45	61460
Total		430761	384779	385354	575	45407	325527	327569	2042	103192	232686	232857	171	197904

Delayed Houses-I as on 05-02-2021

SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		04-02-2021	05-02-2021	Achievement	04-02-2021	05-02-2021	Achievement	04-02-2021	05-02-2021	Achievement	04-02-2021	05-02-2021	Achievement
1	NANDURBAR	5155	5137	-18	4916	4898	-18	3829	3817	-12	3233	3224	-9
2	AHMEDNAGAR	5876	5865	-11	5547	5536	-11	5202	5191	-11	2482	2479	-3
3	NASHIK	6371	6354	-17	5802	5790	-12	5602	5591	-11	2481	2479	-2
4	DHULE	5840	5829	-11	4833	4822	-11	4599	4589	-10	3961	3954	-7
5	JALGAON	21399	21386	-13	16019	16007	-12	13183	13176	-7	6080	6076	-4
6	NASHIK DIV	44641	44571	-70	37117	37053	-64	32415	32364	-51	18237	18212	-25
7	WARDHA	4216	4194	-22	3720	3705	-15	3339	3325	-14	1431	1429	-2
8	NAGPUR	9387	9371	-16	7569	7554	-15	3522	3513	-9	1073	1070	-3
9	GONDIA	5593	5585	-8	3441	3435	-6	2515	2510	-5	765	765	0
10	BHANDARA	1236	1233	-3	1166	1163	-3	1089	1086	-3	460	457	-3
11	GADCHIROLI	3098	3096	-2	2817	2815	-2	2489	2488	-1	890	890	0
12	CHANDRAPUR	2998	2996	-2	2418	2417	-1	1652	1652	0	1077	1077	0
13	NAGPUR DIV	26528	26475	-53	21131	21089	-42	14606	14574	-32	5696	5688	-8
14	YAVATMAL	5003	4988	-15	4724	4709	-15	4258	4245	-13	2672	2664	-8
15	AKOLA	8102	8093	-9	7133	7125	-8	6492	6484	-8	3037	3036	-1
16	BULDHANA	4478	4470	-8	4369	4361	-8	3949	3943	-6	2278	2275	-3
17	AMRAVATI	2507	2505	-2	2265	2265	0	2049	2049	0	990	990	0
18	WASHIM	1032	1032	0	877	877	0	861	861	0	768	768	0
19	AMRAVATI DIV	21122	21088	-34	19368	19337	-31	17609	17582	-27	9745	9733	-12
20	HINGOLI	6334	6319	-15	6085	6071	-14	5438	5427	-11	3793	3791	-2
21	LATUR	1280	1273	-7	1160	1154	-6	918	914	-4	486	486	0
22	AURANGABAD	672	669	-3	565	562	-3	420	417	-3	177	177	0
23	BEED	1933	1922	-11	1619	1615	-4	1355	1353	-2	665	664	-1
24	NANDED	2326	2324	-2	2110	2108	-2	1989	1987	-2	1002	1001	-1
25	OSMANABAD	729	728	-1	656	655	-1	616	615	-1	390	390	0
26	PARBHANI	402	401	-1	399	398	-1	387	386	-1	246	246	0
27	JALNA	679	679	0	601	601	0	551	551	0	381	381	0
28	AURANGABAD DIV	14355	14315	-40	13195	13164	-31	11674	11650	-24	7140	7136	-4
29	SANGLI	2988	2979	-9	2916	2907	-9	2848	2839	-9	1777	1772	-5
30	KOLHAPUR	876	867	-9	796	790	-6	751	746	-5	385	384	-1
31	SOLAPUR	1059	1055	-4	695	692	-3	670	667	-3	425	423	-2
32	PUNE	1958	1957	-1	1850	1849	-1	1673	1672	-1	1192	1191	-1
33	SATARA	1980	1980	0	1888	1888	0	1677	1677	0	721	721	0
34	PUNE DIV	8861	8838	-23	8145	8126	-19	7619	7601	-18	4500	4491	-9
35	RAIGAD	180	176	-4	173	169	-4	150	146	-4	42	40	-2
36	SINDHUDURG	462	458	-4	456	452	-4	431	427	-4	164	163	-1
37	PALGHAR	3150	3149	-1	2960	2959	-1	1830	1829	-1	479	479	0
38	RATNAGIRI	147	146	-1	108	107	-1	99	98	-1	24	23	-1
39	THANE	411	410	-1	354	353	-1	343	342	-1	145	145	0
40	KONKAN DIV	4350	4339	-11	4051	4040	-11	2853	2842	-11	854	850	-4
	Total	119857	119626	-231	103007	102809	-198	86776	86613	-163	46172	46110	-62

Delayed Houses -II as on 05-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		04-02-2021	05-02-2021	Achievement	04-02-2021	05-02-2021	Achievement	04-02-2021	05-02-2021	Achievement
1	AKOLA	2529	2572	43	806	818	12	1538	1544	6
2	AMRAVATI	3903	3918	15	1171	1182	11	2445	2467	22
3	BULDHANA	1383	1384	1	538	540	2	582	587	5
4	WASHIM	618	620	2	307	309	2	110	112	2
5	YAVATMAL	2449	2450	1	869	872	3	1275	1279	4
	AMRAVATI DIV	10882	10944	62	3691	3721	30	5950	5989	39
6	AURANGABAD	1507	1518	11	484	493	9	502	513	11
7	BEED	1485	1486	1	567	567	0	156	154	-2
8	HINGOLI	600	604	4	247	247	0	34	35	1
9	JALNA	760	760	0	316	317	1	235	232	-3
10	LATUR	556	556	0	270	278	8	37	40	3
11	NANDED	5464	5495	31	1417	1431	14	416	415	-1
12	OSMANABAD	362	362	0	180	180	0	4	4	0
13	PARBHANI	626	649	23	192	193	1	17	18	1
	AURANGABAD DIV	11360	11430	70	3673	3706	33	1401	1411	10
14	PALGHAR	1113	1117	4	759	763	4	1069	1076	7
15	RAIGAD	339	343	4	116	117	1	45	43	-2
16	RATNAGIRI	78	79	1	13	15	2	73	74	1
17	SINDHUDURG	122	122	0	20	20	0	24	23	-1
18	THANE	260	260	0	90	90	0	79	78	-1
	KONKAN DIV	1912	1921	9	998	1005	7	1290	1294	4
19	BHANDARA	3089	3101	12	409	422	13	1254	1286	32
20	CHANDRAPUR	1618	1622	4	574	574	0	948	946	-2
21	GADCHIROLI	1847	1848	1	1078	1080	2	799	798	-1
22	GONDIA	4668	4748	80	836	848	12	2512	2558	46
23	NAGPUR	1921	1944	23	243	249	6	491	513	22
24	WARDHA	671	671	0	132	133	1	412	409	-3
	NAGPUR DIV	13814	13934	120	3272	3306	34	6416	6510	94
25	AHMEDNAGAR	3711	3730	19	1251	1271	20	1430	1442	12
26	DHULE	2161	2301	140	1255	1284	29	1234	1237	3
27	JALGAON	4692	4705	13	1052	1067	15	500	504	4
28	NANDURBAR	5025	5026	1	4661	4689	28	8451	8441	-10
29	NASHIK	2867	2867	0	1273	1280	7	1955	1961	6
	NASHIK DIV	18456	18629	173	9492	9591	99	13570	13585	15
30	KOLHAPUR	950	950	0	191	193	2	35	33	-2
31	PUNE	1271	1273	2	399	411	12	421	436	15
32	SANGLI	1723	1723	0	320	322	2	93	92	-1
33	SATARA	510	510	0	121	123	2	234	228	-6
34	SOLAPUR	1906	1906	0	698	698	0	518	512	-6
	PUNE DIV	6360	6362	2	1729	1747	18	1301	1301	0
	Total	62784	63220	436	22855	23076	221	29928	30090	162