

Cummulative PMAY-G Progress Report as on 05-01-2021

SNo	District	Target	Sanctions				1st Instalment Paid				Completion			
			4.1.2021	5.1.2021	Achievement	Remaining	4.1.2021	5.1.2021	Achievement	Remaining	4.1.2021	5.1.2021	Achievement	Remaining
1	THANE	7395	6512	6512	0	883	6453	6453	0	942	5658	5664	6	1731
2	PALGHAR	26966	25755	25755	0	1211	25173	25173	0	1793	20978	20984	6	5982
3	SINDHUDURG	4947	3366	3366	0	1581	3025	3025	0	1922	2541	2541	0	2406
4	RATNAGIRI	8100	6450	6452	2	1648	4936	4936	0	3164	3869	3869	0	4231
5	RAIGAD	9566	7379	7381	2	2185	6924	6924	0	2642	5903	5905	2	3661
	KONKAN DIV	56974	49462	49466	4	7508	46511	46511	0	10463	38949	38963	14	18011
6	PARBHANI	7603	6617	6619	2	984	5892	5892	0	1711	3945	3946	1	3657
7	AURANGABAD	23273	21930	21929	-1	1344	18454	18454	0	4819	11026	11034	8	12239
8	OSMANABAD	6632	5155	5164	9	1468	4716	4716	0	1916	3210	3211	1	3421
9	LATUR	11302	8589	8745	156	2557	7283	7283	0	4019	6424	6426	2	4876
10	BEED	20320	17637	17656	19	2664	13451	13451	0	6869	8909	8909	0	11411
11	HINGOLI	11335	8509	8550	41	2785	7862	7862	0	3473	6074	6097	23	5238
12	JALNA	13465	9354	9473	119	3992	7696	7696	0	5769	6002	6003	1	7462
13	NANDED	50791	42050	42120	70	8671	30237	30237	0	20554	18233	18247	14	32544
	AURANGABAD DIV	144721	119841	120256	415	24465	95591	95591	0	49130	63823	63873	50	80848
14	SATARA	14166	11163	11163	0	3003	8168	8168	0	5998	6327	6338	11	7828
15	KOLHAPUR	17047	12992	12990	-2	4057	11643	11643	0	5404	7945	7953	8	9094
16	PUNE	21818	14195	14197	2	7621	11592	11592	0	10226	8877	8879	2	12939
17	SANGLI	22172	13537	13546	9	8626	11444	11444	0	10728	8850	8856	6	13316
18	SOLAPUR	49500	34513	34513	0	14987	25458	25458	0	24042	18950	18964	14	30536
	PUNE DIV	124703	86400	86409	9	38294	68305	68305	0	56398	50949	50990	41	73713
19	GADCHIROLI	23746	21184	21226	42	2520	17280	17280	0	6466	11192	11214	22	12532
20	WARDHA	17575	12718	12989	271	4586	9693	9693	0	7882	7713	7718	5	9857
21	CHANDRAPUR	32694	27824	27827	3	4867	26023	26023	0	6671	15879	15884	5	16810
22	GONDIA	92862	79270	79645	375	13217	59274	59274	0	33588	25325	25417	92	67445
23	NAGPUR	45792	32136	32152	16	13640	21970	21970	0	23822	14778	14799	21	30993
24	BHANDARA	63597	46651	46742	91	16855	29958	29958	0	33639	20684	20725	41	42872
	NAGPUR DIV	276266	219783	220581	798	55685	164198	164198	0	112068	95571	95757	186	180509
25	WASHIM	11091	7680	7628	-52	3463	6402	6402	0	4689	5248	5249	1	5842
26	YAVATMAL	41521	37402	37401	-1	4120	25785	25785	0	15736	19967	19977	10	21544
27	BULDHANA	30604	20975	21107	132	9497	18138	18138	0	12466	14523	14526	3	16078
28	AKOLA	47181	34161	34296	135	12885	28563	28563	0	18618	19958	19969	11	27212
29	AMRAVATI	93272	56861	56862	1	36410	50898	50898	0	42374	38453	38478	25	54794
	AMARAVATI DIV	223669	157079	157294	215	66375	129786	129786	0	93883	98149	98199	50	125470
30	NASHIK	72630	67501	67518	17	5112	64718	64718	0	7912	48873	48946	73	23684
31	DHULE	52614	44751	44761	10	7853	42773	42773	0	9841	30877	30902	25	21712
32	NANDURBAR	111956	98529	98750	221	13206	92308	92308	0	19648	63608	63636	28	48320
33	AHMEDNAGAR	56134	40193	40220	27	15914	35782	35782	0	20352	21683	21696	13	34438
34	JALGAON	75723	49800	49942	142	25781	40833	40833	0	34890	29244	29251	7	46472
	NASHIK DIV	369057	300774	301191	417	67866	276414	276414	0	92643	194285	194431	146	174626
	Total	1195390	933339	935197	1858	260193	780805	780805	0	414585	541726	542213	487	653177

State Scheme Report Cumulative as on 05-01-2021														
S.No	District	Target	Sanctions				1st Instalment Paid				Completion			
			04-01-2021	05-01-2021	Achievement	Remaining Sanction	04-01-2021	05-01-2021	Achievement	Yet to give 1st Inst	04-01-2021	05-01-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5858	5858	0	6	5513	5520	7	344	4599	4599	0	1265
2	SINDHUDURG	1851	1834	1834	0	17	1526	1526	0	325	1458	1458	0	393
3	RAIGAD	3833	3803	3803	0	30	3417	3417	0	416	2998	2999	1	834
4	THANE	3524	3264	3264	0	260	3246	3246	0	278	2749	2751	2	773
5	PALGHAR	6455	6061	6066	5	389	5681	5681	0	774	3961	3962	1	2493
	KONKAN DIV	21527	20820	20825	5	702	19383	19390	7	2137	15765	15769	4	5758
6	WASHIM	7712	7698	7698	0	14	5530	5531	1	2181	3885	3888	3	3824
7	BULDHANA	12190	11995	11995	0	195	9211	9211	0	2979	7728	7734	6	4456
8	YAVATMAL	19265	18966	18966	0	299	16531	16541	10	2724	9923	9927	4	9338
9	AMRAVATI	14486	13924	13924	0	562	10795	10799	4	3687	8248	8252	4	6234
10	AKOLA	14198	13397	13397	0	801	9335	9335	0	4863	6051	6063	12	8135
	AMRAVATI DIV	67851	65980	65980	0	1871	51402	51417	15	16434	35835	35864	29	31987
11	SATARA	9559	9517	9517	0	42	7722	7722	0	1837	6760	6766	6	2793
12	KOLHAPUR	10935	10837	10837	0	98	8892	8892	0	2043	7835	7838	3	3097
13	SOLAPUR	15433	15045	15045	0	388	12791	12794	3	2639	11105	11108	3	4325
14	SANGLI	7082	6316	6316	0	766	5311	5311	0	1771	4627	4628	1	2454
15	PUNE	10457	8871	8871	0	1586	8193	8193	0	2264	6375	6378	3	4079
	PUNE DIV	53466	50586	50586	0	2880	42909	42912	3	10554	36702	36718	16	16748
16	DHULE	12351	11957	11957	0	394	10657	10657	0	1694	8120	8128	8	4223
17	NANDURBAR	10307	9836	9836	0	471	9212	9213	1	1094	6216	6218	2	4089
18	JALGAON	17383	16257	16257	0	1126	12456	12471	15	4912	9137	9145	8	8238
19	NASHIK	19111	17956	17956	0	1155	14595	14604	9	4507	9307	9320	13	9791
20	AHMEDNAGAR	30450	28086	28085	-1	2365	23882	23882	0	6568	16161	16174	13	14276
	NASHIK DIV	89602	84092	84091	-1	5511	70802	70827	25	18775	48941	48985	44	40617
21	WARDHA	8310	8300	8300	0	10	7821	7822	1	488	4877	4886	9	3424
22	NAGPUR	9482	9132	9132	0	350	8073	8087	14	1395	6601	6609	8	2873
23	BHANDARA	15386	14315	14315	0	1071	12626	12626	0	2760	7300	7305	5	8081
24	GADCHIROLI	11477	10105	10106	1	1371	8773	8780	7	2697	5422	5443	21	6034
25	GONDIA	13480	9357	9358	1	4122	8090	8113	23	5367	5093	5098	5	8382
26	CHANDRAPUR	24728	16755	16755	0	7973	15410	15413	3	9315	8147	8160	13	16568
	NAGPUR DIV	82863	67964	67966	2	14897	60793	60841	48	22022	37440	37501	61	45362
27	PARBHANI	14543	13405	13405	0	1138	10955	10955	0	3588	9141	9142	1	5401
28	HINGOLI	9745	8441	8470	29	1275	7767	7770	3	1975	6347	6364	17	3381
29	AURANGABAD	17770	16490	16490	0	1280	8608	8609	1	9161	6195	6210	15	11560
30	JALNA	7135	5123	5123	0	2012	5015	5021	6	2114	3269	3270	1	3865
31	LATUR	19992	16004	16004	0	3988	13403	13403	0	6589	10591	10597	6	9395
32	BEED	13236	9039	9039	0	4197	8711	8711	0	4525	6677	6682	5	6554
33	OSMANABAD	15251	8387	8388	1	6863	6006	6007	1	9244	4599	4603	4	10648
34	NANDED	17863	10502	10502	0	7361	9246	9252	6	8611	6035	6039	4	11824
	AURANGABAD DIV	115535	87391	87421	30	28114	69711	69728	17	45807	52854	52907	53	62628
	Total	430844	376833	376869	36	53975	315000	315115	115	115729	227537	227744	207	203100

Delayed Houses-I as on 05-01-2021

SNo	Division	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
			04-01-2021	05-01-2021	Achievement	04-01-2021	05-01-2021	Achievement	04-01-2021	05-01-2021	Achievement	04-01-2021	05-01-2021	Achievement
1	AMRAVATI	AKOLA	5118	5115	-3	4913	4911	-2	4439	4438	-1	2008	2006	-2
2		AMRAVATI	8053	8030	-23	7438	7417	-21	6776	6758	-18	2635	2635	0
3		BULDHANA	2513	2510	-3	2335	2334	-1	2129	2128	-1	791	791	0
4		WASHIM	1065	1065	0	940	940	0	926	926	0	561	561	0
5		YAVATMAL	4592	4583	-9	4507	4499	-8	4100	4094	-6	2228	2224	-4
	Div Total		21341	21303	-38	20133	20101	-32	18370	18344	-26	8223	8217	-6
6	AURANGABAD	AURANGABAD	2228	2222	-6	2178	2172	-6	2066	2061	-5	908	908	0
7		BEED	1791	1791	0	1647	1647	0	1395	1395	0	653	653	0
8		HINGOLI	673	662	-11	621	611	-10	463	455	-8	167	166	-1
9		JALNA	1318	1318	0	1194	1194	0	955	955	0	488	488	0
10		LATUR	744	742	-2	668	667	-1	640	639	-1	343	343	0
11		NANDED	6464	6450	-14	6224	6212	-12	5640	5631	-9	3536	3533	-3
12		OSMANABAD	423	422	-1	419	418	-1	404	403	-1	225	225	0
13	PARBHANI	658	657	-1	628	627	-1	584	583	-1	324	324	0	
	Div Total		14299	14264	-35	13579	13548	-31	12147	12122	-25	6644	6640	-4
14	KONKAN	PALGHAR	3584	3578	-6	3347	3341	-6	2114	2111	-3	525	525	0
15		RAIGAD	517	514	-3	509	506	-3	482	479	-3	176	176	0
16		RATNAGIRI	198	198	0	195	195	0	170	170	0	15	15	0
17		SINDHUDURG	153	153	0	119	119	0	107	107	0	11	11	0
18		THANE	428	422	-6	395	389	-6	388	382	-6	149	149	0
	Div Total		4880	4865	-15	4565	4550	-15	3261	3249	-12	876	876	0
19	NAGPUR	BHANDARA	4687	4651	-36	3711	3678	-33	2835	2807	-28	782	782	0
20		CHANDRAPUR	3223	3219	-4	2940	2937	-3	2628	2626	-2	912	912	0
21		GADCHIROLI	4424	4400	-24	3948	3926	-22	3597	3578	-19	1397	1397	0
22		GONDIA	9541	9459	-82	7987	7915	-72	3911	3894	-17	1072	1070	-2
23		NAGPUR	2940	2926	-14	2452	2441	-11	1730	1724	-6	1015	1015	0
24		WARDHA	1306	1301	-5	1237	1233	-4	1162	1158	-4	442	441	-1
	Div Total		26121	25956	-165	22275	22130	-145	15863	15787	-76	5620	5617	-3
25	NASHIK	AHMEDNAGAR	6310	6297	-13	6162	6149	-13	5952	5941	-11	2364	2364	0
26		DHULE	5605	5582	-23	5443	5420	-23	4245	4226	-19	826	826	0
27		JALGAON	6011	6007	-4	5794	5790	-4	5482	5479	-3	1922	1922	0
28		NANDURBAR	22426	22388	-38	16244	16209	-35	14376	14341	-35	3561	3549	-12
29		NASHIK	5838	5766	-72	5627	5555	-72	5374	5302	-72	2956	2940	-16
	Div Total		46190	46040	-150	39270	39123	-147	35429	35289	-140	11629	11601	-28
30	PUNE	KOLHAPUR	911	895	-16	807	793	-14	783	769	-14	418	338	-80
31		PUNE	1971	1969	-2	1935	1933	-2	1730	1729	-1	690	690	0
32		SANGLI	1970	1966	-4	1892	1888	-4	1723	1720	-3	851	851	0
33		SATARA	917	907	-10	866	857	-9	832	823	-9	277	277	0
34		SOLAPUR	3149	3138	-11	3106	3095	-11	3033	3022	-11	1086	1086	0
	Div Total		8918	8875	-43	8606	8566	-40	8101	8063	-38	3322	3242	-80
		Total	121749	121303	-446	108428	108018	-410	93171	92854	-317	36314	36193	-121

Delayed Houses -II as on 04-01-2021

Sr. No.	Division	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
			04-01-2021	05-01-2021	Achievement	04-01-2021	05-01-2021	Achievement	04-01-2021	05-01-2021	Achievement
1	AMRAVATI	AKOLA	2553	2553	0	798	798	0	1557	1556	-1
2	AMRAVATI	AMRAVATI	4050	4051	1	1165	1165	0	2466	2457	-9
3	AMRAVATI	BULDHANA	1339	1339	0	565	565	0	570	567	-3
4	AMRAVATI	WASHIM	657	657	0	330	330	0	144	144	0
5	AMRAVATI	YAVATMAL	2488	2491	3	880	880	0	1326	1320	-6
6	AMARAVTI DIV		11087	11091	4	3738	3738	0	6063	6044	-19
7	AURANGABAD	AURANGABAD	1511	1511	0	467	467	0	492	488	-4
8	AURANGABAD	BEED	1474	1482	8	515	523	8	142	142	0
9	AURANGABAD	HINGOLI	651	651	0	241	241	0	39	39	0
10	AURANGABAD	JALNA	790	790	0	316	316	0	240	240	0
11	AURANGABAD	LATUR	577	577	0	275	276	1	32	34	2
12	AURANGABAD	NANDED	5085	5085	0	1435	1435	0	443	434	-9
13	AURANGABAD	OSMANABAD	372	372	0	192	192	0	7	6	-1
14	AURANGABAD	PARBHANI	627	627	0	193	193	0	25	25	0
15	AURANGABAD DIV		11087	11095	8	3634	3643	9	1420	1408	-12
16	KONKAN	PALGHAR	1189	1189	0	832	832	0	1361	1356	-5
17	KONKAN	RAIGAD	332	331	-1	133	133	0	47	47	0
18	KONKAN	RATNAGIRI	75	75	0	19	19	0	83	83	0
19	KONKAN	SINDHUDURG	137	137	0	24	24	0	25	25	0
20	KONKAN	THANE	222	222	0	102	102	0	110	104	-6
21	konkan DIV		1955	1954	-1	1110	1110	0	1626	1615	-11
22	NAGPUR	BHANDARA	3382	3382	0	404	404	0	1341	1315	-26
23	NAGPUR	CHANDRAPUR	1653	1656	3	610	611	1	1014	1014	0
24	NAGPUR	GADCHIROLI	2029	2029	0	1130	1130	0	904	892	-12
25	NAGPUR	GONDIA	5264	5264	0	845	845	0	2729	2673	-56
26	NAGPUR	NAGPUR	2117	2117	0	257	257	0	516	507	-9
27	NAGPUR	WARDHA	704	704	0	138	138	0	428	425	-3
28	NAGPUR DIV		15149	15152	3	3384	3385	1	6932	6826	-106
29	NASHIK	AHMEDNAGAR	3670	3671	1	1370	1374	4	1547	1552	5
30	NASHIK	DHULE	2355	2355	0	1386	1386	0	1419	1405	-14
31	NASHIK	JALGAON	4755	4755	0	1126	1126	0	583	583	0
32	NASHIK	NANDURBAR	5746	5746	0	5107	5107	0	9372	9340	-32
33	NASHIK	NASHIK	3084	3084	0	1306	1306	0	2408	2350	-58
34	NASHIK DIV		19610	19611	1	10295	10299	4	15329	15230	-99
35	PUNE	KOLHAPUR	1047	1037	-10	210	210	0	60	57	-3
36	PUNE	PUNE	1318	1318	0	430	430	0	415	413	-2
37	PUNE	SANGLI	1677	1677	0	285	285	0	84	84	0
38	PUNE	SATARA	523	523	0	133	133	0	290	285	-5
39	PUNE	SOLAPUR	1948	1948	0	719	725	6	588	582	-6
	PUNE DIV		6513	6503	-10	1777	1783	6	1437	1421	-16
		Total	65401	65406	5	23938	23958	20	32807	32544	-263