

Cummulative PMAY-G Progress Report as on 05-06-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			04.06.2021	05.06.2021	Achievement	Remaining	04.06.2021	05.06.2021	Achievement	Remaining	04.06.2021	05.06.2021	Achievement	Remaining
1	PALGHAR	25689	25664	25664	0	25	25550	25550	0	139	22624	22696	72	2993
2	THANE	6740	6703	6703	0	37	6685	6658	-27	82	6099	6113	14	627
3	RATNAGIRI	6107	6074	6068	-6	39	5887	5887	0	220	4788	4891	103	1216
4	RAIGAD	7884	7765	7762	-3	122	7710	7710	0	174	6628	6660	32	1224
5	SINDHUDURG	3994	3661	3661	0	333	3640	3640	0	354	2935	2948	13	1046
6	KONKAN DIV	50414	49867	49858	-9	556	49472	49445	-27	969	43074	43308	234	7106
7	AURANGABAD	22138	22112	22112	0	26	20763	20763	0	1375	13947	14199	252	7939
8	PARBHANI	7153	6752	6760	8	393	6569	6569	0	584	4518	4555	37	2598
9	OSMANABAD	6048	5309	5310	1	738	5225	5225	0	823	3790	3831	41	2217
10	HINGOLI	10307	9483	9482	-1	825	9267	9267	0	1040	7348	7375	27	2932
11	BEED	19699	18220	18222	2	1477	17261	17261	0	2438	10394	10528	134	9171
12	LATUR	10968	9259	9259	0	1709	8902	8902	0	2066	6843	6857	14	4111
13	JALNA	13337	11502	11506	4	1831	10827	10827	0	2510	7413	7521	108	5816
14	NANDED	49912	45160	45151	-9	4761	41597	41597	0	8315	21452	21549	97	28363
15	AURANGABAD DIV	139562	127797	127802	5	11760	120411	120411	0	19151	75705	76415	710	63147
16	KOLHAPUR	14509	13034	13034	0	1475	12685	12645	-40	1864	9589	9685	96	4824
17	SATARA	13482	11202	11202	0	2280	9759	9754	-5	3728	7474	7500	26	5982
18	SANGLI	18698	15776	15794	18	2904	15194	15133	-61	3565	9508	9559	51	9139
19	PUNE	19017	15277	15296	19	3721	14079	14073	-6	4944	9930	9954	24	9063
20	SOLAPUR	44764	36718	36224	-494	8540	34352	34334	-18	10430	21243	21276	33	23488
21	PUNE DIV	110470	92007	91550	-457	18920	86069	85939	-130	24531	57744	57974	230	52496
22	GONDIA	82418	82466	82418	-48	0	81094	81094	0	1324	64809	64855	46	17563
23	GADCHIROLI	23043	21794	21799	5	1244	21369	21369	0	1674	13861	13886	25	9157
24	WARDHA	16265	13049	13053	4	3212	12988	12988	0	3277	8887	8914	27	7351
25	CHANDRAPUR	32078	28333	28378	45	3700	27636	27636	0	4442	18643	18815	172	13263
26	BHANDARA	56302	51458	51463	5	4839	49188	49188	0	7114	25954	26768	814	29534
27	NAGPUR	40026	32832	32812	-20	7214	28611	28611	0	11415	19112	19232	120	20794
28	NAGPUR DIV	250132	229932	229923	-9	20209	220886	220886	0	29246	151266	152470	1204	97662
29	DHULE	46657	46379	46379	0	278	46188	46188	0	469	35462	35607	145	11050
30	NASHIK	70453	68434	68455	21	1998	67812	67812	0	2641	52545	52574	29	17879
31	AHMEDNAGAR	47899	41715	41702	-13	6197	41388	41388	0	6511	27905	28037	132	19862
32	NANDURBAR	105751	99502	99502	0	6249	95577	95577	0	10174	70178	70184	6	35567
33	JALGAON	66405	54230	54250	20	12155	51084	51084	0	15321	33431	33511	80	32894
34	NASHIK DIV	337165	310260	310288	28	26877	302049	302049	0	35116	219521	219913	392	117252
35	YAVATMAL	40145	38417	38440	23	1705	34291	34291	0	5854	22103	22252	149	17893
36	WASHIM	10807	8898	8899	1	1908	8295	8295	0	2512	5587	5590	3	5217
37	BULDHANA	28310	23760	23760	0	4550	23180	23180	0	5130	15367	15388	21	12922
38	AKOLA	44563	38269	38269	0	6294	37007	37007	0	7556	23516	23677	161	20886
39	AMRAVATI	92123	67832	67832	0	24291	64146	64146	0	27977	43557	43702	145	48421
40	AMRAVATI DIV	215948	177176	177200	24	38748	166919	166919	0	49029	110130	110609	479	105339
Total		1103691	987039	986621	-418	117070	945806	945649	-157	158042	657440	660689	3249	443002

State Scheme Report Cumulative as on 05-06-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			04-06-2021	05-06-2021	Achievement	Remaining Sanction	04-06-2021	05-06-2021	Achievement	Yet to give 1st Inst	04-06-2021	05-06-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5841	5841	0	23	4975	5008	33	856
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1562	1566	4	285
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3075	3102	27	398
4	RAIGAD	3830	3814	3814	0	16	3774	3775	1	55	3277	3292	15	538
5	PALGHAR	6415	6343	6343	0	72	6285	6285	0	130	4753	4778	25	1637
6	KONKAN DIV	21460	21355	21355	0	105	21219	21220	1	240	17642	17746	104	3714
7	AHMEDNAGAR	28571	28550	28550	0	21	28190	28194	4	377	19889	20002	113	8569
8	DHULE	12351	12253	12300	47	51	12149	12153	4	198	9484	9566	82	2785
9	JALGAON	17383	17280	17285	5	98	15855	15860	5	1523	10304	10309	5	7074
10	NASHIK	19111	18766	18767	1	344	18492	18499	7	612	10615	10631	16	8480
11	NANDURBAR	10307	9878	9878	0	429	9761	9761	0	546	6832	6832	0	3475
12	NASHIK DIV	87723	86727	86780	53	943	84447	84467	20	3256	57124	57340	216	30383
13	SATARA	9559	9544	9544	0	15	9378	9379	1	180	7217	7272	55	2287
14	KOLHAPUR	10919	10843	10843	0	76	10684	10685	1	234	8691	8801	110	2118
15	SOLAPUR	15433	15250	15250	0	183	14806	14806	0	627	11713	11725	12	3708
16	SANGLI	7082	6849	6861	12	221	6366	6563	197	519	4752	4753	1	2329
17	PUNE	10457	9989	9989	0	468	9551	9551	0	906	7144	7155	11	3302
18	PUNE DIV	53450	52475	52487	12	963	50785	50984	199	2466	39517	39706	189	13744
19	WASHIM	7712	7709	7709	0	3	7179	7179	0	533	4314	4315	1	3397
20	BULDHANA	12190	12140	12140	0	50	11888	11890	2	300	8069	8078	9	4112
21	YAVATMAL	19265	19099	19099	0	166	18504	18508	4	757	11699	11750	51	7515
22	AMRAVATI	14486	14198	14198	0	288	13649	13649	0	837	9287	9331	44	5155
23	AKOLA	14198	13665	13665	0	533	13222	13222	0	976	7313	7331	18	6867
24	AMRAVATI DIV	67851	66811	66811	0	1040	64442	64448	6	3403	40682	40805	123	27046
25	WARDHA	8310	8310	8310	0	0	8244	8244	0	66	5790	5793	3	2517
26	NAGPUR	9482	9206	9220	14	262	8918	8920	2	562	7183	7189	6	2293
27	GADCHIROLI	11477	10857	10887	30	590	10565	10565	0	912	6579	6589	10	4888
28	BHANDARA	15386	14770	14779	9	607	13988	13989	1	1397	8637	8730	93	6656
29	GONDIA	13480	9569	9569	0	3911	9171	9180	9	4300	7284	7288	4	6192
30	CHANDRAPUR	24728	20732	20795	63	3933	19884	19886	2	4842	10352	10520	168	14208
31	NAGPUR DIV	82863	73444	73560	116	9303	70770	70784	14	12079	45825	46109	284	36754
32	OSMANABAD	15251	15189	15189	0	62	12146	12186	40	3065	5310	5362	52	9889
33	PARBHANI	14543	14267	14271	4	272	13835	13840	5	703	9678	9702	24	4841
34	AURANGABAD	17770	17397	17397	0	373	16207	16217	10	1553	7568	7677	109	10093
35	HINGOLI	9745	9281	9281	0	464	9040	9048	8	697	7207	7213	6	2532
36	JALNA	9508	8377	8379	2	1129	6500	6514	14	2994	3931	3951	20	5557
37	LATUR	19992	18745	18861	116	1131	15464	15755	291	4237	11773	11787	14	8205
38	BEED	16424	13549	13549	0	2875	11927	11964	37	4460	7287	7322	35	9102
39	NANDED	17863	14791	14807	16	3056	12503	12545	42	5318	6836	6846	10	11017
40	AURANGABAD DIV	121096	111596	111734	138	9362	97622	98069	447	23027	59590	59860	270	61236
Total		434443	412408	412727	319	21716	389285	389972	687	44471	260380	261566	1186	172877

Delayed Houses-I as on 05.06.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		04-06-2021	05-06-2021	Achievement	04-06-2021	05-06-2021	Achievement	04-06-2021	05-06-2021	Achievement	04-06-2021	05-06-2021	Achievement
1	BHANDARA	4908	4654	-254	4178	3959	-219	2759	2633	-126	1550	1492	-58
2	CHANDRAPUR	2789	2747	-42	2552	2517	-35	2415	2381	-34	1995	1984	-11
3	NAGPUR	2592	2559	-33	2132	2114	-18	1809	1798	-11	1185	1184	-1
4	GADCHIROLI	3256	3247	-9	3096	3087	-9	2857	2851	-6	2119	2114	-5
5	GONDIA	2867	2857	-10	2280	2273	-7	1924	1918	-6	798	796	-2
6	WARDHA	1084	1079	-5	969	967	-2	913	911	-2	820	818	-2
7	NAGPUR DIV	17496	17143	-353	15207	14917	-290	12677	12492	-185	8467	8388	-79
8	AURANGABAD	2224	2176	-48	2013	1975	-38	1739	1706	-33	1589	1559	-30
9	BEED	1790	1758	-32	1677	1647	-30	1364	1341	-23	1063	1053	-10
10	JALNA	1009	984	-25	915	894	-21	845	824	-21	624	608	-16
11	NANDED	6536	6515	-21	5615	5600	-15	5296	5283	-13	4566	4557	-9
12	PARBHANI	640	631	-9	596	588	-8	516	508	-8	454	449	-5
13	OSMANABAD	397	393	-4	357	354	-3	355	352	-3	341	338	-3
14	HINGOLI	556	555	-1	431	430	-1	343	342	-1	234	233	-1
15	LATUR	651	649	-2	634	632	-2	587	586	-1	529	529	0
16	AURANGABAD DIV	13803	13661	-142	12238	12120	-118	11045	10942	-103	9400	9326	-74
17	AHMEDNAGAR	4711	4663	-48	4235	4192	-43	3780	3741	-39	3592	3558	-34
18	DHULE	3669	3623	-46	3405	3368	-37	3285	3248	-37	2575	2545	-30
19	JALGAON	5425	5412	-13	4801	4793	-8	4476	4469	-7	4036	4030	-6
20	NANDURBAR	18762	18756	-6	17875	17869	-6	15057	15051	-6	10514	10511	-3
21	NASHIK	5629	5615	-14	4811	4803	-8	3659	3653	-6	3331	3325	-6
22	NASHIK DIV	38196	38069	-127	35127	35025	-102	30257	30162	-95	24048	23969	-79
23	SANGLI	1824	1766	-58	1613	1555	-58	1503	1447	-56	1316	1261	-55
24	SATARA	642	622	-20	606	587	-19	570	552	-18	527	509	-18
25	KOLHAPUR	716	690	-26	651	628	-23	422	410	-12	401	392	-9
26	PUNE	1704	1693	-11	1489	1481	-8	1356	1349	-7	1171	1167	-4
27	SOLAPUR	2448	2446	-2	2394	2392	-2	2324	2322	-2	2229	2227	-2
28	PUNE DIV	7334	7217	-117	6753	6643	-110	6175	6080	-95	5644	5556	-88
29	PALGHAR	2291	2227	-64	2199	2136	-63	2141	2078	-63	914	890	-24
30	THANE	282	271	-11	235	225	-10	221	213	-8	207	199	-8
31	RATNAGIRI	92	86	-6	69	63	-6	64	58	-6	57	52	-5
32	RAIGAD	334	328	-6	301	296	-5	299	295	-4	273	272	-1
33	SINHDURG	156	156	0	111	111	0	75	75	0	61	61	0
34	KONKAN DIV	3155	3068	-87	2915	2831	-84	2800	2719	-81	1512	1474	-38
35	AMRAVATI	7314	7274	-40	6814	6788	-26	6127	6104	-23	5154	5135	-19
36	AKOLA	4429	4399	-30	3953	3932	-21	3726	3707	-19	3337	3326	-11
37	YAVATMAL	4141	4118	-23	3932	3917	-15	3751	3737	-14	3222	3211	-11
38	BULDHANA	2536	2525	-11	2246	2235	-11	2017	2009	-8	1752	1745	-7
39	WASHIM	908	908	0	891	891	0	777	777	0	762	762	0
40	AMRAVATI DIV	19328	19224	-104	17836	17763	-73	16398	16334	-64	14227	14179	-48
Total		99312	98382	-930	90076	89299	-777	79352	78729	-623	63298	62892	-406

Delayed Houses -II as on 05.06.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		04.06.2021	05.06.2021	Achievement	04.06.2021	05.06.2021	Achievement	04.06.2021	05.06.2021	Achievement
1	AKOLA	5066	5123	57	854	861	7	1237	1230	-7
2	AMRAVATI	6453	6521	68	1327	1338	11	2512	2503	-9
3	BULDHANA	2839	2904	65	539	561	22	697	693	-4
4	WASHIM	1180	1182	2	321	325	4	123	129	6
5	YAVATMAL	4020	4032	12	890	897	7	1133	1125	-8
6	AMRAVATI DIV	19558	19762	204	3931	3982	51	5702	5680	-22
7	AURANGABAD	3589	3607	18	697	758	61	482	465	-17
8	BEED	4489	4493	4	821	896	75	140	134	-6
9	HINGOLI	1354	1357	3	284	295	11	22	22	0
10	JALNA	1954	1969	15	338	338	0	144	132	-12
11	LATUR	1366	1367	1	316	320	4	55	55	0
12	NANDED	13748	13781	33	1604	1653	49	392	398	6
13	OSMANABAD	1067	1067	0	279	281	2	26	20	-6
14	PARBHANI	1265	1270	5	267	269	2	33	32	-1
15	AURANGABAD DIV	28832	28911	79	4606	4810	204	1294	1258	-36
16	PALGHAR	834	834	0	526	528	2	791	753	-38
17	RAIGAD	595	595	0	154	156	2	28	26	-2
18	RATNAGIRI	315	316	1	39	40	1	48	43	-5
19	SINDHUDURG	271	271	0	68	68	0	48	49	1
20	THANE	254	249	-5	86	85	-1	43	43	0
21	KONKAN DIV	2269	2265	-4	873	877	4	958	914	-44
22	BHANDARA	8831	8942	111	688	739	51	1622	1500	-122
23	CHANDRAPUR	3077	3105	28	756	757	1	1221	1191	-30
24	GADCHIROLI	2421	2421	0	1047	1048	1	759	762	3
25	GONDIA	8439	8564	125	2235	2362	127	321	326	5
26	NAGPUR	3543	3580	37	490	503	13	803	796	-7
27	WARDHA	1316	1347	31	175	179	4	422	424	2
28	NAGPUR DIV	27627	27959	332	5391	5588	197	5148	4999	-149
29	AHMEDNAGAR	6386	6388	2	1180	1200	20	575	558	-17
30	DHULE	5489	5534	45	1424	1448	24	1014	986	-28
31	JALGAON	10951	11130	179	1318	1353	35	532	543	11
32	NANDURBAR	7060	7061	1	5979	5982	3	9013	9042	29
33	NASHIK	6584	6593	9	1679	1697	18	1958	2001	43
34	NASHIK DIV	36470	36706	236	11580	11680	100	13092	13130	38
35	KOLHAPUR	2166	2168	2	236	259	23	24	21	-3
36	PUNE	2145	2205	60	458	466	8	215	210	-5
37	SANGLI	3871	3822	-49	391	391	0	104	94	-10
38	SATARA	1098	1084	-14	151	153	2	143	139	-4
39	SOLAPUR	7937	7954	17	819	826	7	343	343	0
40	PUNE DIV	17217	17233	16	2055	2095	40	829	807	-22
Total		131973	132836	863	28436	29032	596	27023	26788	-235