

**Cummulative PMAY-G Progress Report as on 06.04.2021**

S.No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			05.04.2021	06.04.2021	Achievement	Remaining	05.04.2021	06.04.2021	Achievement	Remaining	05.04.2021	06.04.2021	Achievement	Remaining
1	PALGHAR	25719	25687	25687	0	32	25456	25456	0	263	21965	21992	27	3727
2	THANE	6869	6704	6704	0	165	6668	6668	0	201	5827	5827	0	1042
3	RAIGAD	7992	7774	7776	2	216	7660	7660	0	332	6237	6240	3	1752
4	SINDHUDURG	3994	3654	3654	0	340	3616	3616	0	378	2666	2675	9	1319
5	RATNAGIRI	6657	6279	6272	-7	385	5837	5836	-1	821	4022	4023	1	2634
	<b>KONKAN DIV</b>	<b>51231</b>	<b>50098</b>	<b>50093</b>	<b>-5</b>	<b>1138</b>	<b>49237</b>	<b>49236</b>	<b>-1</b>	<b>1995</b>	<b>40717</b>	<b>40757</b>	<b>40</b>	<b>10474</b>
6	AURANGABAD	22158	22109	22120	11	38	20509	20509	0	1649	11626	11639	13	10519
7	PARBHANI	7171	6730	6730	0	441	6524	6524	0	647	4158	4159	1	3012
8	OSMANABAD	6118	5304	5304	0	814	5192	5192	0	926	3462	3463	1	2655
9	BEED	19710	18153	18153	0	1557	16855	16855	0	2855	9673	9673	0	10037
10	LATUR	10968	9247	9247	0	1721	8820	8820	0	2148	6518	6518	0	4450
11	HINGOLI	11077	9285	9285	0	1792	9045	9045	0	2032	6717	6720	3	4357
12	JALNA	13362	11300	11310	10	2052	10503	10503	0	2859	6355	6359	4	7003
13	NANDED	50059	44916	44916	0	5143	40600	40600	0	9459	19989	19999	10	30060
	<b>AURANGABAD DIV</b>	<b>140623</b>	<b>127044</b>	<b>127065</b>	<b>21</b>	<b>13558</b>	<b>118048</b>	<b>118048</b>	<b>0</b>	<b>22575</b>	<b>68498</b>	<b>68530</b>	<b>32</b>	<b>72093</b>
14	KOLHAPUR	14713	13053	13053	0	1660	12661	12661	0	2052	8586	8586	0	6127
15	SATARA	13564	11186	11186	0	2378	9690	9690	0	3874	7021	7022	1	6542
16	SANGLI	19010	15632	15639	7	3371	14757	14757	0	4253	9167	9167	0	9843
17	PUNE	19989	15078	15078	0	4911	13754	13754	0	6235	9541	9548	7	10441
18	SOLAPUR	46020	36449	36452	3	9568	33508	33508	0	12512	19885	19901	16	26119
	<b>PUNE DIV</b>	<b>113296</b>	<b>91398</b>	<b>91408</b>	<b>10</b>	<b>21888</b>	<b>84370</b>	<b>84370</b>	<b>0</b>	<b>28926</b>	<b>54200</b>	<b>54224</b>	<b>24</b>	<b>59072</b>
19	GONDIA	82890	82417	82418	1	472	79547	79547	0	3343	63183	63192	9	19698
20	GADCHIROLI	23062	21720	21720	0	1342	21084	21084	0	1978	12738	12784	46	10278
21	WARDHA	16818	12971	12971	0	3847	12680	12680	0	4138	8107	8127	20	8691
22	CHANDRAPUR	32185	28253	28314	61	3871	27412	27412	0	4773	16827	16853	26	15332
23	BHANDARA	56998	51074	51074	0	5924	46785	46785	0	10213	22213	22228	15	34770
24	NAGPUR	40488	32912	32912	0	7576	27902	27902	0	12586	16450	16471	21	24017
	<b>NAGPUR DIV</b>	<b>252441</b>	<b>229347</b>	<b>229409</b>	<b>62</b>	<b>23032</b>	<b>215410</b>	<b>215410</b>	<b>0</b>	<b>37031</b>	<b>139518</b>	<b>139655</b>	<b>137</b>	<b>112786</b>
25	DHULE	47044	46377	46377	0	667	46060	46060	0	984	33388	33454	66	13590
26	NASHIK	70612	68426	68426	0	2186	67698	67698	0	2914	51429	51461	32	19151
27	NANDURBAR	105794	99503	99503	0	6291	95298	95298	0	10496	68907	68908	1	36886
28	AHMEDNAGAR	48634	41691	41691	0	6943	41006	41006	0	7628	25668	25715	47	22919
29	JALGAON	69435	54029	54001	-28	15434	50077	50050	-27	19385	30448	30430	-18	39005
	<b>NASHIK DIV</b>	<b>341519</b>	<b>310026</b>	<b>309998</b>	<b>-28</b>	<b>31521</b>	<b>300139</b>	<b>300112</b>	<b>-27</b>	<b>41407</b>	<b>209840</b>	<b>209968</b>	<b>128</b>	<b>131551</b>
30	WASHIM	10802	8766	8766	0	2036	8060	8060	0	2742	5409	5412	3	5390
31	YAVATMAL	40639	38309	38309	0	2330	32866	32866	0	7773	20706	20719	13	19920
32	BULDHANA	29051	23624	23625	1	5426	22602	22602	0	6449	14915	14929	14	14122
33	AKOLA	44803	37865	37865	0	6938	36141	36141	0	8662	21178	21211	33	23592
34	AMRAVATI	92730	65858	65882	24	26848	61014	61014	0	31716	40532	40564	32	52166
	<b>AMRAVATI DIV</b>	<b>218025</b>	<b>174422</b>	<b>174447</b>	<b>25</b>	<b>43578</b>	<b>160683</b>	<b>160683</b>	<b>0</b>	<b>57342</b>	<b>102740</b>	<b>102835</b>	<b>95</b>	<b>115190</b>
	<b>Total</b>	<b>1117135</b>	<b>982335</b>	<b>982420</b>	<b>85</b>	<b>134715</b>	<b>927887</b>	<b>927859</b>	<b>-28</b>	<b>189276</b>	<b>615513</b>	<b>615969</b>	<b>456</b>	<b>501166</b>

**State Scheme Report Cumulative as on 06-04-2021**

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			05-04-2021	06-04-2021	Achievement	Remaining Sanction	05-04-2021	06-04-2021	Achievement	Yet to give 1st Inst	05-04-2021	06-04-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5840	5840	0	24	4764	4764	0	1100
2	SINDHUDURG	1851	1845	1845	0	6	1808	1808	0	43	1511	1512	1	339
3	THANE	3500	3490	3490	0	10	3475	3475	0	25	2877	2880	3	620
4	RAIGAD	3830	3816	3816	0	14	3758	3758	0	72	3127	3128	1	702
5	PALGHAR	6415	6343	6343	0	72	6048	6048	0	367	4314	4325	11	2090
6	KONKAN DIV	21460	21357	21357	0	103	20929	20929	0	531	16593	16609	16	4851
7	WASHIM	7712	7698	7698	0	14	6933	6933	0	779	4180	4180	0	3532
8	BULDHANA	12190	12124	12124	0	66	11750	11750	0	440	7918	7921	3	4269
9	YAVATMAL	19265	19081	19081	0	184	18208	18208	0	1057	10900	10911	11	8354
10	AMRAVATI	14486	14160	14166	6	320	13338	13338	0	1148	8680	8681	1	5805
11	AKOLA	14198	13599	13599	0	599	12944	12944	0	1254	6713	6721	8	7477
12	AMRAVATI DIV	67851	66662	66668	6	1183	63173	63173	0	4678	38391	38414	23	29437
13	SATARA	9559	9544	9544	0	15	9356	9356	0	203	7039	7040	1	2519
14	KOLHAPUR	10919	10843	10843	0	76	10621	10621	0	298	8149	8150	1	2769
15	SOLAPUR	15433	15243	15243	0	190	14713	14713	0	720	11386	11386	0	4047
16	PUNE	10457	9950	9951	1	506	9296	9296	0	1161	6864	6871	7	3586
17	SANGLI	7082	6565	6565	0	517	6213	6213	0	869	4680	4680	0	2402
18	PUNE DIV	53450	52145	52146	1	1304	50199	50199	0	3251	38118	38127	9	15323
19	AHMEDNAGAR	28571	28528	28528	0	43	27946	27946	0	625	18782	18785	3	9786
20	DHULE	12351	12221	12231	10	120	12095	12095	0	256	8886	8886	0	3465
21	NASHIK	19111	18734	18734	0	377	18290	18290	0	821	10044	10048	4	9063
22	NANDURBAR	10307	9878	9878	0	429	9742	9742	0	565	6672	6672	0	3635
23	JALGAON	17383	16732	16732	0	651	15037	15037	0	2346	9711	9714	3	7669
24	NASHIK DIV	87723	86093	86103	10	1620	83110	83110	0	4613	54095	54105	10	33618
25	WARDHA	8310	8309	8309	0	1	8135	8135	0	175	5441	5443	2	2867
26	NAGPUR	9482	9136	9136	0	346	8845	8845	0	637	6919	6920	1	2562
27	BHANDARA	15386	14714	14714	0	672	13827	13827	0	1559	7857	7874	17	7512
28	GADCHIROLI	11477	10673	10673	0	804	10296	10296	0	1181	6190	6195	5	5282
29	GONDIA	13480	9571	9571	0	3909	9118	9118	0	4362	7167	7167	0	6313
30	CHANDRAPUR	24728	20213	20214	1	4514	18862	18862	0	5866	9271	9283	12	15445
31	NAGPUR DIV	82863	72616	72617	1	10246	69083	69083	0	13780	42845	42882	37	39981
32	OSMANABAD	15251	14924	14924	0	327	10755	10755	0	4496	4952	4952	0	10299
33	PARBHANI	14543	14214	14214	0	329	13575	13575	0	968	9408	9408	0	5135
34	AURANGABAD	17770	17292	17292	0	478	15192	15192	0	2578	6585	6589	4	11181
35	HINGOLI	9745	8716	8716	0	1029	8617	8617	0	1128	6764	6764	0	2981
36	JALNA	9508	6684	6863	179	2645	5380	5380	0	4128	3579	3582	3	5926
37	BEED	16424	12665	12665	0	3759	10256	10256	0	6168	7037	7037	0	9387
38	LATUR	19992	16227	16227	0	3765	14955	14955	0	5037	11197	11197	0	8795
39	NANDED	17863	14004	14004	0	3859	11420	11420	0	6443	6603	6604	1	11259
40	AURANGABAD DIV	121096	104726	104905	179	16191	90150	90150	0	30946	56125	56133	8	64963
<b>Total</b>		<b>434443</b>	<b>403599</b>	<b>403796</b>	<b>197</b>	<b>30647</b>	<b>376644</b>	<b>376644</b>	<b>0</b>	<b>57799</b>	<b>246167</b>	<b>246270</b>	<b>103</b>	<b>188173</b>

## Delayed Houses-I as on 06-04-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		05-04-2021	06-04-2021	Achievement	05-04-2021	06-04-2021	Achievement	05-04-2021	06-04-2021	Achievement	05-04-2021	06-04-2021	Achievement
1	AMRAVATI	7616	7600	-16	7010	6995	-15	6522	6508	-14	5138	5125	-13
2	AKOLA	4710	4693	-17	4302	4286	-16	4133	4120	-13	3569	3560	-9
3	YAVATMAL	4386	4375	-11	4109	4099	-10	4034	4025	-9	3276	3270	-6
4	BULDHANA	2441	2435	-6	2240	2234	-6	2101	2095	-6	1751	1745	-6
5	WASHIM	974	972	-2	921	919	-2	824	822	-2	803	801	-2
6	AMRAVATI DIV	20127	20075	-52	18582	18533	-49	17614	17570	-44	14537	14501	-36
7	DHULE	4085	4065	-20	3971	3952	-19	3854	3836	-18	2954	2938	-16
8	AHMEDNAGAR	4799	4780	-19	4313	4295	-18	4216	4199	-17	3553	3539	-14
9	NASHIK	5740	5727	-13	3972	3964	-8	3805	3798	-7	3432	3426	-6
10	JALGAON	5891	5887	-4	5332	5331	-1	5150	5149	-1	4562	4561	-1
11	NANDURBAR	18894	18894	0	17600	17600	0	12637	12637	0	10501	10501	0
12	NASHIK DIV	39409	39353	-56	35188	35142	-46	29662	29619	-43	25002	24965	-37
13	BHANDARA	5631	5619	-12	3711	3702	-9	2919	2913	-6	1560	1558	-2
14	CHANDRAPUR	2899	2894	-5	2736	2731	-5	2498	2494	-4	2009	2006	-3
15	GADCHIROLI	3394	3385	-9	3266	3258	-8	2897	2893	-4	1774	1771	-3
16	WARDHA	1183	1179	-4	1091	1087	-4	1044	1040	-4	853	849	-4
17	NAGPUR	2768	2763	-5	2289	2285	-4	1970	1967	-3	1155	1153	-2
18	GONDIA	2652	2648	-4	2291	2288	-3	1939	1937	-2	787	785	-2
19	NAGPUR DIV	18527	18488	-39	15384	15351	-33	13267	13244	-23	8138	8122	-16
20	PALGHAR	2709	2691	-18	2660	2643	-17	2477	2460	-17	624	619	-5
21	RAIGAD	359	357	-2	355	354	-1	351	350	-1	273	272	-1
22	RATNAGIRI	130	129	-1	120	119	-1	119	118	-1	99	99	0
23	SINHUDDURG	148	148	0	107	107	0	82	82	0	74	74	0
24	THANE	321	321	0	297	297	0	280	280	0	266	266	0
25	KONKAN DIV	3667	3646	-21	3539	3520	-19	3309	3290	-19	1336	1330	-6
26	SOLAPUR	2585	2574	-11	2522	2511	-11	2492	2481	-11	2305	2296	-9
27	PUNE	1729	1723	-6	1545	1539	-6	1520	1514	-6	1248	1245	-3
28	KOLHAPUR	867	865	-2	610	608	-2	533	531	-2	493	493	0
29	SANGLI	1901	1901	0	1804	1804	0	1738	1738	0	1555	1555	0
30	SATARA	685	685	0	636	636	0	612	612	0	540	540	0
31	PUNE DIV	7767	7748	-19	7117	7098	-19	6895	6876	-19	6141	6129	-12
32	JALNA	1159	1154	-5	1085	1080	-5	983	978	-5	640	635	-5
33	AURANGABAD	2503	2500	-3	2013	2012	-1	1969	1968	-1	1753	1752	-1
34	HINGOLI	601	599	-2	479	477	-2	447	446	-1	255	255	0
35	BEED	1833	1833	0	1545	1545	0	1430	1430	0	1022	1022	0
36	LATUR	710	710	0	683	683	0	623	623	0	565	565	0
37	NANDED	6064	6063	-1	5635	5635	0	5430	5430	0	4485	4485	0
38	OSMANABAD	376	376	0	375	375	0	372	372	0	344	344	0
39	PARBHANI	671	671	0	578	578	0	556	556	0	483	483	0
40	AURANGABAD DIV	13917	13906	-11	12393	12385	-8	11810	11803	-7	9547	9541	-6
<b>Total</b>		<b>103414</b>	<b>103216</b>	<b>-198</b>	<b>92203</b>	<b>92029</b>	<b>-174</b>	<b>82557</b>	<b>82402</b>	<b>-155</b>	<b>64701</b>	<b>64588</b>	<b>-113</b>

## Delayed Houses -II as on 06.04.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		05.04.2021	06.04.2021	Achievement	05.04.2021	06.04.2021	Achievement	05.04.2021	06.04.2021	Achievement
1	AKOLA	3812	3841	29	749	749	0	1343	1331	-12
2	AMRAVATI	4472	4485	13	1118	1120	2	2382	2373	-9
3	BULDHANA	1655	1677	22	522	522	0	646	639	-7
4	WASHIM	543	572	29	285	285	0	104	104	0
5	YAVATMAL	2786	2823	37	847	847	0	1171	1167	-4
6	AMRAVATI DIV	13268	13398	130	3521	3523	2	5646	5614	-32
7	AURANGABAD	3895	3905	10	521	524	3	574	573	-1
8	BEED	3724	3807	83	564	564	0	133	133	0
9	HINGOLI	949	991	42	223	228	5	33	34	1
10	JALNA	911	949	38	311	313	2	188	185	-3
11	LATUR	654	688	34	246	248	2	53	56	3
12	NANDED	8144	8476	332	1287	1296	9	335	337	2
13	OSMANABAD	1056	1056	0	166	166	0	5	5	0
14	PARBHANI	1455	1466	11	180	180	0	24	24	0
15	AURANGABAD DIV	20788	21338	550	3498	3519	21	1345	1347	2
16	PALGHAR	979	981	2	577	577	0	841	834	-7
17	RAIGAD	486	487	1	115	115	0	36	35	-1
18	RATNAGIRI	334	334	0	13	13	0	53	53	0
19	SINDHUDURG	183	183	0	17	17	0	14	14	0
20	THANE	331	332	1	78	78	0	62	62	0
21	KONKAN DIV	2313	2317	4	800	800	0	1006	998	-8
22	BHANDARA	4385	4537	152	444	448	4	1502	1498	-4
23	CHANDRAPUR	4093	4094	1	480	480	0	852	848	-4
24	GADCHIROLI	2184	2237	53	861	862	1	548	548	0
25	GONDIA	8197	8289	92	828	843	15	242	242	0
26	NAGPUR	2620	2653	33	249	249	0	525	533	8
27	WARDHA	817	855	38	110	110	0	367	365	-2
28	NAGPUR DIV	22296	22665	369	2972	2992	20	4036	4034	-2
29	AHMEDNAGAR	7948	7975	27	980	987	7	607	613	6
30	DHULE	5339	5339	0	1129	1129	0	895	886	-9
31	JALGAON	7496	7546	50	1023	1025	2	565	572	7
32	NANDURBAR	6164	6443	279	4293	4295	2	7532	7534	2
33	NASHIK	7037	7086	49	1089	1089	0	1538	1533	-5
34	NASHIK DIV	33984	34389	405	8514	8525	11	11137	11138	1
35	KOLHAPUR	2042	2040	-2	154	154	0	29	29	0
36	PUNE	1859	1956	97	438	438	0	277	273	-4
37	SANGLI	1800	1803	3	335	337	2	103	104	1
38	SATARA	940	968	28	115	116	1	111	111	0
39	SOLAPUR	4871	5099	228	577	583	6	334	326	-8
40	PUNE DIV	11512	11866	354	1619	1628	9	854	843	-11
<b>Total</b>		<b>104161</b>	<b>105973</b>	<b>1812</b>	<b>20924</b>	<b>20987</b>	<b>63</b>	<b>24024</b>	<b>23974</b>	<b>-50</b>