

**Cummulative PMAY-G Progress Report as on 06.02.2021**

S.No	District	Target	Sanctions				1st Instalment Paid				Completion			
			05.02.2021	06.02.2021	Achievement	Remaining	05.02.2021	06.02.2021	Achievement	Remaining	05.02.2021	06.02.2021	Achievement	Remaining
1	PALGHAR	26179	25763	25763	0	416	25329	25329	0	850	21422	21440	18	4739
2	THANE	7201	6658	6658	0	543	6570	6570	0	631	5706	5706	0	1495
3	RATNAGIRI	7735	6636	6636	0	1099	5528	5528	0	2207	3899	3900	1	3835
4	SINDHUDURG	4760	3603	3611	8	1149	3483	3483	0	1277	2572	2575	3	2185
5	RAIGAD	9114	7641	7641	0	1473	7315	7315	0	1799	5967	5972	5	3142
	<b>KONKAN DIV</b>	<b>54989</b>	<b>50301</b>	<b>50309</b>	<b>8</b>	<b>4680</b>	<b>48225</b>	<b>48225</b>	<b>0</b>	<b>6764</b>	<b>39566</b>	<b>39593</b>	<b>27</b>	<b>15396</b>
6	AURANGABAD	22199	22060	22060	0	139	19772	19772	0	2427	11157	11161	4	11038
7	PARBHANI	7155	6723	6724	1	431	6285	6285	0	870	3995	3995	0	3160
8	OSMANABAD	6183	5278	5278	0	905	4997	4997	0	1186	3288	3288	0	2895
9	BEEED	19724	18024	18033	9	1691	15643	15643	0	4081	9009	9017	8	10707
10	LATUR	10968	9196	9197	1	1771	8368	8368	0	2600	6461	6463	2	4505
11	HINGOLI	11262	8861	8861	0	2401	8370	8370	0	2892	6238	6250	12	5012
12	JALNA	13375	10810	10843	33	2532	9233	9233	0	4142	6089	6099	10	7276
13	NANDED	50337	44170	44176	6	6161	34526	34526	0	15811	18635	18645	10	31692
	<b>AURANGABAD DIV</b>	<b>141203</b>	<b>125122</b>	<b>125172</b>	<b>50</b>	<b>16031</b>	<b>107194</b>	<b>107194</b>	<b>0</b>	<b>34009</b>	<b>64872</b>	<b>64918</b>	<b>46</b>	<b>76285</b>
14	KOLIAPUR	15674	13064	13070	6	2604	12347	12347	0	3327	8051	8052	1	7622
15	SATARA	14041	11218	11218	0	2823	9151	9151	0	4890	6455	6468	13	7573
16	SANGLI	21258	15038	15058	20	6200	12930	12930	0	8328	8937	8937	0	12321
17	PUNE	21333	14497	14497	0	6836	12835	12835	0	8498	8969	8972	3	12361
18	SOLAPUR	47693	35571	35571	0	12122	29977	29977	0	17716	19166	19168	2	28525
	<b>PUNE DIV</b>	<b>119999</b>	<b>89388</b>	<b>89414</b>	<b>26</b>	<b>30585</b>	<b>77240</b>	<b>77240</b>	<b>0</b>	<b>42759</b>	<b>51578</b>	<b>51597</b>	<b>19</b>	<b>68402</b>
19	GADCHIROLI	23230	21550	21564	14	1666	19588	19588	0	3642	11540	11563	23	11667
20	CHANDRAPUR	31975	28031	28031	0	3944	26831	26831	0	5144	16070	16072	2	15903
21	WARDHA	17513	13049	13049	0	4464	11866	11866	0	5647	7824	7828	4	9685
22	GONDIA	92848	84662	84663	1	8185	70892	70892	0	21956	26464	26490	26	66358
23	NAGPUR	44891	33239	33245	6	11646	24903	24903	0	19988	15120	15134	14	29757
24	BHANDARA	62999	48364	48364	0	14635	38109	38109	0	24890	21303	21304	1	41695
	<b>NAGPUR DIV</b>	<b>273456</b>	<b>228895</b>	<b>228916</b>	<b>21</b>	<b>44540</b>	<b>192189</b>	<b>192189</b>	<b>0</b>	<b>81267</b>	<b>98321</b>	<b>98391</b>	<b>70</b>	<b>175065</b>
25	NASHIK	71753	68337	68337	0	3416	66553	66553	0	5200	49835	49836	1	21917
26	DHULE	50527	46208	46250	42	4277	43939	43939	0	6588	31566	31575	9	18952
27	NANDURBAR	106796	99041	99041	0	7755	93909	93909	0	12887	65480	65516	36	41280
28	AHMEDNAGAR	54385	41282	41282	0	13103	39466	39466	0	14919	22143	22160	17	32225
29	JALGAON	72740	52551	52625	74	20115	44819	44819	0	27921	29694	29714	20	43026
	<b>NASHIK DIV</b>	<b>356201</b>	<b>307419</b>	<b>307535</b>	<b>116</b>	<b>48666</b>	<b>288686</b>	<b>288686</b>	<b>0</b>	<b>67515</b>	<b>198718</b>	<b>198801</b>	<b>83</b>	<b>157400</b>
30	WASHIM	10887	8458	8463	5	2424	6881	6881	0	4006	5333	5337	4	5550
31	YAVATMAL	40683	38073	38076	3	2607	28594	28594	0	12089	20170	20173	3	20510
32	BULDHANA	29863	23016	23046	30	6817	20221	20221	0	9642	14663	14667	4	15196
33	AKOLA	46939	36719	36719	0	10220	31750	31750	0	15189	20235	20251	16	26688
34	AMRAVATI	92731	61662	61701	39	31030	54138	54138	0	38593	38953	38976	23	53755
	<b>AMRAVATI DIV</b>	<b>221103</b>	<b>167928</b>	<b>168005</b>	<b>77</b>	<b>53098</b>	<b>141584</b>	<b>141584</b>	<b>0</b>	<b>79519</b>	<b>99354</b>	<b>99404</b>	<b>50</b>	<b>121699</b>
	<b>Total</b>	<b>1166951</b>	<b>969053</b>	<b>969351</b>	<b>298</b>	<b>197600</b>	<b>855118</b>	<b>855118</b>	<b>0</b>	<b>311833</b>	<b>552409</b>	<b>552704</b>	<b>295</b>	<b>614247</b>

**State Scheme Report Cumulative as on 06-02-2021**

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			05-02-2021	06-02-2021	Achievement	Remaining Sanction	05-02-2021	06-02-2021	Achievement	Yet to give 1st Inst	05-02-2021	06-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5620	5641	21	223	4654	4656	2	1208
2	THANE	3500	3490	3490	0	10	3270	3333	63	167	2778	2781	3	719
3	SINHUDDURG	1851	1834	1834	0	17	1733	1750	17	101	1472	1476	4	375
4	RAIGAD	3830	3810	3811	1	19	3501	3539	38	291	3058	3060	2	770
5	PAIGHAR	6415	6262	6262	0	153	5722	5730	8	685	4068	4074	6	2341
6	KONKAN DIV	21460	21257	21258	1	202	19846	19993	147	1467	16030	16047	17	5413
7	WASHIM	7712	7698	7698	0	14	5624	5924	300	1788	4013	4015	2	3697
8	BULDHANA	12190	12027	12027	0	163	9939	10362	423	1828	7785	7787	2	4403
9	YAVATMAL	19265	19048	19054	6	211	16792	16949	157	2316	10269	10274	5	8991
10	AMRAVATI	14486	13925	13925	0	561	11465	11898	433	2588	8375	8381	6	6105
11	AKOLA	14198	13397	13397	0	801	10045	11020	975	3178	6259	6281	22	7917
12	AMRAVATI DIV	67851	66095	66101	6	1750	53865	56153	2288	11698	36701	36738	37	31113
13	SATARA	9559	9527	9527	0	32	8207	8339	132	1220	6819	6819	0	2740
14	KOLHAPUR	10919	10838	10838	0	81	9479	9859	380	1060	7919	7920	1	2999
15	SOLAPUR	15433	15158	15158	0	275	13576	13670	94	1763	11182	11182	0	4251
16	SANGLI	7082	6368	6367	-1	715	5460	5503	43	1579	4636	4636	0	2446
17	PUNE	10457	9524	9524	0	933	8331	8484	153	1973	6444	6449	5	4008
18	PUNE DIV	53450	51415	51414	-1	2036	45053	45855	802	7595	37000	37006	6	16444
19	DHULE	12351	12182	12182	0	169	10904	10968	64	1383	8366	8374	8	3977
20	NANDURBAR	10307	9874	9874	0	433	9474	9503	29	804	6390	6390	0	3917
21	NASHIK	19111	18344	18344	0	767	15735	16248	513	2863	9508	9510	2	9601
22	JALGAON	17383	16495	16499	4	884	12753	13217	464	4166	9316	9325	9	8058
23	AHMEDNAGAR	30450	28246	28246	0	2204	25427	26239	812	4211	16647	16654	7	13796
24	NASHIK DIV	89602	85141	85145	4	4457	74293	76175	1882	13427	50227	50253	26	39349
25	WARDHA	8310	8299	8299	0	11	7867	7879	12	431	5107	5112	5	3198
26	NAGPUR	9482	9136	9136	0	346	8327	8375	48	1107	6702	6707	5	2775
27	BHANDARA	15386	14417	14417	0	969	13151	13193	42	2193	7474	7474	0	7912
28	GADCHIROLI	11477	10280	10305	25	1172	8899	9032	133	2445	5705	5715	10	5762
29	GONDIA	13480	9395	9396	1	4084	8328	8648	320	4832	5325	5328	3	8152
30	CHANDRAPUR	24728	17994	18001	7	6727	15954	16115	161	8613	8511	8518	7	16210
31	NAGPUR DIV	82863	69521	69554	33	13309	62526	63242	716	19621	38824	38854	30	44009
32	PARBHANI	14543	13831	13867	36	676	11175	11237	62	3306	9247	9247	0	5296
33	AURANGABAD	17770	16820	16820	0	950	9232	9889	657	7881	6330	6333	3	11437
34	HINGOLI	9745	8540	8540	0	1205	8120	8163	43	1582	6507	6512	5	3233
35	JALNA	7135	5136	5136	0	1999	5037	5047	10	2088	3362	3363	1	3772
36	BEED	13236	9676	9676	0	3560	8742	8743	1	4493	6804	6806	2	6430
37	LATUR	19992	16206	16206	0	3786	13745	13795	50	6197	10865	10869	4	9123
38	OSMANABAD	15251	10426	10778	352	4473	6521	6584	63	8667	4769	4769	0	10482
39	NANDED	17863	11290	11371	81	6492	9414	9578	164	8285	6191	6201	10	11662
40	AURANGABAD DIV	115535	91925	92394	469	23141	71986	73036	1050	42499	54075	54100	25	61435
<b>Total</b>		<b>430761</b>	<b>385354</b>	<b>385866</b>	<b>512</b>	<b>44895</b>	<b>327569</b>	<b>334454</b>	<b>6885</b>	<b>96307</b>	<b>232857</b>	<b>232998</b>	<b>141</b>	<b>197763</b>

### Delayed Houses-I as on 06-02-2021

SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		05-02-2021	06-02-2021	Achievement	05-02-2021	06-02-2021	Achievement	05-02-2021	06-02-2021	Achievement	05-02-2021	06-02-2021	Achievement
		1	WARDHA	4194	4162	-32	3705	3675	-30	3325	3297	-28	1429
2	NAGPUR	9371	9352	-19	7554	7538	-16	3513	3505	-8	1070	1068	-2
3	GADCHIROLI	3096	3089	-7	2815	2808	-7	2488	2481	-7	890	890	0
4	BHANDARA	1233	1230	-3	1163	1160	-3	1086	1084	-2	457	457	0
5	CHANDRAPUR	2996	2992	-4	2417	2415	-2	1652	1651	-1	1077	1077	0
6	GONDIA	5585	5585	0	3435	3435	0	2510	2510	0	765	765	0
7	NAGPUR DIV	26475	26410	-65	21089	21031	-58	14574	14528	-46	5688	5673	-15
8	JALGAON	21386	21354	-32	16007	15985	-22	13176	13156	-20	6076	6063	-13
9	NASHIK	6354	6341	-13	5790	5781	-9	5591	5582	-9	2479	2478	-1
10	AHMEDNAGAR	5865	5855	-10	5536	5526	-10	5191	5185	-6	2479	2477	-2
11	NANDURBAR	5137	5130	-7	4898	4891	-7	3817	3812	-5	3224	3221	-3
12	DHULE	5829	5828	-1	4822	4821	-1	4589	4588	-1	3954	3953	-1
13	NASHIK DIV	44571	44508	-63	37053	37004	-49	32364	32323	-41	18212	18192	-20
14	YAVATMAL	4988	4972	-16	4709	4694	-15	4245	4230	-15	2664	2656	-8
15	AKOLA	8093	8074	-19	7125	7111	-14	6484	6472	-12	3036	3028	-8
16	WASHIM	1032	1028	-4	877	873	-4	861	857	-4	768	765	-3
17	BULDHANA	4470	4467	-3	4361	4358	-3	3943	3940	-3	2275	2275	0
18	AMRAVATI	2505	2502	-3	2265	2262	-3	2049	2047	-2	990	988	-2
19	AMRAVATI DIV	21088	21043	-45	19337	19298	-39	17582	17546	-36	9733	9712	-21
20	KOLHAPUR	867	854	-13	790	777	-13	746	734	-12	384	381	-3
21	SATARA	1980	1977	-3	1888	1886	-2	1677	1675	-2	721	720	-1
22	SANGLI	2979	2978	-1	2907	2906	-1	2839	2838	-1	1772	1772	0
23	SOLAPUR	1055	1054	-1	692	691	-1	667	666	-1	423	423	0
24	PUNE	1957	1957	0	1849	1849	0	1672	1672	0	1191	1191	0
25	PUNE DIV	8838	8820	-18	8126	8109	-17	7601	7585	-16	4491	4487	-4
26	HINGOLI	6319	6314	-5	6071	6066	-5	5427	5424	-3	3791	3791	0
27	LATUR	1273	1265	-8	1154	1147	-7	914	911	-3	486	486	0
28	NANDED	2324	2320	-4	2108	2104	-4	1987	1985	-2	1001	1000	-1
29	BEED	1922	1920	-2	1615	1614	-1	1353	1352	-1	664	664	0
30	AURANGABAD	669	668	-1	562	561	-1	417	417	0	177	177	0
31	JALNA	679	679	0	601	601	0	551	551	0	381	381	0
32	OSMANABAD	728	726	-2	655	655	0	615	615	0	390	390	0
33	PARBHANI	401	401	0	398	398	0	386	386	0	246	246	0
34	AURANGABAD DIV	14315	14293	-22	13164	13146	-18	11650	11641	-9	7136	7135	-1
35	PALGHAR	3149	3131	-18	2959	2941	-18	1829	1822	-7	479	478	-1
36	RAIGAD	176	175	-1	169	168	-1	146	145	-1	40	40	0
37	RATNAGIRI	146	146	0	107	107	0	98	98	0	23	23	0
38	SINHDURG	458	458	0	452	452	0	427	427	0	163	163	0
39	THANE	410	410	0	353	353	0	342	342	0	145	145	0
40	KONKAN DIV	4339	4320	-19	4040	4021	-19	2842	2834	-8	850	849	-1
<b>Total</b>		<b>119626</b>	<b>119394</b>	<b>-232</b>	<b>102809</b>	<b>102609</b>	<b>-200</b>	<b>86613</b>	<b>86457</b>	<b>-156</b>	<b>46110</b>	<b>46048</b>	<b>-62</b>

## Delayed Houses -II as on 06-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		05-02-2021	06-02-2021	Achievement	05-02-2021	06-02-2021	Achievement	05-02-2021	06-02-2021	Achievement
1	AKOLA	2572	2572	0	818	818	0	1544	1532	-12
2	AMRAVATI	3918	3919	1	1182	1183	1	2467	2463	-4
3	BULDHANA	1384	1384	0	540	541	1	587	586	-1
4	WASHIM	620	620	0	309	309	0	112	111	-1
5	YAVATMAL	2450	2452	2	872	872	0	1279	1276	-3
	<b>AMRAVATI DIV</b>	<b>10944</b>	<b>10947</b>	<b>3</b>	<b>3721</b>	<b>3723</b>	<b>2</b>	<b>5989</b>	<b>5968</b>	<b>-21</b>
6	AURANGABAD	1518	1518	0	493	493	0	513	511	-2
7	BEED	1486	1489	3	567	585	18	154	160	6
8	HINGOLI	604	604	0	247	247	0	35	36	1
9	JALNA	760	791	31	317	319	2	232	230	-2
10	LATUR	556	556	0	278	278	0	40	38	-2
11	NANDED	5495	5534	39	1431	1431	0	415	414	-1
12	OSMANABAD	362	362	0	180	180	0	4	4	0
13	PARBHANI	649	649	0	193	193	0	18	18	0
	<b>AURANGABAD DIV</b>	<b>11430</b>	<b>11503</b>	<b>73</b>	<b>3706</b>	<b>3726</b>	<b>20</b>	<b>1411</b>	<b>1411</b>	<b>0</b>
14	PALGHAR	1117	1117	0	763	763	0	1076	1061	-15
15	RAIGAD	343	344	1	117	117	0	43	43	0
16	RATNAGIRI	79	79	0	15	15	0	74	73	-1
17	SINDHUDURG	122	122	0	20	20	0	23	24	1
18	THANE	260	260	0	90	90	0	78	79	1
	<b>KONKAN DIV</b>	<b>1921</b>	<b>1922</b>	<b>1</b>	<b>1005</b>	<b>1005</b>	<b>0</b>	<b>1294</b>	<b>1280</b>	<b>-14</b>
19	BHANDARA	3101	3101	0	422	424	2	1286	1286	0
20	CHANDRAPUR	1622	1619	-3	574	575	1	946	945	-1
21	GADCHIROLI	1848	1852	4	1080	1083	3	798	788	-10
22	GONDIA	4748	4749	1	848	848	0	2558	2549	-9
23	NAGPUR	1944	1944	0	249	249	0	513	511	-2
24	WARDHA	671	682	11	133	133	0	409	408	-1
	<b>NAGPUR DIV</b>	<b>13934</b>	<b>13947</b>	<b>13</b>	<b>3306</b>	<b>3312</b>	<b>6</b>	<b>6510</b>	<b>6487</b>	<b>-23</b>
25	AHMEDNAGAR	3730	3734	4	1271	1271	0	1442	1452	10
26	DHULE	2301	2317	16	1284	1289	5	1237	1236	-1
27	JALGAON	4705	4737	32	1067	1073	6	504	500	-4
28	NANDURBAR	5026	5029	3	4689	4693	4	8441	8435	-6
29	NASHIK	2867	2867	0	1280	1281	1	1961	1966	5
	<b>NASHIK DIV</b>	<b>18629</b>	<b>18684</b>	<b>55</b>	<b>9591</b>	<b>9607</b>	<b>16</b>	<b>13585</b>	<b>13589</b>	<b>4</b>
30	KOLHAPUR	950	949	-1	193	193	0	33	37	4
31	PUNE	1273	1273	0	411	411	0	436	441	5
32	SANGLI	1723	1724	1	322	323	1	92	93	1
33	SATARA	510	510	0	123	123	0	228	221	-7
34	SOLAPUR	1906	1906	0	698	698	0	512	511	-1
	<b>PUNE DIV</b>	<b>6362</b>	<b>6362</b>	<b>0</b>	<b>1747</b>	<b>1748</b>	<b>1</b>	<b>1301</b>	<b>1303</b>	<b>2</b>
	<b>Total</b>	<b>63220</b>	<b>63365</b>	<b>145</b>	<b>23076</b>	<b>23121</b>	<b>45</b>	<b>30090</b>	<b>30038</b>	<b>-52</b>