

Cummulative PMAY-G Progress Report														
SN o	District	Target	Sanctions				1st Instalment Paid				Completion			
			5.1.2021	6.1.2021	Achievement	Remaining	5.1.2021	6.1.2021	Achievement	Remaining	5.1.2021	6.1.2021	Achievement	Remaining
1	THANE	7395	6512	6512	0	883	6453	6453	0	942	5664	5664	0	1731
2	PALGHAR	26966	25755	25755	0	1211	25173	25185	12	1781	20984	20993	9	5973
3	SINDHUDURG	4947	3366	3491	125	1456	3025	3034	9	1913	2541	2543	2	2404
4	RATNAGIRI	8100	6452	6452	0	1648	4936	4953	17	3147	3869	3869	0	4231
5	RAIGAD	9566	7381	7382	1	2184	6924	6927	3	2639	5905	5907	2	3659
	KONKAN DIV	56974	49466	49592	126	7382	46511	46552	41	10422	38963	38976	13	17998
6	PARBHANI	7603	6619	6619	0	984	5892	5971	79	1632	3946	3946	0	3657
7	AURANGABAD	23273	21929	21931	2	1342	18454	18477	23	4796	11034	11041	7	12232
8	OSMANABAD	6632	5164	5164	0	1468	4716	4733	17	1899	3211	3218	7	3414
9	LATUR	11302	8745	8833	88	2469	7283	7283	0	4019	6426	6432	6	4870
10	BEED	20320	17656	17656	0	2664	13451	14180	729	6140	8909	8913	4	11407
11	HINGOLI	11335	8550	8550	0	2785	7862	7921	59	3414	6097	6097	0	5238
12	JALNA	13465	9473	9569	96	3896	7696	7696	0	5769	6003	6003	0	7462
13	NANDED	50791	42120	42162	42	8629	30237	30237	0	20554	18247	18283	36	32508
	AURANGABAD DIV	144721	120256	120484	228	24237	95591	96498	907	48223	63873	63933	60	80788
14	SATARA	14166	11163	11176	13	2990	8168	8332	164	5834	6338	6346	8	7820
15	KOLHAPUR	17047	12990	12997	7	4050	11643	11663	20	5384	7953	7953	0	9094
16	PUNE	21818	14197	14236	39	7582	11592	11592	0	10226	8879	8884	5	12934
17	SANGLI	22172	13546	13709	163	8463	11444	11444	0	10728	8856	8859	3	13313
18	SOLAPUR	49500	34513	34536	23	14964	25458	25667	209	23833	18964	18990	26	30510
	PUNE DIV	124703	86409	86654	245	38049	68305	68698	393	56005	50990	51032	42	73671
19	GADCHIROLI	23746	21226	21226	0	2520	17280	17706	426	6040	11214	11226	12	12520
20	WARDHA	17575	12989	12989	0	4586	9693	9706	13	7869	7718	7725	7	9850
21	CHANDRAPUR	32694	27827	27844	17	4850	26023	26026	3	6668	15884	15886	2	16808
22	GONDIA	92862	79645	80115	470	12747	59274	59450	176	33412	25417	25482	65	67380
23	NAGPUR	45792	32152	32182	30	13610	21970	22024	54	23768	14799	14815	16	30977
24	BHANDARA	63597	46742	46849	107	16748	29958	31063	1105	32534	20725	20805	80	42792
	NAGPUR DIV	276266	220581	221205	624	55061	164198	165975	1777	110291	95757	95939	182	180327
25	WASHIM	11091	7628	7628	0	3463	6402	6402	0	4689	5249	5254	5	5837
26	YAVATMAL	41521	37401	37518	117	4003	25785	25826	41	15695	19977	19988	11	21533
27	BULDHANA	30604	21107	21107	0	9497	18138	18286	148	12318	14526	14532	6	16072
28	AKOLA	47181	34296	34296	0	12885	28563	28708	145	18473	19969	19974	5	27207
29	AMRAVATI	93272	56862	56862	0	36410	50898	50977	79	42295	38478	38485	7	54787
	AMRAVATI DIV	223669	157294	157411	117	66258	129786	130199	413	93470	98199	98233	34	125436
30	NASHIK	72630	67518	67527	9	5103	64718	64831	113	7799	48946	49000	54	23630
31	DHULE	52614	44761	44761	0	7853	42773	42832	59	9782	30902	30907	5	21707
32	NANDURBAR	111956	98750	98750	0	13206	92308	92312	4	19644	63636	63708	72	48248
33	AHMEDNAGAR	56134	40220	40299	79	15835	35782	36429	647	19705	21696	21708	12	34426
34	JALGAON	75723	49942	50202	260	25521	40833	41289	456	34434	29251	29254	3	46469
	NASHIK DIV	369057	301191	301539	348	67518	276414	277693	1279	91364	194431	194577	146	174480
	Total	1195390	935197	936885	1688	258505	780805	785615	4810	409775	542213	542690	477	652700

State Scheme Report Cumulative 06-01-2021

#SNo	District	Target	Sanctions				1st Instalment Paid				Completion			
			05-01-2021	06-01-2021	Achievement	Remaining Sanction	05-01-2021	06-01-2021	Achievement	Yet to give 1st Inst	05-01-2021	05-01-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5858	5858	0	6	5520	5520	0	344	4599	4601	2	1263
2	SINDHUDURG	1851	1834	1834	0	17	1526	1526	0	325	1458	1459	1	392
3	RAIGAD	3833	3803	3803	0	30	3417	3417	0	416	2999	3000	1	833
4	THANE	3524	3264	3264	0	260	3246	3246	0	278	2751	2751	0	773
5	PALGHAR	6455	6066	6066	0	389	5681	5684	3	771	3962	3972	10	2483
	KONKAN DIV	21527	20825	20825	0	702	19390	19393	3	2134	15769	15783	14	5744
5	WASHIM	7712	7698	7698	0	14	5531	5531	0	2181	3888	3894	6	3818
6	BULDHANA	12190	11995	11995	0	195	9211	9211	0	2979	7734	7740	6	4450
7	YAVATMAL	19265	18966	18981	15	284	16541	16544	3	2721	9927	9940	13	9325
8	AMRAVATI	14486	13924	13924	0	562	10799	10800	1	3686	8252	8257	5	6229
9	AKOLA	14198	13397	13397	0	801	9335	9340	5	4858	6063	6064	1	8134
	AMRAVATI DIV	67851	65980	65995	15	1856	51417	51426	9	16425	35864	35895	31	31956
10	SATARA	9559	9517	9517	0	42	7722	7722	0	1837	6766	6766	0	2793
11	KOLHAPUR	10935	10837	10837	0	98	8892	8892	0	2043	7838	7841	3	3094
12	SOLAPUR	15433	15045	15045	0	388	12794	12794	0	2639	11108	11111	3	4322
13	SANGLI	7082	6316	6316	0	766	5311	5311	0	1771	4628	4630	2	2452
14	PUNE	10457	8871	8963	92	1494	8193	8193	0	2264	6378	6384	6	4073
	PUNE DIV	53466	50586	50678	92	2788	42912	42912	0	10554	36718	36732	14	16734
15	DHULE	12351	11957	11957	0	394	10657	10659	2	1692	8128	8131	3	4220
16	NANDURBAR	10307	9836	9836	0	471	9213	9213	0	1094	6218	6222	4	4085
17	JALGAON	17383	16257	16281	24	1102	12471	12471	0	4912	9145	9152	7	8231
18	NASHIK	19111	17956	17956	0	1155	14604	14613	9	4498	9320	9323	3	9788
19	AHMEDNAGAR	30450	28085	28097	12	2353	23882	23882	0	6568	16174	16203	29	14247
	NASHIK DIV	89602	84091	84127	36	5475	70827	70838	11	18764	48985	49031	46	40571
20	WARDHA	8310	8300	8300	0	10	7822	7822	0	488	4886	4899	13	3411
21	NAGPUR	9482	9132	9132	0	350	8087	8088	1	1394	6609	6613	4	2869
22	BHANDARA	15386	14315	14315	0	1071	12626	12640	14	2746	7305	7322	17	8064
23	GADCHIROLI	11477	10106	10106	0	1371	8780	8780	0	2697	5443	5453	10	6024
24	GONDIA	13480	9358	9358	0	4122	8113	8116	3	5364	5098	5110	12	8370
25	CHANDRAPUR	24728	16755	16755	0	7973	15413	15414	1	9314	8160	8170	10	16558
	NAGPUR DIV	82863	67966	67966	0	14897	60841	60860	19	22003	37501	37567	66	45296
27	PARBHANI	14543	13405	13405	0	1138	10955	10955	0	3588	9142	9144	2	5399
28	HINGOLI	9745	8470	8470	0	1275	7770	7794	24	1951	6364	6364	0	3381
29	AURANGABAD	17770	16490	16490	0	1280	8609	8609	0	9161	6210	6214	4	11556
30	JALNA	7135	5123	5123	0	2012	5021	5021	0	2114	3270	3273	3	3862
31	LATUR	19992	16004	16065	61	3927	13403	13403	0	6589	10597	10608	11	9384
32	BEED	13236	9039	9039	0	4197	8711	8711	0	4525	6682	6682	0	6554
33	OSMANABAD	15251	8388	8388	0	6863	6007	6007	0	9244	4603	4614	11	10637
34	NANDED	17863	10502	10502	0	7361	9252	9252	0	8611	6039	6046	7	11817
	AURANGABAD DIV	115535	87421	87482	61	28053	69728	69752	24	45783	52907	52945	38	62590
	Total	430844	376869	377073	204	53771	315115	315181	66	115663	227744	227953	209	202891

Delayed Houses-I as on 06-01-2021													
SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		05-01-2021	06-01-2021	Achievement	05-01-2021	06-01-2021	Achievement	05-01-2021	06-01-2021	Achievement	05-01-2021	06-01-2021	Achievement
1	NASHIK	5766	5716	-50	5555	5505	-50	5302	5253	-49	2940	2867	-73
2	NANDURBAR	22388	22328	-60	16209	16167	-42	14341	14300	-41	3549	3540	-9
3	AHMEDNAGAR	6297	6286	-11	6149	6138	-11	5941	5931	-10	2364	2359	-5
4	JALGAON	6007	6004	-3	5790	5787	-3	5479	5476	-3	1922	1920	-2
5	DHULE	5582	5577	-5	5420	5415	-5	4226	4224	-2	826	824	-2
	NASHIK DIV	46040	45911	-129	39123	39012	-111	35289	35184	-105	11601	11510	-91
6	GONDIA	9459	9402	-57	7915	7874	-41	3894	3874	-20	1070	1065	-5
7	GADCHIROLI	4400	4392	-8	3926	3919	-7	3578	3571	-7	1397	1394	-3
8	WARDHA	1301	1295	-6	1233	1228	-5	1158	1153	-5	441	439	-2
9	NAGPUR	2926	2918	-8	2441	2435	-6	1724	1721	-3	1015	1012	-3
10	CHANDRAPUR	3219	3218	-1	2937	2937	0	2626	2626	0	912	912	0
	NAGPUR DIV	25956	25811	-145	22130	22011	-119	15787	15702	-85	5617	5599	-18
11	BHANDARA	4651	4586	-65	3678	3618	-60	2807	2757	-50	782	777	-5
12	SOLAPUR	3138	3113	-25	3095	3070	-25	3022	2997	-25	1086	1081	-5
13	SATARA	907	901	-6	857	851	-6	823	817	-6	277	277	0
14	PUNE	1969	1965	-4	1933	1929	-4	1729	1725	-4	690	689	-1
15	KOLHAPUR	895	893	-2	793	791	-2	769	767	-2	338	327	-11
16	SANGLI	1966	1963	-3	1888	1886	-2	1720	1718	-2	851	850	-1
	PUNE DIV	8875	8835	-40	8566	8527	-39	8063	8024	-39	3242	3224	-18
17	NANDED	6450	6422	-28	6212	6185	-27	5631	5605	-26	3533	3523	-10
18	BEED	1791	1787	-4	1647	1643	-4	1395	1391	-4	653	652	-1
19	AURANGABAD	2222	2217	-5	2172	2168	-4	2061	2057	-4	908	907	-1
20	LATUR	742	738	-4	667	664	-3	639	636	-3	343	343	0
21	OSMANABAD	422	418	-4	418	415	-3	403	401	-2	225	223	-2
22	HINGOLI	662	662	0	611	611	0	455	455	0	166	166	0
23	PARBHANI	657	657	0	627	627	0	583	583	0	324	324	0
24	JALNA	1318	1318	0	1194	1194	0	955	955	0	488	488	0
	AURANGABAD DIV	14264	14219	-45	13548	13507	-41	12122	12083	-39	6640	6626	-14
25	YAVATMAL	4583	4572	-11	4499	4489	-10	4094	4085	-9	2224	2216	-8
26	AKOLA	5115	5110	-5	4911	4906	-5	4438	4434	-4	2006	2004	-2
27	AMRAVATI	8030	8024	-6	7417	7413	-4	6758	6754	-4	2635	2633	-2
28	WASHIM	1065	1061	-4	940	937	-3	926	923	-3	561	559	-2
29	BULDHANA	2510	2507	-3	2334	2331	-3	2128	2125	-3	791	789	-2
	AMRAVATI DIV	21303	21274	-29	20101	20076	-25	18344	18321	-23	8217	8201	-16
30	PALGHAR	3578	3569	-9	3341	3332	-9	2111	2102	-9	525	523	-2
31	SINDHUDURG	153	150	-3	119	116	-3	107	104	-3	11	11	0
32	RAIGAD	514	512	-2	506	504	-2	479	477	-2	176	176	0
33	RATNAGIRI	198	198	0	195	195	0	170	170	0	15	15	0
34	THANE	422	422	0	389	389	0	382	382	0	149	147	-2
	KONKAN DIV	4865	4851	-14	4550	4536	-14	3249	3235	-14	876	872	-4
	Total	121303	120901	-227	108018	107669	-201	92854	92549	-191	36193	36032	-126

Delayed Houses -II as on 06-01-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		05-01-2021	06-01-2021	Achievement	05-01-2021	06-01-2021	Achievement	05-01-2021	06-01-2021	Achievement
1	BHANDARA	3382	3383	1	404	402	-2	1315	1265	-50
2	GONDIA	5264	5246	-18	845	837	-8	2673	2638	-35
3	WARDHA	704	702	-2	138	138	0	425	422	-3
4	NAGPUR	2117	2101	-16	257	257	0	507	506	-1
5	GADCHIROLI	2029	2049	20	1130	1137	7	892	892	0
6	CHANDRAPUR	1656	1666	10	611	613	2	1014	1024	10
	NAGPUR DIV	15152	15147	-5	3385	3384	-1	6826	6747	-79
7	SOLAPUR	1948	1947	-1	725	721	-4	582	570	-12
8	SATARA	523	524	1	133	133	0	285	279	-6
9	PUNE	1318	1321	3	430	431	1	413	411	-2
10	KOLHAPUR	1037	1035	-2	210	210	0	57	57	0
11	SANGLI	1677	1679	2	285	285	0	84	86	2
	PUNE DIV	6503	6506	3	1783	1780	-3	1421	1403	-18
12	NANDED	5085	5108	23	1435	1435	0	434	427	-7
13	BEED	1482	1482	0	523	523	0	142	140	-2
14	OSMANABAD	372	372	0	192	192	0	6	5	-1
15	HINGOLI	651	645	-6	241	241	0	39	39	0
16	JALNA	790	790	0	316	316	0	240	240	0
17	PARBHANI	627	626	-1	193	195	2	25	25	0
18	LATUR	577	577	0	276	276	0	34	35	1
19	AURANGABAD	1511	1516	5	467	476	9	488	496	8
	AURANGABAD DIV	11095	11116	21	3643	3654	11	1408	1407	-1
20	PALGHAR	1189	1179	-10	832	820	-12	1356	1348	-8
21	SINDHUDURG	137	134	-3	24	23	-1	25	25	0
22	RATNAGIRI	75	76	1	19	19	0	83	84	1
23	RAIGAD	331	334	3	133	134	1	47	50	3
24	THANE	222	223	1	102	102	0	104	109	5
	KONKAN DIV	1954	1946	-8	1110	1098	-12	1615	1616	1
25	YAVATMAL	2491	2489	-2	880	883	3	1320	1312	-8
26	WASHIM	657	654	-3	330	330	0	144	143	-1
27	AKOLA	2553	2556	3	798	797	-1	1556	1557	1
28	BULDHANA	1339	1342	3	565	565	0	567	575	8
29	AMRAVATI	4051	4077	26	1165	1195	30	2457	2506	49
	AMRAVATI DIV	11091	11118	27	3738	3770	32	6044	6093	49
30	NASHIK	3084	3071	-13	1306	1310	4	2350	2333	-17
31	AHMEDNAGAR	3671	3674	3	1374	1379	5	1552	1551	-1
32	JALGAON	4755	4757	2	1126	1130	4	583	586	3
33	DHULE	2355	2335	-20	1386	1340	-46	1405	1412	7
34	NANDURBAR	5746	5746	0	5107	5235	128	9340	9474	134
	AMRAVATI DIV	19611	19583	-28	10299	10394	95	15230	15356	126
	Total	65406	65416	10	23958	24080	122	32544	32622	78