

Cumulative PMAY-G Progress Report as on 06-06-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			05.06.2021	06.06.2021	Achievement	Remaining	05.06.2021	06.06.2021	Achievement	Remaining	05.06.2021	06.06.2021	Achievement	Remaining
1	PALGHAR	25689	25664	25665	1	24	25550	25551	1	138	22696	22774	78	2915
2	THANE	6740	6703	6704	1	36	6658	6658	0	82	6113	6156	43	584
3	RATNAGIRI	6106	6068	6068	0	38	5887	5902	15	204	4891	4909	18	1197
4	RAIGAD	7884	7762	7762	0	122	7710	7713	3	171	6660	6687	27	1197
5	SINDHUDURG	3994	3661	3661	0	333	3640	3644	4	350	2948	2948	0	1046
6	KONKAN DIV	50413	49858	49860	2	553	49445	49468	23	945	43308	43474	166	6939
7	AURANGABAD	22138	22112	22112	0	26	20763	20799	36	1339	14199	14440	241	7698
8	PARBHANI	7153	6760	6760	0	393	6569	6571	2	582	4555	4583	28	2570
9	OSMANABAD	6048	5310	5310	0	738	5225	5231	6	817	3831	3863	32	2185
10	HINGOLI	10307	9482	9484	2	823	9267	9270	3	1037	7375	7387	12	2920
11	BEED	19699	18222	18222	0	1477	17261	17354	93	2345	10528	10672	144	9027
12	LATUR	10968	9259	9259	0	1709	8902	8918	16	2050	6857	6866	9	4102
13	JALNA	13337	11506	11523	17	1814	10827	10865	38	2472	7521	7585	64	5752
14	NANDED	49912	45151	45151	0	4761	41597	41689	92	8223	21549	21594	45	28318
15	AURANGABAD DIV	139562	127802	127821	19	11741	120411	120697	286	18865	76415	76990	575	62572
16	KOLHAPUR	14462	13034	13011	-23	1451	12645	12655	10	1807	9685	9814	129	4648
17	SATARA	13471	11202	11196	-6	2275	9754	9758	4	3713	7500	7539	39	5932
18	SANGLI	18673	15794	15769	-25	2904	15133	15158	25	3515	9559	9561	2	9112
19	PUNE	19002	15296	15296	0	3706	14073	14096	23	4906	9954	9986	32	9016
20	SOLAPUR	44746	36224	36221	-3	8525	34334	34425	91	10321	21276	21418	142	23328
21	PUNE DIV	110354	91550	91493	-57	18861	85939	86092	153	24262	57974	58318	344	52036
22	GONDIA	82418	82418	82418	0	0	81094	81195	101	1223	64855	65047	192	17371
23	GADCHIROLI	23043	21799	21799	0	1244	21369	21383	14	1660	13886	13886	0	9157
24	WARDHA	16265	13053	13053	0	3212	12988	12998	10	3267	8914	8914	0	7351
25	CHANDRAPUR	32078	28378	28378	0	3700	27636	27741	105	4337	18815	18954	139	13124
26	BHANDARA	56302	51463	51463	0	4839	49188	49329	141	6973	26768	27622	854	28680
27	NAGPUR	40026	32812	32812	0	7214	28611	28649	38	11377	19232	19321	89	20705
28	NAGPUR DIV	250132	229923	229923	0	20209	220886	221295	409	28837	152470	153744	1274	96388
29	DHULE	46657	46379	46379	0	278	46188	46203	15	454	35607	35652	45	11005
30	NASHIK	70453	68455	68455	0	1998	67812	67819	7	2634	52574	52608	34	17845
31	AHMEDNAGAR	47899	41702	41870	168	6029	41388	41431	43	6468	28037	28201	164	19698
32	NANDURBAR	105751	99502	99502	0	6249	95577	95600	23	10151	70184	70184	0	35567
33	JALGAON	66386	54250	54258	8	12128	51084	51239	155	15147	33511	33627	116	32759
34	NASHIK DIV	337146	310288	310464	176	26682	302049	302292	243	34854	219913	220272	359	116874
35	YAVATMAL	40069	38440	38561	121	1508	34291	34387	96	5682	22252	22416	164	17653
36	WASHIM	10807	8899	8899	0	1908	8295	8332	37	2475	5590	5592	2	5215
37	BULDHANA	28310	23760	23760	0	4550	23180	23221	41	5089	15388	15388	0	12922
38	AKOLA	44563	38269	38269	0	6294	37007	37074	67	7489	23677	23748	71	20815
39	AMRAVATI	92123	67832	67832	0	24291	64146	64452	306	27671	43702	43774	72	48349
40	AMRAVATI DIV	215872	177200	177321	121	38551	166919	167466	547	48406	110609	110918	309	104954
Total		1103479	986621	986882	261	116597	945649	947310	1661	156169	660689	663716	3027	439763

State Scheme Report Cumulative as on 06-06-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			05-06-2021	06-06-2021	Achievement	Remaining Sanction	05-06-2021	06-06-2021	Achievement	Yet to give 1st Inst	05-06-2021	06-06-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5841	5843	2	21	5008	5012	4	852
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1566	1566	0	285
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3102	3154	52	346
4	RAIGAD	3830	3814	3814	0	16	3775	3775	0	55	3292	3302	10	528
5	PALGHAR	6415	6343	6343	0	72	6285	6285	0	130	4778	4798	20	1617
6	KONKAN DIV	21460	21355	21355	0	105	21220	21222	2	238	17746	17832	86	3628
7	AHMEDNAGAR	28571	28550	28550	0	21	28194	28224	30	347	20002	20108	106	8463
8	DHULE	12351	12300	12306	6	45	12153	12154	1	197	9566	9593	27	2758
9	JALGAON	17383	17285	17282	-3	101	15860	15871	11	1512	10309	10362	53	7021
10	NASHIK	19111	18767	18767	0	344	18499	18499	0	612	10631	10660	29	8451
11	NANDURBAR	10307	9878	9878	0	429	9761	9761	0	546	6832	6832	0	3475
12	NASHIK DIV	87723	86780	86783	3	940	84467	84509	42	3214	57340	57555	215	30168
13	SATARA	9559	9544	9544	0	15	9379	9381	2	178	7272	7292	20	2267
14	KOLHAPUR	10919	10843	10843	0	76	10685	10685	0	234	8801	8882	81	2037
15	SOLAPUR	15433	15250	15250	0	183	14806	14807	1	626	11725	11736	11	3697
16	SANGLI	7082	6861	6861	0	221	6563	6564	1	518	4753	4760	7	2322
17	PUNE	10457	9989	9989	0	468	9551	9551	0	906	7155	7162	7	3295
18	PUNE DIV	53450	52487	52487	0	963	50984	50988	4	2462	39706	39832	126	13618
19	WASHIM	7712	7709	7709	0	3	7179	7185	6	527	4315	4315	0	3397
20	BULDHANA	12190	12140	12140	0	50	11890	11892	2	298	8078	8078	0	4112
21	YAVATMAL	19265	19099	19099	0	166	18508	18532	24	733	11750	11805	55	7460
22	AMRAVATI	14486	14198	14198	0	288	13649	13652	3	834	9331	9354	23	5132
23	AKOLA	14198	13665	13665	0	533	13222	13248	26	950	7331	7344	13	6854
24	AMRAVATI DIV	67851	66811	66811	0	1040	64448	64509	61	3342	40805	40896	91	26955
25	WARDHA	8310	8310	8310	0	0	8244	8247	3	63	5793	5808	15	2502
26	NAGPUR	9482	9220	9220	0	262	8920	8921	1	561	7189	7195	6	2287
27	GADCHIROLI	11477	10887	10887	0	590	10565	10571	6	906	6589	6589	0	4888
28	BHANDARA	15386	14779	14779	0	607	13989	13989	0	1397	8730	8809	79	6577
29	GONDIA	13480	9569	9569	0	3911	9180	9186	6	4294	7288	7292	4	6188
30	CHANDRAPUR	24728	20795	20795	0	3933	19886	19905	19	4823	10520	10558	38	14170
31	NAGPUR DIV	82863	73560	73560	0	9303	70784	70819	35	12044	46109	46251	142	36612
32	OSMANABAD	15251	15189	15189	0	62	12186	12211	25	3040	5362	5420	58	9831
33	PARBHANI	14543	14271	14271	0	272	13840	13867	27	676	9702	9798	96	4745
34	AURANGABAD	17770	17397	17397	0	373	16217	16221	4	1549	7677	7907	230	9863
35	HINGOLI	9745	9281	9312	31	433	9048	9056	8	689	7213	7219	6	2526
36	JALNA	9508	8379	8380	1	1128	6514	6555	41	2953	3951	3984	33	5524
37	LATUR	19992	18861	18861	0	1131	15755	15787	32	4205	11787	11830	43	8162
38	BEED	16424	13549	13549	0	2875	11964	11968	4	4456	7322	7360	38	9064
39	NANDED	17863	14807	14807	0	3056	12545	12638	93	5225	6846	6848	2	11015
40	AURANGABAD DIV	121096	111734	111766	32	9330	98069	98303	234	22793	59860	60366	506	60730
Total		434443	412727	412762	35	21681	389972	390350	378	44093	261566	262732	1166	171711

Delayed Houses-I as on 06.06.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		05-06-2021	06-06-2021	Achievement	05-06-2021	06-06-2021	Achievement	05-06-2021	05-06-2021	Achievement	05-06-2021	06-06-2021	Achievement
1	GONDIA	2857	2837	-20	2273	2258	-15	1918	1906	-12	796	791	-5
2	CHANDRAPUR	2747	2728	-19	2517	2506	-11	2381	2370	-11	1984	1976	-8
3	NAGPUR	2559	2551	-8	2114	2110	-4	1798	1795	-3	1184	1182	-2
4	WARDHA	1079	1074	-5	967	962	-5	911	908	-3	818	816	-2
5	GADCHIROLI	3247	3247	0	3087	3087	0	2851	2851	0	2114	2114	0
6	NAGPUR DIV	17143	16921	-222	14917	14737	-180	12492	12382	-110	8388	8332	-56
7	AURANGABAD	2176	2122	-54	1975	1933	-42	1706	1679	-27	1559	1534	-25
8	NANDED	6515	6486	-29	5600	5580	-20	5283	5263	-20	4557	4538	-19
9	BEED	1758	1733	-25	1647	1623	-24	1341	1326	-15	1053	1044	-9
10	LATUR	649	642	-7	632	625	-7	586	580	-6	529	523	-6
11	JALNA	984	972	-12	894	887	-7	824	819	-5	608	604	-4
12	PARBHANI	631	624	-7	588	581	-7	508	503	-5	449	445	-4
13	OSMANABAD	393	388	-5	354	351	-3	352	349	-3	338	335	-3
14	HINGOLI	555	552	-3	430	428	-2	342	341	-1	233	232	-1
15	AURANGABAD DIV	13661	13519	-142	12120	12008	-112	10942	10860	-82	9326	9255	-71
16	AHMEDNAGAR	4663	4629	-34	4192	4164	-28	3741	3715	-26	3558	3537	-21
17	DHULE	3623	3598	-25	3368	3344	-24	3248	3228	-20	2545	2534	-11
18	NASHIK	5615	5596	-19	4803	4787	-16	3653	3641	-12	3325	3314	-11
19	JALGAON	5412	5392	-20	4793	4780	-13	4469	4458	-11	4030	4020	-10
20	NANDURBAR	18756	18756	0	17869	17869	0	15051	15051	0	10511	10511	0
21	NASHIK DIV	38069	37971	-98	35025	34944	-81	30162	30093	-69	23969	23916	-53
22	BHANDARA	4654	4484	-170	3959	3814	-145	2633	2552	-81	1492	1453	-39
23	PALGHAR	2227	2177	-50	2136	2086	-50	2078	2030	-48	890	866	-24
24	THANE	271	254	-17	225	214	-11	213	206	-7	199	194	-5
25	RAIGAD	328	322	-6	296	292	-4	295	291	-4	272	269	-3
26	RATNAGIRI	86	83	-3	63	61	-2	58	57	-1	52	51	-1
27	SINDHUDURG	156	156	0	111	111	0	75	75	0	61	61	0
28	KONKAN DIV	3068	2992	-76	2831	2764	-67	2719	2659	-60	1474	1441	-33
29	YAVATMAL	4118	4071	-47	3917	3870	-47	3737	3698	-39	3211	3182	-29
30	AMRAVATI	7274	7258	-16	6788	6774	-14	6104	6092	-12	5135	5125	-10
31	AKOLA	4399	4388	-11	3932	3925	-7	3707	3702	-5	3326	3321	-5
32	WASHIM	908	907	-1	891	890	-1	777	776	-1	762	761	-1
33	BULDHANA	2525	2525	0	2235	2235	0	2009	2009	0	1745	1745	0
34	AMRAVATI DIV	19224	19149	-75	17763	17694	-69	16334	16277	-57	14179	14134	-45
35	KOLHAPUR	690	663	-27	628	606	-22	410	401	-9	392	384	-8
36	PUNE	1693	1681	-12	1481	1474	-7	1349	1342	-7	1167	1161	-6
37	SOLAPUR	2446	2440	-6	2392	2387	-5	2322	2318	-4	2227	2223	-4
38	SANGLI	1766	1765	-1	1555	1554	-1	1447	1446	-1	1261	1260	-1
39	SATARA	622	646	24	587	611	24	552	579	27	509	536	27
40	PUNE DIV	7217	7195	-22	6643	6632	-11	6080	6086	6	5556	5564	8
	Total	98382	97747	-635	89299	88779	-520	78729	78357	-372	62892	62642	-250

Delayed Houses -II as on 06.06.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		05.06.2021	06.06.2021	Achievement	05.06.2021	06.06.2021	Achievement	05.06.2021	06.06.2021	Achievement
1	AKOLA	5123	4845	-278	861	802	-59	1230	1224	-6
2	AMRAVATI	6521	6401	-120	1338	1324	-14	2503	2492	-11
3	BULDHANA	2904	2785	-119	561	545	-16	693	693	0
4	WASHIM	1182	1128	-54	325	312	-13	129	128	-1
5	YAVATMAL	4032	3890	-142	897	886	-11	1125	1089	-36
6	AMRAVATI DIV	19762	19049	-713	3982	3869	-113	5680	5626	-54
7	AURANGABAD	3607	3508	-99	758	728	-30	465	429	-36
8	BEED	4493	4353	-140	896	854	-42	134	133	-1
9	HINGOLI	1357	1302	-55	295	280	-15	22	21	-1
10	JALNA	1969	1905	-64	338	327	-11	132	129	-3
11	LATUR	1367	1342	-25	320	317	-3	55	55	0
12	NANDED	13781	13363	-418	1653	1582	-71	398	387	-11
13	OSMANABAD	1067	1025	-42	281	259	-22	20	17	-3
14	PARBHANI	1270	1229	-41	269	257	-12	32	29	-3
15	AURANGABAD DIV	28911	28027	-884	4810	4604	-206	1258	1200	-58
16	PALGHAR	834	812	-22	528	506	-22	753	713	-40
17	RAIGAD	595	573	-22	156	153	-3	26	25	-1
18	RATNAGIRI	316	303	-13	40	39	-1	43	42	-1
19	SINDHUDURG	271	263	-8	68	59	-9	49	49	0
20	THANE	249	237	-12	85	85	0	43	39	-4
21	KONKAN DIV	2265	2188	-77	877	842	-35	914	868	-46
22	BHANDARA	8942	8510	-432	739	680	-59	1500	1406	-94
23	CHANDRAPUR	3105	3039	-66	757	725	-32	1191	1171	-20
24	GADCHIROLI	2421	2288	-133	1048	997	-51	762	762	0
25	GONDIA	8564	8163	-401	2362	2169	-193	326	321	-5
26	NAGPUR	3580	3456	-124	503	470	-33	796	775	-21
27	WARDHA	1347	1272	-75	179	165	-14	424	418	-6
28	NAGPUR DIV	27959	26728	-1231	5588	5206	-382	4999	4853	-146
29	AHMEDNAGAR	6388	6237	-151	1200	1163	-37	558	548	-10
30	DHULE	5534	5413	-121	1448	1354	-94	986	976	-10
31	JALGAON	11130	10860	-270	1353	1296	-57	543	534	-9
32	NANDURBAR	7061	7023	-38	5982	5882	-100	9042	9042	0
33	NASHIK	6593	6463	-130	1697	1630	-67	2001	1991	-10
34	NASHIK DIV	36706	35996	-710	11680	11325	-355	13130	13091	-39
35	KOLHAPUR	2168	2135	-33	259	255	-4	21	13	-8
36	PUNE	2205	2169	-36	466	461	-5	210	205	-5
37	SANGLI	3822	3727	-95	391	369	-22	94	94	0
38	SATARA	1084	1106	22	153	145	-8	139	132	-7
39	SOLAPUR	7954	7800	-154	826	804	-22	343	338	-5
40	PUNE DIV	17233	16937	-296	2095	2034	-61	807	782	-25
Total		132836	128925	-3911	29032	27880	-1152	26788	26420	-368