

Cumulative PMAY-G Progress Report as on 06.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			05.03.2021	06.03.2021	Achievement	Remaining	05.03.2021	06.03.2021	Achievement	Remaining	05.03.2022	06.03.2021	Achievement	Remaining
1	THANE	6928	6685	6685	0	243	6604	6604	0	324	5748	5753	5	1175
2	PALGHAR	26178	25764	25764	0	414	25417	25417	0	761	21632	21637	5	4541
3	SINDHUDURG	4114	3627	3627	0	487	3594	3594	0	520	2599	2599	0	1515
4	RAIGAD	8517	7726	7729	3	788	7560	7560	0	957	6032	6034	2	2483
5	RATNAGIRI	7583	6621	6573	-48	1010	5802	5795	-7	1781	3947	3948	1	3635
6	KONKAN DIV	53320	50423	50378	-45	2942	48977	48970	-7	4343	39958	39971	13	13349
7	AURANGABAD	22154	22074	22074	0	80	20337	20337	0	1817	11292	11295	3	10859
8	PARBHANI	7128	6720	6721	1	407	6471	6471	0	657	4026	4026	0	3102
9	OSMANABAD	6118	5300	5300	0	818	5105	5105	0	1013	3377	3386	9	2732
10	BEED	19720	18149	18149	0	1571	16350	16350	0	3370	9242	9248	6	10472
11	LATUR	10968	9246	9246	0	1722	8667	8667	0	2301	6497	6497	0	4471
12	HINGOLI	11256	9128	9127	-1	2129	8807	8807	0	2449	6475	6480	5	4776
13	JALNA	13375	11167	11169	2	2206	10003	10003	0	3372	6165	6165	0	7210
14	NANDED	50201	44491	44488	-3	5713	38377	38377	0	11824	18953	19034	81	31167
15	AURANGABAD DIV	140920	126275	126274	-1	14646	114117	114117	0	26803	66027	66131	104	74789
16	KOLHAPUR	15354	13076	13075	-1	2279	12558	12558	0	2796	8146	8146	0	7208
17	SATARA	13786	11199	11199	0	2587	9560	9560	0	4226	6540	6540	0	7246
18	SANGLI	20789	15454	15547	93	5242	14155	14155	0	6634	9046	9048	2	11741
19	PUNE	21124	14740	14740	0	6384	13327	13327	0	7797	9101	9102	1	12022
20	SOLAPUR	47189	36149	36214	65	10975	32193	32193	0	14996	19379	19389	10	27800
21	PUNE DIV	118242	90618	90775	157	27467	81793	81793	0	36449	52212	52225	13	66017
22	DHULE	48278	46388	46386	-2	1892	45620	45620	0	2658	32399	32406	7	15872
23	NASHIK	70974	68398	68398	0	2576	67296	67296	0	3678	50726	50742	16	20232
24	NANDURBAR	105856	99343	99343	0	6513	94568	94568	0	11288	67228	67254	26	38602
25	AHMEDNAGAR	49093	41471	41468	-3	7625	40541	40541	0	8552	23027	23080	53	26013
26	JALGAON	71930	53575	53555	-20	18375	48726	48726	0	23204	30173	30175	2	41755
27	NASHIK DIV	346131	309175	309150	-25	36981	296751	296751	0	49380	203553	203657	104	142474
28	GADCHIROLI	22983	21636	21638	2	1345	20432	20432	0	2551	12135	12146	11	10837
29	CHANDRAPUR	31547	28162	28168	6	3379	27072	27072	0	4475	16290	16309	19	15238
30	WARDHA	17452	13036	13044	8	4408	12492	12492	0	4960	7934	7938	4	9514
31	GONDIA	92024	84354	84362	8	7662	76536	76536	0	15488	27145	27177	32	64847
32	NAGPUR	44653	33511	33490	-21	11163	26595	26595	0	18058	15597	15605	8	29048
33	BHANDARA	61645	49616	49693	77	11952	44333	44333	0	17312	21710	21715	5	39930
34	NAGPUR DIV	270304	230315	230395	80	39909	207460	207460	0	62844	100811	100890	79	169414
35	WASHIM	10802	8702	8702	0	2100	7602	7602	0	3200	5365	5366	1	5436
36	YAVATMAL	40666	38117	38117	0	2549	30774	30774	0	9892	20395	20402	7	20264
37	BULDHANA	29653	23348	23427	79	6226	21893	21893	0	7760	14780	14790	10	14863
38	AKOLA	46169	37400	37400	0	8769	34783	34783	0	11386	20704	20723	19	25446
39	AMRAVATI	92731	63331	63404	73	29327	58639	58639	0	34092	39593	39632	39	53099
40	AMRAVATI DIV	220021	170898	171050	152	48971	153691	153691	0	66330	100837	100913	76	119108
	Total	1148938	977704	978022	318	170916	902789	902782	-7	246149	563398	563787	389	585151

State Scheme Report Cumulative as on 06-03-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			05-03-2021	06-03-2021	Achievement	Remaining Sanction	05-03-2021	06-03-2021	Achievement	Yet to give 1st Inst	05-03-2021	06-03-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5825	5824	-1	40	4691	4699	8	1165
2	THANE	3500	3490	3490	0	10	3438	3441	3	59	2817	2824	7	676
3	SINDHUDURG	1851	1834	1834	0	17	1803	1806	3	45	1487	1487	0	364
4	RAIGAD	3830	3812	3812	0	18	3738	3740	2	90	3081	3081	0	749
5	PALGHAR	6415	6267	6267	0	148	5900	5900	0	515	4128	4131	3	2284
6	KONKAN DIV	21460	21266	21266	0	194	20704	20711	7	749	16204	16222	18	5238
7	WASHIM	7712	7698	7698	0	14	6573	6631	58	1081	4056	4067	11	3645
8	BULDHANA	12190	12079	12079	0	111	11500	11514	14	676	7842	7849	7	4341
9	YAVATMAL	19265	19064	19064	0	201	17717	17740	23	1525	10559	10568	9	8697
10	AMRAVATI	14486	13973	13973	0	513	12883	12895	12	1591	8506	8516	10	5970
11	AKOLA	14198	13493	13516	23	682	12138	12262	124	1936	6527	6536	9	7662
12	AMRAVATI DIV	67851	66307	66330	23	1521	60811	61042	231	6809	37490	37536	46	30315
13	SATARA	9559	9526	9526	0	33	9268	9269	1	290	6861	6862	1	2697
14	KOLHAPUR	10919	10837	10837	0	82	10488	10509	21	410	7982	7982	0	2937
15	SOLAPUR	15433	15227	15234	7	199	14569	14587	18	846	11271	11277	6	4156
16	PUNE	10457	9873	9873	0	584	9031	9089	58	1368	6517	6520	3	3937
17	SANGLI	7082	6434	6434	0	648	5888	5912	24	1170	4656	4656	0	2426
18	PUNE DIV	53450	51897	51904	7	1546	49244	49366	122	4084	37287	37297	10	16153
19	DHULE	12351	12216	12216	0	135	12006	12027	21	324	8565	8568	3	3783
20	NASHIK	19111	18684	18683	-1	428	17707	17737	30	1374	9756	9760	4	9351
21	NANDURBAR	10307	9876	9877	1	430	9670	9695	25	612	6530	6531	1	3776
22	JALGAON	17383	16689	16687	-2	696	14114	14114	0	3269	9559	9563	4	7820
23	AHMEDNAGAR	30450	28397	28407	10	2043	27492	27543	51	2907	17280	17316	36	13134
24	NASHIK DIV	89602	85862	85870	8	3732	80989	81116	127	8486	51690	51738	48	37864
25	WARDHA	8310	8304	8304	0	6	8025	8027	2	283	5273	5282	9	3028
26	NAGPUR	9482	9136	9136	0	346	8749	8752	3	730	6784	6786	2	2696
27	BHANDARA	15386	14545	14574	29	812	13532	13539	7	1847	7645	7651	6	7735
28	GADCHIROLI	11477	10565	10589	24	888	9774	9775	1	1702	5931	5947	16	5530
29	GONDIA	13480	9526	9527	1	3953	8983	8985	2	4495	5460	5466	6	8014
30	CHANDRAPUR	24728	18669	18669	0	6059	17291	17358	67	7370	8830	8846	16	15882
31	NAGPUR DIV	82863	70745	70799	54	12064	66354	66436	82	16427	39923	39978	55	42885
32	PARBHANI	14543	14096	14118	22	425	12767	12859	92	1684	9297	9298	1	5245
33	BEED	13236	12635	12635	0	601	8765	8765	0	4471	6911	6912	1	6324
34	OSMANABAD	15251	14458	14458	0	793	7593	7609	16	7642	4863	4865	2	10386
35	AURANGABAD	17770	16951	16953	2	817	12788	13053	265	4717	6443	6446	3	11324
36	HINGOLI	9745	8607	8607	0	1138	8490	8493	3	1252	6655	6656	1	3089
37	JALNA	7135	5434	5551	117	1584	5063	5063	0	2072	3455	3460	5	3675
38	LATUR	19992	16223	16223	0	3769	14474	14527	53	5465	11066	11069	3	8923
39	NANDED	17863	12498	12517	19	5346	10143	10212	69	7651	6345	6351	6	11512
40	AURANGABAD DIV	115535	100902	101062	160	14473	80083	80581	498	34954	55035	55057	22	60478
Total		430761	396979	397231	252	33530	358185	359252	1067	71509	237629	237828	199	192933

Delayed Houses-I as on 06-03-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		05-03-2021	06-03-2021	Achievement	05-03-2021	06-03-2021	Achievement	05-03-2021	06-03-2021	Achievement	05-03-2021	06-03-2021	Achievement
1	AHMEDNAGAR	5862	5828	-34	5173	5145	-28	5107	5079	-28	3715	3698	-17
2	NANDURBAR	20343	20317	-26	17084	17062	-22	13224	13208	-16	7618	7607	-11
3	NASHIK	5785	5773	-12	4338	4328	-10	4145	4135	-10	3615	3605	-10
4	DHULE	4555	4554	-1	4387	4386	-1	4126	4125	-1	3148	3148	0
5	JALGAON	5860	5858	-2	5385	5384	-1	5066	5065	-1	3546	3546	0
6	NASHIK DIV	42405	42330	-75	36367	36305	-62	31668	31612	-56	21642	21604	-38
7	GONDIA	9290	9257	-33	7505	7476	-29	5445	5422	-23	1067	1066	-1
8	CHANDRAPUR	3044	3031	-13	2848	2835	-13	2481	2471	-10	1013	1011	-2
9	GADCHIROLI	3719	3713	-6	3413	3407	-6	3165	3159	-6	1661	1658	-3
10	BHANDARA	5742	5737	-5	3596	3594	-2	2708	2706	-2	972	972	0
11	NAGPUR	2861	2858	-3	2327	2324	-3	1858	1856	-2	1114	1113	-1
12	WARDHA	1191	1189	-2	1112	1110	-2	1077	1075	-2	502	501	-1
13	NAGPUR DIV	25847	25785	-62	20801	20746	-55	16734	16689	-45	6329	6321	-8
14	AKOLA	4748	4734	-14	4437	4423	-14	4233	4220	-13	3176	3166	-10
15	AMRAVATI	7897	7882	-15	6991	6978	-13	6544	6532	-12	4103	4094	-9
16	BULDHANA	2497	2487	-10	2213	2204	-9	2121	2112	-9	1472	1466	-6
17	YAVATMAL	4460	4455	-5	4215	4210	-5	4097	4092	-5	2865	2861	-4
18	WASHIM	1011	1010	-1	854	853	-1	848	847	-1	808	807	-1
19	AMRAVATI DIV	20613	20568	-45	18710	18668	-42	17843	17803	-40	12424	12394	-30
20	NANDED	6324	6285	-39	5934	5895	-39	5628	5590	-38	4393	4366	-27
21	AURANGABAD	2451	2448	-3	2061	2059	-2	2019	2017	-2	1134	1133	-1
22	BEED	1919	1919	0	1536	1536	0	1456	1456	0	714	714	0
23	HINGOLI	633	633	0	500	500	0	473	473	0	220	220	0
24	JALNA	1237	1237	0	1140	1140	0	999	999	0	485	485	0
25	LATUR	724	724	0	658	658	0	614	614	0	461	461	0
26	OSMANABAD	387	387	0	385	385	0	379	379	0	310	310	0
27	PARBHANI	693	693	0	590	590	0	574	574	0	437	437	0
28	AURANGABAD DIV	14368	14326	-42	12804	12763	-41	12142	12102	-40	8154	8126	-28
29	KOLHAPUR	1037	1029	-8	659	651	-8	645	637	-8	491	485	-6
30	SOLAPUR	2838	2831	-7	2757	2750	-7	2718	2712	-6	2307	2304	-3
31	PUNE	2024	2023	-1	1806	1805	-1	1702	1701	-1	1168	1167	-1
32	SANGLI	1959	1957	-2	1833	1832	-1	1706	1705	-1	1383	1382	-1
33	SATARA	813	813	0	742	742	0	718	718	0	475	475	0
34	PUNE DIV	8671	8653	-18	7797	7780	-17	7489	7473	-16	5824	5813	-11
35	THANE	372	367	-5	343	338	-5	307	302	-5	218	214	-4
36	PALGHAR	2956	2952	-4	2875	2871	-4	2623	2619	-4	474	473	-1
37	RAIGAD	427	427	0	423	423	0	408	408	0	161	161	0
38	RATNAGIRI	151	151	0	141	141	0	137	137	0	60	60	0
39	SINDHUDURG	165	165	0	112	112	0	97	97	0	85	85	0
40	KONKAN DIV	4071	4062	-9	3894	3885	-9	3572	3563	-9	998	993	-5
	Total	115975	115724	-251	100373	100147	-226	89448	89242	-206	55371	55251	-120

Delayed Houses -II as on 06.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		05.03.2021	06.03.2021	Achievement	05.03.2021	06.03.2021	Achievement	05.03.2021	06.03.2021	Achievement
1	AKOLA	2392	2447	55	754	758	4	1379	1379	0
2	AMRAVATI	3705	3708	3	1126	1129	3	2420	2418	-2
3	BULDHANA	1337	1339	2	518	519	1	585	579	-6
4	WASHIM	579	579	0	285	285	0	113	112	-1
5	YAVATMAL	2339	2339	0	854	856	2	1209	1209	0
6	AMRAVATI DIV	10352	10412	60	3537	3547	10	5706	5697	-9
7	AURANGABAD	1436	1436	0	492	492	0	543	544	1
8	BEED	1439	1439	0	593	593	0	151	151	0
9	HINGOLI	624	624	0	221	221	0	36	36	0
10	JALNA	760	760	0	318	319	1	218	218	0
11	LATUR	534	534	0	251	251	0	47	47	0
12	NANDED	5284	5284	0	1340	1341	1	405	388	-17
13	OSMANABAD	422	422	0	172	172	0	5	5	0
14	PARBHANI	595	595	0	187	187	0	18	18	0
15	AURANGABAD DIV	11094	11094	0	3574	3576	2	1423	1407	-16
16	PALGHAR	939	939	0	653	653	0	944	949	5
17	RAIGAD	322	322	0	121	121	0	43	43	0
18	RATNAGIRI	61	61	0	11	11	0	59	60	1
19	SINDHUDURG	152	153	1	16	16	0	19	19	0
20	THANE	231	231	0	90	90	0	66	65	-1
21	KONKAN DIV	1705	1706	1	891	891	0	1131	1136	5
22	BHANDARA	2552	2576	24	408	413	5	1353	1368	15
23	CHANDRAPUR	1472	1493	21	523	524	1	911	901	-10
24	GADCHIROLI	1537	1539	2	933	933	0	589	588	-1
25	GONDIA	4336	4348	12	778	779	1	2578	2564	-14
26	NAGPUR	1819	1884	65	240	241	1	502	515	13
27	WARDHA	630	631	1	123	123	0	377	377	0
28	NAGPUR DIV	12346	12471	125	3005	3013	8	6310	6313	3
29	AHMEDNAGAR	3704	3727	23	1132	1137	5	1047	1037	-10
30	DHULE	2067	2067	0	1137	1137	0	1001	1002	1
31	JALGAON	4758	4758	0	1015	1015	0	499	499	0
32	NANDURBAR	4729	5096	367	4367	4367	0	7928	7938	10
33	NASHIK	4109	4121	12	1137	1137	0	1611	1608	-3
34	NASHIK DIV	19367	19769	402	8788	8793	5	12086	12084	-2
35	KOLHAPUR	861	853	-8	181	181	0	32	32	0
36	PUNE	1240	1240	0	410	417	7	419	426	7
37	SANGLI	1681	1681	0	314	314	0	103	101	-2
38	SATARA	465	465	0	110	110	0	195	195	0
39	SOLAPUR	1877	1877	0	639	639	0	450	449	-1
40	PUNE DIV	6124	6116	-8	1654	1661	7	1199	1203	4
	Total	60988	61568	580	21449	21481	32	27855	27840	-15

