

Cummulative PMAY-G Progress Report as on 07.04.2021

S.No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			06.04.2021	07.04.2021	Achievement	Remaining	06.04.2021	07.04.2021	Achievement	Remaining	06.04.2021	07.04.2021	Achievement	Remaining
1	PALGHAR	25719	25687	25687	0	32	25456	25456	0	263	21992	21999	7	3720
2	THANE	6861	6704	6704	0	157	6668	6668	0	193	5827	5827	0	1034
3	RAIGAD	7987	7776	7776	0	211	7660	7660	0	327	6240	6244	4	1743
4	RATNAGIRI	6585	6272	6268	-4	317	5836	5836	0	749	4023	4023	0	2562
5	SINDHUDURG	3994	3654	3654	0	340	3616	3616	0	378	2675	2675	0	1319
6	KONKAN DIV	51146	50093	50089	-4	1057	49236	49236	0	1910	40757	40768	11	10378
7	AURANGABAD	22158	22120	22120	0	38	20509	20509	0	1649	11639	11654	15	10504
8	PARBHANI	7171	6730	6730	0	441	6524	6524	0	647	4159	4162	3	3009
9	OSMANABAD	6118	5304	5304	0	814	5192	5192	0	926	3463	3463	0	2655
10	BEED	19710	18153	18153	0	1557	16855	16855	0	2855	9673	9673	0	10037
11	LATUR	10968	9247	9247	0	1721	8820	8820	0	2148	6518	6518	0	4450
12	HINGOLI	11064	9285	9296	11	1768	9045	9045	0	2019	6720	6730	10	4334
13	JALNA	13340	11310	11310	0	2030	10503	10503	0	2837	6359	6363	4	6977
14	NANDED	50040	44916	44923	7	5117	40600	40600	0	9440	19999	20004	5	30036
15	AURANGABAD DIV	140569	127065	127083	18	13486	118048	118048	0	22521	68530	68567	37	72002
16	KOLHAPUR	14713	13053	13061	8	1652	12661	12661	0	2052	8586	8614	28	6099
17	SATARA	13564	11186	11186	0	2378	9690	9690	0	3874	7022	7033	11	6531
18	SANGLI	19010	15639	15670	31	3340	14757	14757	0	4253	9167	9167	0	9843
19	PUNE	19989	15078	15078	0	4911	13754	13754	0	6235	9548	9565	17	10424
20	SOLAPUR	46020	36452	36461	9	9559	33508	33508	0	12512	19901	19909	8	26111
21	PUNE DIV	113296	91408	91456	48	21840	84370	84370	0	28926	54224	54288	64	59008
22	GONDIA	82885	82418	82413	-5	472	79547	79547	0	3338	63192	63214	22	19671
23	GADCHIROLI	23052	21720	21720	0	1332	21084	21084	0	1968	12784	12856	72	10196
24	WARDHA	16679	12971	12977	6	3702	12680	12680	0	3999	8127	8132	5	8547
25	CHANDRAPUR	32168	28314	28315	1	3853	27412	27412	0	4756	16853	16881	28	15287
26	BHANDARA	56811	51074	51066	-8	5745	46785	46785	0	10026	22228	22274	46	34537
27	NAGPUR	40305	32912	32863	-49	7442	27902	27902	0	12403	16471	16529	58	23776
28	NAGPUR DIV	251900	229409	229354	-55	22546	215410	215410	0	36490	139655	139886	231	112014
29	DHULE	46965	46377	46377	0	588	46060	46060	0	905	33454	33472	18	13493
30	NASHIK	70595	68426	68426	0	2169	67698	67698	0	2897	51461	51472	11	19123
31	NANDURBAR	105751	99503	99502	-1	6249	95298	95298	0	10453	68908	68944	36	36807
32	AHMEDNAGAR	48634	41691	41691	0	6943	41006	41006	0	7628	25715	25739	24	22895
33	JALGAON	69435	54001	54008	7	15427	50050	50050	0	19385	30430	30464	34	38971
34	NASHIK DIV	341380	309998	310004	6	31376	300112	300112	0	41268	209968	210091	123	131289
35	WASHIM	10807	8766	8765	-1	2042	8060	8060	0	2747	5412	5412	0	5395
36	YAVATMAL	40606	38309	38309	0	2297	32866	32866	0	7740	20719	20733	14	19873
37	BULDHANA	28878	23625	23630	5	5248	22602	22602	0	6276	14929	14942	13	13936
38	AKOLA	44749	37865	37887	22	6862	36141	36141	0	8608	21211	21263	52	23486
39	AMRAVATI	92705	65882	66023	141	26682	61014	61014	0	31691	40564	40652	88	52053
40	AMRAVATI DIV	217745	174447	174614	167	43131	160683	160683	0	57062	102835	103002	167	114743
Total		1116036	982420	982600	248	133436	927859	927859	0	188177	615969	616602	633	499434

State Scheme Report Cumulative as on 07-04-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			06-04-2021	07-04-2021	Achievement	Remaining Sanction	06-04-2021	07-04-2021	Achievement	Yet to give 1st Inst	06-04-2021	07-04-2021	Achievement	Incompleted
			1	RATNAGIRI	5864	5863	5863	0	1	5840	5838	-2	26	4764
2	SINDHUDURG	1851	1845	1845	0	6	1808	1816	8	35	1512	1517	5	334
3	THANE	3500	3490	3490	0	10	3475	3475	0	25	2880	2880	0	620
4	RAIGAD	3830	3816	3816	0	14	3758	3759	1	71	3128	3129	1	701
5	PALGHAR	6415	6343	6343	0	72	6048	6048	0	367	4325	4349	24	2066
6	KONKAN DIV	21460	21357	21357	0	103	20929	20936	7	524	16609	16639	30	4821
7	WASHIM	7712	7698	7698	0	14	6933	7010	77	702	4180	4183	3	3529
8	BULDHANA	12190	12124	12123	-1	67	11750	11755	5	435	7921	7927	6	4263
9	YAVATMAL	19265	19081	19081	0	184	18208	18210	2	1055	10911	10939	28	8326
10	AMRAVATI	14486	14166	14182	16	304	13338	13352	14	1134	8681	8689	8	5797
11	AKOLA	14198	13599	13599	0	599	12944	12971	27	1227	6721	6739	18	7459
12	AMRAVATI DIV	67851	66668	66683	15	1168	63173	63298	125	4553	38414	38477	63	29374
13	SATARA	9559	9544	9544	0	15	9356	9356	0	203	7040	7040	0	2519
14	KOLHAPUR	10919	10843	10843	0	76	10621	10646	25	273	8150	8155	5	2764
15	SOLAPUR	15433	15243	15243	0	190	14713	14726	13	707	11386	11391	5	4042
16	PUNE	10457	9951	9951	0	506	9296	9304	8	1153	6871	6882	11	3575
17	SANGLI	7082	6565	6565	0	517	6213	6223	10	859	4680	4680	0	2402
18	PUNE DIV	53450	52146	52146	0	1304	50199	50255	56	3195	38127	38148	21	15302
19	AHMEDNAGAR	28571	28528	28528	0	43	27946	27956	10	615	18785	18811	26	9760
20	DHULE	12351	12231	12231	0	120	12095	12095	0	256	8886	8902	16	3449
21	NASHIK	19111	18734	18737	3	374	18290	18290	0	821	10048	10058	10	9053
22	NANDURBAR	10307	9878	9878	0	429	9742	9742	0	565	6672	6687	15	3620
23	JALGAON	17383	16732	16744	12	639	15037	15040	3	2343	9714	9722	8	7661
24	NASHIK DIV	87723	86103	86118	15	1605	83110	83123	13	4600	54105	54180	75	33543
25	WARDHA	8310	8309	8309	0	1	8135	8138	3	172	5443	5448	5	2862
26	NAGPUR	9482	9136	9136	0	346	8845	8848	3	634	6920	6923	3	2559
27	BHANDARA	15386	14714	14722	8	664	13827	13830	3	1556	7874	7886	12	7500
28	GADCHIROLI	11477	10673	10701	28	776	10296	10302	6	1175	6195	6236	41	5241
29	GONDIA	13480	9571	9572	1	3908	9118	9119	1	4361	7167	7167	0	6313
30	CHANDRAPUR	24728	20214	20299	85	4429	18862	18931	69	5797	9283	9300	17	15428
31	NAGPUR DIV	82863	72617	72739	122	10124	69083	69168	85	13695	42882	42960	78	39903
32	OSMANABAD	15251	14924	14924	0	327	10755	11076	321	4175	4952	4953	1	10298
33	PARBHANI	14543	14214	14215	1	328	13575	13615	40	928	9408	9420	12	5123
34	AURANGABAD	17770	17292	17292	0	478	15192	15291	99	2479	6589	6592	3	11178
35	HINGOLI	9745	8716	8726	10	1019	8617	8618	1	1127	6764	6772	8	2973
36	JALNA	9508	6863	7545	682	1963	5380	5380	0	4128	3582	3586	4	5922
37	LATUR	19992	16227	16240	13	3752	14955	15005	50	4987	11197	11202	5	8790
38	BEED	16424	12665	12665	0	3759	10256	10306	50	6118	7037	7037	0	9387
39	NANDED	17863	14004	14004	0	3859	11420	11557	137	6306	6604	6610	6	11253
40	AURANGABAD DIV	121096	104905	105611	706	15485	90150	90848	698	30248	56133	56172	39	64924
Total		434443	403796	404654	858	29789	376644	377628	984	56815	246270	246576	306	187867

Delayed Houses-I as on 07-04-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		06-04-2021	07-04-2021	Achievement	06-04-2021	07-04-2021	Achievement	06-04-2021	07-04-2021	Achievement	06-04-2021	07-04-2021	Achievement
		1	AMRAVATI	7600	7572	-28	6995	6969	-26	6508	6486	-22	5125
2	AKOLA	4693	4671	-22	4286	4266	-20	4120	4100	-20	3560	3543	-17
3	YAVATMAL	4375	4367	-8	4099	4091	-8	4025	4017	-8	3270	3265	-5
4	BULDHANA	2435	2430	-5	2234	2229	-5	2095	2090	-5	1745	1742	-3
5	WASHIM	972	972	0	919	919	0	822	822	0	801	801	0
6	AMRAVATI DIV	20075	20012	-63	18533	18474	-59	17570	17515	-55	14501	14468	-33
7	BHANDARA	5619	5581	-38	3702	3675	-27	2913	2890	-23	1558	1546	-12
8	GADCHIROLI	3385	3364	-21	3258	3241	-17	2893	2880	-13	1771	1764	-7
9	CHANDRAPUR	2894	2886	-8	2731	2724	-7	2494	2488	-6	2006	2003	-3
10	WARDHA	1179	1175	-4	1087	1083	-4	1040	1037	-3	849	847	-2
11	NAGPUR	2763	2753	-10	2285	2279	-6	1967	1964	-3	1153	1153	0
12	GONDIA	2648	2648	0	2288	2288	0	1937	1937	0	785	785	0
13	NAGPUR DIV	18488	18407	-81	15351	15290	-61	13244	13196	-48	8122	8098	-24
14	NANDURBAR	18894	18861	-33	17600	17569	-31	12637	12623	-14	10501	10487	-14
15	JALGAON	5887	5874	-13	5331	5319	-12	5149	5137	-12	4561	4551	-10
16	DHULE	4065	4058	-7	3952	3945	-7	3836	3829	-7	2938	2934	-4
17	AHMEDNAGAR	4780	4774	-6	4295	4289	-6	4199	4193	-6	3539	3534	-5
18	NASHIK	5727	5723	-4	3964	3963	-1	3798	3797	-1	3426	3425	-1
19	NASHIK DIV	39353	39290	-63	35142	35085	-57	29619	29579	-40	24965	24931	-34
20	KOLHAPUR	865	855	-10	608	599	-9	531	523	-8	493	486	-7
21	PUNE	1723	1711	-12	1539	1531	-8	1514	1506	-8	1245	1238	-7
22	SATARA	685	683	-2	636	634	-2	612	610	-2	540	538	-2
23	SANGLI	1901	1901	0	1804	1804	0	1738	1738	0	1555	1555	0
24	SOLAPUR	2574	2574	0	2511	2511	0	2481	2481	0	2296	2296	0
25	PUNE DIV	7748	7724	-24	7098	7079	-19	6876	6858	-18	6129	6113	-16
26	PALGHAR	2691	2683	-8	2643	2635	-8	2460	2452	-8	619	618	-1
27	RAIGAD	357	355	-2	354	352	-2	350	348	-2	272	270	-2
28	SINDHUDURG	148	148	0	107	107	0	82	82	0	74	74	0
29	RATNAGIRI	129	129	0	119	119	0	118	118	0	99	99	0
30	THANE	321	321	0	297	297	0	280	280	0	266	266	0
31	KONKAN DIV	3646	3636	-10	3520	3510	-10	3290	3280	-10	1330	1327	-3
32	AURANGABAD	2500	2497	-3	2012	2009	-3	1968	1965	-3	1752	1751	-1
33	PARBHANI	671	670	-1	578	577	-1	556	555	-1	483	483	0
34	OSMANABAD	376	376	0	375	375	0	372	372	0	344	344	0
35	HINGOLI	599	598	-1	477	477	0	446	446	0	255	255	0
36	LATUR	710	710	0	683	683	0	623	623	0	565	565	0
37	JALNA	1154	1153	-1	1080	1079	-1	978	978	0	635	635	0
38	BEED	1833	1833	0	1545	1545	0	1430	1430	0	1022	1022	0
39	NANDED	6063	6063	0	5635	5635	0	5430	5430	0	4485	4485	0
40	AURANGABAD DIV	13906	13900	-6	12385	12380	-5	11803	11799	-4	9541	9540	-1
	Total	103216	102969	-247	92029	91818	-211	82402	82227	-175	64588	64477	-111

Delayed Houses -II as on 07.04.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		06.04.2021	07.04.2021	Achievement	06.04.2021	07.04.2021	Achievement	06.04.2021	07.04.2021	Achievement
1	AKOLA	3841	3949	108	749	749	0	1331	1314	-17
2	AMRAVATI	4485	4500	15	1120	1120	0	2373	2358	-15
3	BULDHANA	1677	1705	28	522	522	0	639	636	-3
4	WASHIM	572	572	0	285	285	0	104	106	2
5	YAVATMAL	2823	2839	16	847	850	3	1167	1161	-6
6	AMRAVATI DIV	13398	13565	167	3523	3526	3	5614	5575	-39
7	AURANGABAD	3905	3914	9	524	524	0	573	570	-3
8	BEED	3807	3807	0	564	565	1	133	133	0
9	HINGOLI	991	992	1	228	230	2	34	34	0
10	JALNA	949	966	17	313	313	0	185	184	-1
11	LATUR	688	705	17	248	248	0	56	56	0
12	NANDED	8476	8510	34	1296	1297	1	337	337	0
13	OSMANABAD	1056	1066	10	166	166	0	5	5	0
14	PARBHANI	1466	1485	19	180	180	0	24	24	0
15	AURANGABAD DIV	21338	21445	107	3519	3523	4	1347	1343	-4
16	PALGHAR	981	984	3	577	577	0	834	829	-5
17	RAIGAD	487	495	8	115	115	0	35	35	0
18	RATNAGIRI	334	334	0	13	13	0	53	53	0
19	SINDHUDURG	183	183	0	17	17	0	14	14	0
20	THANE	332	334	2	78	79	1	62	63	1
21	KONKAN DIV	2317	2330	13	800	801	1	998	994	-4
22	BHANDARA	4537	4654	117	448	452	4	1498	1474	-24
23	CHANDRAPUR	4094	4097	3	480	480	0	848	846	-2
24	GADCHIROLI	2237	2248	11	862	865	3	548	546	-2
25	GONDIA	8289	8451	162	843	846	3	242	243	1
26	NAGPUR	2653	2719	66	249	253	4	533	537	4
27	WARDHA	855	872	17	110	110	0	365	363	-2
28	NAGPUR DIV	22665	23041	376	2992	3006	14	4034	4009	-25
29	AHMEDNAGAR	7975	7987	12	987	1000	13	613	612	-1
30	DHULE	5339	5339	0	1129	1129	0	886	885	-1
31	JALGAON	7546	7641	95	1025	1029	4	572	569	-3
32	NANDURBAR	6443	6443	0	4295	4331	36	7534	7574	40
33	NASHIK	7086	7111	25	1089	1092	3	1533	1529	-4
34	NASHIK DIV	34389	34521	132	8525	8581	56	11138	11169	31
35	KOLHAPUR	2040	2076	36	154	154	0	29	27	-2
36	PUNE	1956	1956	0	438	438	0	273	266	-7
37	SANGLI	1803	1803	0	337	337	0	104	104	0
38	SATARA	968	968	0	116	117	1	111	109	-2
39	SOLAPUR	5099	5138	39	583	584	1	326	330	4
40	PUNE DIV	11866	11941	75	1628	1630	2	843	836	-7
Total		105973	106843	870	20987	21067	80	23974	23926	-48