

Cumulative PMAY-G Progress Report as on 07.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			06.02.2021	07.02.2021	Achievement	Remaining	06.02.2021	07.02.2021	Achievement	Remaining	06.02.2021	07.02.2021	Achievement	Remaining
1	PALGHAR	26179	25763	25763	0	416	25329	25329	0	850	21440	21441	1	4738
2	THANE	7201	6658	6658	0	543	6570	6570	0	631	5706	5708	2	1493
3	RATNAGIRI	7735	6636	6636	0	1099	5528	5528	0	2207	3900	3900	0	3835
4	SINDHUDURG	4760	3611	3611	0	1149	3483	3483	0	1277	2575	2575	0	2185
5	RAIGAD	9114	7641	7641	0	1473	7315	7315	0	1799	5972	5972	0	3142
	KONKAN DIV	54989	50309	50309	0	4680	48225	48225	0	6764	39593	39596	3	15393
6	AURANGABAD	22199	22060	22060	0	139	19772	19772	0	2427	11161	11162	1	11037
7	PARBHANI	7155	6724	6724	0	431	6285	6285	0	870	3995	3995	0	3160
8	OSMANABAD	6183	5278	5278	0	905	4997	4997	0	1186	3288	3290	2	2893
9	BEED	19724	18033	18033	0	1691	15643	15643	0	4081	9017	9020	3	10704
10	LATUR	10968	9197	9197	0	1771	8368	8368	0	2600	6463	6463	0	4505
11	HINGOLI	11262	8861	8861	0	2401	8370	8370	0	2892	6250	6252	2	5010
12	JALNA	13375	10843	10843	0	2532	9233	9233	0	4142	6099	6102	3	7273
13	NANDED	50337	44176	44176	0	6161	34526	34526	0	15811	18645	18647	2	31690
	AURANGABAD DIV	141203	125172	125172	0	16031	107194	107194	0	34009	64918	64931	13	76272
14	KOLHAPUR	15674	13070	13070	0	2604	12347	12347	0	3327	8052	8053	1	7621
15	SATARA	14041	11218	11218	0	2823	9151	9151	0	4890	6468	6468	0	7573
16	SANGLI	21258	15058	15074	16	6184	12930	12930	0	8328	8937	8938	1	12320
17	PUNE	21333	14497	14497	0	6836	12835	12835	0	8498	8972	8972	0	12361
18	SOLAPUR	47693	35571	35571	0	12122	29977	29977	0	17716	19168	19174	6	28519
	PUNE DIV	119999	89414	89430	16	30569	77240	77240	0	42759	51597	51605	8	68394
19	GADCHIROLI	23230	21564	21564	0	1666	19588	19588	0	3642	11563	11575	12	11655
20	CHANDRAPUR	31975	28031	28031	0	3944	26831	26831	0	5144	16072	16074	2	15901
21	WARDHA	17513	13049	13049	0	4464	11866	11866	0	5647	7828	7828	0	9685
22	GONDIA	92848	84663	84663	0	8185	70892	70892	0	21956	26490	26520	30	66328
23	NAGPUR	44891	33245	33245	0	11646	24903	24903	0	19988	15134	15157	23	29734
24	BHANDARA	62999	48364	48321	-43	14678	38109	38109	0	24890	21304	21322	18	41677
	NAGPUR DIV	273456	228916	228873	-43	44583	192189	192189	0	81267	98391	98476	85	174980
25	NASHIK	71753	68337	68344	7	3409	66553	66553	0	5200	49836	49850	14	21903
26	DHULE	50527	46250	46250	0	4277	43939	43939	0	6588	31575	31583	8	18944
27	NANDURBAR	106796	99041	99041	0	7755	93909	93909	0	12887	65516	65549	33	41247
28	AHMEDNAGAR	54385	41282	41282	0	13103	39466	39466	0	14919	22160	22162	2	32223
29	JALGAON	72740	52625	52626	1	20114	44819	44819	0	27921	29714	29718	4	43022
	NASHIK DIV	356201	307535	307543	8	48658	288686	288686	0	67515	198801	198862	61	157339
30	WASHIM	10887	8463	8463	0	2424	6881	6881	0	4006	5337	5338	1	5549
31	YAVATMAL	40683	38076	38088	12	2595	28594	28594	0	12089	20173	20174	1	20509
32	BULDHANA	29863	23046	23046	0	6817	20221	20221	0	9642	14667	14668	1	15195
33	AKOLA	46939	36719	36719	0	10220	31750	31750	0	15189	20251	20264	13	26675
34	AMRAVATI	92731	61701	61735	34	30996	54138	54138	0	38593	38976	38986	10	53745
	AMRAVATI DIV	221103	168005	168051	46	53052	141584	141584	0	79519	99404	99430	26	121673
	Total	1166951	969351	969378	27	197573	855118	855118	0	311833	552704	552900	196	614051

State Scheme Report Cumulative as on 07-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			06-02-2021	07-02-2021	Achievement	Remaining Sanction	06-02-2021	07-02-2021	Achievement	Yet to give 1st Inst	06-02-2021	07-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5641	5642	1	222	4656	4656	0	1208
2	THANE	3500	3490	3490	0	10	3333	3333	0	167	2781	2788	7	712
3	SINDDHURG	1851	1834	1834	0	17	1750	1750	0	101	1476	1476	0	375
4	RAIGAD	3830	3811	3811	0	19	3539	3539	0	291	3060	3060	0	770
5	PALGHAR	6415	6262	6262	0	153	5730	5732	2	683	4074	4077	3	2338
6	KONKAN DIV	21460	21258	21258	0	202	19993	19996	3	1464	16047	16057	10	5403
7	WASHIM	7712	7698	7698	0	14	5924	5950	26	1762	4015	4015	0	3697
8	BULDHANA	12190	12027	12027	0	163	10362	10366	4	1824	7787	7787	0	4403
9	YAVATMAL	19265	19054	19053	-1	212	16949	16971	22	2294	10274	10279	5	8986
10	AMRAVATI	14486	13925	13925	0	561	11898	11908	10	2578	8381	8381	0	6105
11	AKOLA	14198	13397	13397	0	801	11020	11036	16	3162	6281	6289	8	7909
12	AMRAVATI DIV	67851	66101	66100	-1	1751	56153	56231	78	11620	36738	36751	13	31100
13	SATARA	9559	9527	9527	0	32	8339	8339	0	1220	6819	6819	0	2740
14	KOLHAPUR	10919	10838	10838	0	81	9859	9868	9	1051	7920	7920	0	2999
15	SOLAPUR	15433	15158	15158	0	275	13670	13676	6	1757	11182	11182	0	4251
16	SANGLI	7082	6367	6367	0	715	5503	5518	15	1564	4636	4636	0	2446
17	PUNE	10457	9524	9524	0	933	8484	8484	0	1973	6449	6457	8	4000
18	PUNE DIV	53450	51414	51414	0	2036	45855	45885	30	7565	37006	37014	8	16436
19	DHULE	12351	12182	12182	0	169	10968	10968	0	1383	8374	8374	0	3977
20	NANDURBAR	10307	9874	9874	0	433	9503	9503	0	804	6390	6390	0	3917
21	NASHIK	19111	18344	18344	0	767	16248	16258	10	2853	9510	9514	4	9597
22	JALGAON	17383	16499	16499	0	884	13217	13221	4	4162	9325	9325	0	8058
23	AHMEDNAGAR	30450	28246	28246	0	2204	26239	26308	69	4142	16654	16658	4	13792
24	NASHIK DIV	89602	85145	85145	0	4457	76175	76258	83	13344	50253	50261	8	39341
25	WARDHIA	8310	8299	8299	0	11	7879	7879	0	431	5112	5112	0	3198
26	NAGPUR	9482	9136	9136	0	346	8375	8404	29	1078	6707	6712	5	2770
27	BHANDARA	15386	14417	14417	0	969	13193	13213	20	2173	7474	7477	3	7909
28	GADCHIROLI	11477	10305	10305	0	1172	9032	9036	4	2441	5715	5715	0	5762
29	GONDIA	13480	9396	9396	0	4084	8648	8650	2	4830	5328	5330	2	8150
30	CHANDRAPUR	24728	18001	18001	0	6727	16115	16145	30	8583	8518	8522	4	16206
31	NAGPUR DIV	82863	69554	69554	0	13309	63242	63327	85	19536	38854	38868	14	43995
32	PARBHANI	14543	13867	13867	0	676	11237	11237	0	3306	9247	9247	0	5296
33	AURANGABAD	17770	16820	16820	0	950	9889	10000	111	7770	6333	6333	0	11437
34	HINGOLI	9745	8540	8540	0	1205	8163	8169	6	1576	6512	6516	4	3229
35	JALNA	7135	5136	5136	0	1999	5047	5047	0	2088	3363	3367	4	3768
36	BEED	13236	9676	9676	0	3560	8743	8743	0	4493	6806	6808	2	6428
37	LATUR	19992	16206	16206	0	3786	13795	13883	88	6109	10869	10874	5	9118
38	OSMANABAD	15251	10778	11096	318	4155	6584	6594	10	8657	4769	4769	0	10482
39	NANDED	17863	11371	11371	0	6492	9578	9580	2	8283	6201	6201	0	11662
40	AURANGABAD DIV	115535	92394	92712	318	22823	73036	73253	217	42282	54100	54115	15	61420
Total		430761	385866	386183	317	44578	334454	334950	496	95811	232998	233066	68	197695

Delayed Houses-I as on 06-02-2021

SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		06-02-2021	07-02-2021	Achievement	06-02-2021	07-02-2021	Achievement	06-02-2021	07-02-2021	Achievement	06-02-2021	07-02-2021	Achievement
1	JALGAON	21354	21321	-33	15985	15956	-29	13156	13127	-29	6063	6050	-13
2	DHULE	5828	5817	-11	4821	4813	-8	4588	4581	-7	3953	3947	-6
3	NANDURBAR	5130	5124	-6	4891	4885	-6	3812	3809	-3	3221	3218	-3
4	NASHIK	6341	6338	-3	5781	5778	-3	5582	5579	-3	2478	2478	0
5	AHMEDNAGAR	5855	5853	-2	5526	5524	-2	5185	5184	-1	2477	2476	-1
6	NASHIK DIV	44508	44453	-55	37004	36956	-48	32323	32280	-43	18192	18169	-23
7	GONDIA	5585	5568	-17	3435	3422	-13	2510	2498	-12	765	764	-1
8	NAGPUR	9352	9322	-30	7538	7516	-22	3505	3496	-9	1068	1067	-1
9	CHANDRAPUR	2992	2980	-12	2415	2404	-11	1651	1644	-7	1077	1073	-4
10	GADCHIROLI	3089	3087	-2	2808	2806	-2	2481	2479	-2	890	890	0
11	WARDHA	4162	4160	-2	3675	3674	-1	3297	3296	-1	1416	1415	-1
12	BHANDARA	1230	1230	0	1160	1160	0	1084	1084	0	457	457	0
13	NAGPUR DIV	26410	26347	-63	21031	20982	-49	14528	14497	-31	5673	5666	-7
14	YAVATMAL	4972	4959	-13	4694	4682	-12	4230	4218	-12	2656	2647	-9
15	AKOLA	8074	8065	-9	7111	7104	-7	6472	6467	-5	3028	3026	-2
16	AMRAVATI	2502	2501	-1	2262	2261	-1	2047	2046	-1	988	987	-1
17	BULDHANA	4467	4466	-1	4358	4357	-1	3940	3939	-1	2275	2274	-1
18	WASHIM	1028	1027	-1	873	872	-1	857	856	-1	765	764	-1
19	AMRAVATI DIV	21043	21018	-25	19298	19276	-22	17546	17526	-20	9712	9698	-14
20	BEED	1920	1917	-3	1614	1611	-3	1352	1349	-3	664	664	0
21	LATUR	1265	1262	-3	1147	1144	-3	911	908	-3	486	485	-1
22	HINGOLI	6314	6312	-2	6066	6064	-2	5424	5422	-2	3791	3790	-1
23	NANDED	2320	2319	-1	2104	2103	-1	1985	1984	-1	1000	1000	0
24	AURANGABAD	668	668	0	561	561	0	417	417	0	177	177	0
25	JALNA	679	679	0	601	601	0	551	551	0	381	381	0
26	OSMANABAD	726	726	0	655	655	0	615	615	0	390	390	0
27	PARBHANI	401	401	0	398	398	0	386	386	0	246	246	0
28	AURANGABAD	14293	14284	-9	13146	13137	-9	11641	11632	-9	7135	7133	-2
29	SANGLI	2978	2975	-3	2906	2903	-3	2838	2835	-3	1772	1772	0
30	SOLAPUR	1054	1053	-1	691	690	-1	666	665	-1	423	423	0
31	KOLHAPUR	854	854	0	777	777	0	734	734	0	381	381	0
32	PUNE	1957	1957	0	1849	1849	0	1672	1672	0	1191	1191	0
33	SATARA	1977	1977	0	1886	1886	0	1675	1675	0	720	720	0
34	PUNE DIV	8820	8816	-4	8109	8105	-4	7585	7581	-4	4487	4487	0
35	THANE	410	408	-2	353	351	-2	342	340	-2	145	143	-2
36	PALGHAR	3131	3130	-1	2941	2940	-1	1822	1821	-1	478	478	0
37	RAIGAD	175	175	0	168	168	0	145	145	0	40	40	0
38	RATNAGIRI	146	146	0	107	107	0	98	98	0	23	23	0
39	SINDDHURG	458	458	0	452	452	0	427	427	0	163	163	0
40	KONKAN DIV	4320	4317	-3	4021	4018	-3	2834	2831	-3	849	847	-2
	Total	119394	119235	-159	102609	102474	-135	86457	86347	-110	46048	46000	-48

Delayed Houses -II as on 07-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		06-02-2021	07-02-2021	Achievement	06-02-2021	07-02-2021	Achievement	06-02-2021	07-02-2021	Achievement
1	AKOLA	2572	2572	0	818	818	0	1532	1519	-13
2	AMRAVATI	3919	3919	0	1183	1183	0	2463	2457	-6
3	BULDHANA	1384	1384	0	541	541	0	586	586	0
4	WASHIM	620	620	0	309	309	0	111	110	-1
5	YAVATMAL	2452	2452	0	872	872	0	1276	1275	-1
	AMRAVATI DIV	10947	10947	0	3723	3723	0	5968	5947	-21
6	AURANGABAD	1518	1518	0	493	493	0	511	511	0
7	BEED	1489	1489	0	585	585	0	160	160	0
8	HINGOLI	604	604	0	247	247	0	36	36	0
9	JALNA	791	791	0	319	319	0	230	228	-2
10	LATUR	556	556	0	278	278	0	38	38	0
11	NANDED	5534	5534	0	1431	1431	0	414	413	-1
12	OSMANABAD	362	362	0	180	180	0	4	4	0
13	PARBHANI	649	649	0	193	193	0	18	18	0
	AURANGABAD DIV	11503	11503	0	3726	3726	0	1411	1408	-3
14	PALGHAR	1117	1117	0	763	763	0	1061	1060	-1
15	RAIGAD	344	344	0	117	117	0	43	43	0
16	RATNAGIRI	79	79	0	15	15	0	73	73	0
17	SINHDURG	122	122	0	20	20	0	24	24	0
18	THANE	260	260	0	90	90	0	79	77	-2
	KONKAN DIV	1922	1922	0	1005	1005	0	1280	1277	-3
19	BHANDARA	3101	3101	0	424	424	0	1286	1273	-13
20	CHANDRAPUR	1619	1619	0	575	575	0	945	943	-2
21	GADCHIROLI	1852	1852	0	1083	1083	0	788	787	-1
22	GONDIA	4749	4749	0	848	848	0	2549	2528	-21
23	NAGPUR	1944	1944	0	249	249	0	511	508	-3
24	WARDHA	682	682	0	133	133	0	408	408	0
	NAGPUR DIV	13947	13947	0	3312	3312	0	6487	6447	-40
25	AHMEDNAGAR	3734	3734	0	1271	1271	0	1452	1451	-1
26	DHULE	2317	2317	0	1289	1289	0	1236	1235	-1
27	JALGAON	4737	4737	0	1073	1073	0	500	499	-1
28	NANDURBAR	5029	5029	0	4693	4693	0	8435	8404	-31
29	NASHIK	2867	2867	0	1281	1281	0	1966	1955	-11
	NASHIK DIV	18684	18684	0	9607	9607	0	13589	13544	-45
30	KOLHAPUR	949	949	0	193	193	0	37	36	-1
31	PUNE	1273	1273	0	411	411	0	441	441	0
32	SANGLI	1724	1724	0	323	323	0	93	93	0
33	SATARA	510	510	0	123	123	0	221	221	0
34	SOLAPUR	1906	1906	0	698	698	0	511	507	-4
	PUNE DIV	6362	6362	0	1748	1748	0	1303	1298	-5
	Total	63365	63365	0	23121	23121	0	30038	29921	-117