

Cumulative PMAY-G Progress Report															
SNo	Division	District	Target	Sanctions				1st Instalment Paid				Completion			
				6th jan 2021	7th jan 2021	Achievement	Remaining	6th jan 2021	7th jan 2021	Achievement	Remaining	6th jan 2021	7th jan 2021	Achievement	Remaining
1	AMRAVATI	AKOLA	47181	34296	34296	0	12885	28708	28708	0	5588	19974	19974	0	27207
2		AMRAVATI	93272	56862	56862	0	36410	50977	50977	0	5885	38485	38485	0	54787
3		BULDHANA	30604	21107	21107	0	9497	18286	18286	0	2821	14532	14532	0	16072
4		WASHIM	11091	7628	7628	0	3463	6402	6402	0	1226	5254	5254	0	5837
5		YAVATMAL	41521	37518	37518	0	4003	25826	25826	0	11692	19988	19988	0	21533
	Div Total		223669	157411	157411	0	66258	130199	130199	0	27212	98233	98233	0	125436
6	AURANGABAD	AURANGABAD	23273	21931	21931	0	1342	18477	18477	0	3454	11041	11041	0	12232
7		BEED	20320	17656	17656	0	2664	14180	14180	0	3476	8913	8913	0	11407
8		HINGOLI	11335	8550	8550	0	2785	7921	7921	0	629	6097	6097	0	5238
9		JALNA	13465	9569	9569	0	3896	7696	7696	0	1873	6003	6003	0	7462
10		LATUR	11302	8833	8833	0	2469	7283	7283	0	1550	6432	6432	0	4870
11		NANDED	50791	42162	42162	0	8629	30237	30237	0	11925	18283	18283	0	32508
12		OSMANABAD	6632	5164	5164	0	1468	4733	4733	0	431	3218	3218	0	3414
13		PARBHANI	7603	6619	6619	0	984	5971	5971	0	648	3946	3946	0	3657
	Div Total		144721	120484	120484	0	24237	96498	96498	0	23986	63933	63933	0	80788
14	KONKAN	PALGHAR	26966	25755	25755	0	1211	25185	25185	0	570	20993	20993	0	5973
15		RAIGAD	9566	7382	7382	0	2184	6927	6927	0	455	5907	5907	0	3659
16		RATNAGIRI	8100	6452	6452	0	1648	4953	4953	0	1499	3869	3869	0	4231
17		SINDHUDURG	4947	3491	3491	0	1456	3034	3034	0	457	2543	2543	0	2404
18		THANE	7395	6512	6512	0	883	6453	6453	0	59	5664	5664	0	1731
	Div Total		56974	49592	49592	0	7382	46552	46552	0	3040	38976	38976	0	17998
19	NAGPUR	BHANDARA	63597	46849	46849	0	16748	31063	31063	0	15786	20805	20805	0	42792
20		CHANDRAPUR	32694	27844	27844	0	4850	26026	26026	0	1818	15886	15886	0	16808
21		GADCHIROLI	23746	21226	21226	0	2520	17706	17706	0	3520	11226	11226	0	12520
22		GONDIA	92862	80115	80115	0	12747	59450	59450	0	20665	25482	25482	0	67380
23		NAGPUR	45792	32182	32182	0	13610	22024	22024	0	10158	14815	14815	0	30977
24		WARDHA	17575	12989	12989	0	4586	9706	9706	0	3283	7725	7725	0	9850
	Div Total		276266	221205	221205	0	55061	165975	165975	0	55230	95939	95939	0	180327
25	NASHIK	AHMEDNAGAR	56134	40299	40299	0	15835	36429	36429	0	3870	21708	21708	0	34426
26		DHULE	52614	44761	44761	0	7853	42832	42832	0	1929	30907	30907	0	21707
27		JALGAON	75723	50202	50202	0	25521	41289	41289	0	8913	29254	29254	0	46469
28		NANDURBAR	111956	98750	98750	0	13206	92312	92312	0	6438	63708	63708	0	48248
29	NASHIK	72630	67527	67527	0	5103	64831	64831	0	2696	49000	49000	0	23630	
	Div Total		369057	301539	301539	0	67518	277693	277693	0	23846	194577	194577	0	174480
30	PUNE	KOLHAPUR	17047	12997	12997	0	4050	11663	11663	0	1334	7953	7953	0	9094
31		PUNE	21818	14236	14236	0	7582	11592	11592	0	2644	8884	8884	0	12934
32		SANGLI	22172	13709	13709	0	8463	11444	11444	0	2265	8859	8859	0	13313
33		SATARA	14166	11176	11176	0	2990	8332	8332	0	2844	6346	6346	0	7820
34		SOLAPUR	49500	34536	34536	0	14964	25667	25667	0	8869	18990	18990	0	30510
	Div Total		124703	86654	86654	0	38049	68698	68698	0	17956	51032	51032	0	73671
	State	Total	1195390	936885	936885	0	258505	785615	785615	0	151270	542690	542690	0	652700

State Scheme Report Cumulative 07-01-2021

#SNo	District	Target	Sanctions				1st Instalment Paid				Completion			
			6th Jan 2021	7th Jan 2021	Achievement	Remaining Sanction	6th Jan 2021	7th Jan 2021	Achievement	Yet to give 1st Inst	6th Jan 2021	7th Jan 2021	Achievement	Incompleted
1	RATNAGIRI	5864	5858	5859	1	5	5520	5520	0	339	4601	4607	6	1257
2	SINDHUDURG	1851	1834	1834	0	17	1526	1526	0	308	1459	1462	3	389
3	RAIGAD	3833	3803	3803	0	30	3417	3418	1	385	3000	3001	1	832
4	THANE	3524	3264	3264	0	260	3246	3246	0	18	2751	2751	0	773
5	PALGHAR	6455	6066	6066	0	389	5684	5704	20	362	3972	3978	6	2477
	KONKAN DIV	21527	20825	20826	1	701	19393	19414	21	1412	15783	15799	16	5728
5	WASHIM	7712	7698	7698	0	14	5531	5531	0	2167	3894	3899	5	3813
6	BULDHANA	12190	11995	11995	0	195	9211	9211	0	2784	7740	7743	3	4447
7	YAVATMAL	19265	18981	18987	6	278	16544	16553	9	2434	9940	9951	11	9314
8	AMRAVATI	14486	13924	13924	0	562	10800	10803	3	3121	8257	8259	2	6227
9	AKOLA	14198	13397	13397	0	801	9340	9340	0	4057	6064	6072	8	8126
	AMRAVATI DIV	67851	65995	66001	6	1850	51426	51438	12	14563	35895	35924	29	31927
10	SATARA	9559	9517	9517	0	42	7722	7722	0	1795	6766	6768	2	2791
11	KOLHAPUR	10935	10837	10837	0	98	8892	8892	0	1945	7841	7841	0	3094
12	SOLAPUR	15433	15045	15045	0	388	12794	12794	0	2251	11111	11116	5	4317
13	SANGLI	7082	6316	6316	0	766	5311	5311	0	1005	4630	4630	0	2452
14	PUNE	10457	8963	9016	53	1441	8193	8215	22	801	6384	6386	2	4071
	PUNE DIV	53466	50678	50731	53	2735	42912	42934	22	7797	36732	36741	9	16725
15	DHULE	12351	11957	11957	0	394	10659	10659	0	1298	8131	8143	12	4208
16	NANDURBAR	10307	9836	9850	14	457	9213	9221	8	629	6222	6227	5	4080
17	JALGAON	17383	16281	16296	15	1087	12471	12485	14	3811	9152	9164	12	8219
18	NASHIK	19111	17956	17961	5	1150	14613	14613	0	3348	9323	9330	7	9781
19	AHMEDNAGAR	30450	28097	28131	34	2319	23882	23886	4	4245	16203	16246	43	14204
	NASHIK DIV	89602	84127	84195	68	5407	70838	70864	26	13331	49031	49110	79	40492
20	WARDHA	8310	8300	8300	0	10	7822	7822	0	478	4899	4912	13	3398
21	NAGPUR	9482	9132	9132	0	350	8088	8088	0	1044	6613	6618	5	2864
22	BHANDARA	15386	14315	14315	0	1071	12640	12640	0	1675	7322	7327	5	8059
23	GADCHIROLI	11477	10106	10106	0	1371	8780	8793	13	1313	5453	5462	9	6015
24	GONDIA	13480	9358	9358	0	4122	8116	8124	8	1234	5110	5124	14	8356
25	CHANDRAPUR	24728	16755	16755	0	7973	15414	15414	0	1341	8170	8210	40	16518
	NAGPUR DIV	82863	67966	67966	0	14897	60860	60881	21	7085	37567	37653	86	45210
27	PARBHANI	14543	13405	13448	43	1095	10955	10957	2	2491	9144	9178	34	5365
28	HINGOLI	9745	8470	8470	0	1275	7794	7794	0	676	6364	6405	41	3340
29	AURANGABAD	17770	16490	16493	3	1277	8609	8639	30	7854	6214	6215	1	11555
30	JALNA	7135	5123	5123	0	2012	5021	5021	0	102	3273	3275	2	3860
31	LATUR	19992	16065	16065	0	3927	13403	13404	1	2661	10608	10640	32	9352
32	BEED	13236	9039	9039	0	4197	8711	8730	19	309	6682	6688	6	6548
33	OSMANABAD	15251	8388	8388	0	6863	6007	6007	0	2381	4614	4636	22	10615
34	NANDED	17863	10502	10590	88	7273	9252	9254	2	1336	6046	6051	5	11812
	AURANGABAD	115535	87482	87616	134	27919	69752	69806	54	17810	52945	53088	143	62447
	Total	430844	377073	377335	262	53509	315181	315337	156	61998	227953	228315	362	202529

Delayed Houses-I as on 07-01-2021

SNo	Division	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
			6th Jan 2021	7th Jan 2021	Achievement	6th Jan 2021	7th Jan 2021	Achievement	6th Jan 2021	7th Jan 2021	Achievement	6th Jan 2021	7th Jan 2021	Achievement
1	AMRAVATI	YAVATMAL	4572	4572	0	4489	4489	0	4085	4085	0	2216	2216	0
2		AKOLA	5110	5110	0	4906	4906	0	4434	4434	0	2004	2004	0
3		AMRAVATI	8024	8024	0	7413	7413	0	6754	6754	0	2633	2633	0
4		WASHIM	1061	1061	0	937	937	0	923	923	0	559	559	0
5		BULDHANA	2507	2507	0	2331	2331	0	2125	2125	0	789	789	0
AMRAVATI DIV			21274	21274	0	20076	20076	0	18321	18321	0	8201	8201	0
1	AURANGABAD	NANDED	6422	6422	0	6185	6185	0	5605	5605	0	3523	3523	0
2		BEED	1787	1787	0	1643	1643	0	1391	1391	0	652	652	0
3		AURANGABAD	2217	2217	0	2168	2168	0	2057	2057	0	907	907	0
4		LATUR	738	738	0	664	664	0	636	636	0	343	343	0
5		OSMANABAD	418	418	0	415	415	0	401	401	0	223	223	0
6		HINGOLI	662	662	0	611	611	0	455	455	0	166	166	0
7		PARBHANI	657	657	0	627	627	0	583	583	0	324	324	0
8		JALNA	1318	1318	0	1194	1194	0	955	955	0	488	488	0
AURANGABAD DIV			14219	14219	0	13507	13507	0	12083	12083	0	6626	6626	0
1	KONKAN	PALGHAR	3569	3569	0	3332	3332	0	2102	2102	0	523	523	0
2		SINDHUDURG	150	150	0	116	116	0	104	104	0	11	11	0
3		RAIGAD	512	512	0	504	504	0	477	477	0	176	176	0
4		RATNAGIRI	198	198	0	195	195	0	170	170	0	15	15	0
5		THANE	422	422	0	389	389	0	382	382	0	147	147	0
KONKAN DIV			4851	4851	0	4536	4536	0	3235	3235	0	872	872	0
1	NAGPUR	GONDIA	9402	9402	0	7874	7874	0	3874	3874	0	1065	1065	0
2		GADCHIROLI	4392	4392	0	3919	3919	0	3571	3571	0	1394	1394	0
3		WARDHA	1295	1295	0	1228	1228	0	1153	1153	0	439	439	0
4		NAGPUR	2918	2918	0	2435	2435	0	1721	1721	0	1012	1012	0
5		CHANDRAPUR	3218	3218	0	2937	2937	0	2626	2626	0	912	912	0
6		BHANDARA	4586	4586	0	3618	3618	0	2757	2757	0	777	777	0
NAGPUR DIV			25811	25811	0	22011	22011	0	15702	15702	0	5599	5599	0
1	NASHIK	NASHIK	5716	5716	0	5505	5505	0	5253	5253	0	2867	2867	0
2		NANDURBAR	22328	22328	0	16167	16167	0	14300	14300	0	3540	3540	0
3		AHMEDNAGAR	6286	6286	0	6138	6138	0	5931	5931	0	2359	2359	0
4		JALGAON	6004	6004	0	5787	5787	0	5476	5476	0	1920	1920	0
5		DHULE	5577	5577	0	5415	5415	0	4224	4224	0	824	824	0
NASHIK DIV			45911	45911	0	39012	39012	0	35184	35184	0	11510	11510	0
1	PUNE	SOLAPUR	3113	3113	0	3070	3070	0	2997	2997	0	1081	1081	0
2		SATARA	901	901	0	851	851	0	817	817	0	277	277	0
3		PUNE	1965	1965	0	1929	1929	0	1725	1725	0	689	689	0
4		KOLHAPUR	893	893	0	791	791	0	767	767	0	327	327	0
5		SANGLI	1963	1963	0	1886	1886	0	1718	1718	0	850	850	0
PUNE DIV			8835	8835	0	8527	8527	0	8024	8024	0	3224	3224	0
State Total			120901	120901	0	107669	107669	0	92549	92549	0	36032	36032	0

Delayed Houses -II as on 07-01-2021

Sr. No.	Division	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
			6th Jan 2021	7th Jan 2021	Achievement	6th Jan 2021	7th Jan 2021	Achievement	6th Jan 2021	7th Jan 2021	Achievement
1	AMRAVATI	AKOLA	2556	2556	0	797	797	0	1557	1557	0
2		AMRAVATI	4077	4077	0	1195	1195	0	2506	2506	0
3		BULDHANA	1342	1342	0	565	565	0	575	575	0
4		WASHIM	654	654	0	330	330	0	143	143	0
5		YAVATMAL	2489	2489	0	883	883	0	1312	1312	0
Total Amravati Div			11118	11118	0	3770	3770	0	6093	6093	0
1	AURANGABAD	AURANGABAD	1516	1516	0	476	476	0	496	496	0
2		BEED	1482	1482	0	523	523	0	140	140	0
3		HINGOLI	645	645	0	241	241	0	39	39	0
4		JALNA	790	790	0	316	316	0	240	240	0
5		LATUR	577	577	0	276	276	0	35	35	0
6		NANDED	5108	5108	0	1435	1435	0	427	427	0
7		OSMANABAD	372	372	0	192	192	0	5	5	0
8		PARBHANI	626	626	0	195	195	0	25	25	0
Total Aurangabad Div			11116	11116	0	3654	3654	0	1407	1407	0
1	KONKAN	PALGHAR	1179	1179	0	820	820	0	1348	1348	0
2		RAIGAD	334	334	0	134	134	0	50	50	0
3		RATNAGIRI	76	76	0	19	19	0	84	84	0
4		SINDHUDURG	134	134	0	23	23	0	25	25	0
5		THANE	223	223	0	102	102	0	109	109	0
Total Konkan Div			1946	1946	0	1098	1098	0	1616	1616	0
1	NAGPUR	BHANDARA	3383	3383	0	402	402	0	1265	1265	0
2		CHANDRAPUR	1666	1666	0	613	613	0	1024	1024	0
3		GADCHIROLI	2049	2049	0	1137	1137	0	892	892	0
4		GONDIA	5246	5246	0	837	837	0	2638	2638	0
5		NAGPUR	2101	2101	0	257	257	0	506	506	0
6		WARDHA	702	702	0	138	138	0	422	422	0
Total Nagpur Div			15147	15147	0	3384	3384	0	6747	6747	0
1	NASHIK	AHMEDNAGAR	3674	3674	0	1379	1379	0	1551	1551	0
2		DHULE	2335	2335	0	1340	1340	0	1412	1412	0
3		JALGAON	4757	4757	0	1130	1130	0	586	586	0
4		NANDURBAR	5746	5746	0	5235	5235	0	9474	9474	0
5		NASHIK	3071	3071	0	1310	1310	0	2333	2333	0
Total Nashik Div			19583	19583	0	10394	10394	0	15356	15356	0
1	PUNE	KOLHAPUR	1035	1035	0	210	210	0	57	57	0
2		PUNE	1321	1321	0	431	431	0	411	411	0
3		SANGLI	1679	1679	0	285	285	0	86	86	0
4		SATARA	524	524	0	133	133	0	279	279	0
5		SOLAPUR	1947	1947	0	721	721	0	570	570	0
Total Pune Div			6506	6506	0	1780	1780	0	1403	1403	0
State Total			65416	65416	0	24080	24080	0	32622	32622	0

