

**Cummulative PMAY-G Progress Report as on 07.03.2021**

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			06.03.2021	07.03.2021	Achievement	Remaining	06.03.2021	07.03.2021	Achievement	Remaining	06.03.2021	07.03.2021	Achievement	Remaining
1	THANE	6928	6685	6685	0	243	6604	6604	0	324	5753	5753	0	1175
2	PALGHAR	26178	25764	25764	0	414	25417	25417	0	761	21637	21637	0	4541
3	SINDHUDURG	4114	3627	3627	0	487	3594	3594	0	520	2599	2599	0	1515
4	RAIGAD	8517	7729	7729	0	788	7560	7560	0	957	6034	6034	0	2483
5	RATNAGIRI	7583	6573	6573	0	1010	5795	5795	0	1788	3948	3948	0	3635
	<b>KONKAN DIV</b>	<b>53320</b>	<b>50378</b>	<b>50378</b>	<b>0</b>	<b>2942</b>	<b>48970</b>	<b>48970</b>	<b>0</b>	<b>4350</b>	<b>39971</b>	<b>39971</b>	<b>0</b>	<b>13349</b>
6	AURANGABAD	22154	22074	22074	0	80	20337	20337	0	1817	11295	11295	0	10859
7	PARBHANI	7128	6721	6721	0	407	6471	6471	0	657	4026	4028	2	3100
8	OSMANABAD	6118	5300	5300	0	818	5105	5105	0	1013	3386	3386	0	2732
9	BEED	19720	18149	18149	0	1571	16350	16350	0	3370	9248	9264	16	10456
10	LATUR	10968	9246	9246	0	1722	8667	8667	0	2301	6497	6497	0	4471
11	HINGOLI	11256	9127	9127	0	2129	8807	8807	0	2449	6480	6482	2	4774
12	JALNA	13375	11169	11169	0	2206	10003	10003	0	3372	6165	6167	2	7208
13	NANDED	50201	44488	44488	0	5713	38377	38377	0	11824	19034	19124	90	31077
	<b>AURANGABAD DIV</b>	<b>140920</b>	<b>126274</b>	<b>126274</b>	<b>0</b>	<b>14646</b>	<b>114117</b>	<b>114117</b>	<b>0</b>	<b>26803</b>	<b>66131</b>	<b>66243</b>	<b>112</b>	<b>74677</b>
14	KOLHAPUR	15354	13075	13075	0	2279	12558	12558	0	2796	8146	8146	0	7208
15	SATARA	13786	11199	11199	0	2587	9560	9560	0	4226	6540	6540	0	7246
16	SANGLI	20789	15547	15469	-78	5320	14155	14155	0	6634	9048	9067	19	11722
17	PUNE	21124	14740	14740	0	6384	13327	13327	0	7797	9102	9103	1	12021
18	SOLAPUR	47189	36214	36214	0	10975	32193	32193	0	14996	19389	19394	5	27795
	<b>PUNE DIV</b>	<b>118242</b>	<b>90775</b>	<b>90697</b>	<b>-78</b>	<b>27545</b>	<b>81793</b>	<b>81793</b>	<b>0</b>	<b>36449</b>	<b>52225</b>	<b>52250</b>	<b>25</b>	<b>65992</b>
19	DHULE	48278	46386	46386	0	1892	45620	45620	0	2658	32406	32410	4	15868
20	NASHIK	70974	68398	68406	8	2568	67296	67296	0	3678	50742	50772	30	20202
21	NANDURBAR	105856	99343	99343	0	6513	94568	94568	0	11288	67254	67376	122	38480
22	AHMEDNAGAR	49093	41468	41468	0	7625	40541	40541	0	8552	23080	23144	64	25949
23	JALGAON	71930	53555	53555	0	18375	48726	48726	0	23204	30175	30178	3	41752
24	<b>NASHIK DIV</b>	<b>346131</b>	<b>309150</b>	<b>309158</b>	<b>8</b>	<b>36973</b>	<b>296751</b>	<b>296751</b>	<b>0</b>	<b>49380</b>	<b>203657</b>	<b>203880</b>	<b>223</b>	<b>142251</b>
	<b>GADCHIROLI</b>	<b>22983</b>	<b>21638</b>	<b>21638</b>	<b>0</b>	<b>1345</b>	<b>20432</b>	<b>20432</b>	<b>0</b>	<b>2551</b>	<b>12146</b>	<b>12152</b>	<b>6</b>	<b>10831</b>
25	CHANDRAPUR	31547	28168	28168	0	3379	27072	27072	0	4475	16309	16320	11	15227
26	WARDHA	17452	13044	13052	8	4400	12492	12492	0	4960	7938	7938	0	9514
27	GONDIA	92024	84362	84360	-2	7664	76536	76536	0	15488	27177	27389	212	64635
28	NAGPUR	44653	33490	33490	0	11163	26595	26595	0	18058	15605	15614	9	29039
29	BHANDARA	61645	49693	49693	0	11952	44333	44333	0	17312	21715	21728	13	39917
	<b>NAGPUR DIV</b>	<b>270304</b>	<b>230395</b>	<b>230401</b>	<b>6</b>	<b>39903</b>	<b>207460</b>	<b>207460</b>	<b>0</b>	<b>62844</b>	<b>100890</b>	<b>101141</b>	<b>251</b>	<b>169163</b>
30	WASHIM	10802	8702	8702	0	2100	7602	7602	0	3200	5366	5366	0	5436
31	YAVATMAL	40666	38117	38117	0	2549	30774	30774	0	9892	20402	20402	0	20264
32	BULDHANA	29653	23427	23427	0	6226	21893	21893	0	7760	14790	14799	9	14854
33	AKOLA	46169	37400	37400	0	8769	34783	34783	0	11386	20723	20724	1	25445
34	AMRAVATI	92731	63404	63548	144	29183	58639	58639	0	34092	39632	39637	5	53094
	<b>AMRAVATI DIV</b>	<b>220021</b>	<b>171050</b>	<b>171194</b>	<b>144</b>	<b>48827</b>	<b>153691</b>	<b>153691</b>	<b>0</b>	<b>66330</b>	<b>100913</b>	<b>100928</b>	<b>15</b>	<b>119093</b>
	<b>Total</b>	<b>1148938</b>	<b>978022</b>	<b>978102</b>	<b>80</b>	<b>170836</b>	<b>902782</b>	<b>902782</b>	<b>0</b>	<b>246156</b>	<b>563787</b>	<b>564413</b>	<b>626</b>	<b>584525</b>

**State Scheme Report Cumulative as on 07-03-2021**

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			06-03-2021	07-03-2021	Achievement	Remaining Sanction	06-03-2021	07-03-2021	Achievement	Yet to give 1st Inst	06-03-2021	07-03-2021	Achievement	Incompleted
			1	RATNAGIRI	5864	5863	5863	0	1	5824	5824	0	40	4699
2	THANE	3500	3490	3490	0	10	3441	3441	0	59	2824	2826	2	674
3	SINDHUDURG	1851	1834	1834	0	17	1806	1806	0	45	1487	1487	0	364
4	RAIGAD	3830	3812	3812	0	18	3740	3740	0	90	3081	3081	0	749
5	PALGHAR	6415	6267	6267	0	148	5900	5900	0	515	4131	4131	0	2284
6	KONKAN DIV	21460	21266	21266	0	194	20711	20711	0	749	16222	16224	2	5236
7	WASHIM	7712	7698	7698	0	14	6631	6631	0	1081	4067	4067	0	3645
8	BULDHANA	12190	12079	12079	0	111	11514	11514	0	676	7849	7864	15	4326
9	YAVATMAL	19265	19064	19064	0	201	17740	17740	0	1525	10568	10569	1	8696
10	AMRAVATI	14486	13973	13973	0	513	12895	12895	0	1591	8516	8519	3	5967
11	AKOLA	14198	13516	13516	0	682	12262	12262	0	1936	6536	6538	2	7660
12	AMRAVATI DIV	67851	66330	66330	0	1521	61042	61042	0	6809	37536	37557	21	30294
13	SATARA	9559	9526	9526	0	33	9269	9269	0	290	6862	6864	2	2695
14	KOLHAPUR	10919	10837	10837	0	82	10509	10509	0	410	7982	7982	0	2937
15	SOLAPUR	15433	15234	15234	0	199	14587	14587	0	846	11277	11278	1	4155
16	PUNE	10457	9873	9873	0	584	9089	9089	0	1368	6520	6521	1	3936
17	SANGLI	7082	6434	6434	0	648	5912	5912	0	1170	4656	4656	0	2426
18	PUNE DIV	53450	51904	51904	0	1546	49366	49366	0	4084	37297	37301	4	16149
19	DHULE	12351	12216	12216	0	135	12027	12027	0	324	8568	8568	0	3783
20	NASHIK	19111	18683	18683	0	428	17737	17737	0	1374	9760	9763	3	9348
21	NANDURBAR	10307	9877	9877	0	430	9695	9695	0	612	6531	6531	0	3776
22	JALGAON	17383	16687	16687	0	696	14114	14114	0	3269	9563	9563	0	7820
23	AHMEDNAGAR	30450	28407	28407	0	2043	27543	27543	0	2907	17316	17358	42	13092
24	NASHIK DIV	89602	85870	85870	0	3732	81116	81116	0	8486	51738	51783	45	37819
25	WARDHA	8310	8304	8309	5	1	8027	8027	0	283	5282	5282	0	3028
26	NAGPUR	9482	9136	9136	0	346	8752	8752	0	730	6786	6787	1	2695
27	BHANDARA	15386	14574	14574	0	812	13539	13539	0	1847	7651	7653	2	7733
28	GADCHIROLI	11477	10589	10589	0	888	9775	9775	0	1702	5947	5948	1	5529
29	GONDIA	13480	9527	9527	0	3953	8985	8985	0	4495	5466	5474	8	8006
30	CHANDRAPUR	24728	18669	18669	0	6059	17358	17358	0	7370	8846	8856	10	15872
31	NAGPUR DIV	82863	70799	70804	5	12059	66436	66436	0	16427	39978	40000	22	42863
32	PARBHANI	14543	14118	14118	0	425	12859	12859	0	1684	9298	9299	1	5244
33	BEED	13236	12635	12635	0	601	8765	8765	0	4471	6912	6912	0	6324
34	OSMANABAD	15251	14458	14458	0	793	7609	7609	0	7642	4865	4866	1	10385
35	AURANGABAD	17770	16953	16953	0	817	13053	13053	0	4717	6446	6446	0	11324
36	HINGOLI	9745	8607	8607	0	1138	8493	8493	0	1252	6656	6662	6	3083
37	JALNA	7135	5551	5551	0	1584	5063	5063	0	2072	3460	3461	1	3674
38	LATUR	19992	16223	16223	0	3769	14527	14527	0	5465	11069	11073	4	8919
39	NANDED	17863	12517	12557	40	5306	10212	10212	0	7651	6351	6379	28	11484
40	AURANGABAD DIV	115535	101062	101102	40	14433	80581	80581	0	34954	55057	55098	41	60437
	<b>Total</b>	<b>430761</b>	<b>397231</b>	<b>397276</b>	<b>45</b>	<b>33485</b>	<b>359252</b>	<b>359252</b>	<b>0</b>	<b>71509</b>	<b>237828</b>	<b>237963</b>	<b>135</b>	<b>192798</b>

**Delayed Houses-I as on 07-03-2021**

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		06-03-2021	07-03-2021	Achievement	06-03-2021	07-03-2021	Achievement	06-03-2021	07-03-2021	Achievement	06-03-2021	07-03-2021	Achievement
		1	GONDIA	9257	9065	-192	7476	7476	0	5422	5260	-162	1066
2	BHANDARA	5737	5725	-12	3594	3594	0	2706	2700	-6	972	972	0
3	CHANDRAPUR	3031	3022	-9	2835	2835	0	2471	2468	-3	1011	1011	0
4	GADCHIROLI	3713	3707	-6	3407	3407	0	3159	3156	-3	1658	1657	-1
5	NAGPUR	2858	2856	-2	2324	2324	0	1856	1854	-2	1113	1112	-1
6	WARDHA	1189	1189	0	1110	1110	0	1075	1075	0	501	501	0
7	NAGPUR DIV	25785	25564	-221	20746	20746	0	16689	16513	-176	6321	6314	-7
8	NANDURBAR	20317	20195	-122	17062	17062	0	13208	13098	-110	7607	7577	-30
9	NASHIK	5773	5730	-43	4328	4328	0	4135	4100	-35	3605	3570	-35
10	AHMEDNAGAR	5828	5793	-35	5145	5145	0	5079	5050	-29	3698	3683	-15
11	DHULE	4554	4553	-1	4386	4386	0	4125	4124	-1	3148	3147	-1
12	JALGAON	5858	5857	-1	5384	5384	0	5065	5064	-1	3546	3545	-1
13	NASHIK DIV	42330	42128	-202	36305	36305	0	31612	31436	-176	21604	21522	-82
14	NANDED	6285	6232	-53	5895	5895	0	5590	5541	-49	4366	4342	-24
15	BEED	1919	1913	-6	1536	1536	0	1456	1451	-5	714	714	0
16	HINGOLI	633	631	-2	500	500	0	473	471	-2	220	220	0
17	PARBHANI	693	691	-2	590	590	0	574	572	-2	437	435	-2
18	AURANGABAD	2448	2448	0	2059	2059	0	2017	2017	0	1133	1133	0
19	JALNA	1237	1237	0	1140	1140	0	999	999	0	485	485	0
20	LATUR	724	724	0	658	658	0	614	614	0	461	461	0
21	OSMANABAD	387	387	0	385	385	0	379	379	0	310	310	0
22	AURANGABAD DIV	14326	14263	-63	12763	12763	0	12102	12044	-58	8126	8100	-26
23	AMRAVATI	7882	7878	-4	6978	6978	0	6532	6528	-4	4094	4092	-2
24	AKOLA	4734	4733	-1	4423	4423	0	4220	4219	-1	3166	3165	-1
25	BULDHANA	2487	2487	0	2204	2204	0	2112	2112	0	1466	1466	0
26	WASHIM	1010	1010	0	853	853	0	847	847	0	807	807	0
27	YAVATMAL	4455	4455	0	4210	4210	0	4092	4092	0	2861	2861	0
28	AMRAVATI DIV	20568	20563	-5	18668	18668	0	17803	17798	-5	12394	12391	-3
29	SANGLI	1957	1949	-8	1832	1832	0	1705	1703	-2	1382	1381	-1
30	PUNE	2023	2022	-1	1805	1805	0	1701	1700	-1	1167	1166	-1
31	KOLHAPUR	1029	1029	0	651	651	0	637	637	0	485	485	0
32	SATARA	813	813	0	742	742	0	718	718	0	475	475	0
33	SOLAPUR	2831	2831	0	2750	2750	0	2712	2712	0	2304	2304	0
34	PUNE DIV	8653	8644	-9	7780	7780	0	7473	7470	-3	5813	5811	-2
35	PALGHAR	2952	2952	0	2871	2871	0	2619	2619	0	473	473	0
36	RAIGAD	427	427	0	423	423	0	408	408	0	161	161	0
37	RATNAGIRI	151	151	0	141	141	0	137	137	0	60	60	0
38	SINDHUDURG	165	165	0	112	112	0	97	97	0	85	85	0
39	THANE	367	367	0	338	338	0	302	302	0	214	214	0
40	KONKAN DIV	4062	4062	0	3885	3885	0	3563	3563	0	993	993	0
	<b>Total</b>	<b>115724</b>	<b>115224</b>	<b>-500</b>	<b>100147</b>	<b>100147</b>	<b>0</b>	<b>89242</b>	<b>88824</b>	<b>-418</b>	<b>55251</b>	<b>55131</b>	<b>-120</b>

**Delayed Houses -II as on 07.03.2021**

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		06.03.2021	07.03.2021	Achievement	06.03.2021	07.03.2021	Achievement	06.03.2021	07.03.2021	Achievement
1	AKOLA	2447	2447	0	758	758	0	1379	1378	-1
2	AMRAVATI	3708	3708	0	1129	1129	0	2418	2415	-3
3	BULDHANA	1339	1339	0	519	519	0	579	579	0
4	WASHIM	579	579	0	285	285	0	112	112	0
5	YAVATMAL	2339	2339	0	856	856	0	1209	1209	0
6	AMRAVATI DIV	10412	10412	0	3547	3547	0	5697	5693	-4
7	AURANGABAD	1436	1436	0	492	492	0	544	544	0
8	BEED	1439	1439	0	593	593	0	151	146	-5
9	HINGOLI	624	624	0	221	221	0	36	36	0
10	JALNA	760	760	0	319	319	0	218	218	0
11	LATUR	534	534	0	251	251	0	47	47	0
12	NANDED	5284	5284	0	1341	1341	0	388	377	-11
13	OSMANABAD	422	422	0	172	172	0	5	5	0
14	PARBHANI	595	595	0	187	187	0	18	18	0
15	AURANGABAD DIV	11094	11094	0	3576	3576	0	1407	1391	-16
16	PALGHAR	939	939	0	653	653	0	949	949	0
17	RAIGAD	322	322	0	121	121	0	43	43	0
18	RATNAGIRI	61	61	0	11	11	0	60	60	0
19	SINDHUDURG	153	153	0	16	16	0	19	19	0
20	THANE	231	231	0	90	90	0	65	65	0
21	KONKAN DIV	1706	1706	0	891	891	0	1136	1136	0
22	BHANDARA	2576	2576	0	413	413	0	1368	1361	-7
23	CHANDRAPUR	1493	1493	0	524	524	0	901	893	-8
24	GADCHIROLI	1539	1539	0	933	933	0	588	587	-1
25	GONDIA	4348	4348	0	779	779	0	2564	2417	-147
26	NAGPUR	1884	1884	0	241	241	0	515	514	-1
27	WARDHA	631	631	0	123	123	0	377	377	0
28	NAGPUR DIV	12471	12471	0	3013	3013	0	6313	6149	-164
29	AHMEDNAGAR	3727	3727	0	1137	1137	0	1037	1019	-18
30	DHULE	2067	2067	0	1137	1137	0	1002	1002	0
31	JALGAON	4758	4758	0	1015	1015	0	499	499	0
32	NANDURBAR	5096	5096	0	4367	4367	0	7938	7851	-87
33	NASHIK	4121	4100	-21	1137	1137	0	1608	1596	-12
34	NASHIK DIV	19769	19748	-21	8793	8793	0	12084	11967	-117
35	KOLHAPUR	853	853	0	181	181	0	32	32	0
36	PUNE	1240	1240	0	417	417	0	426	425	-1
37	SANGLI	1681	1681	0	314	314	0	101	101	0
38	SATARA	465	465	0	110	110	0	195	195	0
39	SOLAPUR	1877	1877	0	639	639	0	449	449	0
40	PUNE DIV	6116	6116	0	1661	1661	0	1203	1202	-1
	<b>Total</b>	<b>61568</b>	<b>61547</b>	<b>-21</b>	<b>21481</b>	<b>21481</b>	<b>0</b>	<b>27840</b>	<b>27538</b>	<b>-302</b>