

Cummulative PMAY-G Progress Report as on 07.04.2021

S.No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			07.04.2021	08.04.2021	Achievement	Remaining	07.04.2021	08.04.2021	Achievement	Remaining	07.04.2021	08.04.2021	Achievement	Remaining
1	PALGHAR	25719	25687	25687	0	32	25456	25472	16	247	21999	22021	22	3698
2	THANE	6861	6704	6704	0	157	6668	6669	1	192	5827	5831	4	1030
3	RAIGAD	7986	7776	7776	0	210	7660	7674	14	312	6244	6246	2	1740
4	RATNAGIRI	6584	6268	6268	0	316	5836	5859	23	725	4023	4027	4	2557
5	SINDHURURG	3994	3654	3654	0	340	3616	3619	3	375	2675	2695	20	1299
	KONKAN DIV	51144	50089	50089	0	1055	49236	49293	57	1851	40768	40820	52	10324
6	AURANGABAD	22158	22120	22120	0	38	20509	20548	39	1610	11654	11667	13	10491
7	PARBHANI	7171	6730	6732	2	439	6524	6527	3	644	4162	4166	4	3005
8	OSMANABAD	6118	5304	5304	0	814	5192	5206	14	912	3463	3463	0	2655
9	BEED	19710	18153	18153	0	1557	16855	16924	69	2786	9673	9673	0	10037
10	LATUR	10968	9247	9247	0	1721	8820	8828	8	2140	6518	6519	1	4449
11	HINGOLI	11064	9296	9296	0	1768	9045	9126	81	1938	6730	6733	3	4331
12	JALNA	13340	11310	11310	0	2030	10503	10532	29	2808	6363	6371	8	6969
13	NANDED	50040	44923	44923	0	5117	40600	40925	325	9115	20004	20017	13	30023
	AURANGABAD DIV	140569	127083	127085	2	13484	118048	118616	568	21953	68567	68609	42	71960
14	KOLHAPUR	14713	13061	13066	5	1647	12661	12692	31	2021	8614	8617	3	6096
15	SATARA	13564	11186	11186	0	2378	9690	9715	25	3849	7033	7033	0	6531
16	SANGLI	19010	15670	15670	0	3340	14757	14763	6	4247	9167	9168	1	9842
17	PUNE	19838	15078	15073	-5	4765	13754	13784	30	6054	9565	9569	4	10269
18	SOLAPUR	45583	36461	36472	11	9111	33508	33683	175	11900	19909	19909	0	25674
	PUNE DIV	112708	91456	91467	11	21241	84370	84637	267	28071	54288	54296	8	58412
19	GONDIA	82885	82413	82441	28	444	79547	80173	626	2712	63214	63237	23	19648
20	GADCHIROLI	23054	21720	21720	0	1334	21084	21099	15	1955	12856	12887	31	10167
21	WARDHA	16609	12977	12982	5	3627	12680	12738	58	3871	8132	8141	9	8468
22	CHANDRAPUR	32165	28315	28317	2	3848	27412	27452	40	4713	16881	16908	27	15257
23	BHANDARA	56774	51066	51069	3	5705	46785	47539	754	9235	22274	22304	30	34470
24	NAGPUR	40271	32863	32846	-17	7425	27902	27992	90	12279	16529	16558	29	23713
	NAGPUR DIV	251758	229354	229375	21	22383	215410	216993	1583	34765	139886	140035	149	111723
25	DHULE	46965	46377	46377	0	588	46060	46069	9	896	33472	33488	16	13477
26	NASHIK	70595	68426	68426	0	2169	67698	67718	20	2877	51472	51475	3	19120
27	NANDURBAR	105751	99502	99502	0	6249	95298	95339	41	10412	68944	68944	0	36807
28	AHMEDNAGAR	48634	41691	41692	1	6942	41006	41073	67	7561	25739	25777	38	22857
29	JALGAON	69359	54008	54015	7	15344	50050	50218	168	19141	30464	30470	6	38889
	NASHIK DIV	341304	310004	310012	8	31292	300112	300417	305	40887	210091	210154	63	131150
30	WASHIM	10807	8765	8766	1	2041	8060	8070	10	2737	5412	5414	2	5393
31	YAVATMAL	40606	38309	38309	0	2297	32866	32981	115	7625	20733	20741	8	19865
32	BULDHANA	28854	23630	23634	4	5220	22602	22719	117	6135	14942	14954	12	13900
33	AKOLA	44747	37887	37900	13	6847	36141	36187	46	8560	21263	21291	28	23456
34	AMRAVATI	92702	66023	66053	30	26649	61014	61317	303	31385	40652	40701	49	52001
	AMRAVATI DIV	217716	174614	174662	48	43054	160683	161274	591	56442	103002	103101	99	114615
	Total	1115199	982600	982690	90	132509	927859	931230	3371	183969	616602	617015	413	498184

State Scheme Report Cumulative as on 08-04-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			07-04-2021	08-04-2021	Achievement	Remaining Sanction	07-04-2021	08-04-2021	Achievement	Yet to give 1st Inst	07-04-2021	08-04-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5838	5839	1	25	4764	4767	3	1097
2	SINDHUDURG	1851	1845	1845	0	6	1816	1818	2	33	1517	1522	5	329
3	THANE	3500	3490	3490	0	10	3475	3479	4	21	2880	2880	0	620
4	RAIGAD	3830	3816	3816	0	14	3759	3759	0	71	3129	3129	0	701
5	PALGHAR	6415	6343	6343	0	72	6048	6048	0	367	4349	4360	11	2055
6	KONKAN DIV	21460	21357	21357	0	103	20936	20943	7	517	16639	16658	19	4802
7	WASHIM	7712	7698	7698	0	14	7010	7026	16	686	4183	4184	1	3528
8	BULDHANA	12190	12123	12125	2	65	11755	11757	2	433	7927	7932	5	4258
9	YAVATMAL	19265	19081	19081	0	184	18210	18218	8	1047	10939	10949	10	8316
10	AMRAVATI	14486	14182	14182	0	304	13352	13361	9	1125	8689	8699	10	5787
11	AKOLA	14198	13599	13609	10	589	12971	12975	4	1223	6739	6751	12	7447
12	AMRAVATI DIV	67851	66683	66695	12	1156	63298	63337	39	4514	38477	38515	38	29336
13	SATARA	9559	9544	9544	0	15	9356	9357	1	202	7040	7041	1	2518
14	KOLHAPUR	10919	10843	10843	0	76	10646	10648	2	271	8155	8155	0	2764
15	SOLAPUR	15433	15243	15243	0	190	14726	14730	4	703	11391	11392	1	4041
16	PUNE	10457	9951	9951	0	506	9304	9318	14	1139	6882	6906	24	3551
17	SANGLI	7082	6565	6564	-1	518	6223	6233	10	849	4680	4682	2	2400
18	PUNE DIV	53450	52146	52145	-1	1305	50255	50286	31	3164	38148	38176	28	15274
19	AHMEDNAGAR	28571	28528	28528	0	43	27956	27968	12	603	18811	18842	31	9729
20	DHULE	12351	12231	12231	0	120	12095	12095	0	256	8902	8908	6	3443
21	NASHIK	19111	18737	18737	0	374	18290	18302	12	809	10058	10066	8	9045
22	NANDURBAR	10307	9878	9878	0	429	9742	9742	0	565	6687	6687	0	3620
23	JALGAON	17383	16744	16744	0	639	15040	15047	7	2336	9722	9728	6	7655
24	NASHIK DIV	87723	86118	86118	0	1605	83123	83154	31	4569	54180	54231	51	33492
25	WARDHA	8310	8309	8309	0	1	8138	8139	1	171	5448	5466	18	2844
26	NAGPUR	9482	9136	9136	0	346	8848	8855	7	627	6923	6927	4	2555
27	BHANDARA	15386	14722	14722	0	664	13830	13850	20	1536	7886	7900	14	7486
28	GADCHIROLI	11477	10701	10701	0	776	10302	10306	4	1171	6236	6240	4	5237
29	GONDIA	13480	9572	9572	0	3908	9119	9119	0	4361	7167	7167	0	6313
30	CHANDRAPUR	24728	20299	20308	9	4420	18931	19110	179	5618	9300	9315	15	15413
31	NAGPUR DIV	82863	72739	72748	9	10115	69168	69379	211	13484	42960	43015	55	39848
32	OSMANABAD	15251	14924	14924	0	327	11076	11102	26	4149	4953	4953	0	10298
33	PARBHANI	14543	14215	14215	0	328	13615	13615	0	928	9420	9424	4	5119
34	AURANGABAD	17770	17292	17290	-2	480	15291	15395	104	2375	6592	6620	28	11150
35	HINGOLI	9745	8726	8726	0	1019	8618	8624	6	1121	6772	6784	12	2961
36	JALNA	9508	7545	7545	0	1963	5380	5568	188	3940	3586	3590	4	5918
37	LATUR	19992	16240	16240	0	3752	15005	15042	37	4950	11202	11211	9	8781
38	BEED	16424	12665	12665	0	3759	10306	10378	72	6046	7037	7039	2	9385
39	NANDED	17863	14004	14010	6	3853	11557	11655	98	6208	6610	6615	5	11248
40	AURANGABAD DIV	121096	105611	105615	4	15481	90848	91379	531	29717	56172	56236	64	64860
Total		434443	404654	404678	24	29765	377628	378478	850	55965	246576	246831	255	187612

Delayed Houses-I as on 08-04-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		07-04-2021	08-04-2021	Achievement	07-04-2021	08-04-2021	Achievement	07-04-2021	08-04-2021	Achievement	07-04-2021	08-04-2021	Achievement
1	PALGHAR	2683	2662	-21	2635	2615	-20	2452	2434	-18	618	617	-1
2	RAIGAD	355	349	-6	352	346	-6	348	342	-6	270	264	-6
3	RATNAGIRI	129	126	-3	119	116	-3	118	115	-3	99	96	-3
4	SINDHUDURG	148	146	-2	107	105	-2	82	80	-2	74	72	-2
5	THANE	321	320	-1	297	296	-1	280	279	-1	266	265	-1
6	KONKAN DIV	3636	3603	-33	3510	3478	-32	3280	3250	-30	1327	1314	-13
7	BHANDARA	5581	5552	-29	3675	3663	-12	2890	2880	-10	1546	1540	-6
8	NAGPUR	2753	2746	-7	2279	2273	-6	1964	1958	-6	1153	1151	-2
9	CHANDRAPUR	2886	2881	-5	2724	2719	-5	2488	2483	-5	2003	1998	-5
10	GADCHIROLI	3364	3358	-6	3241	3236	-5	2880	2876	-4	1764	1762	-2
11	WARDHA	1175	1173	-2	1083	1081	-2	1037	1035	-2	847	846	-1
12	GONDIA	2648	2646	-2	2288	2287	-1	1937	1936	-1	785	785	0
13	NAGPUR DIV	18407	18356	-51	15290	15259	-31	13196	13168	-28	8098	8082	-16
14	AKOLA	4671	4662	-9	4266	4257	-9	4100	4091	-9	3543	3536	-7
15	AMRAVATI	7572	7562	-10	6969	6960	-9	6486	6480	-6	5117	5111	-6
16	BULDHANA	2430	2425	-5	2229	2224	-5	2090	2085	-5	1742	1737	-5
17	YAVATMAL	4367	4362	-5	4091	4086	-5	4017	4012	-5	3265	3260	-5
18	WASHIM	972	970	-2	919	917	-2	822	820	-2	801	799	-2
19	AMRAVATI DIV	20012	19981	-31	18474	18444	-30	17515	17488	-27	14468	14443	-25
20	AHMEDNAGAR	4774	4760	-14	4289	4276	-13	4193	4180	-13	3534	3526	-8
21	DHULE	4058	4052	-6	3945	3939	-6	3829	3823	-6	2934	2929	-5
22	JALGAON	5874	5869	-5	5319	5314	-5	5137	5133	-4	4551	4547	-4
23	NASHIK	5723	5722	-1	3963	3962	-1	3797	3796	-1	3425	3424	-1
24	NANDURBAR	18861	18861	0	17569	17569	0	12623	12623	0	10487	10487	0
25	NASHIK DIV	39290	39264	-26	35085	35060	-25	29579	29555	-24	24931	24913	-18
26	PUNE	1711	1708	-3	1531	1528	-3	1506	1503	-3	1238	1235	-3
27	SANGLI	1901	1900	-1	1804	1803	-1	1738	1737	-1	1555	1554	-1
28	KOLHAPUR	855	854	-1	599	598	-1	523	523	0	486	486	0
29	SATARA	683	683	0	634	634	0	610	610	0	538	538	0
30	SOLAPUR	2574	2574	0	2511	2511	0	2481	2481	0	2296	2296	0
31	PUNE DIV	7724	7719	-5	7079	7074	-5	6858	6854	-4	6113	6109	-4
32	AURANGABAD	2497	2496	-1	2009	2008	-1	1965	1964	-1	1751	1750	-1
33	NANDED	6063	6060	-3	5635	5634	-1	5430	5429	-1	4485	4484	-1
34	BEED	1833	1833	0	1545	1545	0	1430	1430	0	1022	1022	0
35	HINGOLI	598	598	0	477	477	0	446	446	0	255	255	0
36	JALNA	1153	1153	0	1079	1079	0	978	978	0	635	635	0
37	LATUR	710	710	0	683	683	0	623	623	0	565	565	0
38	OSMANABAD	376	376	0	375	375	0	372	372	0	344	344	0
39	PARBHANI	670	670	0	577	577	0	555	555	0	483	483	0
40	AURANGABAD DIV	13900	13896	-4	12380	12378	-2	11799	11797	-2	9540	9538	-2
Total		102969	102819	-150	91818	91693	-125	82227	82112	-115	64477	64399	-78

Delayed Houses -II as on 08.04.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		07.04.2021	08.04.2021	Achievement	07.04.2021	08.04.2021	Achievement	07.04.2021	08.04.2021	Achievement
1	AKOLA	3949	3989	40	749	748	-1	1314	1322	8
2	AMRAVATI	4500	4664	164	1120	1133	13	2358	2388	30
3	BULDHANA	1705	1653	-52	522	510	-12	636	631	-5
4	WASHIM	572	633	61	285	286	1	106	115	9
5	YAVATMAL	2839	2831	-8	850	845	-5	1161	1160	-1
6	AMRAVATI DIV	13565	13770	205	3526	3522	-4	5575	5616	41
7	AURANGABAD	3914	3794	-120	524	510	-14	570	569	-1
8	BEED	3807	3673	-134	565	554	-11	133	133	0
9	HINGOLI	992	957	-35	230	222	-8	34	34	0
10	JALNA	966	1005	39	313	309	-4	184	184	0
11	LATUR	705	751	46	248	248	0	56	57	1
12	NANDED	8510	8454	-56	1297	1295	-2	337	338	1
13	OSMANABAD	1066	1072	6	166	167	1	5	5	0
14	PARBHANI	1485	1491	6	180	180	0	24	24	0
15	AURANGABAD DIV	21445	21197	-248	3523	3485	-38	1343	1344	1
16	PALGHAR	984	978	-6	577	564	-13	829	822	-7
17	RAIGAD	495	479	-16	115	119	4	35	35	0
18	RATNAGIRI	334	292	-42	13	12	-1	53	52	-1
19	SINDHUDURG	183	178	-5	17	16	-1	14	14	0
20	THANE	334	329	-5	79	76	-3	63	64	1
21	KONKAN DIV	2330	2256	-74	801	787	-14	994	987	-7
22	BHANDARA	4654	4687	33	452	432	-20	1474	1478	4
23	CHANDRAPUR	4097	4068	-29	480	478	-2	846	853	7
24	GADCHIROLI	2248	2231	-17	865	840	-25	546	547	1
25	GONDIA	8451	7676	-775	846	750	-96	243	243	0
26	NAGPUR	2719	2788	69	253	252	-1	537	542	5
27	WARDHA	872	848	-24	110	110	0	363	363	0
28	NAGPUR DIV	23041	22298	-743	3006	2862	-144	4009	4026	17
29	AHMEDNAGAR	7987	7745	-242	1000	953	-47	612	610	-2
30	DHULE	5339	5246	-93	1129	1104	-25	885	891	6
31	JALGAON	7641	7568	-73	1029	1013	-16	569	573	4
32	NANDURBAR	6443	6307	-136	4331	4251	-80	7574	7574	0
33	NASHIK	7111	7144	33	1092	1076	-16	1529	1543	14
34	NASHIK DIV	34521	34010	-511	8581	8397	-184	11169	11191	22
35	KOLHAPUR	2076	2190	114	154	150	-4	27	27	0
36	PUNE	1956	1909	-47	438	430	-8	266	264	-2
37	SANGLI	1803	1816	13	337	335	-2	104	105	1
38	SATARA	968	962	-6	117	113	-4	109	110	1
39	SOLAPUR	5138	5021	-117	584	571	-13	330	333	3
40	PUNE DIV	11941	11898	-43	1630	1599	-31	836	839	3
Total		106843	105429	-1414	21067	20652	-415	23926	24003	77