

Cummulative PMAY-G Progress Report as on 08.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			07.02.2021	08.02.2021	Achievement	Remaining	07.02.2021	08.02.2021	Achievement	Remaining	07.02.2021	08.02.2021	Achievement	Remaining
1	PALGHAR	26179	25763	25763	0	416	25329	25329	0	850	21441	21441	0	4738
2	THANE	7201	6658	6658	0	543	6570	6570	0	631	5708	5709	1	1492
3	RATNAGIRI	7735	6636	6636	0	1099	5528	5528	0	2207	3900	3900	0	3835
4	SINDHUDURG	4760	3611	3611	0	1149	3483	3483	0	1277	2575	2575	0	2185
5	RAIGAD	9114	7641	7648	7	1466	7315	7315	0	1799	5972	5972	0	3142
	KONKAN DIV	54989	50309	50316	7	4673	48225	48225	0	6764	39596	39597	1	15392
6	AURANGABAD	22199	22060	22060	0	139	19772	19772	0	2427	11162	11162	0	11037
7	PARBHANI	7155	6724	6724	0	431	6285	6285	0	870	3995	3995	0	3160
8	OSMANABAD	6183	5278	5278	0	905	4997	4997	0	1186	3290	3290	0	2893
9	BEED	19724	18033	18033	0	1691	15643	15643	0	4081	9020	9020	0	10704
10	LATUR	10968	9197	9197	0	1771	8368	8368	0	2600	6463	6467	4	4501
11	HINGOLI	11262	8861	8861	0	2401	8370	8370	0	2892	6252	6258	6	5004
12	JALNA	13375	10843	10858	15	2517	9233	9233	0	4142	6102	6102	0	7273
13	NANDED	50337	44176	44187	11	6150	34526	34526	0	15811	18647	18651	4	31686
	AURANGABAD DIV	141203	125172	125198	26	16005	107194	107194	0	34009	64931	64945	14	76258
14	KOLHAPUR	15674	13070	13070	0	2604	12347	12347	0	3327	8053	8055	2	7619
15	SATARA	14041	11218	11218	0	2823	9151	9151	0	4890	6468	6468	0	7573
16	SANGLI	21258	15074	15074	0	6184	12930	12930	0	8328	8938	8948	10	12310
17	PUNE	21333	14497	14497	0	6836	12835	12835	0	8498	8972	8972	0	12361
18	SOLAPUR	47693	35571	35576	5	12117	29977	29977	0	17716	19174	19179	5	28514
	PUNE DIV	119999	89430	89435	5	30564	77240	77240	0	42759	51605	51622	17	68377
19	GADCHIROLI	23230	21564	21564	0	1666	19588	19588	0	3642	11575	11578	3	11652
20	CHANDRAPUR	31975	28031	28031	0	3944	26831	26831	0	5144	16074	16075	1	15900
21	WARDHA	17513	13049	13049	0	4464	11866	11866	0	5647	7828	7829	1	9684
22	GONDIA	92848	84663	84663	0	8185	70892	70892	0	21956	26520	26574	54	66274
23	NAGPUR	44891	33245	33279	34	11612	24903	24903	0	19988	15157	15165	8	29726
24	BHANDARA	62999	48321	48321	0	14678	38109	38109	0	24890	21322	21325	3	41674
	NAGPUR DIV	273456	228873	228907	34	44549	192189	192189	0	81267	98476	98546	70	174910
25	NASHIK	71753	68344	68344	0	3409	66553	66553	0	5200	49850	49876	26	21877
26	DHULE	50527	46250	46250	0	4277	43939	43939	0	6588	31583	31583	0	18944
27	NANDURBAR	106796	99041	99041	0	7755	93909	93909	0	12887	65549	65630	81	41166
28	AHMEDNAGAR	54385	41282	41282	0	13103	39466	39466	0	14919	22162	22164	2	32221
29	JALGAON	72740	52626	52689	63	20051	44819	44819	0	27921	29718	29723	5	43017
	NASHIK DIV	356201	307543	307606	63	48595	288686	288686	0	67515	198862	198976	114	157225
30	WASHIM	10887	8463	8463	0	2424	6881	6881	0	4006	5338	5338	0	5549
31	YAVATMAL	40683	38088	38088	0	2595	28594	28594	0	12089	20174	20175	1	20508
32	BULDHANA	29863	23046	23046	0	6817	20221	20221	0	9642	14668	14668	0	15195
33	AKOLA	46939	36719	36719	0	10220	31750	31750	0	15189	20264	20275	11	26664
34	AMRAVATI	92731	61735	61735	0	30996	54138	54138	0	38593	38986	39000	14	53731
	AMRAVATI DIV	221103	168051	168051	0	53052	141584	141584	0	79519	99430	99456	26	121647
	Total	1166951	969378	969513	135	197438	855118	855118	0	311833	552900	553142	242	613809

State Scheme Report Cumulative as on 08-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			07-02-2021	08-02-2021	Achievement	Remaining Sanction	07-02-2021	08-02-2021	Achievement	Yet to give 1st Inst	07-02-2021	08-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5642	5652	10	212	4656	4656	0	1208
2	THANE	3500	3490	3490	0	10	3333	3380	47	120	2788	2788	0	712
3	SINDHUDURG	1851	1834	1834	0	17	1750	1750	0	101	1476	1476	0	375
4	RAIGAD	3830	3811	3811	0	19	3539	3579	40	251	3060	3060	0	770
5	PALGHAR	6415	6262	6262	0	153	5732	5732	0	683	4077	4077	0	2338
6	KONKAN DIV	21460	21258	21258	0	202	19996	20093	97	1367	16057	16057	0	5403
7	WASHIM	7712	7698	7698	0	14	5950	6005	55	1707	4015	4015	0	3697
8	BULDHANA	12190	12027	12027	0	163	10366	10415	49	1775	7787	7789	2	4401
9	YAVATMAL	19265	19053	19053	0	212	16971	17018	47	2247	10279	10281	2	8984
10	AMRAVATI	14486	13925	13925	0	561	11908	12047	139	2439	8381	8381	0	6105
11	AKOLA	14198	13397	13397	0	801	11036	11107	71	3091	6289	6290	1	7908
12	AMRAVATI DIV	67851	66100	66100	0	1751	56231	56592	361	11259	36751	36756	5	31095
13	SATARA	9559	9527	9527	0	32	8339	8528	189	1031	6819	6819	0	2740
14	KOLHAPUR	10919	10838	10838	0	81	9868	9965	97	954	7920	7920	0	2999
15	SOLAPUR	15433	15158	15158	0	275	13676	13775	99	1658	11182	11184	2	4249
16	SANGLI	7082	6367	6367	0	715	5518	5638	120	1444	4636	4636	0	2446
17	PUNE	10457	9524	9524	0	933	8484	8608	124	1849	6457	6457	0	4000
18	PUNE DIV	53450	51414	51414	0	2036	45885	46514	629	6936	37014	37016	2	16434
19	DHULE	12351	12182	12182	0	169	10968	10979	11	1372	8374	8374	0	3977
20	NANDURBAR	10307	9874	9874	0	433	9503	9503	0	804	6390	6391	1	3916
21	NASHIK	19111	18344	18345	1	766	16258	16375	117	2736	9514	9522	8	9589
22	JALGAON	17383	16499	16526	27	857	13221	13257	36	4126	9325	9329	4	8054
23	AHMEDNAGAR	30450	28246	28246	0	2204	26308	26601	293	3849	16658	16665	7	13785
24	NASHIK DIV	89602	85145	85173	28	4429	76258	76715	457	12887	50261	50281	20	39321
25	WARDHA	8310	8299	8299	0	11	7879	7882	3	428	5112	5113	1	3197
26	NAGPUR	9482	9136	9136	0	346	8404	8422	18	1060	6712	6713	1	2769
27	BHANDARA	15386	14417	14417	0	969	13213	13214	1	2172	7477	7479	2	7907
28	GADCHIROLI	11477	10305	10305	0	1172	9036	9051	15	2426	5715	5717	2	5760
29	GONDIA	13480	9396	9396	0	4084	8650	8653	3	4827	5330	5341	11	8139
30	CHANDRAPUR	24728	18001	18112	111	6616	16145	16173	28	8555	8522	8528	6	16200
31	NAGPUR DIV	82863	69554	69665	111	13198	63327	63395	68	19468	38868	38891	23	43972
32	PARBHANI	14543	13867	13867	0	676	11237	11332	95	3211	9247	9251	4	5292
33	AURANGABAD	17770	16820	16820	0	950	10000	10223	223	7547	6333	6333	0	11437
34	HINGOLI	9745	8540	8540	0	1205	8169	8172	3	1573	6516	6519	3	3226
35	JALNA	7135	5136	5136	0	1999	5047	5047	0	2088	3367	3370	3	3765
36	BEED	13236	9676	9676	0	3560	8743	8743	0	4493	6808	6808	0	6428
37	LATUR	19992	16206	16206	0	3786	13883	13886	3	6106	10874	10877	3	9115
38	OSMANABAD	15251	11096	11376	280	3875	6594	6596	2	8655	4769	4769	0	10482
39	NANDED	17863	11371	11455	84	6408	9580	9602	22	8261	6201	6203	2	11660
40	AURANGABAD DIV	115535	92712	93076	364	22459	73253	73601	348	41934	54115	54130	15	61405
	Total	430761	386183	386686	503	44075	334950	336910	1960	93851	233066	233131	65	197630

Delayed Houses-I as on 08-02-2021

SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		07-02-2021	08-02-2021	Achievement	07-02-2021	08-02-2021	Achievement	07-02-2021	08-02-2021	Achievement	07-02-2021	08-02-2021	Achievement
		1	JALGAON	21321	21244	-77	15956	15892	-64	13127	13070	-57	6050
2	DHULE	5817	5794	-23	4813	4793	-20	4581	4562	-19	3947	3929	-18
3	AHMEDNAGAR	5853	5845	-8	5524	5516	-8	5184	5176	-8	2476	2475	-1
4	NASHIK	6338	6337	-1	5778	5777	-1	5579	5578	-1	2478	2478	0
5	NANDURBAR	5124	5124	0	4885	4885	0	3809	3809	0	3218	3218	0
6	NASHIK DIV	44453	44344	-109	36956	36863	-93	32280	32195	-85	18169	18141	-28
7	NAGPUR	9322	9280	-42	7516	7480	-36	3496	3469	-27	1067	1066	-1
8	WARDHA	4160	4157	-3	3674	3672	-2	3296	3294	-2	1415	1414	-1
9	BHANDARA	1230	1229	-1	1160	1159	-1	1084	1083	-1	457	457	0
10	CHANDRAPUR	2980	2974	-6	2404	2402	-2	1644	1643	-1	1073	1072	-1
11	GADCHIROLI	3087	3086	-1	2806	2805	-1	2479	2478	-1	890	890	0
12	GONDIA	5568	5565	-3	3422	3421	-1	2498	2497	-1	764	764	0
13	NAGPUR DIV	26347	26291	-56	20982	20939	-43	14497	14464	-33	5666	5663	-3
14	AKOLA	8065	8053	-12	7104	7095	-9	6467	6458	-9	3026	3021	-5
15	YAVATMAL	4959	4952	-7	4682	4675	-7	4218	4212	-6	2647	2641	-6
16	BULDHANA	4466	4465	-1	4357	4356	-1	3939	3938	-1	2274	2274	0
17	WASHIM	1027	1027	0	872	872	0	856	856	0	764	764	0
18	AMRAVATI	2501	2501	0	2261	2261	0	2046	2046	0	987	987	0
19	AMRAVATI DIV	21018	20998	-20	19276	19259	-17	17526	17510	-16	9698	9687	-11
20	SANGLI	2975	2970	-5	2903	2898	-5	2835	2830	-5	1772	1771	-1
21	PUNE	1957	1955	-2	1849	1847	-2	1672	1670	-2	1191	1191	0
22	SOLAPUR	1053	1052	-1	690	690	0	665	665	0	423	423	0
23	KOLHAPUR	854	854	0	777	777	0	734	734	0	381	381	0
24	SATARA	1977	1977	0	1886	1886	0	1675	1675	0	720	720	0
25	PUNE DIV	8816	8808	-8	8105	8098	-7	7581	7574	-7	4487	4486	-1
26	HINGOLI	6312	6309	-3	6064	6061	-3	5422	5419	-3	3790	3790	0
27	OSMANABAD	726	723	-3	655	653	-2	615	613	-2	390	388	-2
28	AURANGABAD	668	666	-2	561	560	-1	417	416	-1	177	177	0
29	PARBHANI	401	401	0	398	398	0	386	386	0	246	246	0
30	JALNA	679	679	0	601	601	0	551	551	0	381	381	0
31	LATUR	1262	1262	0	1144	1144	0	908	908	0	485	485	0
32	BEED	1917	1917	0	1611	1611	0	1349	1349	0	664	664	0
33	NANDED	2319	2319	0	2103	2103	0	1984	1984	0	1000	1000	0
34	AURANGABAD DIV	14284	14276	-8	13137	13131	-6	11632	11626	-6	7133	7131	-2
35	THANE	408	407	-1	351	350	-1	340	339	-1	143	142	-1
36	RATNAGIRI	146	146	0	107	107	0	98	98	0	23	23	0
37	RAIGAD	175	175	0	168	168	0	145	145	0	40	40	0
38	SINHDURG	458	458	0	452	452	0	427	427	0	163	163	0
39	PALGHAR	3130	3130	0	2940	2940	0	1821	1821	0	478	478	0
40	KONKAN DIV	4317	4316	-1	4018	4017	-1	2831	2830	-1	847	846	-1
Total		119235	119033	-129	102474	102307	-110	86347	86199	-101	46000	45954	-37

Delayed Houses -II as on 08-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		07-02-2021	08-02-2021	Achievement	07-02-2021	08-02-2021	Achievement	07-02-2021	08-02-2021	Achievement
1	AKOLA	2572	2572	0	818	818	0	1519	1514	-5
2	AMRAVATI	3919	3969	50	1183	1188	5	2457	2465	8
3	BULDHANA	1384	1384	0	541	542	1	586	587	1
4	WASHIM	620	620	0	309	309	0	110	110	0
5	YAVATMAL	2452	2456	4	872	879	7	1275	1293	18
	AMRAVATI DIV	10947	11001	54	3723	3736	13	5947	5969	22
6	AURANGABAD	1518	1522	4	493	496	3	511	514	3
7	BEED	1489	1495	6	585	616	31	160	161	1
8	HINGOLI	604	614	10	247	247	0	36	36	0
9	JALNA	791	791	0	319	323	4	228	231	3
10	LATUR	556	556	0	278	278	0	38	39	1
11	NANDED	5534	5555	21	1431	1436	5	413	417	4
12	OSMANABAD	362	388	26	180	181	1	4	4	0
13	PARBHANI	649	653	4	193	195	2	18	19	1
	AURANGABAD DIV	11503	11574	71	3726	3772	46	1408	1421	13
14	PALGHAR	1117	1123	6	763	764	1	1060	1064	4
15	RAIGAD	344	352	8	117	118	1	43	43	0
16	RATNAGIRI	79	82	3	15	15	0	73	75	2
17	SINDHUDURG	122	122	0	20	20	0	24	24	0
18	THANE	260	260	0	90	90	0	77	77	0
	KONKAN DIV	1922	1939	17	1005	1007	2	1277	1283	6
19	BHANDARA	3101	3105	4	424	427	3	1273	1282	9
20	CHANDRAPUR	1619	1620	1	575	576	1	943	951	8
21	GADCHIROLI	1852	1852	0	1083	1084	1	787	788	1
22	GONDIA	4749	4880	131	848	863	15	2528	2508	-20
23	NAGPUR	1944	1947	3	249	251	2	508	510	2
24	WARDHA	682	682	0	133	133	0	408	408	0
	NAGPUR DIV	13947	14086	139	3312	3334	22	6447	6447	0
25	AHMEDNAGAR	3734	3736	2	1271	1273	2	1451	1451	0
26	DHULE	2317	2363	46	1289	1318	29	1235	1279	44
27	JALGAON	4737	4757	20	1073	1084	11	499	510	11
28	NANDURBAR	5029	5029	0	4693	4693	0	8404	8346	-58
29	NASHIK	2867	2867	0	1281	1289	8	1955	1968	13
	NASHIK DIV	18684	18752	68	9607	9657	50	13544	13554	10
30	KOLHAPUR	949	949	0	193	194	1	36	36	0
31	PUNE	1273	1276	3	411	412	1	441	445	4
32	SANGLI	1724	1727	3	323	325	2	93	93	0
33	SATARA	510	510	0	123	123	0	221	223	2
34	SOLAPUR	1906	1912	6	698	704	6	507	522	15
	PUNE DIV	6362	6374	12	1748	1758	10	1298	1319	21
	Total	63365	63726	361	23121	23264	143	29921	29993	72