

Cumulative PMAY-G Progress Report as on 08-06-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			07.06.2021	08.06.2021	Achievement	Remaining	07.06.2021	08.06.2021	Achievement	Remaining	07.06.2021	08.06.2021	Achievement	Remaining
1	PALGHAR	25689	25665	25665	0	24	25551	25551	0	138	22783	22792	9	2897
2	THANE	6740	6704	6704	0	36	6658	6658	0	82	6156	6156	0	584
3	RATNAGIRI	6106	6068	6068	0	38	5902	5901	-1	205	4910	4931	21	1175
4	RAIGAD	7884	7762	7762	0	122	7713	7703	-10	181	6687	6688	1	1196
5	SINDHUDURG	3994	3661	3661	0	333	3644	3644	0	350	2948	2953	5	1041
6	KONKAN DIV	50413	49860	49860	0	553	49468	49457	-11	956	43484	43520	36	6893
7	AURANGABAD	22138	22112	22112	0	26	20799	20799	0	1339	14448	14450	2	7688
8	PARBHANI	7153	6760	6760	0	393	6571	6571	0	582	4612	4641	29	2512
9	OSMANABAD	6048	5310	5310	0	738	5231	5231	0	817	3863	3863	0	2185
10	HINGOLI	10307	9484	9484	0	823	9270	9270	0	1037	7397	7399	2	2908
11	BEED	19699	18222	18222	0	1477	17354	17354	0	2345	10700	10700	0	8999
12	LATUR	10968	9259	9259	0	1709	8918	8918	0	2050	6868	6872	4	4096
13	JALNA	13337	11523	11523	0	1814	10865	10865	0	2472	7585	7586	1	5751
14	NANDED	49912	45153	45149	-4	4763	41689	41689	0	8223	21630	21680	50	28232
15	AURANGABAD DIV	139562	127823	127819	-4	11743	120697	120697	0	18865	77103	77191	88	62371
16	KOLHAPUR	14462	13011	13011	0	1451	12655	12655	0	1807	9815	9816	1	4646
17	SATARA	13471	11196	11196	0	2275	9749	9749	0	3722	7549	7553	4	5918
18	SANGLI	18673	15769	15769	0	2904	15158	15158	0	3515	9561	9561	0	9112
19	PUNE	19002	15296	15296	0	3706	14096	14096	0	4906	9986	9991	5	9011
20	SOLAPUR	44746	36221	36201	-20	8545	34425	34425	0	10321	21437	21448	11	23298
21	PUNE DIV	110354	91493	91473	-20	18881	86083	86083	0	24271	58348	58369	21	51985
22	GONDIA	82418	82418	82418	0	0	81195	81195	0	1223	65116	65225	109	17193
23	GADCHIROLI	23043	21799	21801	2	1242	21383	21383	0	1660	13886	14007	121	9036
24	WARDHA	16265	13053	13053	0	3212	12998	12998	0	3267	8927	8937	10	7328
25	CHANDRAPUR	32078	28378	28378	0	3700	27741	27741	0	4337	18984	19103	119	12975
26	BHANDARA	56179	51463	51463	0	4716	49329	49329	0	6850	27640	27684	44	28495
27	NAGPUR	40026	32812	32813	1	7213	28649	28649	0	11377	19323	19398	75	20628
28	NAGPUR DIV	250009	229923	229926	3	20083	221295	221295	0	28714	153876	154354	478	95655
29	DHULE	46657	46379	46377	-2	280	46203	46203	0	454	35656	35671	15	10986
30	NASHIK	70453	68455	68456	1	1997	67819	67819	0	2634	52608	52641	33	17812
31	AHMEDNAGAR	47899	41870	41871	1	6028	41431	41431	0	6468	28201	28232	31	19667
32	NANDURBAR	105751	99502	99502	0	6249	95600	95600	0	10151	70194	70337	143	35414
33	JALGAON	66386	54258	54270	12	12116	51239	51239	0	15147	33693	33740	47	32646
34	NASHIK DIV	337146	310464	310476	12	26670	302292	302292	0	34854	220352	220621	269	116525
35	YAVATMAL	40069	38561	38561	0	1508	34387	34387	0	5682	22440	22466	26	17603
36	WASHIM	10807	8899	8908	9	1899	8332	8332	0	2475	5593	5593	0	5214
37	BULDHANA	28310	23760	23760	0	4550	23221	23221	0	5089	15396	15410	14	12900
38	AKOLA	44563	38269	38269	0	6294	37074	37074	0	7489	23764	23773	9	20790
39	AMRAVATI	92123	67832	67854	22	24269	64452	64452	0	27671	43804	43869	65	48254
40	AMRAVATI DIV	215872	177321	177352	31	38520	167466	167466	0	48406	110997	111111	114	104761
Total		1103356	986884	986906	22	116450	947301	947290	-11	156066	664160	665166	1006	438190

State Scheme Report Cumulative as on 08-06-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			07-06-2021	08-06-2021	Achievement	Remaining Sanction	07-06-2021	08-06-2021	Achievement	Yet to give 1st Inst	07-06-2021	08-06-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5843	5843	0	21	5012	5030	18	834
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1566	1568	2	283
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3154	3154	0	346
4	RAIGAD	3830	3814	3814	0	16	3775	3775	0	55	3302	3304	2	526
5	PALGHAR	6415	6343	6343	0	72	6285	6285	0	130	4805	4809	4	1606
6	KONKAN DIV	21460	21355	21355	0	105	21222	21222	0	238	17839	17865	26	3595
7	AHMEDNAGAR	28571	28550	28550	0	21	28224	28224	0	347	20109	20123	14	8448
8	DHULE	12351	12306	12306	0	45	12154	12154	0	197	9598	9604	6	2747
9	JALGAON	17383	17282	17283	1	100	15871	15871	0	1512	10364	10378	14	7005
10	NASHIK	19111	18767	18767	0	344	18499	18499	0	612	10661	10685	24	8426
11	NANDURBAR	10307	9878	9878	0	429	9761	9761	0	546	6832	6851	19	3456
12	NASHIK DIV	87723	86783	86784	1	939	84509	84509	0	3214	57564	57641	77	30082
13	SATARA	9559	9544	9544	0	15	9381	9381	0	178	7292	7298	6	2261
14	KOLHAPUR	10919	10843	10843	0	76	10685	10685	0	234	8882	8883	1	2036
15	SOLAPUR	15433	15250	15250	0	183	14807	14807	0	626	11742	11754	12	3679
16	SANGLI	7082	6861	6861	0	221	6564	6564	0	518	4762	4762	0	2320
17	PUNE	10457	9989	9989	0	468	9551	9551	0	906	7164	7164	0	3293
18	PUNE DIV	53450	52487	52487	0	963	50988	50988	0	2462	39842	39861	19	13589
19	WASHIM	7712	7709	7709	0	3	7185	7185	0	527	4317	4318	1	3394
20	BULDHANA	12190	12140	12140	0	50	11892	11892	0	298	8078	8090	12	4100
21	YAVATMAL	19265	19099	19099	0	166	18532	18532	0	733	11810	11834	24	7431
22	AMRAVATI	14486	14198	14198	0	288	13652	13652	0	834	9359	9374	15	5112
23	AKOLA	14198	13665	13665	0	533	13248	13248	0	950	7349	7360	11	6838
24	AMRAVATI DIV	67851	66811	66811	0	1040	64509	64509	0	3342	40913	40976	63	26875
25	WARDHA	8310	8310	8310	0	0	8247	8247	0	63	5808	5812	4	2498
26	NAGPUR	9482	9220	9229	9	253	8921	8921	0	561	7195	7203	8	2279
27	GADCHIROLI	11477	10901	10902	1	575	10571	10571	0	906	6589	6604	15	4873
28	BHANDARA	15386	14779	14779	0	607	13989	13989	0	1397	8811	8836	25	6550
29	GONDIA	13480	9569	9569	0	3911	9186	9186	0	4294	7292	7300	8	6180
30	CHANDRAPUR	24728	20795	20801	6	3927	19905	19905	0	4823	10578	10633	55	14095
31	NAGPUR DIV	82863	73574	73590	16	9273	70819	70819	0	12044	46273	46388	115	36475
32	OSMANABAD	15251	15189	15189	0	62	12211	12211	0	3040	5420	5424	4	9827
33	PARBHANI	14543	14271	14271	0	272	13867	13867	0	676	9798	9813	15	4730
34	AURANGABAD	17770	17397	17397	0	373	16221	16221	0	1549	7907	7912	5	9858
35	HINGOLI	9745	9312	9312	0	433	9056	9056	0	689	7219	7222	3	2523
36	LATUR	19992	18861	18879	18	1113	15787	15787	0	4205	11830	11833	3	8159
37	JALNA	9508	8380	8380	0	1128	6555	6555	0	2953	3984	3984	0	5524
38	BEED	16424	13549	13549	0	2875	11968	11968	0	4456	7362	7363	1	9061
39	NANDED	17863	14807	14807	0	3056	12638	12638	0	5225	6853	6862	9	11001
40	AURANGABAD DIV	121096	111766	111784	18	9312	98303	98303	0	22793	60373	60413	40	60683
Total		434443	412776	412811	35	21632	390350	390350	0	44093	262804	263144	340	171299

Delayed Houses-I as on 08.06.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		07-06-2021	08-06-2021	Achievement	07-06-2021	08-06-2021	Achievement	07-06-2021	08-06-2021	Achievement	07-06-2021	08-06-2021	Achievement
1	NANDURBAR	18746	18616	-130	17859	17740	-119	15042	14949	-93	10503	10462	-41
2	JALGAON	5386	5373	-13	4775	4763	-12	4453	4441	-12	4015	4006	-9
3	AHMEDNAGAR	4629	4623	-6	4164	4158	-6	3715	3710	-5	3537	3532	-5
4	NASHIK	5596	5583	-13	4787	4776	-11	3641	3638	-3	3314	3311	-3
5	DHULE	3598	3596	-2	3344	3342	-2	3228	3226	-2	2534	2532	-2
6	NASHIK DIV	37955	37791	-164	34929	34779	-150	30079	29964	-115	23903	23843	-60
7	SATARA	645	601	-44	610	566	-44	578	534	-44	535	493	-42
8	PUNE	1681	1678	-3	1474	1471	-3	1342	1340	-2	1161	1160	-1
9	SOLAPUR	2433	2431	-2	2380	2378	-2	2311	2309	-2	2217	2215	-2
10	KOLHAPUR	663	662	-1	606	605	-1	401	400	-1	384	383	-1
11	SANGLI	1765	1765	0	1554	1554	0	1446	1446	0	1260	1260	0
12	PUNE DIV	7187	7137	-50	6624	6574	-50	6078	6029	-49	5557	5511	-46
13	CHANDRAPUR	2725	2711	-14	2503	2491	-12	2368	2356	-12	1974	1965	-9
14	GONDIA	2835	2806	-29	2257	2242	-15	1905	1893	-12	790	785	-5
15	NAGPUR	2550	2537	-13	2110	2101	-9	1795	1789	-6	1182	1181	-1
16	GADCHIROLI	3247	3235	-12	3087	3075	-12	2851	2846	-5	2114	2111	-3
17	BHANDARA	4479	4463	-16	3810	3795	-15	2549	2545	-4	1451	1450	-1
18	WARDHA	1073	1070	-3	961	958	-3	907	904	-3	815	813	-2
19	NAGPUR DIV	16909	16822	-87	14728	14662	-66	12375	12333	-42	8326	8305	-21
20	AMRAVATI	7252	7239	-13	6769	6756	-13	6088	6076	-12	5121	5111	-10
21	YAVATMAL	4071	4066	-5	3870	3865	-5	3698	3693	-5	3182	3181	-1
22	AKOLA	4387	4383	-4	3925	3921	-4	3702	3698	-4	3321	3320	-1
23	BULDHANA	2523	2516	-7	2233	2228	-5	2007	2006	-1	1744	1743	-1
24	WASHIM	907	907	0	890	890	0	776	776	0	761	761	0
25	AMRAVATI DIV	19140	19111	-29	17687	17660	-27	16271	16249	-22	14129	14116	-13
26	PALGHAR	2172	2166	-6	2081	2075	-6	2025	2019	-6	865	861	-4
27	RAIGAD	322	320	-2	292	290	-2	291	289	-2	269	267	-2
28	RATNAGIRI	83	82	-1	61	60	-1	57	56	-1	51	50	-1
29	SINDHUDURG	156	156	0	111	111	0	75	75	0	61	61	0
30	THANE	254	254	0	214	214	0	206	206	0	194	194	0
31	KONKAN DIV	2987	2978	-9	2759	2750	-9	2654	2645	-9	1440	1433	-7
32	NANDED	6483	6476	-7	5577	5575	-2	5260	5258	-2	4537	4535	-2
33	HINGOLI	552	551	-1	428	427	-1	341	340	-1	232	231	-1
34	JALNA	972	971	-1	887	886	-1	819	818	-1	604	603	-1
35	LATUR	642	641	-1	625	624	-1	580	579	-1	523	522	-1
36	AURANGABAD	2122	2122	0	1933	1933	0	1679	1679	0	1534	1534	0
37	BEED	1733	1733	0	1623	1623	0	1326	1326	0	1044	1044	0
38	OSMANABAD	388	388	0	351	351	0	349	349	0	335	335	0
39	PARBHANI	624	624	0	581	581	0	503	503	0	445	445	0
40	AURANGABAD DIV	13516	13506	-10	12005	12000	-5	10857	10852	-5	9254	9249	-5
Total		97694	97345	-116	88732	88425	-115	78314	78072	-103	62609	62457	-91

Delayed Houses -II as on 08.06.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		07.06.2021	08.06.2021	Achievement	07.06.2021	08.06.2021	Achievement	07.06.2021	08.06.2021	Achievement
1	AKOLA	4872	4880	8	808	813	5	1240	1241	1
2	AMRAVATI	6497	6551	54	1362	1377	15	2576	2577	1
3	BULDHANA	2802	2831	29	545	562	17	693	708	15
4	WASHIM	1188	1199	11	318	318	0	128	131	3
5	YAVATMAL	4005	4006	1	912	912	0	1103	1103	0
6	AMRAVATI DIV	19364	19467	103	3945	3982	37	5740	5760	20
7	AURANGABAD	3513	3520	7	739	745	6	434	437	3
8	BEED	4358	4358	0	865	865	0	135	135	0
9	HINGOLI	1302	1304	2	283	287	4	22	23	1
10	JALNA	1928	1939	11	349	352	3	132	131	-1
11	LATUR	1347	1347	0	323	325	2	56	56	0
12	NANDED	13532	13534	2	1627	1628	1	391	390	-1
13	OSMANABAD	1030	1030	0	269	269	0	20	20	0
14	PARBHANI	1229	1229	0	261	271	10	29	29	0
15	AURANGABAD DIV	28239	28261	22	4716	4742	26	1219	1221	2
16	PALGHAR	812	811	-1	506	511	5	708	706	-2
17	RAIGAD	575	576	1	154	159	5	25	27	2
18	RATNAGIRI	305	305	0	48	49	1	46	44	-2
19	SINDHUDURG	263	264	1	63	70	7	51	53	2
20	THANE	237	237	0	92	92	0	40	40	0
21	KONKAN DIV	2192	2193	1	863	881	18	870	870	0
22	BHANDARA	8668	8691	23	712	712	0	1427	1419	-8
23	CHANDRAPUR	3053	3054	1	788	800	12	1194	1178	-16
24	GADCHIROLI	2306	2306	0	1008	1014	6	773	746	-27
25	GONDIA	8229	8257	28	2332	2353	21	323	322	-1
26	NAGPUR	3533	3566	33	509	539	30	815	827	12
27	WARDHA	1272	1282	10	179	180	1	443	442	-1
28	NAGPUR DIV	27061	27156	95	5528	5598	70	4975	4934	-41
29	AHMEDNAGAR	6254	6262	8	1206	1223	17	561	562	1
30	DHULE	5432	5464	32	1412	1416	4	1027	1026	-1
31	JALGAON	10915	10979	64	1344	1361	17	539	543	4
32	NANDURBAR	7033	7043	10	5974	6014	40	9137	9101	-36
33	NASHIK	6468	6505	37	1675	1733	58	2041	2130	89
34	NASHIK DIV	36102	36253	151	11611	11747	136	13305	13362	57
35	KOLHAPUR	2135	2135	0	255	262	7	13	12	-1
36	PUNE	2173	2191	18	466	466	0	207	207	0
37	SANGLI	3729	3729	0	369	374	5	95	95	0
38	SATARA	1110	1071	-39	149	148	-1	139	135	-4
39	SOLAPUR	7971	8049	78	824	871	47	340	347	7
40	PUNE DIV	17118	17175	57	2063	2121	58	794	796	2
Total		130076	130505	429	28726	29071	345	26903	26943	40