

## Cummulative PMAY-G Progress Report as on 08-05-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			07.05.2021	08.05.2021	Achievement	Remaining	07.05.2021	08.05.2021	Achievement	Remaining	07.05.2021	08.05.2021	Achievement	Remaining
1	PALGHAR	25717	25688	25688	0	29	25503	25503	0	214	22219	22233	14	3484
2	RATNAGIRI	6168	6092	6092	0	76	5879	5879	0	289	4229	4232	3	1936
3	THANE	6809	6706	6706	0	103	6680	6680	0	129	5908	5915	7	894
4	RAIGAD	7986	7781	7781	0	205	7717	7717	0	269	6360	6360	0	1626
5	SINDHUDURG	3994	3658	3658	0	336	3633	3633	0	361	2825	2831	6	1163
6	KONKAN DIV	50674	49925	49925	0	749	49412	49412	0	1262	41541	41571	30	9103
7	AURANGABAD	22142	22115	22115	0	27	20679	20679	0	1463	12186	12209	23	9933
8	PARBHANI	7171	6749	6749	0	422	6552	6552	0	619	4380	4381	1	2790
9	OSMANABAD	6118	5308	5308	0	810	5224	5224	0	894	3560	3560	0	2558
10	HINGOLI	10733	9368	9368	0	1365	9210	9210	0	1523	6925	6926	1	3807
11	BEED	19706	18203	18204	1	1502	17147	17147	0	2559	9792	9795	3	9911
12	LATUR	10968	9259	9259	0	1709	8891	8891	0	2077	6581	6587	6	4381
13	JALNA	13338	11381	11382	1	1956	10715	10715	0	2623	6467	6472	5	6866
14	NANDED	50033	44965	44965	0	5068	41280	41280	0	8753	20578	20591	13	29442
15	AURANGABAD DIV	140209	127348	127350	2	12859	119698	119698	0	20511	70469	70521	52	69688
16	KOLHAPUR	14712	13078	13078	0	1634	12745	12745	0	1967	8802	8802	0	5910
17	SATARA	13495	11186	11186	0	2309	9764	9764	0	3731	7221	7241	20	6254
18	SANGLI	18698	15739	15739	0	2959	15136	15136	0	3562	9255	9255	0	9443
19	PUNE	19114	15212	15212	0	3902	14016	14016	0	5098	9693	9696	3	9418
20	SOLAPUR	44806	36577	36581	4	8225	34128	34128	0	10678	20747	20770	23	24036
21	PUNE DIV	110825	91792	91796	4	19029	85789	85789	0	25036	55718	55764	46	55061
22	GONDIA	82511	82508	82508	0	3	80832	80832	0	1679	63658	63667	9	18844
23	GADCHIROLI	23043	21780	21780	0	1263	21244	21244	0	1799	13428	13447	19	9596
24	WARDHA	16296	13017	13039	22	3257	12895	12895	0	3401	8488	8524	36	7772
25	CHANDRAPUR	32088	28304	28305	1	3783	27589	27589	0	4499	17253	17273	20	14815
26	BHANDARA	56463	51157	51170	13	5293	48843	48843	0	7620	22753	22770	17	33693
27	NAGPUR	40145	32822	32822	0	7323	28456	28456	0	11689	17458	17481	23	22664
28	NAGPUR DIV	250546	229588	229624	36	20922	219859	219859	0	30687	143038	143162	124	107384
29	DHULE	46957	46383	46384	1	573	46163	46163	0	794	34258	34268	10	12689
30	NASHIK	70518	68430	68430	0	2088	67770	67770	0	2748	51978	51995	17	18523
31	NANDURBAR	105751	99502	99502	0	6249	95507	95507	0	10244	69138	69149	11	36602
32	AHMEDNAGAR	48495	41725	41725	0	6770	41247	41247	0	7248	26691	26708	17	21787
33	JALGAON	68459	54126	54135	9	14324	50700	50700	0	17759	31718	31758	40	36701
34	NASHIK DIV	340180	310166	310176	10	30004	301387	301387	0	38793	213783	213878	95	126302
35	WASHIM	10807	8821	8838	17	1969	8256	8256	0	2551	5490	5506	16	5301
36	YAVATMAL	40606	38332	38332	0	2274	33695	33695	0	6911	21277	21312	35	19294
37	BULDHANA	28550	23745	23747	2	4803	23041	23041	0	5509	15085	15094	9	13456
38	AKOLA	44700	38097	38138	41	6562	36831	36831	0	7869	22313	22341	28	22359
39	AMRAVATI	92368	67318	67327	9	25041	63258	63258	0	29110	42008	42033	25	50335
40	AMRAVATI DIV	217031	176313	176382	69	40649	165081	165081	0	51950	106173	106286	113	110745
Total		1109465	985132	985253	121	124212	941226	941226	0	168239	630722	631182	460	478283

## State Scheme Report Cumulative as on 08-05-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			07-05-2021	08-05-2021	Achievement	Remaining Sanction	07-05-2021	08-05-2021	Achievement	Yet to give 1st Inst	07-05-2021	08-05-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5839	5839	0	25	4814	4816	2	1048
2	SINDHUDURG	1851	1845	1845	0	6	1825	1828	3	23	1540	1541	1	310
3	THANE	3500	3490	3490	0	10	3480	3481	1	19	2991	2992	1	508
4	RAIGAD	3830	3815	3815	0	15	3762	3762	0	68	3168	3168	0	662
5	PALGHAR	6415	6343	6343	0	72	6166	6166	0	249	4470	4471	1	1944
6	KONKAN DIV	21460	21356	21356	0	104	21072	21076	4	384	16983	16988	5	4472
7	SATARA	9559	9544	9544	0	15	9370	9371	1	188	7122	7122	0	2437
8	KOLHAPUR	10919	10843	10843	0	76	10665	10665	0	254	8243	8243	0	2676
9	SOLAPUR	15433	15248	15249	1	184	14762	14762	0	671	11606	11611	5	3822
10	SANGLI	7082	6827	6827	0	255	6271	6271	0	811	4704	4704	0	2378
11	PUNE	10457	9981	9981	0	476	9475	9479	4	978	7038	7040	2	3417
12	PUNE DIV	53450	52443	52444	1	1006	50543	50548	5	2902	38713	38720	7	14730
13	WASHIM	7712	7699	7699	0	13	7110	7110	0	602	4225	4240	15	3472
14	BULDHANA	12190	12115	12115	0	75	11804	11804	0	386	7980	7982	2	4208
15	YAVATMAL	19265	19098	19098	0	167	18380	18380	0	885	11293	11315	22	7950
16	AMRAVATI	14486	14200	14199	-1	287	13529	13529	0	957	8982	8985	3	5501
17	AKOLA	14198	13651	13651	0	547	13104	13104	0	1094	7011	7016	5	7182
18	AMRAVATI DIV	67851	66763	66762	-1	1089	63927	63927	0	3924	39491	39538	47	28313
19	AHMEDNAGAR	28571	28527	28527	0	44	28037	28044	7	527	19363	19366	3	9205
20	DHULE	12351	12253	12253	0	98	12104	12126	22	225	9115	9115	0	3236
21	JALGAON	17383	17122	17122	0	261	15562	15563	1	1820	9951	9954	3	7429
22	NASHIK	19111	18752	18752	0	359	18420	18420	0	691	10289	10294	5	8817
23	NANDURBAR	10307	9878	9878	0	429	9754	9754	0	553	6711	6711	0	3596
24	NASHIK DIV	87723	86532	86532	0	1191	83877	83907	30	3816	55429	55440	11	32283
25	WARDHA	8310	8309	8309	0	1	8183	8183	0	127	5635	5646	11	2664
26	NAGPUR	9482	9142	9142	0	340	8885	8885	0	597	7030	7034	4	2448
27	BHANDARA	15386	14761	14761	0	625	13926	13926	0	1460	8002	8005	3	7381
28	GADCHIROLI	11477	10758	10758	0	719	10412	10412	0	1065	6430	6432	2	5045
29	GONDIA	13480	9568	9568	0	3912	9136	9136	0	4344	7214	7215	1	6265
30	CHANDRAPUR	24728	20470	20486	16	4242	19579	19579	0	5149	9516	9526	10	15202
31	NAGPUR DIV	82863	73008	73024	16	9839	70121	70121	0	12742	43827	43858	31	39005
32	OSMANABAD	15251	15109	15172	63	79	11555	11555	0	3696	4990	4990	0	10261
33	PARBHANI	14543	14215	14215	0	328	13745	13750	5	793	9565	9566	1	4977
34	AURANGABAD	17770	17345	17345	0	425	15771	15795	24	1975	6819	6834	15	10936
35	HINGOLI	9745	8973	8973	0	772	8675	8675	0	1070	6877	6877	0	2868
36	JALNA	9508	8095	8095	0	1413	5808	5825	17	3683	3651	3653	2	5855
37	LATUR	19992	16754	16754	0	3238	15200	15200	0	4792	11301	11306	5	8686
38	NANDED	17863	14220	14220	0	3643	11922	12072	150	5791	6680	6683	3	11180
39	BEED	16424	12694	12694	0	3730	11167	11169	2	5255	7095	7095	0	9329
40	AURANGABAD DIV	121096	107405	107468	63	13628	93843	94041	198	27055	56978	57004	26	64092
Total		434443	407507	407586	79	26857	383383	383620	237	50823	251421	251548	127	182895

## Delayed Houses-I as on 08-05-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		07-05-2021	08-05-2021	Achievement	07-05-2021	08-05-2021	Achievement	07-05-2021	08-05-2021	Achievement	07-05-2021	08-05-2021	Achievement
1	YAVATMAL	4288	4272	-16	3992	3982	-10	3900	3890	-10	3182	3173	-9
2	AKOLA	4560	4550	-10	4081	4071	-10	3870	3862	-8	3339	3331	-8
3	WASHIM	941	929	-12	923	911	-12	800	792	-8	781	773	-8
4	BULDHANA	2516	2508	-8	2246	2239	-7	2049	2042	-7	1702	1696	-6
5	AMRAVATI	7391	7383	-8	6962	6956	-6	6213	6207	-6	4915	4910	-5
6	AMRAVATI DIV	19696	19642	-54	18204	18159	-45	16832	16793	-39	13919	13883	-36
7	NANDURBAR	18859	18848	-11	18075	18064	-11	13492	13485	-7	10432	10428	-4
8	JALGAON	5746	5731	-15	5159	5153	-6	4901	4895	-6	4336	4333	-3
9	AHMEDNAGAR	4597	4592	-5	4287	4282	-5	3947	3942	-5	3367	3362	-5
10	NASHIK	5687	5680	-7	4398	4395	-3	3653	3651	-2	3303	3301	-2
11	DHULE	3843	3842	-1	3746	3745	-1	3581	3580	-1	2756	2755	-1
12	NASHIK DIV	38732	38693	-39	35665	35639	-26	29574	29553	-21	24194	24179	-15
13	BHANDARA	5651	5643	-8	4581	4575	-6	2865	2862	-3	1511	1510	-1
14	GADCHIROLI	3292	3286	-6	3164	3159	-5	2808	2805	-3	1696	1696	0
15	WARDHA	1131	1127	-4	1017	1013	-4	968	965	-3	798	796	-2
16	CHANDRAPUR	2955	2948	-7	2708	2703	-5	2471	2470	-1	1963	1962	-1
17	GONDIA	2817	2815	-2	2393	2392	-1	1987	1986	-1	778	778	0
18	NAGPUR	2766	2763	-3	2311	2310	-1	1920	1919	-1	1118	1118	0
19	NAGPUR DIV	18612	18582	-30	16174	16152	-22	13019	13007	-12	7864	7860	-4
20	AURANGABAD	2531	2526	-5	2111	2107	-4	1925	1922	-3	1711	1710	-1
21	NANDED	6468	6464	-4	5608	5605	-3	5397	5394	-3	4436	4435	-1
22	BEED	1890	1887	-3	1678	1675	-3	1421	1419	-2	1012	1010	-2
23	HINGOLI	591	591	0	503	503	0	433	433	0	246	246	0
24	JALNA	1150	1150	0	1069	1069	0	972	972	0	642	642	0
25	LATUR	708	708	0	680	680	0	624	624	0	556	556	0
26	OSMANABAD	373	373	0	370	370	0	367	367	0	340	340	0
27	PARBHANI	636	636	0	586	586	0	531	531	0	459	459	0
28	AURANGABAD DIV	14347	14335	-12	12605	12595	-10	11670	11662	-8	9402	9398	-4
29	SOLAPUR	2491	2488	-3	2457	2454	-3	2399	2396	-3	2222	2219	-3
30	PUNE	1779	1778	-1	1512	1511	-1	1452	1451	-1	1198	1197	-1
31	KOLHAPUR	866	866	0	747	747	0	498	498	0	462	462	0
32	SANGLI	2046	2046	0	1817	1817	0	1724	1724	0	1530	1530	0
33	SATARA	676	674	-2	634	634	0	599	599	0	521	521	0
34	PUNE DIV	7858	7852	-6	7167	7163	-4	6672	6668	-4	5933	5929	-4
35	PALGHAR	2556	2555	-1	2468	2467	-1	2321	2320	-1	610	610	0
36	SINDHUDURG	140	139	-1	99	98	-1	72	71	-1	65	64	-1
37	THANE	346	344	-2	289	287	-2	263	262	-1	251	250	-1
38	RAIGAD	361	361	0	330	330	0	329	329	0	252	252	0
39	RATNAGIRI	126	126	0	91	91	0	89	89	0	77	77	0
40	KONKAN DIV	3529	3525	-4	3277	3273	-4	3074	3071	-3	1255	1253	-2
Total		102774	102629	-145	93092	92981	-111	80841	80754	-87	62567	62502	-65

## Delayed Houses -II as on 08.05.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		07.05.2021	08.05.2021	Achievement	07.05.2021	08.05.2021	Achievement	07.05.2021	08.05.2021	Achievement
1	AKOLA	4552	4600	48	742	766	24	1235	1234	-1
2	AMRAVATI	5468	5499	31	1170	1178	8	2364	2367	3
3	BULDHANA	2460	2477	17	498	498	0	658	653	-5
4	WASHIM	953	1039	86	288	295	7	117	116	-1
5	YAVATMAL	3435	3435	0	822	824	2	1120	1109	-11
6	AMRAVATI DIV	16868	17050	182	3520	3561	41	5494	5479	-15
7	AURANGABAD	3789	3795	6	581	584	3	596	595	-1
8	BEED	4286	4286	0	579	579	0	140	139	-1
9	HINGOLI	1142	1148	6	244	249	5	41	41	0
10	JALNA	1846	1858	12	313	313	0	189	189	0
11	LATUR	1262	1262	0	254	254	0	71	71	0
12	NANDED	11211	11343	132	1402	1414	12	363	365	2
13	OSMANABAD	1029	1031	2	192	196	4	11	12	1
14	PARBHANI	1332	1332	0	203	203	0	23	23	0
15	AURANGABAD DIV	25897	26055	158	3768	3792	24	1434	1435	1
16	PALGHAR	854	854	0	511	511	0	810	809	-1
17	RAIGAD	580	589	9	117	117	0	31	33	2
18	RATNAGIRI	323	324	1	19	20	1	50	50	0
19	SINDHUDURG	305	305	0	37	37	0	22	22	0
20	THANE	290	294	4	74	80	6	59	59	0
21	KONKAN DIV	2352	2366	14	758	765	7	972	973	1
22	BHANDARA	6720	6759	39	475	481	6	1688	1705	17
23	CHANDRAPUR	3407	3407	0	502	511	9	951	969	18
24	GADCHIROLI	2394	2395	1	858	862	4	580	594	14
25	GONDIA	8640	8670	30	1503	1517	14	315	314	-1
26	NAGPUR	3378	3379	1	340	344	4	688	695	7
27	WARDHA	1337	1340	3	103	103	0	362	361	-1
28	NAGPUR DIV	25876	25950	74	3781	3818	37	4584	4638	54
29	AHMEDNAGAR	6683	6715	32	887	899	12	527	533	6
30	DHULE	5199	5199	0	1185	1188	3	916	916	0
31	JALGAON	9078	9154	76	1099	1112	13	610	614	4
32	NANDURBAR	6668	6668	0	4884	4884	0	8292	8281	-11
33	NASHIK	6839	6893	54	1221	1236	15	1618	1622	4
34	NASHIK DIV	34467	34629	162	9276	9319	43	11963	11966	3
35	KOLHAPUR	2272	2279	7	160	161	1	29	30	1
36	PUNE	1938	1938	0	416	416	0	263	263	0
37	SANGLI	3161	3318	157	322	325	3	113	113	0
38	SATARA	1028	1049	21	121	121	0	114	115	1
39	SOLAPUR	6871	6883	12	566	567	1	299	301	2
40	PUNE DIV	15270	15467	197	1585	1590	5	818	822	4
<b>Total</b>		<b>120730</b>	<b>121517</b>	<b>787</b>	<b>22688</b>	<b>22845</b>	<b>157</b>	<b>25265</b>	<b>25313</b>	<b>48</b>