

Cummulative PMAY-G Progress Report as on 09.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			08.02.2021	09.02.2021	Achievement	Remaining	08.02.2021	09.02.2021	Achievement	Remaining	08.02.2021	09.02.2021	Achievement	Remaining
1	PALGHAR	26179	25763	25763	0	416	25329	25329	0	850	21441	21452	11	4727
2	THANE	7201	6658	6658	0	543	6570	6570	0	631	5709	5711	2	1490
3	RATNAGIRI	7735	6636	6641	5	1094	5528	5528	0	2207	3900	3904	4	3831
4	SINDHUDURG	4760	3611	3611	0	1149	3483	3483	0	1277	2575	2575	0	2185
5	RAIGAD	9114	7648	7657	9	1457	7315	7314	-1	1800	5972	5976	4	3138
	KONKAN DIV	54989	50316	50330	14	4659	48225	48224	-1	6765	39597	39618	21	15371
6	AURANGABAD	22199	22060	22060	0	139	19772	19772	0	2427	11162	11168	6	11031
7	PARBHANI	7155	6724	6725	1	430	6285	6285	0	870	3995	3999	4	3156
8	OSMANABAD	6183	5278	5278	0	905	4997	4997	0	1186	3290	3290	0	2893
9	BEED	19724	18033	18033	0	1691	15643	15643	0	4081	9020	9022	2	10702
10	LATUR	10968	9197	9200	3	1768	8368	8368	0	2600	6467	6468	1	4500
11	HINGOLI	11262	8861	8941	80	2321	8370	8370	0	2892	6258	6263	5	4999
12	JALNA	13375	10858	10861	3	2514	9233	9233	0	4142	6102	6102	0	7273
13	NANDED	50337	44187	44204	17	6133	34526	34526	0	15811	18651	18672	21	31665
	AURANGABAD DIV	141203	125198	125302	104	15901	107194	107194	0	34009	64945	64984	39	76219
14	KOLHAPUR	15674	13070	13070	0	2604	12347	12347	0	3327	8055	8056	1	7618
15	SATARA	14041	11218	11210	-8	2831	9151	9151	0	4890	6468	6473	5	7568
16	SANGLI	21258	15074	15073	-1	6185	12930	12930	0	8328	8948	8972	24	12286
17	PUNE	21333	14497	14501	4	6832	12835	12835	0	8498	8972	8972	0	12361
18	SOLAPUR	47693	35876	35620	44	12073	29977	29977	0	17716	19179	19191	12	28502
	PUNE DIV	119999	89435	89474	39	30525	77240	77240	0	42759	51622	51664	42	68335
19	GADCHIROLI	23230	21564	21571	7	1659	19588	19588	0	3642	11578	11600	22	11630
20	CHANDRAPUR	31975	28031	28031	0	3944	26831	26831	0	5144	16075	16084	9	15891
21	WARDHA	17513	13049	13064	15	4449	11866	11866	0	5647	7829	7833	4	9680
22	GONDIA	92848	84663	84663	0	8185	70892	70892	0	21956	26574	26598	24	66250
23	NAGPUR	44891	33279	33286	7	11605	24903	24903	0	19988	15165	15171	6	29720
24	BHANDARA	62999	48321	48412	91	14587	38109	38109	0	24890	21325	21343	18	41656
	NAGPUR DIV	273456	228907	229027	120	44429	192189	192189	0	81267	98546	98629	83	174827
25	NASHIK	71753	68344	68350	6	3403	66553	66553	0	5200	49876	49907	31	21846
26	DHULE	50527	46250	46281	31	4246	43939	43939	0	6588	31583	31604	21	18923
27	NANDURBAR	106796	99041	99127	86	7669	93909	93909	0	12887	65630	65654	24	41142
28	AHMEDNAGAR	54385	41282	41293	11	13092	39466	39466	0	14919	22164	22181	17	32204
29	JALGAON	72740	52689	52744	55	19996	44819	44819	0	27921	29723	29744	21	42996
	NASHIK DIV	356201	307606	307795	189	48406	288686	288686	0	67515	198976	199090	114	157111
30	WASHIM	10887	8463	8538	75	2349	6881	6881	0	4006	5338	5338	0	5549
31	YAVATMAL	40683	38088	38088	0	2595	28594	28594	0	12089	20175	20182	7	20501
32	BULDHANA	29863	23046	23046	0	6817	20221	20221	0	9642	14668	14672	4	15191
33	AKOLA	46939	36719	36739	20	10200	31750	31750	0	15189	20275	20294	19	26645
34	AMRAVATI	92731	61735	61896	161	30835	54138	54138	0	38593	39000	39023	23	53708
	AMRAVATI DIV	221103	168051	168307	256	52796	141584	141584	0	79519	99456	99509	53	121594
	Total	1166951	969513	970235	722	196716	855118	855117	-1	311834	553142	553494	352	613457

State Scheme Report Cumulative as on 09-02-2021

S.No	District	Target	Sanctions				1st Instalment Paid				Completion			
			08-02-2021	09-02-2021	Achievement	Remaining Sanction	08-02-2021	09-02-2021	Achievement	Yet to give 1st Inst	08-02-2021	09-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5652	5652	0	212	4656	4660	4	1204
2	THANE	3500	3490	3490	0	10	3380	3380	0	120	2788	2790	2	710
3	SINDHUDURG	1851	1834	1834	0	17	1750	1750	0	101	1476	1477	1	374
4	RAIGAD	3830	3811	3811	0	19	3579	3579	0	251	3060	3061	1	769
5	PALGHAR	6415	6262	6266	4	149	5732	5732	0	683	4077	4079	2	2336
	KONKAN DIV	21460	21258	21262	4	198	20093	20093	0	1367	16057	16067	10	5393
6	WASHIM	7712	7698	7698	0	14	6005	6005	0	1707	4015	4018	3	3694
7	BULDHANA	12190	12027	12027	0	163	10415	10415	0	1775	7789	7790	1	4400
8	YAVATMAL	19265	19053	19055	2	210	17018	17018	0	2247	10281	10297	16	8968
9	AMRAVATI	14486	13925	13925	0	561	12047	12047	0	2439	8381	8386	5	6100
10	AKOLA	14198	13397	13397	0	801	11107	11107	0	3091	6290	6299	9	7899
11	AMRAVATI DIV	67851	66100	66102	2	1749	56592	56592	0	11259	36756	36790	34	31061
12	SATARA	9559	9527	9527	0	32	8528	8528	0	1031	6819	6822	3	2737
13	KOLHAPUR	10919	10838	10838	0	81	9965	9965	0	954	7920	7923	3	2996
	SOLAPUR	15433	15158	15173	15	260	13775	13775	0	1658	11184	11188	4	4245
14	SANGLI	7082	6367	6367	0	715	5638	5638	0	1444	4636	4638	2	2444
15	PUNE	10457	9524	9525	1	932	8608	8608	0	1849	6457	6458	1	3999
16	PUNE DIV	53450	51414	51430	16	2020	46514	46514	0	6936	37016	37029	13	16421
17	DHULE	12351	12182	12182	0	169	10979	10979	0	1372	8374	8381	7	3970
18	NANDURBAR	10307	9874	9874	0	433	9503	9503	0	804	6391	6397	6	3910
	NASHIK	19111	18345	18429	84	682	16375	16375	0	2736	9522	9535	13	9576
19	JALGAON	17383	16526	16526	0	857	13257	13257	0	4126	9329	9334	5	8049
20	AHMEDNAGAR	30450	28246	28246	0	2204	26601	26601	0	3849	16665	16678	13	13772
21	NASHIK DIV	89602	85173	85257	84	4345	76715	76715	0	12887	50281	50325	44	39277
22	WARDHA	8310	8299	8299	0	11	7882	7882	0	428	5113	5123	10	3187
23	NAGPUR	9482	9136	9136	0	346	8422	8422	0	1060	6713	6714	1	2768
24	BHANDARA	15386	14417	14417	0	969	13214	13214	0	2172	7479	7487	8	7899
	GADCHIROLI	11477	10305	10341	36	1136	9051	9051	0	2426	5717	5724	7	5753
25	GONDIA	13480	9396	9396	0	4084	8653	8653	0	4827	5341	5349	8	8131
26	CHANDRAPUR	24728	18112	18164	52	6564	16173	16173	0	8555	8528	8537	9	16191
27	NAGPUR DIV	82863	69665	69753	88	13110	63395	63395	0	19468	38891	38934	43	43929
28	PARBHANI	14543	13867	13867	0	676	11332	11332	0	3211	9251	9254	3	5289
29	AURANGABAD	17770	16820	16865	45	905	10223	10223	0	7547	6333	6339	6	11431
	HINGOLI	9745	8540	8573	33	1172	8172	8172	0	1573	6519	6521	2	3224
30	JALNA	7135	5136	5136	0	1999	5047	5047	0	2088	3370	3387	17	3748
31	BEED	13236	9676	9676	0	3560	8743	8743	0	4493	6808	6809	1	6427
32	LATUR	19992	16206	16208	2	3784	13886	13886	0	6106	10877	10886	9	9106
33	OSMANABAD	15251	11376	11376	0	3875	6596	6596	0	8655	4769	4769	0	10482
34	NANDED	17863	11455	11455	0	6408	9602	9602	0	8261	6203	6222	19	11641
	AURANGABAD DIV	115535	93076	93156	80	22379	73601	73601	0	41934	54130	54187	57	61348
	Total	430761	386686	386960	274	43801	336910	336910	0	93851	233131	233332	201	197429

Delayed Houses-I as on 09-02-2021

SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		08-02-2021	09-02-2021	Achievement	08-02-2021	09-02-2021	Achievement	08-02-2021	09-02-2021	Achievement	08-02-2021	09-02-2021	Achievement
1	DHULE	5794	5768	-26	4793	4774	-19	4562	4544	-18	3929	3914	-15
2	JALGAON	21244	21221	-23	15892	15870	-22	13070	13054	-16	6041	6032	-9
3	NASHIK	6337	6321	-16	5777	5761	-16	5578	5562	-16	2478	2478	0
4	NANDURBAR	5124	5109	-15	4885	4870	-15	3809	3801	-8	3218	3211	-7
5	AHMEDNAGAR	5845	5839	-6	5516	5510	-6	5176	5170	-6	2475	2471	-4
6	NASHIK DIV	44344	44258	-86	36863	36785	-78	32195	32131	-64	18141	18106	-35
7	WARDHA	4157	4136	-21	3672	3652	-20	3294	3276	-18	1414	1408	-6
8	NAGPUR	9280	9257	-23	7480	7460	-20	3469	3456	-13	1066	1062	-4
9	GONDIA	5565	5547	-18	3421	3409	-12	2497	2490	-7	764	762	-2
10	GADCHIROLI	3086	3079	-7	2805	2799	-6	2478	2472	-6	890	889	-1
11	BHANDARA	1229	1227	-2	1159	1157	-2	1083	1081	-2	457	457	0
12	CHANDRAPUR	2974	2969	-5	2402	2397	-5	1643	1641	-2	1072	1071	-1
13	NAGPUR DIV	26291	26215	-76	20939	20874	-65	14464	14416	-48	5663	5649	-14
14	AKOLA	8053	8037	-16	7095	7082	-13	6458	6445	-13	3021	3018	-3
15	YAVATMAL	4952	4940	-12	4675	4663	-12	4212	4200	-12	2641	2636	-5
16	BULDHANA	4465	4459	-6	4356	4350	-6	3938	3934	-4	2274	2273	-1
17	AMRAVATI	2501	2498	-3	2261	2259	-2	2046	2044	-2	987	987	0
18	WASHIM	1027	1027	0	872	872	0	856	856	0	764	764	0
19	AMRAVATI DIV	20998	20961	-37	19259	19226	-33	17510	17479	-31	9687	9678	-9
20	PALGHAR	3130	3120	-10	2940	2931	-9	1821	1813	-8	478	478	0
21	SINDHUDURG	458	453	-5	452	447	-5	427	422	-5	163	162	-1
22	RAIGAD	175	172	-3	168	165	-3	145	142	-3	40	40	0
23	THANE	407	405	-2	350	348	-2	339	337	-2	142	142	0
24	RATNAGIRI	146	146	0	107	107	0	98	98	0	23	23	0
25	KONKAN DIV	4316	4296	-20	4017	3998	-19	2830	2812	-18	846	845	-1
26	SANGLI	2970	2959	-11	2898	2888	-10	2830	2820	-10	1771	1765	-6
27	PUNE	1955	1945	-10	1847	1837	-10	1670	1665	-5	1191	1189	-2
28	KOLHAPUR	854	849	-5	777	774	-3	734	731	-3	381	381	0
29	SATARA	1977	1977	0	1886	1886	0	1675	1675	0	720	720	0
30	SOLAPUR	1052	1051	-1	690	690	0	665	665	0	423	423	0
31	PUNE DIV	8808	8781	-27	8098	8075	-23	7574	7556	-18	4486	4478	-8
32	HINGOLI	6309	6295	-14	6061	6047	-14	5419	5408	-11	3790	3783	-7
33	AURANGABAD	666	662	-4	560	559	-1	416	415	-1	177	177	0
34	JALNA	679	678	-1	601	600	-1	551	550	-1	381	381	0
35	NANDED	2319	2318	-1	2103	2102	-1	1984	1983	-1	1000	999	-1
36	OSMANABAD	723	722	-1	653	652	-1	613	612	-1	388	388	0
37	BEED	1917	1917	0	1611	1611	0	1349	1349	0	664	664	0
38	LATUR	1262	1262	0	1144	1144	0	908	908	0	485	485	0
39	PARBHANI	401	401	0	398	398	0	386	386	0	246	246	0

Delayed Houses -II as on 09-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		08-02-2021	09-02-2021	Achievement	08-02-2021	09-02-2021	Achievement	08-02-2021	09-02-2021	Achievement
1	AKOLA	2572	2572	0	818	818	0	1514	1505	-9
2	AMRAVATI	3969	3969	0	1188	1190	2	2465	2457	-8
3	BULDHANA	1384	1384	0	542	542	0	587	586	-1
4	WASHIM	620	620	0	309	309	0	110	110	0
5	YAVATMAL	2456	2471	15	879	880	1	1293	1290	-3
	AMRAVATI DIV	11001	11016	15	3736	3739	3	5969	5948	-21
6	AURANGABAD	1522	1526	4	496	505	9	514	527	13
7	BEED	1495	1495	0	616	618	2	161	162	1
8	HINGOLI	614	616	2	247	247	0	36	36	0
9	JALNA	791	791	0	323	324	1	231	231	0
10	LATUR	556	556	0	278	279	1	39	40	1
11	NANDED	5555	5564	9	1436	1446	10	417	412	-5
12	OSMANABAD	388	388	0	181	181	0	4	4	0
13	PARBHANI	653	653	0	195	195	0	19	18	-1
	AURANGABAD DIV	11574	11589	15	3772	3795	23	1421	1430	9
14	PALGHAR	1123	1123	0	764	764	0	1064	1056	-8
15	RAIGAD	352	351	-1	118	118	0	43	42	-1
16	RATNAGIRI	82	82	0	15	15	0	75	72	-3
17	SINDHUDURG	122	122	0	20	21	1	24	24	0
18	THANE	260	260	0	90	90	0	77	75	-2
	KONKAN DIV	1939	1938	-1	1007	1008	1	1283	1269	-14
19	BHANDARA	3105	3105	0	427	427	0	1282	1274	-8
20	CHANDRAPUR	1620	1620	0	576	576	0	951	946	-5
21	GADCHIROLI	1852	1854	2	1084	1087	3	788	779	-9
22	GONDIA	4880	5122	242	863	899	36	2508	2606	98
23	NAGPUR	1947	1949	2	251	253	2	510	523	13
24	WARDHA	682	682	0	133	133	0	408	406	-2
	NAGPUR DIV	14086	14332	246	3334	3375	41	6447	6534	87
25	AHMEDNAGAR	3736	3736	0	1273	1273	0	1451	1437	-14
26	DHULE	2363	2363	0	1318	1318	0	1279	1273	-6
27	JALGAON	4757	4757	0	1084	1084	0	510	508	-2
28	NANDURBAR	5029	5029	0	4693	4693	0	8346	8336	-10
29	NASHIK	2867	2867	0	1289	1289	0	1968	1954	-14
	NASHIK DIV	18752	18752	0	9657	9657	0	13554	13508	-46
30	KOLHAPUR	949	949	0	194	196	2	36	36	0
31	PUNE	1276	1284	8	412	415	3	445	451	6
32	SANGLI	1727	1727	0	325	325	0	93	92	-1
33	SATARA	510	510	0	123	123	0	223	221	-2
34	SOLAPUR	1912	1912	0	704	704	0	522	512	-10
	PUNE DIV	6374	6382	8	1758	1763	5	1319	1312	-7
	Total	63726	64009	283	23264	23337	73	29993	30001	8