

Cumulative PMAY-G Progress Report As On 9th Jan 2021

SNo	Division	District	Target	Sanctions				1st Instalment Paid				Completion			
				8th Jan 2021	9th Jan 2021	Achievement	Remaining	8th Jan 2021	9th Jan 2021	Achievement	Remaining	8th Jan 2021	9th Jan 2021	Achievement	Remaining
1	AMRAVATI	AKOLA	47181	34447	34590	143	12591	28834	28834	0	5756	19984	20003	19	27178
2		AMRAVATI	93272	57034	57637	603	35635	51128	51128	0	6509	38499	38524	25	54748
3		BULDHANA	30604	21434	21434	0	9170	18547	18547	0	2887	14548	14548	0	16056
4		WASHIM	11091	7628	8050	422	3041	6402	6402	0	1648	5257	5259	2	5832
5		YAVATMAL	41521	37618	37641	23	3880	26226	26226	0	11415	19999	20006	7	21515
	Div Total		223669	158161	159352	1191	64317	131137	131137	0	28215	98287	98340	53	125329
6	AURANGABAD	AURANGABAD	23273	21993	21999	6	1274	18680	18680	0	3319	11047	11053	6	12220
7		BEED	20320	17772	17818	46	2502	14183	14183	0	3635	8915	8918	3	11402
8		HINGOLI	11335	8596	8596	0	2739	7921	7921	0	675	6109	6116	7	5219
9		JALNA	13465	9796	10007	211	3458	7697	7697	0	2310	6003	6012	9	7453
10		LATUR	11302	8934	8935	1	2367	7287	7287	0	1648	6438	6438	0	4864
11		NANDED	50791	42334	42499	165	8292	30454	30454	0	12045	18321	18338	17	32453
12		OSMANABAD	6632	5202	5210	8	1422	4736	4736	0	474	3224	3225	1	3407
13		PARBHANI	7603	6619	6620	1	983	6091	6091	0	529	3949	3949	0	3654
	Div Total		144721	121246	121684	438	23037	97049	97049	0	24635	64006	64049	43	80672
14	KONKAN	PALGHAR	26966	25759	25759	0	1207	25212	25212	0	547	21106	21117	11	5849
15		RAIGAD	9566	7382	7382	0	2184	6955	6955	0	427	5919	5919	0	3647
16		RATNAGIRI	8100	6471	6486	15	1614	5000	5000	0	1486	3872	3873	1	4227
17		SINDDHURG	4947	3508	3508	0	1439	3082	3082	0	426	2548	2548	0	2399
18	Div Total		56974	49680	49705	25	7269	46702	46702	0	3003	39109	39121	12	17853
19	NAGPUR	BHANDARA	63597	47380	47431	51	16166	31694	31694	0	15737	20858	20884	26	42713
20		CHANDRAPUR	32694	27862	27874	12	4820	26154	26154	0	1720	15907	15915	8	16779
21		GADCHIROLI	23746	21240	21253	13	2493	17952	17952	0	3301	11252	11264	12	12482
22		GONDIA	92862	80260	80847	587	12015	61125	61125	0	19722	25530	25576	46	67286
23		NAGPUR	45792	32250	32343	93	13449	22222	22222	0	10121	14840	14852	12	30940
24	Div Total		276266	222029	222791	762	53475	168879	168879	0	53912	96123	96229	106	180037
25	NASHIK	AHMEDNAGAR	56134	40584	40588	4	15546	36716	36716	0	3872	21763	21775	12	34359
26		DHULE	52614	44762	44764	2	7850	42978	42980	2	1784	30933	30983	50	21631
27		JALGAON	75723	50158	50213	55	25510	41580	41580	0	8633	29275	29283	8	46440
28		NANDURBAR	111956	98749	98749	0	13207	92325	92325	0	6424	63791	63880	89	48076
29	Div Total		369057	301895	302027	132	67030	278468	278470	2	23557	194844	195020	176	174037
30	PUNE	KOLHAPUR	17047	12998	13041	43	4006	11639	11639	0	1402	7959	7960	1	9087
31		PUNE	21818	14254	14360	106	7458	11638	11638	0	2722	8893	8897	4	12921
32		SANGLI	22172	14686	14686	0	7486	11520	11520	0	3166	8860	8860	0	13312
33		SATARA	14166	11180	11199	19	2967	8488	8488	0	2711	6360	6366	6	7800
34	Div Total		124703	87686	87918	232	36785	69686	69686	0	18232	51076	51090	14	73613
	State Total		1195390	940697	943477	2780	251913	791921	791923	2	151554	543445	543849	404	651541

State Scheme Report Cumulative As On 09-01-2021

#SNo	District	Target	Sanctions				1st Instalment Paid				Completion			
			8th Jan 2021	9th Jan 2021	Achievement	Remaining Sanction	8th Jan 2021	9th Jan 2021	Achievement	Yet to give 1st Inst	8th Jan 2021	9th Jan 2021	Achievement	Incompleted
1	RATNAGIRI	5864	5859	5859	0	5	5520	5529	9	330	4607	4611	4	1253
2	SINDHUDURG	1851	1834	1834	0	17	1526	1526	0	308	1462	1463	1	388
3	RAIGAD	3833	3803	3803	0	30	3418	3419	1	384	3004	3004	0	829
4	THANE	3524	3346	3346	0	178	3246	3246	0	100	2751	2751	0	773
5	PALGHAR	6455	6067	6072	5	383	5704	5711	7	361	3992	3992	0	2463
	KONKAN DIV	21527	20909	20914	5	613	19414	19431	17	1483	15816	15821	5	5706
5	WASHIM	7712	7698	7698	0	14	5531	5534	3	2164	3900	3900	0	3812
6	BULDHANA	12190	11995	11995	0	195	9211	9212	1	2783	7744	7744	0	4446
7	YAVATMAL	19265	18988	18990	2	275	16553	16564	11	2426	9956	9966	10	9299
8	AMRAVATI	14486	13924	13924	0	562	10803	10803	0	3121	8260	8262	2	6224
9	AKOLA	14198	13397	13397	0	801	9340	9340	0	4057	6074	6095	21	8103
	AMRAVATI DIV	67851	66002	66004	2	1847	51438	51453	15	14551	35934	35967	33	31884
10	SATARA	9559	9517	9525	8	34	7722	7722	0	1803	6772	6774	2	2785
11	KOLHAPUR	10935	10837	10837	0	98	8892	8892	0	1945	7845	7845	0	3090
12	SOLAPUR	15433	15045	15045	0	388	12794	12794	0	2251	11123	11123	0	4310
13	SANGLI	7082	6316	6316	0	766	5311	5311	0	1005	4630	4630	0	2452
14	PUNE	10457	9016	9063	47	1394	8215	8217	2	846	6388	6388	0	4069
	PUNE DIV	53466	50731	50786	55	2680	42934	42936	2	7850	36758	36760	2	16706
15	DHULE	12351	11957	11957	0	394	10659	10659	0	1298	8146	8157	11	4194
16	NANDURBAR	10307	9853	9853	0	454	9222	9222	0	631	6228	6231	3	4076
17	JALGAON	17383	16291	16291	0	1092	12486	12486	0	3805	9164	9164	0	8219
18	NASHIK	19111	17950	17950	0	1161	14613	14615	2	3335	9338	9345	7	9766
19	AHMEDNAGAR	30450	28135	28150	15	2300	23886	23886	0	4264	16257	16283	26	14167
	NASHIK DIV	89602	84186	84201	15	5401	70866	70868	2	13333	49133	49180	47	40422
20	WARDHA	8310	8300	8300	0	10	7822	7822	0	478	4917	4921	4	3389
21	NAGPUR	9482	9132	9132	0	350	8088	8089	1	1043	6625	6630	5	2852
22	BHANDARA	15386	14316	14329	13	1057	12640	12645	5	1684	7329	7333	4	8053
23	GADCHIROLI	11477	10106	10106	0	1371	8794	8794	0	1312	5472	5482	10	5995
24	GONDIA	13480	9357	9357	0	4123	8125	8125	0	1232	5127	5145	18	8335
25	CHANDRAPUR	24728	16803	16989	186	7739	15415	15421	6	1568	8222	8254	32	16474
	NAGPUR DIV	82863	68014	68213	199	14650	60884	60896	12	7317	37692	37765	73	45098
27	PARBHANI	14543	13445	13445	0	1098	10957	10957	0	2488	9179	9185	6	5358
28	HINGOLI	9745	8470	8470	0	1275	7794	7794	0	676	6408	6413	5	3332
29	AURANGABAD	17770	16493	16494	1	1276	8639	8639	0	7855	6220	6225	5	11545
30	JALNA	7135	5123	5123	0	2012	5021	5021	0	102	3275	3284	9	3851
31	LATUR	19992	16065	16065	0	3927	13404	13410	6	2655	10648	10650	2	9342
32	BEED	13236	9039	9039	0	4197	8734	8734	0	305	6688	6698	10	6538
33	OSMANABAD	15251	8388	8388	0	6863	6007	6007	0	2381	4636	4636	0	10615
34	NANDED	17863	10673	10673	0	7190	9259	9268	9	1405	6054	6062	8	11801
	AURANGABAD	115535	87696	87697	1	27838	69815	69830	15	17867	53108	53153	45	62382
	State Total	430844	377538	377815	277	53029	315351	315414	63	62401	228441	228646	205	202198

Delayed Houses-I As on 09-01-2021

SNo	Division	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
			8th Jan 2021	9th Jan 2021	Achievement	8th Jan 2021	9th Jan 2021	Achievement	8th Jan 2021	9th Jan 2021	Achievement	8th Jan 2021	9th Jan 2021	Achievement
1	AMRAVATI	YAVATMAL	4561	4557	-4	4478	4474	-4	4074	4070	-4	2213	2212	-1
2		AKOLA	5100	5081	-19	4896	4878	-18	4425	4409	-16	2001	1998	-3
3		AMRAVATI	8012	7990	-22	7402	7387	-15	6744	6729	-15	2630	2630	0
4		WASHIM	1058	1056	-2	936	934	-2	922	920	-2	559	559	0
5		BULDHANA	2496	2496	0	2323	2323	0	2118	2118	0	789	789	0
AMRAVATI DIV			21227	21180	-47	20035	19996	-39	18283	18246	-37	8192	8188	-4
1	AURANGABAD	NANDED	6389	6375	-14	6153	6140	-13	5575	5565	-10	3510	3504	-6
2		BEED	1785	1783	-2	1641	1640	-1	1389	1388	-1	652	652	0
3		AURANGABAD	2212	2207	-5	2163	2158	-5	2052	2047	-5	907	907	0
4		LATUR	732	732	0	659	659	0	631	631	0	343	343	0
5		OSMANABAD	418	418	0	415	415	0	401	401	0	223	223	0
6		HINGOLI	656	652	-4	608	604	-4	452	449	-3	164	163	-1
7		PARBHANI	655	655	0	625	625	0	582	582	0	324	324	0
8		JALNA	1318	1312	-6	1194	1190	-4	955	952	-3	488	487	-1
AURANGABAD DIV			14165	14134	-31	13458	13431	-27	12037	12015	-22	6611	6603	-8
1	KONKAN	PALGHAR	3457	3446	-11	3223	3213	-10	2016	2006	-10	515	514	-1
2		SINDHUDURG	147	147	0	113	113	0	102	102	0	11	11	0
3		RAIGAD	500	499	-1	492	491	-1	468	467	-1	175	174	-1
4		RATNAGIRI	195	194	-1	192	191	-1	167	166	-1	15	15	0
5		THANE	422	422	0	389	389	0	382	382	0	147	147	0
KONKAN DIV			4721	4708	-13	4409	4397	-12	3135	3123	-12	863	861	-2
1	NAGPUR	GONDIA	9361	9319	-42	7836	7798	-38	3854	3839	-15	1062	1062	0
2		GADCHIROLI	4366	4354	-12	3895	3884	-11	3548	3538	-10	1392	1390	-2
3		WARDHA	1284	1282	-2	1219	1217	-2	1147	1145	-2	439	437	-2
4		NAGPUR	2904	2902	-2	2429	2427	-2	1717	1716	-1	1012	1011	-1
5		CHANDRAPUR	3197	3189	-8	2918	2912	-6	2610	2605	-5	906	906	0
6		BHANDARA	4543	4527	-16	3577	3564	-13	2726	2713	-13	775	775	0
NAGPUR DIV			25655	25573	-82	21874	21802	-72	15602	15556	-46	5586	5581	-5
1	NASHIK	NASHIK	5649	5635	-14	5439	5425	-14	5188	5175	-13	2829	2821	-8
2		NANDURBAR	22247	22161	-86	16096	16058	-38	14240	14204	-36	3531	3528	-3
3		AHMEDNAGAR	6238	6230	-8	6091	6083	-8	5887	5880	-7	2353	2353	0
4		JALGAON	5988	5981	-7	5772	5766	-6	5462	5456	-6	1917	1915	-2
5		DHULE	5550	5517	-33	5389	5357	-32	4203	4183	-20	823	823	0
NASHIK DIV			45672	45524	-148	38787	38689	-98	34980	34898	-82	11453	11440	-13
1	PUNE	SOLAPUR	3098	3096	-2	3055	3054	-1	2983	2982	-1	1077	1077	0
2		SATARA	890	884	-6	842	838	-4	809	806	-3	277	277	0
3		PUNE	1960	1956	-4	1924	1920	-4	1721	1717	-4	689	687	-2
4		KOLHAPUR	882	882	0	780	780	0	756	756	0	322	322	0
5		SANGLI	1962	1962	0	1885	1885	0	1717	1717	0	850	850	0
PUNE DIV			8792	8780	-12	8486	8477	-9	7986	7978	-8	3215	3213	-2
State Total			120232	119899	-333	107049	106792	-257	92023	91816	-207	35920	35886	-34

Delayed Houses -II as on 09-01-2021

Sr. No.	Division	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
			8th Jan 2021	9th Jan 2021	Achievement	8th Jan 2021	9th Jan 2021	Achievement	8th Jan 2021	9th Jan 2021	Achievement
1	AMRAVATI	AKOLA	2566	2566	0	797	797	0	1549	1532	-17
2		AMRAVATI	4064	4064	0	1202	1202	0	2520	2508	-12
3		BULDHANA	1335	1335	0	563	563	0	566	566	0
4		WASHIM	653	653	0	327	327	0	142	140	-2
5		YAVATMAL	2474	2474	0	879	879	0	1312	1309	-3
Total Amravati Div			11092	11092	0	3768	3768	0	6089	6055	-34
1	AURANGABAD	AURANGABAD	1499	1499	0	473	473	0	495	491	-4
2		BEED	1484	1484	0	531	531	0	145	143	-2
3		HINGOLI	644	644	0	242	242	0	39	39	0
4		JALNA	800	800	0	318	318	0	251	248	-3
5		LATUR	573	573	0	274	274	0	34	34	0
6		NANDED	5128	5128	0	1435	1435	0	419	415	-4
7		OSMANABAD	372	372	0	194	194	0	5	5	0
8		PARBHANI	630	630	0	194	194	0	24	24	0
Total Aurangabad Div			11130	11130	0	3661	3661	0	1412	1399	-13
1	KONKAN	PALGHAR	1172	1172	0	815	815	0	1249	1238	-11
2		RAIGAD	331	330	-1	136	136	0	50	50	0
3		RATNAGIRI	76	76	0	20	20	0	84	83	-1
4		SINDHUDURG	131	131	0	22	22	0	24	24	0
5		THANE	223	223	0	102	102	0	109	109	0
Total Konkan Div			1933	1932	-1	1095	1095	0	1516	1504	-12
1	NAGPUR	BHANDARA	3399	3399	0	408	408	0	1251	1236	-15
2		CHANDRAPUR	1655	1655	0	612	612	0	1011	1006	-5
3		GADCHIROLI	2035	2035	0	1130	1130	0	880	873	-7
4		GONDIA	5187	5187	0	840	840	0	2659	2629	-30
5		NAGPUR	2096	2096	0	261	261	0	499	498	-1
6		WARDHA	700	700	0	139	139	0	421	419	-2
Total Nagpur Div			15072	15072	0	3390	3390	0	6721	6661	-60
1	NASHIK	AHMEDNAGAR	3655	3655	0	1378	1378	0	1534	1529	-5
2		DHULE	2322	2322	0	1353	1353	0	1414	1397	-17
3		JALGAON	4741	4741	0	1134	1134	0	592	590	-2
4		NANDURBAR	5727	5727	0	5275	5275	0	9462	9388	-74
5		NASHIK	3090	3090	0	1334	1334	0	2315	2302	-13
Total Nashik Div			19535	19535	0	10474	10474	0	15317	15206	-111
1	PUNE	KOLHAPUR	1031	1031	0	210	210	0	55	55	0
2		PUNE	1299	1299	0	419	419	0	409	406	-3
3		SANGLI	1661	1661	0	281	281	0	85	85	0
4		SATARA	533	533	0	133	133	0	272	267	-5
5		SOLAPUR	1943	1943	0	724	724	0	566	565	-1
Total Pune Div			6467	6467	0	1767	1767	0	1387	1378	-9
State Total			65229	65228	-1	23060	23060	0	32442	32203	-239