

Cummulative PMAY-G Progress Report as on 09-06-2021														
Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			08.06.2021	09.06.2021	Achievement	Remaining	08.06.2021	09.06.2021	Achievement	Remaining	08.06.2021	09.06.2021	Achievement	Remaining
1	PALGHAR	25689	25665	25665	0	24	25551	25551	0	138	22792	22798	6	2891
2	THANE	6736	6704	6704	0	32	6658	6658	0	78	6156	6157	1	579
3	RATNAGIRI	6106	6068	6064	-4	42	5901	5902	1	204	4931	4935	4	1171
4	RAIGAD	7884	7762	7762	0	122	7703	7703	0	181	6688	6695	7	1189
5	SINDHUDURG	3994	3661	3661	0	333	3644	3644	0	350	2953	2963	10	1031
6	KONKAN DIV	50409	49860	49856	-4	553	49457	49458	1	951	43520	43548	28	6861
7	AURANGABAD	22138	22112	22112	0	26	20799	20807	8	1331	14450	14459	9	7679
8	PARBHANI	7153	6760	6760	0	393	6571	6571	0	582	4641	4653	12	2500
9	OSMANABAD	6048	5310	5310	0	738	5231	5231	0	817	3863	3863	0	2185
10	HINGOLI	10307	9484	9484	0	823	9270	9311	41	996	7399	7399	0	2908
11	BEED	19699	18222	18222	0	1477	17354	17363	9	2336	10700	10701	1	8998
12	LATUR	10968	9259	9259	0	1709	8918	8924	6	2044	6872	6872	0	4096
13	JALNA	13337	11523	11523	0	1814	10865	10890	25	2447	7586	7593	7	5744
14	NANDED	49754	45149	45149	0	4605	41689	41692	3	8062	21680	21716	36	28038
15	AURANGABAD DIV	139404	127819	127819	0	11585	120697	120789	92	18615	77191	77256	65	62148
16	KOLHAPUR	14462	13011	13011	0	1451	12655	12655	0	1807	9816	9823	7	4639
17	SATARA	13471	11196	11196	0	2275	9749	9749	0	3722	7553	7559	6	5912
18	SANGLI	18673	15769	15769	0	2904	15158	15159	1	3514	9561	9561	0	9112
19	PUNE	19002	15296	15296	0	3706	14096	14098	2	4904	9991	10001	10	9001
20	SOLAPUR	44746	36201	36205	4	8541	34425	34484	59	10262	21448	21470	22	23276
21	PUNE DIV	110354	91473	91477	4	18877	86083	86145	62	24209	58369	58414	45	51940
22	GONDIA	82418	82418	82418	0	0	81195	81216	21	1202	65225	65240	15	17178
23	GADCHIROLI	23043	21801	21802	1	1241	21383	21384	1	1659	14007	14057	50	8986
24	WARDHA	16265	13053	13053	0	3212	12998	12999	1	3266	8937	8956	19	7309
25	CHANDRAPUR	32078	28378	28348	-30	3730	27741	27744	3	4334	19103	19120	17	12958
26	BHANDARA	56179	51463	51464	1	4715	49329	49352	23	6827	27684	27689	5	28490
27	NAGPUR	40026	32813	32821	8	7205	28649	28670	21	11356	19398	19443	45	20583
28	NAGPUR DIV	250009	229926	229906	-20	20103	221295	221365	70	28644	154354	154505	151	95504
29	DHULE	46657	46377	46376	-1	281	46203	46203	0	454	35671	35674	3	10983
30	NASHIK	70453	68456	68456	0	1997	67819	67823	4	2630	52641	52660	19	17793
31	AHMEDNAGAR	47899	41871	41868	-3	6031	41431	41440	9	6459	28232	28256	24	19643
32	NANDURBAR	105751	99502	99502	0	6249	95600	95630	30	10121	70337	70353	16	35398
33	JALGAON	66386	54270	54303	33	12083	51239	51487	248	14899	33740	33756	16	32630
34	NASHIK DIV	337146	310476	310505	29	26641	302292	302583	291	34563	220621	220699	78	116447
35	YAVATMAL	40069	38561	38549	-12	1520	34387	34535	148	5534	22466	22475	9	17594
36	WASHIM	10807	8908	8908	0	1899	8332	8333	1	2474	5593	5601	8	5206
37	BULDHANA	28310	23760	23760	0	4550	23221	23227	6	5083	15410	15427	17	12883
38	AKOLA	44563	38269	38269	0	6294	37074	37111	37	7452	23773	23797	24	20766
39	AMRAVATI	91540	67854	67855	1	23685	64452	64513	61	27027	43869	43941	72	47599
40	AMRAVATI DIV	215289	177352	177341	-11	37948	167466	167719	253	47570	111111	111241	130	104048
Total		1102611	986906	986904	-2	115707	947290	948059	769	154552	665166	665663	497	436948

## State Scheme Report Cumulative as on 09-06-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			08-06-2021	09-06-2021	Achievement	Remaining Sanction	08-06-2021	09-06-2021	Achievement	Yet to give 1st Inst	08-06-2021	09-06-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5843	5843	0	21	5030	5030	0	834
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1568	1571	3	280
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3154	3154	0	346
4	RAIGAD	3830	3814	3814	0	16	3775	3775	0	55	3304	3305	1	525
5	PALGHAR	6415	6343	6343	0	72	6285	6285	0	130	4809	4809	0	1606
6	KONKAN DIV	21460	21355	21355	0	105	21222	21222	0	238	17865	17869	4	3591
7	AHMEDNAGAR	28571	28550	28550	0	21	28224	28228	4	343	20123	20134	11	8437
8	DHULE	12351	12306	12304	-2	47	12154	12154	0	197	9604	9609	5	2742
9	JALGAON	17383	17283	17283	0	100	15871	15874	3	1509	10378	10400	22	6983
10	NASHIK	19111	18767	18767	0	344	18499	18499	0	612	10685	10698	13	8413
11	NANDURBAR	10307	9878	9878	0	429	9761	9761	0	546	6851	6855	4	3452
12	NASHIK DIV	87723	86784	86782	-2	941	84509	84516	7	3207	57641	57696	55	30027
13	SATARA	9559	9544	9544	0	15	9381	9381	0	178	7298	7300	2	2259
14	KOLHAPUR	10919	10843	10843	0	76	10685	10685	0	234	8883	8885	2	2034
15	SOLAPUR	15433	15250	15250	0	183	14807	14807	0	626	11754	11761	7	3672
16	SANGLI	7082	6861	6861	0	221	6564	6564	0	518	4762	4763	1	2319
17	PUNE	10457	9989	9989	0	468	9551	9551	0	906	7164	7165	1	3292
18	PUNE DIV	53450	52487	52487	0	963	50988	50988	0	2462	39861	39874	13	13576
19	WASHIM	7712	7709	7709	0	3	7185	7185	0	527	4318	4319	1	3393
20	BULDHANA	12190	12140	12140	0	50	11892	11892	0	298	8090	8095	5	4095
21	YAVATMAL	19265	19099	19099	0	166	18532	18534	2	731	11834	11854	20	7411
22	AMRAVATI	14486	14198	14199	1	287	13652	13652	0	834	9374	9398	24	5088
23	AKOLA	14198	13665	13665		533	13248	13248	0	950	7360	7385	25	6813
24	AMRAVATI DIV	67851	66811	66812	1	1039	64509	64511	2	3340	40976	41051	75	26800
25	WARDHA	8310	8310	8310	0	0	8247	8249	2	61	5812	5825	13	2485
26	NAGPUR	9482	9229	9239	10	243	8921	8921	0	561	7203	7204	1	2278
27	GADCHIROLI	11477	10902	10908	6	569	10571	10571	0	906	6604	6622	18	4855
28	BHANDARA	15386	14779	14779	0	607	13989	13989	0	1397	8836	8837	1	6549
29	CHANDRAPUR	24728	20801	20826	25	3902	19905	19905	0	4823	10633	10647	14	14081
30	GONDIA	13480	9569	9569	0	3911	9186	9187	1	4293	7300	7302	2	6178
31	NAGPUR DIV	82863	73590	73631	41	9232	70819	70822	3	12041	46388	46437	49	36426
32	OSMANABAD	15251	15189	15189	0	62	12211	12224	13	3027	5424	5425	1	9826
33	PARBHANI	14543	14271	14272	1	271	13867	13867	0	676	9813	9825	12	4718
34	AURANGABAD	17770	17397	17397	0	373	16221	16222	1	1548	7912	7931	19	9839
35	HINGOLI	9745	9312	9312	0	433	9056	9058	2	687	7222	7224	2	2521
36	LATUR	19992	18879	18927	48	1065	15787	15794	7	4198	11833	11835	2	8157
37	JALNA	9508	8380	8380	0	1128	6555	6560	5	2948	3984	3988	4	5520
38	BEED	16424	13549	13549	0	2875	11968	11968	0	4456	7363	7366	3	9058
39	NANDED	17863	14807	14807	0	3056	12638	12640	2	5223	6862	6872	10	10991
40	AURANGABAD DIV	121096	111784	111833	49	9263	98303	98333	30	22763	60413	60466	53	60630
Total		434443	412811	412900	89	21543	390350	390392	42	44051	263144	263393	249	171050

## Delayed Houses-I as on 09.06.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		08-06-2021	09-06-2021	Achievement	08-06-2021	09-06-2021	Achievement	08-06-2021	09-06-2021	Achievement	08-06-2021	09-06-2021	Achievement
1	NAGPUR	2537	2518	-19	2101	2086	-15	1789	1778	-11	1181	1179	-2
2	GADCHIROLI	3235	3222	-13	3075	3065	-10	2846	2839	-7	2111	2109	-2
3	GONDIA	2806	2797	-9	2242	2237	-5	1893	1888	-5	785	784	-1
4	WARDHA	1070	1065	-5	958	954	-4	904	900	-4	813	810	-3
5	BHANDARA	4463	4459	-4	3795	3792	-3	2545	2543	-2	1450	1448	-2
6	CHANDRAPUR	2711	2706	-5	2491	2489	-2	2356	2354	-2	1965	1965	0
7	NAGPUR DIV	16822	16767	-55	14662	14623	-39	12333	12302	-31	8305	8295	-10
8	NANDURBAR	18616	18602	-14	17740	17726	-14	14949	14937	-12	10462	10456	-6
9	NASHIK	5583	5565	-18	4776	4769	-7	3638	3631	-7	3311	3304	-7
10	AHMEDNAGAR	4623	4614	-9	4158	4151	-7	3710	3706	-4	3532	3528	-4
11	DHULE	3596	3593	-3	3342	3339	-3	3226	3223	-3	2532	2529	-3
12	JALGAON	5373	5368	-5	4763	4760	-3	4441	4439	-2	4006	4004	-2
13	NASHIK DIV	37791	37742	-49	34779	34745	-34	29964	29936	-28	23843	23821	-22
14	AMRAVATI	7239	7216	-23	6756	6736	-20	6076	6059	-17	5111	5100	-11
15	WASHIM	907	902	-5	890	885	-5	776	771	-5	761	756	-5
16	BULDHANA	2516	2513	-3	2228	2226	-2	2006	2004	-2	1743	1743	0
17	YAVATMAL	4066	4063	-3	3865	3862	-3	3693	3691	-2	3181	3179	-2
18	AKOLA	4383	4380	-3	3921	3920	-1	3698	3697	-1	3320	3319	-1
19	AMRAVATI DIV	19111	19074	-37	17660	17629	-31	16249	16222	-27	14116	14097	-19
20	SATARA	601	588	-13	566	553	-13	534	521	-13	493	480	-13
21	SOLAPUR	2431	2429	-2	2378	2377	-1	2309	2308	-1	2215	2214	-1
22	KOLHAPUR	662	661	-1	605	604	-1	400	400	0	383	383	0
23	PUNE	1678	1676	-2	1471	1471	0	1340	1340	0	1160	1160	0
24	SANGLI	1765	1765	0	1554	1554	0	1446	1446	0	1260	1260	0
25	PUNE DIV	7137	7119	-18	6574	6559	-15	6029	6015	-14	5511	5497	-14
26	PALGHAR	2166	2158	-8	2075	2068	-7	2019	2013	-6	861	858	-3
27	RAIGAD	320	319	-1	290	289	-1	289	288	-1	267	266	-1
28	SINDHUDURG	156	154	-2	111	109	-2	75	74	-1	61	60	-1
29	THANE	254	253	-1	214	213	-1	206	205	-1	194	193	-1
30	RATNAGIRI	82	81	-1	60	60	0	56	56	0	50	50	0
31	KONKAN DIV	2978	2965	-13	2750	2739	-11	2645	2636	-9	1433	1427	-6
32	NANDED	6476	6467	-9	5575	5567	-8	5258	5252	-6	4535	4531	-4
33	AURANGABAD	2122	2120	-2	1933	1931	-2	1679	1677	-2	1534	1532	-2
34	BEED	1733	1733	0	1623	1623	0	1326	1326	0	1044	1044	0
35	HINGOLI	551	551	0	427	427	0	340	340	0	231	231	0
36	JALNA	971	970	-1	886	886	0	818	818	0	603	603	0
37	LATUR	641	641	0	624	624	0	579	579	0	522	522	0
38	OSMANABAD	388	388	0	351	351	0	349	349	0	335	335	0
39	PARBHANI	624	624	0	581	581	0	503	503	0	445	445	0
40	AURANGABAD DIV	13506	13494	-12	12000	11990	-10	10852	10844	-8	9249	9243	-6
Total		97345	97161	-184	88425	88285	-140	78072	77955	-117	62457	62380	-77

## Delayed Houses -II as on 09.06.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		08.06.2021	09.06.2021	Achievement	08.06.2021	09.06.2021	Achievement	08.06.2021	09.06.2021	Achievement
1	AKOLA	4880	4837	-43	813	805	-8	1241	1243	2
2	AMRAVATI	6551	6522	-29	1377	1368	-9	2577	2560	-17
3	BULDHANA	2831	2791	-40	562	560	-2	708	707	-1
4	WASHIM	1199	1195	-4	318	318	0	131	129	-2
5	YAVATMAL	4006	3928	-78	912	892	-20	1103	1101	-2
6	AMRAVATI DIV	19467	19273	-194	3982	3943	-39	5760	5740	-20
7	AURANGABAD	3520	3467	-53	745	744	-1	437	439	2
8	BEED	4358	4353	-5	865	864	-1	135	135	0
9	HINGOLI	1304	1286	-18	287	285	-2	23	23	0
10	JALNA	1939	1920	-19	352	349	-3	131	131	0
11	LATUR	1347	1330	-17	325	325	0	56	56	0
12	NANDED	13534	13532	-2	1628	1625	-3	390	386	-4
13	OSMANABAD	1030	1018	-12	269	258	-11	20	20	0
14	PARBHANI	1229	1223	-6	271	271	0	29	29	0
15	AURANGABAD DIV	28261	28129	-132	4742	4721	-21	1221	1219	-2
16	PALGHAR	811	808	-3	511	505	-6	706	702	-4
17	RAIGAD	576	571	-5	159	155	-4	27	27	0
18	RATNAGIRI	305	304	-1	49	49	0	44	43	-1
19	SINDHUDURG	264	259	-5	70	70	0	53	53	0
20	THANE	237	237	0	92	92	0	40	39	-1
21	KONKAN DIV	2193	2179	-14	881	871	-10	870	864	-6
22	BHANDARA	8691	8665	-26	712	706	-6	1419	1419	0
23	CHANDRAPUR	3054	3046	-8	800	800	0	1178	1167	-11
24	GADCHIROLI	2306	2294	-12	1014	1000	-14	746	737	-9
25	GONDIA	8257	8205	-52	2353	2325	-28	322	318	-4
26	NAGPUR	3566	3489	-77	539	529	-10	827	810	-17
27	WARDHA	1282	1278	-4	180	179	-1	442	437	-5
28	NAGPUR DIV	27156	26977	-179	5598	5539	-59	4934	4888	-46
29	AHMEDNAGAR	6262	6210	-52	1223	1205	-18	562	563	1
30	DHULE	5464	5462	-2	1416	1414	-2	1026	1023	-3
31	JALGAON	10979	10942	-37	1361	1350	-11	543	542	-1
32	NANDURBAR	7043	7042	-1	6014	6007	-7	9101	9088	-13
33	NASHIK	6505	6471	-34	1733	1698	-35	2130	2122	-8
34	NASHIK DIV	36253	36127	-126	11747	11674	-73	13362	13338	-24
35	KOLHAPUR	2135	2132	-3	262	258	-4	12	12	0
36	PUNE	2191	2188	-3	466	466	0	207	207	0
37	SANGLI	3729	3729	0	374	371	-3	95	95	0
38	SATARA	1071	1060	-11	148	153	5	135	133	-2
39	SOLAPUR	8049	8027	-22	871	863	-8	347	345	-2
40	PUNE DIV	17175	17136	-39	2121	2111	-10	796	792	-4
<b>Total</b>		<b>130505</b>	<b>129821</b>	<b>-684</b>	<b>29071</b>	<b>28859</b>	<b>-212</b>	<b>26943</b>	<b>26841</b>	<b>-102</b>







