

Cummulative PMAY-G Progress Report as on 09.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			08.03.2021	09.03.2021	Achievement	Remaining	08.03.2021	09.03.2021	Achievement	Remaining	08.03.2021	09.03.2021	Achievement	Remaining
1	THANE	6928	6685	6685	0	243	6604	6604	0	324	5753	5756	3	1172
2	PALGHAR	26178	25764	25764	0	414	25417	25417	0	761	21637	21680	43	4498
3	SINDHUDURG	4114	3627	3627	0	487	3594	3594	0	520	2599	2603	4	1511
4	RAIGAD	8517	7729	7729	0	788	7560	7560	0	957	6034	6038	4	2479
5	RATNAGIRI	7583	6573	6504	-69	1079	5795	5795	0	1788	3948	3948	0	3635
6	KONKAN DIV	53320	50378	50309	-69	3011	48970	48970	0	4350	39971	40025	54	13295
7	AURANGABAD	22154	22078	22078	0	76	20337	20337	0	1817	11297	11319	22	10835
8	PARBHANI	7128	6721	6724	3	404	6471	6471	0	657	4028	4032	4	3096
9	OSMANABAD	6118	5300	5300	0	818	5105	5105	0	1013	3386	3390	4	2728
10	BEED	19720	18149	18149	0	1571	16350	16350	0	3370	9272	9289	17	10431
11	LATUR	10968	9246	9246	0	1722	8667	8667	0	2301	6497	6498	1	4470
12	HINGOLI	11256	9127	9127	0	2129	8807	8807	0	2449	6485	6490	5	4766
13	JALNA	13375	11179	11194	15	2181	10003	10003	0	3372	6167	6174	7	7201
14	NANDED	50201	44505	44519	14	5682	38377	38377	0	11824	19236	19292	56	30909
15	AURANGABAD DIV	140920	126305	126337	32	14583	114117	114117	0	26803	66368	66484	116	74436
16	KOLHAPUR	15354	13075	13075	0	2279	12558	12558	0	2796	8147	8151	4	7203
17	SATARA	13786	11199	11199	0	2587	9560	9560	0	4226	6540	6553	13	7233
18	SANGLI	20789	15469	15469	0	5320	14155	14155	0	6634	9067	9075	8	11714
19	PUNE	21124	14740	14740	0	6384	13327	13327	0	7797	9103	9114	11	12010
20	SOLAPUR	47189	36214	36223	9	10966	32193	32193	0	14996	19406	19413	7	27776
21	PUNE DIV	118242	90697	90706	9	27536	81793	81793	0	36449	52263	52306	43	65936
22	DHULE	48278	46386	46383	-3	1895	45620	45620	0	2658	32410	32467	57	15811
23	NASHIK	70974	68406	68406	0	2568	67296	67296	0	3678	50784	50827	43	20147
24	NANDURBAR	105856	99343	99343	0	6513	94568	94568	0	11288	67377	67417	40	38439
25	AHMEDNAGAR	49093	41468	41471	3	7622	40541	40541	0	8552	23165	23202	37	25891
26	JALGAON	71930	53555	53599	44	18331	48726	48726	0	23204	30184	30194	10	41736
27	NASHIK DIV	346131	309158	309202	44	36929	296751	296751	0	49380	203920	204107	187	142024
28	GADCHIROLI	22983	21638	21640	2	1343	20432	20432	0	2551	12152	12166	14	10817
29	CHANDRAPUR	31547	28168	28168	0	3379	27072	27072	0	4475	16333	16357	24	15190
30	WARDHA	17452	13052	13052	0	4400	12492	12492	0	4960	7939	7944	5	9508
31	GONDIA	92024	84363	84357	-6	7667	76536	76536	0	15488	28196	28650	454	63374
32	NAGPUR	44653	33490	33515	25	11138	26595	26595	0	18058	15623	15656	33	28997
33	BHANDARA	61645	49693	49725	32	11920	44333	44333	0	17312	21731	21735	4	39910
34	NAGPUR DIV	270304	230404	230457	53	39847	207460	207460	0	62844	101974	102508	534	167796
35	WASHIM	10802	8702	8710	8	2092	7602	7602	0	3200	5369	5369	0	5433
36	YAVATMAL	40666	38117	38117	0	2549	30774	30774	0	9892	20405	20424	19	20242
37	BULDHANA	29653	23427	23436	9	6217	21894	21894	0	7759	14802	14808	6	14845
38	AKOLA	46169	37400	37427	27	8742	34783	34783	0	11386	20733	20749	16	25420
39	AMRAVATI	92731	63552	63623	71	29108	58639	58639	0	34092	39664	39674	10	53057
40	AMRAVATI DIV	220021	171198	171313	115	48708	153692	153692	0	66329	100973	101024	51	118997
Total		1148938	978140	978324	184	170614	902783	902783	0	246155	565469	566454	985	582484

State Scheme Report Cumulative as on 09-03-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			08-03-2021	09-03-2021	Achievement	Remaining Sanction	08-03-2021	09-03-2021	Achievement	Yet to give 1st Inst	08-03-2021	09-03-2021	Achievement	Incompleted
			1	RATNAGIRI	5864	5863	5863	0	1	5824	5825	1	39	4699
2	THANE	3500	3490	3490	0	10	3441	3441	0	59	2826	2827	1	673
3	SINDHUDURG	1851	1834	1834	0	17	1806	1806	0	45	1487	1487	0	364
4	RAIGAD	3830	3812	3812	0	18	3740	3740	0	90	3081	3081	0	749
5	PALGHAR	6415	6267	6267	0	148	5900	5900	0	515	4131	4141	10	2274
6	KONKAN DIV	21460	21266	21266	0	194	20711	20712	1	748	16224	16235	11	5225
7	WASHIM	7712	7698	7698	0	14	6631	6640	9	1072	4068	4082	14	3630
8	BULDHANA	12190	12079	12079	0	111	11514	11540	26	650	7868	7869	1	4321
9	YAVATMAL	19265	19064	19064	0	201	17740	17761	21	1504	10573	10603	30	8662
10	AMRAVATI	14486	13973	13973	0	513	12895	12924	29	1562	8525	8532	7	5954
11	AKOLA	14198	13516	13516	0	682	12262	12345	83	1853	6542	6550	8	7648
12	AMRAVATI DIV	67851	66330	66330	0	1521	61042	61210	168	6641	37576	37636	60	30215
13	KOLHAPUR	10919	10837	10841	4	78	10509	10512	3	407	7982	7986	4	2933
14	SOLAPUR	15433	15234	15236	2	197	14587	14638	51	795	11278	11282	4	4151
15	PUNE	10457	9873	9873	0	584	9089	9095	6	1362	6521	6525	4	3932
16	SANGLI	7082	6434	6434	0	648	5912	5912	0	1170	4656	4656	0	2426
17	PUNE DIV	53450	51904	51910	6	1540	49366	49430	64	4020	37301	37313	12	16137
18	SATARA	9559	9526	9526	0	33	9269	9273	4	286	6864	6864	0	2695
19	DHULE	12351	12216	12216	0	135	12027	12039	12	312	8568	8581	13	3770
20	NASHIK	19111	18683	18685	2	426	17737	17763	26	1348	9764	9773	9	9338
21	NANDURBAR	10307	9877	9877	0	430	9695	9695	0	612	6531	6536	5	3771
22	JALGAON	17383	16687	16684	-3	699	14114	14301	187	3082	9574	9583	9	7800
23	AHMEDNAGAR	30450	28407	28413	6	2037	27543	27546	3	2904	17398	17442	44	13008
24	NASHIK DIV	89602	85870	85875	5	3727	81116	81344	228	8258	51835	51915	80	37687
25	WARDHA	8310	8309	8309	0	1	8027	8045	18	265	5283	5291	8	3019
26	NAGPUR	9482	9136	9136	0	346	8752	8758	6	724	6788	6793	5	2689
27	BHANDARA	15386	14577	14577	0	809	13539	13563	24	1823	7655	7660	5	7726
28	GADCHIROLI	11477	10589	10591	2	886	9775	9777	2	1700	5948	5961	13	5516
29	GONDIA	13480	9527	9527	0	3953	8985	8995	10	4485	5483	5493	10	7987
30	CHANDRAPUR	24728	18669	18669	0	6059	17358	17476	118	7252	8863	8894	31	15834
31	NAGPUR DIV	82863	70807	70809	2	12054	66436	66614	178	16249	40020	40092	72	42771
32	PARBHANI	14543	14118	14118	0	425	12859	12945	86	1598	9299	9299	0	5244
33	BEED	13236	12635	12635	0	601	8765	8780	15	4456	6919	6920	1	6316
34	AURANGABAD	17770	16953	17005	52	765	13053	13184	131	4586	6446	6450	4	11320
35	OSMANABAD	15251	14458	14458	0	793	7609	7623	14	7628	4866	4867	1	10384
36	HINGOLI	9745	8607	8607	0	1138	8493	8495	2	1250	6663	6669	6	3076
37	JALNA	7135	5704	5706	2	1429	5063	5063	0	2072	3461	3464	3	3671
38	LATUR	19992	16223	16223	0	3769	14527	14634	107	5358	11073	11075	2	8917
39	NANDED	17863	12661	12744	83	5119	10212	10266	54	7597	6415	6434	19	11429
40	AURANGABAD DIV	115535	101359	101496	137	14039	80581	80990	409	34545	55142	55178	36	60357
Total		430761	397536	397686	150	33075	359252	360300	1048	70461	238098	238369	271	192392

Delayed Houses-I as on 09-03-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		08-03-2021	09-03-2021	Achievement	08-03-2021	09-03-2021	Achievement	08-03-2021	09-03-2021	Achievement	08-03-2021	09-03-2021	Achievement
1	GONDIA	8610	8262	-348	6877	6561	-316	4882	4617	-265	1039	1036	-3
2	GADCHHOLI	3707	3693	-14	3403	3390	-13	3156	3145	-11	1657	1651	-6
3	NAGPUR	2854	2836	-18	2321	2308	-13	1853	1843	-10	1111	1109	-2
4	CHANDRAPUR	3020	3011	-9	2824	2816	-8	2466	2459	-7	1011	1011	0
5	BHANDARA	5725	5721	-4	3585	3583	-2	2700	2698	-2	972	972	0
6	WARDHA	1189	1189	0	1110	1110	0	1075	1075	0	501	501	0
7	NAGPUR DIV	25105	24712	-393	20120	19768	-352	16132	15837	-295	6291	6280	-11
8	DHULE	4553	4513	-40	4385	4348	-37	4124	4090	-34	3147	3120	-27
9	NANDURBAR	20194	20152	-42	16947	16910	-37	13097	13065	-32	7576	7557	-19
10	NASHIK	5719	5682	-37	4283	4256	-27	4090	4066	-24	3562	3550	-12
11	AHMEDNAGAR	5781	5755	-26	5105	5083	-22	5039	5017	-22	3672	3655	-17
12	JALGAON	5854	5847	-7	5380	5375	-5	5061	5058	-3	3544	3542	-2
13	NASHIK DIV	42101	41949	-152	36100	35972	-128	31411	31296	-115	21501	21424	-77
14	NANDED	6199	6169	-30	5813	5786	-27	5512	5486	-26	4331	4314	-17
15	AURANGABAD	2447	2434	-13	2058	2046	-12	2016	2004	-12	1133	1130	-3
16	JALNA	1237	1233	-4	1140	1136	-4	999	995	-4	485	483	-2
17	BEED	1912	1910	-2	1530	1528	-2	1451	1449	-2	714	714	0
18	HINGOLI	631	630	-1	498	497	-1	471	470	-1	220	220	0
19	LATUR	724	723	-1	658	657	-1	614	613	-1	461	460	-1
20	OSMANABAD	387	385	-2	385	383	-2	379	378	-1	310	310	0
21	PARBHANI	691	690	-1	588	588	0	572	572	0	435	435	0
22	AURANGABAD DIV	14228	14174	-54	12670	12621	-49	12014	11967	-47	8089	8066	-23
23	PALGHAR	2952	2915	-37	2871	2834	-37	2619	2587	-32	473	472	-1
24	RAIGAD	427	424	-3	423	420	-3	408	405	-3	161	161	0
25	SINDHUDURG	165	163	-2	112	110	-2	97	95	-2	85	84	-1
26	THANE	367	364	-3	338	335	-3	302	300	-2	214	214	0
27	RATNAGIRI	151	151	0	141	141	0	137	137	0	60	60	0
28	KONKAN DIV	4062	4017	-45	3885	3840	-45	3563	3524	-39	993	991	-2
29	YAVATMAL	4452	4436	-16	4208	4193	-15	4090	4075	-15	2860	2851	-9
30	AKOLA	4724	4714	-10	4413	4403	-10	4210	4200	-10	3159	3150	-9
31	BULDHANA	2484	2478	-6	2201	2196	-5	2109	2104	-5	1464	1460	-4
32	AMRAVATI	7865	7859	-6	6965	6960	-5	6520	6516	-4	4089	4087	-2
33	WASHIM	1009	1009	0	853	853	0	847	847	0	807	807	0
34	AMRAVATI DIV	20534	20496	-38	18640	18605	-35	17776	17742	-34	12379	12355	-24
35	PUNE	2022	2014	-8	1804	1798	-6	1700	1694	-6	1166	1165	-1
36	SOLAPUR	2822	2817	-5	2741	2736	-5	2703	2698	-5	2296	2293	-3
37	SANGLI	1949	1945	-4	1827	1823	-4	1703	1700	-3	1381	1378	-3
38	SATARA	813	809	-4	742	739	-3	718	715	-3	475	473	-2
39	KOLHAPUR	1029	1028	-1	651	651	0	637	637	0	485	485	0
40	PUNE DIV	8635	8613	-22	7765	7747	-18	7461	7444	-17	5803	5794	-9
	Total	114665	113961	-704	99180	98553	-627	88357	87810	-547	55056	54910	-146

Delayed Houses -II as on 09.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		08.03.2021	09.03.2021	Achievement	08.03.2021	09.03.2021	Achievement	08.03.2021	09.03.2021	Achievement
1	AKOLA	2448	2452	4	758	762	4	1371	1365	-6
2	AMRAVATI	3708	3782	74	1130	1132	2	2409	2410	1
3	BULDHANA	1339	1359	20	519	525	6	578	597	19
4	WASHIM	578	578	0	285	285	0	111	111	0
5	YAVATMAL	2352	2356	4	856	857	1	1206	1197	-9
6	AMRAVATI DIV	10425	10527	102	3548	3561	13	5675	5680	5
7	AURANGABAD	1436	1436	0	493	494	1	543	534	-9
8	BEED	1442	1443	1	593	593	0	146	150	4
9	HINGOLI	624	633	9	221	223	2	36	37	1
10	JALNA	760	767	7	320	321	1	219	221	2
11	LATUR	534	535	1	251	251	0	47	46	-1
12	NANDED	5284	5343	59	1341	1343	2	367	363	-4
13	OSMANABAD	422	422	0	172	172	0	5	5	0
14	PARBHANI	595	595	0	187	187	0	18	18	0
15	AURANGABAD DIV	11097	11174	77	3578	3584	6	1381	1374	-7
16	PALGHAR	939	995	56	653	664	11	949	938	-11
17	RAIGAD	322	323	1	121	124	3	43	43	0
18	RATNAGIRI	61	64	3	11	12	1	60	60	0
19	SINDHUDURG	153	154	1	16	16	0	19	19	0
20	THANE	231	231	0	90	90	0	65	66	1
21	KONKAN DIV	1706	1767	61	891	906	15	1136	1126	-10
22	BHANDARA	2576	2590	14	413	417	4	1361	1386	25
23	CHANDRAPUR	1503	1906	403	524	524	0	891	887	-4
24	GADCHIROLI	1539	1544	5	935	943	8	588	587	-1
25	GONDIA	4348	4542	194	779	798	19	2052	1847	-205
26	NAGPUR	1886	1888	2	242	244	2	513	512	-1
27	WARDHA	631	631	0	123	123	0	377	378	1
28	NAGPUR DIV	12483	13101	618	3016	3049	33	5782	5597	-185
29	AHMEDNAGAR	3727	3756	29	1140	1145	5	1013	1001	-12
30	DHULE	2067	2067	0	1137	1145	8	1002	990	-12
31	JALGAON	4761	5290	529	1015	1030	15	497	502	5
32	NANDURBAR	5110	5331	221	4367	4391	24	7851	7872	21
33	NASHIK	4103	4241	138	1137	1150	13	1589	1580	-9
34	NASHIK DIV	19768	20685	917	8796	8861	65	11952	11945	-7
35	KOLHAPUR	853	853	0	181	181	0	32	32	0
36	PUNE	1240	1240	0	417	417	0	425	421	-4
37	SANGLI	1681	1681	0	314	314	0	101	103	2
38	SATARA	465	465	0	110	110	0	195	193	-2
39	SOLAPUR	1877	1877	0	639	640	1	441	442	1
40	PUNE DIV	6116	6116	0	1661	1662	1	1194	1191	-3
Total		61595	63370	1775	21490	21623	133	27120	26913	-207

