

Cumulative PMAY-G Progress Report as on 09-05-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			08.05.2021	09.05.2021	Achievement	Remaining	08.05.2021	09.05.2021	Achievement	Remaining	08.05.2021	09.05.2021	Achievement	Remaining
1	PALGHAR	25717	25688	25688	0	29	25503	25503	0	214	22233	22233	0	3484
2	RATNAGIRI	6168	6092	6092	0	76	5879	5879	0	289	4232	4232	0	1936
3	THANE	6809	6706	6706	0	103	6680	6680	0	129	5915	5915	0	894
4	RAIGAD	7986	7781	7781	0	205	7717	7717	0	269	6360	6360	0	1626
5	SINDHUDURG	3994	3658	3658	0	336	3633	3633	0	361	2831	2831	0	1163
6	KONKAN DIV	50674	49925	49925	0	749	49412	49412	0	1262	41571	41571	0	9103
7	AURANGABAD	22142	22115	22115	0	27	20679	20679	0	1463	12209	12210	1	9932
8	PARBHANI	7171	6749	6749	0	422	6552	6552	0	619	4381	4381	0	2790
9	OSMANABAD	6118	5308	5308	0	810	5224	5224	0	894	3560	3560	0	2558
10	HINGOLI	10733	9368	9368	0	1365	9210	9210	0	1523	6926	6926	0	3807
11	BEED	19706	18204	18204	0	1502	17147	17147	0	2559	9795	9795	0	9911
12	LATUR	10968	9259	9259	0	1709	8891	8891	0	2077	6587	6587	0	4381
13	JALNA	13338	11382	11382	0	1956	10715	10715	0	2623	6472	6480	8	6858
14	NANDED	50033	44965	44965	0	5068	41280	41280	0	8753	20591	20615	24	29418
15	AURANGABAD DIV	140209	127350	127350	0	12859	119698	119698	0	20511	70521	70554	33	69655
16	KOLHAPUR	14712	13078	13078	0	1634	12745	12745	0	1967	8802	8802	0	5910
17	SATARA	13495	11186	11186	0	2309	9764	9764	0	3731	7241	7241	0	6254
18	SANGLI	18698	15739	15739	0	2959	15136	15136	0	3562	9255	9255	0	9443
19	PUNE	19114	15212	15206	-6	3908	14016	14016	0	5098	9696	9697	1	9417
20	SOLAPUR	44806	36581	36580	-1	8226	34128	34128	0	10678	20770	20771	1	24035
21	PUNE DIV	110825	91796	91789	-7	19036	85789	85789	0	25036	55764	55766	2	55059
22	GONDIA	82511	82508	82510	2	1	80832	80832	0	1679	63667	63675	8	18836
23	GADCHIROLI	23043	21780	21780	0	1263	21244	21244	0	1799	13447	13451	4	9592
24	WARDHA	16296	13039	13039	0	3257	12895	12895	0	3401	8524	8524	0	7772
25	CHANDRAPUR	32088	28305	28305	0	3783	27589	27589	0	4499	17273	17273	0	14815
26	BHANDARA	56463	51170	51170	0	5293	48843	48843	0	7620	22770	22773	3	33690
27	NAGPUR	40145	32822	32822	0	7323	28456	28456	0	11689	17481	17491	10	22654
28	NAGPUR DIV	250546	229624	229626	2	20920	219859	219859	0	30687	143162	143187	25	107359
29	DHULE	46957	46384	46384	0	573	46163	46163	0	794	34268	34268	0	12689
30	NASHIK	70518	68430	68430	0	2088	67770	67770	0	2748	51995	52002	7	18516
31	NANDURBAR	105751	99502	99502	0	6249	95507	95507	0	10244	69149	69161	12	36590
32	AHMEDNAGAR	48495	41725	41725	0	6770	41247	41247	0	7248	26708	26720	12	21775
33	JALGAON	68459	54135	54135	0	14324	50700	50700	0	17759	31758	31760	2	36699
34	NASHIK DIV	340180	310176	310176	0	30004	301387	301387	0	38793	213878	213911	33	126269
35	WASHIM	10807	8838	8838	0	1969	8256	8256	0	2551	5506	5512	6	5295
36	YAVATMAL	40606	38332	38332	0	2274	33695	33695	0	6911	21312	21332	20	19274
37	BULDHANA	28550	23747	23747	0	4803	23041	23041	0	5509	15094	15094	0	13456
38	AKOLA	44700	38138	38138	0	6562	36831	36831	0	7869	22341	22342	1	22358
39	AMRAVATI	92368	67327	67327	0	25041	63258	63258	0	29110	42033	42051	18	50317
40	AMRAVATI DIV	217031	176382	176382	0	40649	165081	165081	0	51950	106286	106331	45	110700
Total		1109465	985253	985248	-5	124217	941226	941226	0	168239	631182	631320	138	478145

State Scheme Report Cumulative as on 09-05-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			08-05-2021	09-05-2021	Achievement	Remaining Sanction	08-05-2021	09-05-2021	Achievement	Yet to give 1st Inst	08-05-2021	09-05-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5839	5839	0	25	4816	4816	0	1048
2	SINDHUDURG	1851	1845	1845	0	6	1828	1828	0	23	1541	1541	0	310
3	THANE	3500	3490	3490	0	10	3481	3481	0	19	2992	2992	0	508
4	RAIGAD	3830	3815	3815	0	15	3762	3762	0	68	3168	3168	0	662
5	PALGHAR	6415	6343	6343	0	72	6166	6166	0	249	4471	4471	0	1944
6	KONKAN DIV	21460	21356	21356	0	104	21076	21076	0	384	16988	16988	0	4472
7	SATARA	9559	9544	9544	0	15	9371	9371	0	188	7122	7122	0	2437
8	KOLHAPUR	10919	10843	10843	0	76	10665	10665	0	254	8243	8243	0	2676
9	SOLAPUR	15433	15249	15249	0	184	14762	14762	0	671	11611	11611	0	3822
10	SANGLI	7082	6827	6827	0	255	6271	6271	0	811	4704	4704	0	2378
11	PUNE	10457	9981	9981	0	476	9479	9479	0	978	7040	7040	0	3417
12	PUNE DIV	53450	52444	52444	0	1006	50548	50548	0	2902	38720	38720	0	14730
13	WASHIM	7712	7699	7699	0	13	7110	7110	0	602	4240	4240	0	3472
14	BULDHANA	12190	12115	12115	0	75	11804	11804	0	386	7982	7982	0	4208
15	YAVATMAL	19265	19098	19098	0	167	18380	18380	0	885	11315	11315	0	7950
16	AMRAVATI	14486	14199	14199	0	287	13529	13529	0	957	8985	8985	0	5501
17	AKOLA	14198	13651	13651	0	547	13104	13104	0	1094	7016	7016	0	7182
18	AMRAVATI DIV	67851	66762	66762	0	1089	63927	63927	0	3924	39538	39538	0	28313
19	AHMEDNAGAR	28571	28527	28527	0	44	28044	28044	0	527	19366	19366	0	9205
20	DHULE	12351	12253	12253	0	98	12126	12126	0	225	9115	9115	0	3236
21	JALGAON	17383	17122	17122	0	261	15563	15563	0	1820	9954	9954	0	7429
22	NASHIK	19111	18752	18752	0	359	18420	18420	0	691	10294	10294	0	8817
23	NANDURBAR	10307	9878	9878	0	429	9754	9754	0	553	6711	6711	0	3596
24	NASHIK DIV	87723	86532	86532	0	1191	83907	83907	0	3816	55440	55440	0	32283
25	WARDHA	8310	8309	8309	0	1	8183	8183	0	127	5646	5646	0	2664
26	NAGPUR	9482	9142	9142	0	340	8885	8885	0	597	7034	7034	0	2448
27	BHANDARA	15386	14761	14761	0	625	13926	13926	0	1460	8005	8005	0	7381
28	GADCHIROLI	11477	10758	10758	0	719	10412	10412	0	1065	6432	6432	0	5045
29	GONDIA	13480	9568	9568	0	3912	9136	9136	0	4344	7215	7215	0	6265
30	CHANDRAPUR	24728	20486	20486	0	4242	19579	19579	0	5149	9526	9526	0	15202
31	NAGPUR DIV	82863	73024	73024	0	9839	70121	70121	0	12742	43858	43858	0	39005
32	OSMANABAD	15251	15172	15172	0	79	11555	11555	0	3696	4990	4990	0	10261
33	PARBHANI	14543	14215	14215	0	328	13750	13750	0	793	9566	9566	0	4977
34	AURANGABAD	17770	17345	17345	0	425	15795	15795	0	1975	6834	6834	0	10936
35	HINGOLI	9745	8973	8973	0	772	8675	8675	0	1070	6877	6877	0	2868
36	JALNA	9508	8095	8095	0	1413	5825	5825	0	3683	3653	3653	0	5855
37	LATUR	19992	16754	16754	0	3238	15200	15200	0	4792	11306	11306	0	8686
38	NANDED	17863	14220	14220	0	3643	12072	12072	0	5791	6683	6683	0	11180
39	BEED	16424	12694	12694	0	3730	11169	11169	0	5255	7095	7095	0	9329
40	AURANGABAD DIV	121096	107468	107468	0	13628	94041	94041	0	27055	57004	57004	0	64092
Total		434443	407586	407586	0	26857	383620	383620	0	50823	251548	251548	0	182895

Delayed Houses-I as on 09-05-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		08-05-2021	09-05-2021	Achievement	08-05-2021	09-05-2021	Achievement	08-05-2021	09-05-2021	Achievement	08-05-2021	09-05-2021	Achievement
		1	AMRAVATI	7383	7370	-13	6956	6943	-13	6207	6194	-13	4910
2	YAVATMAL	4272	4266	-6	3982	3976	-6	3890	3884	-6	3173	3169	-4
3	WASHIM	929	928	-1	911	910	-1	792	791	-1	773	772	-1
4	BULDHANA	2508	2508	0	2239	2239	0	2042	2042	0	1696	1696	0
5	AKOLA	4550	4550	0	4071	4071	0	3862	3862	0	3331	3331	0
6	AMRAVATI DIV	19642	19622	-20	18159	18139	-20	16793	16773	-20	13883	13870	-13
7	NANDURBAR	18848	18838	-10	18064	18054	-10	13485	13477	-8	10428	10421	-7
8	NASHIK	5680	5675	-5	4395	4392	-3	3651	3649	-2	3301	3300	-1
9	DHULE	3842	3841	-1	3745	3745	0	3580	3580	0	2755	2755	0
10	AHMEDNAGAR	4592	4591	-1	4282	4282	0	3942	3942	0	3362	3362	0
11	JALGAON	5731	5731	0	5153	5153	0	4895	4895	0	4333	4333	0
12	NASHIK DIV	38693	38676	-17	35639	35626	-13	29553	29543	-10	24179	24171	-8
13	NANDED	6464	6458	-6	5605	5601	-4	5394	5390	-4	4435	4433	-2
14	JALNA	1150	1149	-1	1069	1068	-1	972	971	-1	642	641	-1
15	OSMANABAD	373	373	0	370	370	0	367	367	0	340	340	0
16	HINGOLI	591	591	0	503	503	0	433	433	0	246	246	0
17	PARBHANI	636	636	0	586	586	0	531	531	0	459	459	0
18	LATUR	708	708	0	680	680	0	624	624	0	556	556	0
19	BEED	1887	1887	0	1675	1675	0	1419	1419	0	1010	1010	0
20	AURANGABAD	2526	2526	0	2107	2107	0	1922	1922	0	1710	1710	0
21	AURANGABAD DIV	14335	14328	-7	12595	12590	-5	11662	11657	-5	9398	9395	-3
22	GONDIA	2815	2814	-1	2392	2391	-1	1986	1985	-1	778	777	-1
23	WARDHA	1127	1127	0	1013	1013	0	965	965	0	796	796	0
24	NAGPUR	2763	2763	0	2310	2310	0	1919	1919	0	1118	1118	0
25	CHANDRAPUR	2948	2948	0	2703	2703	0	2470	2470	0	1962	1962	0
26	GADCHIROLI	3286	3285	-1	3159	3158	-1	2805	2805	0	1696	1696	0
27	BHANDARA	5643	5641	-2	4575	4574	-1	2862	2862	0	1510	1510	0
28	NAGPUR DIV	18582	18578	-4	16152	16149	-3	13007	13006	-1	7860	7859	-1
29	RATNAGIRI	126	126	0	91	91	0	89	89	0	77	77	0
30	SINDHUDURG	139	139	0	98	98	0	71	71	0	64	64	0
31	THANE	344	344	0	287	287	0	262	262	0	250	250	0
32	RAIGAD	361	361	0	330	330	0	329	329	0	252	252	0
33	PALGHAR	2555	2555	0	2467	2467	0	2320	2320	0	610	610	0
34	KONKAN DIV	3525	3525	0	3273	3273	0	3071	3071	0	1253	1253	0
35	SATARA	674	674	0	634	634	0	599	599	0	521	521	0
36	KOLHAPUR	866	866	0	747	747	0	498	498	0	462	462	0
37	PUNE	1778	1778	0	1511	1511	0	1451	1451	0	1197	1197	0
38	SANGLI	2046	2046	0	1817	1817	0	1724	1724	0	1530	1530	0
39	SOLAPUR	2488	2488	0	2454	2454	0	2396	2396	0	2219	2219	0
40	PUNE DIV	7852	7852	0	7163	7163	0	6668	6668	0	5929	5929	0
Total		102629	102581	-48	92981	92940	-41	80754	80718	-36	62502	62477	-25

Delayed Houses -II as on 09.05.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		08.05.2021	09.05.2021	Achievement	08.05.2021	09.05.2021	Achievement	08.05.2021	09.05.2021	Achievement
1	AKOLA	4600	4600	0	766	766	0	1234	1234	0
2	AMRAVATI	5499	5499	0	1178	1178	0	2367	2355	-12
3	BULDHANA	2477	2477	0	498	498	0	653	653	0
4	WASHIM	1039	1039	0	295	295	0	116	116	0
5	YAVATMAL	3435	3435	0	824	824	0	1109	1105	-4
6	AMRAVATI DIV	17050	17050	0	3561	3561	0	5479	5463	-16
7	AURANGABAD	3795	3795	0	584	584	0	595	595	0
8	BEED	4286	4286	0	579	579	0	139	139	0
9	HINGOLI	1148	1148	0	249	249	0	41	41	0
10	JALNA	1858	1858	0	313	313	0	189	188	-1
11	LATUR	1262	1262	0	254	254	0	71	71	0
12	NANDED	11343	11343	0	1414	1414	0	365	364	-1
13	OSMANABAD	1031	1031	0	196	196	0	12	12	0
14	PARBHANI	1332	1332	0	203	203	0	23	23	0
15	AURANGABAD DIV	26055	26055	0	3792	3792	0	1435	1433	-2
16	PALGHAR	854	854	0	511	511	0	809	809	0
17	RAIGAD	589	589	0	117	117	0	33	33	0
18	RATNAGIRI	324	324	0	20	20	0	50	50	0
19	SINDHUDURG	305	305	0	37	37	0	22	22	0
20	THANE	294	294	0	80	80	0	59	59	0
21	KONKAN DIV	2366	2366	0	765	765	0	973	973	0
22	BHANDARA	6759	6759	0	481	481	0	1705	1704	-1
23	CHANDRAPUR	3407	3407	0	511	511	0	969	969	0
24	GADCHIROLI	2395	2395	0	862	862	0	594	594	0
25	GONDIA	8670	8670	0	1517	1517	0	314	313	-1
26	NAGPUR	3379	3379	0	344	344	0	695	694	-1
27	WARDHA	1340	1340	0	103	103	0	361	361	0
28	NAGPUR DIV	25950	25950	0	3818	3818	0	4638	4635	-3
29	AHMEDNAGAR	6715	6715	0	899	899	0	533	533	0
30	DHULE	5199	5199	0	1188	1188	0	916	915	-1
31	JALGAON	9154	9154	0	1112	1112	0	614	614	0
32	NANDURBAR	6668	6668	0	4884	4884	0	8281	8272	-9
33	NASHIK	6893	6893	0	1236	1236	0	1622	1620	-2
34	NASHIK DIV	34629	34629	0	9319	9319	0	11966	11954	-12
35	KOLHAPUR	2279	2279	0	161	161	0	30	30	0
36	PUNE	1938	1938	0	416	416	0	263	263	0
37	SANGLI	3318	3318	0	325	325	0	113	113	0
38	SATARA	1049	1049	0	121	121	0	115	115	0
39	SOLAPUR	6883	6883	0	567	567	0	301	301	0
40	PUNE DIV	15467	15467	0	1590	1590	0	822	822	0
Total		121517	121517	0	22845	22845	0	25313	25280	-33