



## ग्राम विकास विभाग

### स्वातंत्र्याचा अमृत महोत्सव अंतर्गत

# महाआवास अभियान २.०: आढावा बैठक

दिनांक १७.१२.२०२१



राज्य व्यवस्थापन कक्ष-ग्रामीण गृहनिर्माण  
महाराष्ट्र राज्य

## बैठकीचे विषय

१. कायम स्वरुपी प्रतिक्षा यादी ( PWL ) मधील उर्वरित घरकुलांना मंजूरी देणे (Remaining Sanction) , अपूर्ण घरकुले पूर्ण करणे (Remaining Completion) व प्रलंबित घरकुले (Delayed Houses ) बाबत नियोजन.
२. आवास प्लस ( प्रपत्र - ड ) यादी मधून सन २०२१-२२ च्या उद्दिष्टानुसार घरकुलांना मंजूरी देणे.
३. भूमिहीन लाभार्थी ( Landless Beneficiaries ) बाबत नियोजन.
४. डेमो हाऊस ( Demo House ).
५. ग्रामीण गृहनिर्माण अभियंता ( RHE ) यांच्या मानधनाबाबत सद्यस्थिती .
६. अतिक्रमण नियमानुकूल करणे (Encroachment).
७. स्वातंत्र्याचा अमृत महोत्सव.

# प्रधानमंत्री आवास योजना ग्रामीण - मंजूरी(PWL)

Sr. No.	District	Target (PWL)	Total Sanctions upto 16.12.2021	PMAYG_ ABHIYAN			
				Sanction Target on 20 Nov 21	Sanctions 20 Nov to 16 Dec 21	Abhiyan %	Remaining
	<b>Total</b>	<b>1077249</b>	<b>988698</b>	<b>400502</b>	<b>1702</b>	<b>0.42</b>	<b>88551</b>
<b>1</b>	<b>AMRAVATI</b>	<b>88821</b>	<b>69324</b>	<b>34079</b>	<b>225</b>	<b>0.7</b>	<b>19497</b>
<b>2</b>	<b>NAGPUR</b>	<b>38171</b>	<b>29887</b>	<b>11075</b>	<b>-1302</b>	<b>-11.8</b>	<b>8284</b>
<b>3</b>	<b>SOLAPUR</b>	<b>43914</b>	<b>36504</b>	<b>15276</b>	<b>47</b>	<b>0.3</b>	<b>7410</b>
<b>4</b>	<b>AHMEDNAGAR</b>	<b>47667</b>	<b>41929</b>	<b>19304</b>	<b>24</b>	<b>0.1</b>	<b>5738</b>
<b>5</b>	<b>AKOLA</b>	<b>44271</b>	<b>38657</b>	<b>11828</b>	<b>77</b>	<b>0.7</b>	<b>5614</b>
<b>6</b>	<b>JALGAON</b>	<b>61223</b>	<b>56125</b>	<b>24485</b>	<b>694</b>	<b>2.8</b>	<b>5098</b>
<b>7</b>	<b>BULDHANA</b>	<b>27702</b>	<b>23919</b>	<b>16927</b>	<b>4</b>	<b>0.0</b>	<b>3783</b>
<b>8</b>	<b>PUNE</b>	<b>18752</b>	<b>15297</b>	<b>7052</b>	<b>7</b>	<b>0.1</b>	<b>3455</b>
<b>9</b>	<b>YAVATMAL</b>	<b>39518</b>	<b>36483</b>	<b>23179</b>	<b>-2224</b>	<b>-9.6</b>	<b>3035</b>
<b>10</b>	<b>WARDHA</b>	<b>16163</b>	<b>13143</b>	<b>6847</b>	<b>13</b>	<b>0.2</b>	<b>3020</b>
<b>11</b>	<b>BHANDARA</b>	<b>54783</b>	<b>51959</b>	<b>10732</b>	<b>-56</b>	<b>-0.5</b>	<b>2824</b>
<b>12</b>	<b>CHANDRAPUR</b>	<b>31360</b>	<b>28964</b>	<b>12843</b>	<b>54</b>	<b>0.4</b>	<b>2396</b>
<b>13</b>	<b>NANDURBAR</b>	<b>102358</b>	<b>100003</b>	<b>19624</b>	<b>123</b>	<b>0.6</b>	<b>2355</b>
<b>14</b>	<b>SANGLI</b>	<b>18336</b>	<b>16005</b>	<b>6852</b>	<b>4</b>	<b>0.1</b>	<b>2331</b>
<b>15</b>	<b>NANDED</b>	<b>47299</b>	<b>45118</b>	<b>22076</b>	<b>24</b>	<b>0.1</b>	<b>2181</b>
<b>16</b>	<b>SATARA</b>	<b>13043</b>	<b>11061</b>	<b>5103</b>	<b>2</b>	<b>0.0</b>	<b>1982</b>
<b>17</b>	<b>JALNA</b>	<b>13296</b>	<b>11678</b>	<b>11424</b>	<b>21</b>	<b>0.2</b>	<b>1618</b>

ग्रामसभामधून ग्रामपंचायतनिहाय अल्पसंख्याक लाभार्थी निश्चित न झाल्यामुळे ८३०११ इतके उद्दिष्ट जिल्हानिहाय दाखवता येत नाही

# प्रधानमंत्री आवास योजना ग्रामीण - मंजूरी(PWL)

Sr. No.	District	Target (PWL)	Total Sanctions upto16.12.2021	PMAYG_ ABHIYAN			
				Sanction Target on 20 Nov 21	Sanctions 20 Nov to 16 Dec 21	Abhiyan %	Remaining
18	LATUR	10850	9257	9437	-24	-0.3	1593
19	NASHIK	69955	68575	20217	14	0.1	1380
20	KOLHAPUR	14252	12982	5450	-19	-0.3	1270
21	WASHIM	10311	9113	10260	49	0.5	1198
22	OSMANABAD	6036	5329	6460	2	0.0	707
23	HINGOLI	10072	9542	7315	24	0.3	530
24	BEED	18947	18458	12867	90	0.7	489
25	GADCHIROLI	22276	21829	7999	-9	-0.1	447
26	PARBHANI	6973	6763	7513	-2	0.0	210
27	SINDHUDURG	3902	3694	879	26	3.0	208
28	THANE	6732	6708	2639	0	0.0	24
29	RATNAGIRI	5987	5964	2173	-8	-0.4	23
30	PALGHAR	25657	25637	8360	-13	-0.2	20
31	AURANGABAD	22083	22066	12478	-19	-0.2	17
32	DHULE	46471	46457	15615	0	0.0	14
33	RAIGAD	7733	7731	1754	-14	-0.8	2
34	GONDIA	82335	82335	10380	0	0.0	0
	<b>Total</b>	<b>1077249</b>	<b>988698</b>	<b>400502</b>	<b>1702</b>	<b>0.42</b>	<b>88551</b>

## भूमिहीन लाभार्थी (Landless Beneficiaries )

Sr. No.	District	Total Landless Beneficiaries	Landless Beneficiaries Provided Land				Total land Provided	Remaining
			PDU	Free Govt. Land	Encroachment Regularization	Other		
	<b>Total</b>	<b>108276</b>	<b>2707</b>	<b>13261</b>	<b>10367</b>	<b>19657</b>	<b>50343</b>	<b>57933</b>
1	AMRAVATI	15639	214	901	1579	3344	6038	9601
2	NAGPUR	8661	159	739	270	637	1805	6856
3	SOLAPUR	7558	140	469	256	155	1020	6538
4	AHMEDNAGAR	9448	120	466	316	2695	3597	5851
5	JALGAON	18587	431	9555	826	1995	12807	5780
6	AKOLA	6923	7	55	1794	713	2569	4354
7	PUNE	4522	58	0	0	994	1052	3470
8	BULDHANA	8419	377	47	3415	1484	5323	3096
9	WARDHA	3572	79	91	161	259	590	2982
10	BHANDARA	5375	263	44	476	2101	2884	2491
11	SATARA	2296	95	296	0	54	445	1851
12	YAVATMAL	2272	10	3	178	307	498	1774
13	CHANDRAPUR	2106	50	14	160	331	555	1551
14	NASHIK	1590	42	267	16	175	500	1090
15	SANGLI	873	10	0	0	0	10	863
16	KOLHAPUR	1058	63	0	0	247	310	748
17	LATUR	745	4	5	0	9	18	727

# भूमिहीन लाभार्थी (Landless Beneficiaries )

Sr. No.	District	Total Landless Beneficiaries	Landless Beneficiaries Provided Land				Total land Provided	Remaining
			PDU	Free Govt. Land	Encroachment Regularization	Other		
18	WASHIM	1492	29	15	643	102	789	703
19	HINGOLI	979	107	0	0	296	403	576
20	JALNA	537	73	0	0	0	73	464
21	AURANGABAD	1395	131	272	2	633	1038	357
22	OSMANABAD	336	2	0	50	96	148	188
23	SINDHUDURG	392	12	0	0	266	278	114
24	BEED	205	101	0	0	0	101	104
25	PARBHANI	65	1	0	0	0	1	64
26	NANDED	268	45	0	95	101	241	27
27	PALGHAR	25	0	0	0	7	7	18
28	THANE	66	0	22	0	26	48	18
29	GADCHIROLI	18	1	0	0	2	3	15
30	RATNAGIRI	24	4	0	0	7	11	13
31	DHULE	69	69	0	0	0	69	0
32	GONDIA	2754	3	0	130	2621	2754	0
33	NANDURBAR	0	0	0	0	0	0	0
34	RAIGAD	7	7	0	0	0	7	0
<b>TOTAL</b>		<b>108276</b>	<b>2707</b>	<b>13261</b>	<b>10367</b>	<b>19657</b>	<b>50343</b>	<b>57933</b>

# प्रधानमंत्री आवास योजना ग्रामीण – पूर्ण घरकूले

Sr No	District	Sanction	Total Completion upto 16.12.2021	PMAYG_ABHIYAN			
				Target on 20 Nov 21	Completion 20 Nov 21 to 16 Dec 21	Abhiyan %	Remaining
	<b>Total</b>	<b>988900</b>	<b>745165</b>	<b>252020</b>	<b>6523</b>	<b>2.59</b>	<b>243735</b>
<b>1</b>	<b>BHANDARA</b>	<b>51959</b>	<b>32032</b>	<b>21102</b>	<b>1119</b>	<b>5.30</b>	<b>19927</b>
<b>2</b>	<b>GONDIA</b>	<b>82335</b>	<b>70016</b>	<b>13077</b>	<b>758</b>	<b>5.80</b>	<b>12319</b>
<b>3</b>	<b>NASHIK</b>	<b>68575</b>	<b>57950</b>	<b>11185</b>	<b>574</b>	<b>5.13</b>	<b>10625</b>
<b>4</b>	<b>AMRAVATI</b>	<b>69334</b>	<b>51713</b>	<b>17777</b>	<b>391</b>	<b>2.20</b>	<b>17621</b>
<b>5</b>	<b>NANDURBAR</b>	<b>100003</b>	<b>75098</b>	<b>25171</b>	<b>389</b>	<b>1.55</b>	<b>24905</b>
<b>6</b>	<b>AHMEDNAGAR</b>	<b>41929</b>	<b>32674</b>	<b>9612</b>	<b>381</b>	<b>3.96</b>	<b>9255</b>
<b>7</b>	<b>SOLAPUR</b>	<b>36504</b>	<b>25245</b>	<b>11585</b>	<b>373</b>	<b>3.22</b>	<b>11259</b>
<b>8</b>	<b>NAGPUR</b>	<b>29891</b>	<b>23281</b>	<b>8223</b>	<b>315</b>	<b>3.83</b>	<b>6610</b>
<b>9</b>	<b>YAVATMAL</b>	<b>36483</b>	<b>26050</b>	<b>12930</b>	<b>273</b>	<b>2.11</b>	<b>10433</b>
<b>10</b>	<b>JALGAON</b>	<b>56127</b>	<b>39094</b>	<b>16600</b>	<b>263</b>	<b>1.58</b>	<b>17033</b>
<b>11</b>	<b>BULDHANA</b>	<b>23919</b>	<b>17855</b>	<b>6218</b>	<b>158</b>	<b>2.54</b>	<b>6064</b>
<b>12</b>	<b>AKOLA</b>	<b>38657</b>	<b>28586</b>	<b>10151</b>	<b>157</b>	<b>1.55</b>	<b>10071</b>
<b>13</b>	<b>HINGOLI</b>	<b>9542</b>	<b>8031</b>	<b>1643</b>	<b>156</b>	<b>9.49</b>	<b>1511</b>
<b>14</b>	<b>NANDED</b>	<b>45118</b>	<b>26794</b>	<b>18432</b>	<b>132</b>	<b>0.72</b>	<b>18324</b>
<b>15</b>	<b>DHULE</b>	<b>46457</b>	<b>38251</b>	<b>8335</b>	<b>129</b>	<b>1.55</b>	<b>8206</b>
<b>16</b>	<b>AURANGABAD</b>	<b>22074</b>	<b>15980</b>	<b>6224</b>	<b>119</b>	<b>1.91</b>	<b>6094</b>
<b>17</b>	<b>BEED</b>	<b>18458</b>	<b>12115</b>	<b>6356</b>	<b>103</b>	<b>1.62</b>	<b>6343</b>

# प्रधानमंत्री आवास योजना ग्रामीण – पूर्ण घरकूले

Sr No	District	Sanction	Total Completion upto 16.12.2021	PMAYG_ABHIYAN			
				Target on 20 Nov 21	Completion 20 Nov 21 to 16 Dec 21	Abhiyan %	Remaining
18	WARDHA	13143	10566	2654	90	3.39	2577
19	JALNA	11678	8393	3350	86	2.57	3285
20	PUNE	15303	10655	4713	78	1.65	4648
21	SANGLI	16005	10640	5428	67	1.23	5365
22	KOLHAPUR	12982	10278	2784	61	2.19	2704
23	CHANDRAPUR	28964	21855	7114	59	0.83	7109
24	WASHIM	9113	6248	2875	59	2.05	2865
25	LATUR	9257	7183	2156	58	2.69	2074
26	GADCHIROLI	21829	15683	6210	55	0.89	6146
27	SATARA	11061	8071	3041	53	1.74	2990
28	RATNAGIRI	5964	5413	576	17	2.95	551
29	RAIGAD	8105	7074	685	14	2.04	1031
30	PARBHANI	6763	5231	1546	12	0.78	1532
31	PALGHAR	25637	23554	2105	9	0.43	2083
32	OSMANABAD	5329	4048	1285	6	0.47	1281
33	THANE	6708	6230	483	5	1.04	478
34	SINDHUDURG	3694	3278	394	4	1.02	416
<b>Total</b>		<b>988900</b>	<b>745165</b>	<b>252020</b>	<b>6523</b>	<b>2.59</b>	<b>243735</b>



# प्रलंबीत घरकुले

अ.क्र.	District	Total Delayed	1. बांधकाम करण्यास इच्छुक नाही	2. लाभार्थी मयत आहे वारस ह्यात नाही.	3. लाभार्थी कायम स्वरूपी स्थलांतरीत आहे.	4. जागेचा वाद आहे.	5. जागा नाही.	6. घरकुल बांधकाम सुरु आहे	7. घरकुल पुर्ण झाले आहे.	8. रिमांड झाले आहे.	9. रद्दला प्रस्तावीत आहे	10. रिफंड करण्यात आले आहे	11. बांधकाम सुरु करणार आहे	प्रलंबीत विगतवारी
	<b>Total</b>	<b>77398</b>	<b>10451</b>	<b>1045</b>	<b>878</b>	<b>1502</b>	<b>461</b>	<b>24944</b>	<b>1398</b>	<b>101</b>	<b>1026</b>	<b>1295</b>	<b>16539</b>	<b>17758</b>
1	AHMEDNAGAR	3538	390	73	53	124	55	1354	59	15	321	167	880	47
2	AKOLA	3448	308	21	19	30	0	1996	24	0	1	3	961	85
3	AMRAVATI	5374	993	91	46	88	4	1733	144	0	1	4	750	1520
4	AURANGABAD	1848	587	20	37	52	38	697	19	5	7	6	380	0
5	BEED	1503	207	18	26	51	5	542	104	0	0	4	545	1
6	Bhandara	3442	139	40	25	33	0	2000	120	1	2	10	1072	0
7	BULDHANA	1864	218	8	6	63	0	959	53	0	0	1	551	5
8	CHANDRAPUR	2232	305	52	27	42	3	955	52	0	3	1	359	433
9	DHULE	2900	615	133	67	62	24	1123	49	4	29	22	772	0
10	GADCHIROLI	2740	187	16	12	1	0	978	37	1	7	0	587	914
11	GONDIA	1969	32	6	7	1	1	469	4	0	0	0	74	1375
12	HINGOLI	445	221	17	22	31	0	77	1	0	0	0	76	0
13	JALGAON	4191	916	85	115	282	73	1015	42	0	24	102	1537	0
14	JALNA	811	312	22	22	13	0	210	47	0	0	1	184	0
15	KOLHAPUR	605	142	4	1	22	0	139	6	30	179	34	48	0
16	LATUR	586	233	24	34	18	1	126	18	0	2	5	125	0
17	NAGPUR	1712	270	67	44	44	156	598	57	0	8	84	381	3

# प्रलंबीत घरकुले

अ.क्र.	<b>District</b>	<b>Total Delayed</b>	1. बांधकाम करण्यास इच्छुक नाही	2. लाभार्थी मयत आहे वारस ह्यात नाही.	3. लाभार्थी कायम स्वरूपी स्थलांतरीत आहे.	4. जागेचा वाद आहे.	5. जागा नाही.	6. घरकुल बांधकाम सुरु आहे	7. घरकुल पुर्ण झाले आहे.	8. रिमांड झाले आहे.	9. रद्दला प्रस्तावीत आहे	10. रिफंड करण्यात आले आहे	11. बांधकाम सुरु करणार आहे	प्रलंबीत विगतवारी
18	<b>NANDED</b>	<b>4991</b>	<b>1686</b>	<b>45</b>	<b>58</b>	<b>47</b>	<b>8</b>	<b>1085</b>	<b>46</b>	<b>0</b>	<b>6</b>	<b>10</b>	<b>2000</b>	<b>0</b>
19	<b>NANDURBAR</b>	<b>15260</b>	<b>40</b>	<b>44</b>	<b>10</b>	<b>8</b>	<b>1</b>	<b>4781</b>	<b>223</b>	<b>0</b>	<b>17</b>	<b>1</b>	<b>2678</b>	<b>7457</b>
20	<b>NASHIK</b>	<b>4026</b>	<b>641</b>	<b>54</b>	<b>56</b>	<b>62</b>	<b>5</b>	<b>1250</b>	<b>46</b>	<b>0</b>	<b>15</b>	<b>165</b>	<b>236</b>	<b>1496</b>
21	<b>OSMANABAD</b>	<b>329</b>	<b>163</b>	<b>16</b>	<b>9</b>	<b>14</b>	<b>1</b>	<b>74</b>	<b>3</b>	<b>0</b>	<b>1</b>	<b>20</b>	<b>28</b>	<b>0</b>
22	<b>PALGHAR</b>	<b>1683</b>	<b>55</b>	<b>18</b>	<b>3</b>	<b>8</b>	<b>0</b>	<b>16</b>	<b>11</b>	<b>0</b>	<b>28</b>	<b>8</b>	<b>0</b>	<b>1536</b>
23	<b>PARBHANI</b>	<b>491</b>	<b>108</b>	<b>15</b>	<b>29</b>	<b>18</b>	<b>1</b>	<b>119</b>	<b>32</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>168</b>	<b>0</b>
24	<b>PUNE</b>	<b>1446</b>	<b>246</b>	<b>24</b>	<b>25</b>	<b>105</b>	<b>17</b>	<b>382</b>	<b>50</b>	<b>17</b>	<b>92</b>	<b>80</b>	<b>352</b>	<b>56</b>
25	<b>RAIGAD</b>	<b>221</b>	<b>43</b>	<b>12</b>	<b>7</b>	<b>14</b>	<b>5</b>	<b>58</b>	<b>7</b>	<b>0</b>	<b>43</b>	<b>2</b>	<b>0</b>	<b>30</b>
26	<b>RATNAGIRI</b>	<b>33</b>	<b>0</b>	<b>1</b>	<b>1</b>	<b>2</b>	<b>0</b>	<b>12</b>	<b>3</b>	<b>0</b>	<b>2</b>	<b>2</b>	<b>0</b>	<b>10</b>
27	<b>SANGLI</b>	<b>1460</b>	<b>406</b>	<b>25</b>	<b>18</b>	<b>71</b>	<b>16</b>	<b>285</b>	<b>7</b>	<b>0</b>	<b>30</b>	<b>135</b>	<b>467</b>	<b>0</b>
28	<b>SATARA</b>	<b>506</b>	<b>130</b>	<b>5</b>	<b>4</b>	<b>41</b>	<b>33</b>	<b>200</b>	<b>5</b>	<b>18</b>	<b>9</b>	<b>60</b>	<b>1</b>	<b>0</b>
29	<b>SINDHUDURG</b>	<b>117</b>	<b>7</b>	<b>3</b>	<b>0</b>	<b>6</b>	<b>2</b>	<b>39</b>	<b>19</b>	<b>0</b>	<b>30</b>	<b>2</b>	<b>9</b>	<b>0</b>
30	<b>SOLAPUR</b>	<b>2198</b>	<b>159</b>	<b>37</b>	<b>40</b>	<b>90</b>	<b>8</b>	<b>606</b>	<b>32</b>	<b>8</b>	<b>107</b>	<b>328</b>	<b>737</b>	<b>46</b>
31	<b>THANE</b>	<b>211</b>	<b>42</b>	<b>0</b>	<b>4</b>	<b>5</b>	<b>0</b>	<b>65</b>	<b>0</b>	<b>0</b>	<b>48</b>	<b>13</b>	<b>34</b>	<b>0</b>
32	<b>WARDHA</b>	<b>832</b>	<b>291</b>	<b>29</b>	<b>41</b>	<b>42</b>	<b>3</b>	<b>251</b>	<b>22</b>	<b>0</b>	<b>13</b>	<b>23</b>	<b>92</b>	<b>25</b>
33	<b>WASHIM</b>	<b>905</b>	<b>163</b>	<b>5</b>	<b>3</b>	<b>11</b>	<b>0</b>	<b>336</b>	<b>19</b>	<b>0</b>	<b>0</b>	<b>2</b>	<b>55</b>	<b>311</b>
34	<b>YAVATMAL</b>	<b>3481</b>	<b>196</b>	<b>15</b>	<b>7</b>	<b>1</b>	<b>1</b>	<b>414</b>	<b>37</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>400</b>	<b>2408</b>
	<b>Total</b>	<b>77398</b>	<b>10451</b>	<b>1045</b>	<b>878</b>	<b>1502</b>	<b>461</b>	<b>24944</b>	<b>1398</b>	<b>101</b>	<b>1026</b>	<b>1295</b>	<b>16539</b>	<b>17758</b>

Districtwise Job Card Mapping Progress											
Sr. No.	District Name	Total HH registered	Eligible HH	Job Card Mapped	Job Card Not Mapped	Sr. No.	District Name	Total HH registered	Eligible HH	Job Card Mapped	Job Card Not Mapped
1	NANDURBAR	199231	180955	139221	41734	18	NASHIK	288171	234456	233550	906
2	AURANGABAD	260947	222823	190083	32740	19	WASHIM	143381	114617	113999	618
3	NANDED	351308	308978	283041	25937	20	RATNAGIRI	78746	54352	53754	598
4	JALNA	221851	185959	162303	23656	21	GONDIA	143614	106670	106081	589
5	YAVATMAL	349478	299641	276112	23529	22	AMRAVATI	174143	140609	140040	569
6	JALGAON	316732	260158	237101	23057	23	SANGLI	132583	88178	87761	417
7	AKOLA	93150	71163	65022	6141	24	NAGPUR	91329	54401	54238	163
8	BULDHANA	236559	198962	195004	3958	25	GADCHIROLI	102629	73949	73798	151
9	HINGOLI	124003	112432	108945	3487	26	THANE	57329	42026	41876	150
10	PALGHAR	112736	93476	90263	3213	27	SINDHUDURG	36729	19961	19824	137
11	BEED	258662	227548	224446	3102	28	DHULE	199567	172293	172195	98
12	BHANDARA	123736	89758	87192	2566	29	AHMEDNAGAR	293600	223432	223406	26
13	PARBHANI	189536	157475	155396	2079	30	KOLHAPUR	181903	97089	97089	0
14	PUNE	113054	75979	74353	1626	31	OSMANABAD	124374	103865	103865	0
15	SOLAPUR	207486	165423	164045	1378	32	RAIGAD	50390	35075	35075	0
16	LATUR	152079	122604	121430	1174	33	SATARA	118101	87257	87257	0
17	CHANDRAPUR	157806	116895	115911	984	34	WARDHA	75113	51944	51944	0
							<b>Total</b>	<b>5760056</b>	<b>4590403</b>	<b>4385620</b>	<b>204783</b>

# प्रधानमंत्री आवास योजना ग्रामीण सन 2021-22 - मंजूरी(Awaas Plus)

Sr. No.	District	GP having awaasplus data	Gramsabha Done	Target 21-22	Total Sanction upto 16.12.21	Remaining
	<b>Total</b>	<b>27285</b>	<b>7433</b>	<b>308910</b>	<b>202</b>	<b>308708</b>
<b>1</b>	<b>YAVATMAL</b>	<b>1192</b>	<b>103</b>	<b>22290</b>	<b>0</b>	<b>22290</b>
<b>2</b>	<b>NANDED</b>	<b>1296</b>	<b>0</b>	<b>19791</b>	<b>0</b>	<b>19791</b>
<b>3</b>	<b>NASHIK</b>	<b>1379</b>	<b>861</b>	<b>18668</b>	<b>0</b>	<b>18668</b>
<b>4</b>	<b>JALGAON</b>	<b>1146</b>	<b>230</b>	<b>17733</b>	<b>1</b>	<b>17732</b>
<b>5</b>	<b>NANDURBAR</b>	<b>581</b>	<b>0</b>	<b>16583</b>	<b>0</b>	<b>16583</b>
<b>6</b>	<b>DHULE</b>	<b>538</b>	<b>0</b>	<b>15601</b>	<b>0</b>	<b>15601</b>
<b>7</b>	<b>AHMEDNAGAR</b>	<b>1305</b>	<b>0</b>	<b>13435</b>	<b>0</b>	<b>13435</b>
<b>8</b>	<b>BULDHANA</b>	<b>838</b>	<b>1</b>	<b>13071</b>	<b>0</b>	<b>13071</b>
<b>9</b>	<b>AMRAVATI</b>	<b>836</b>	<b>48</b>	<b>12958</b>	<b>5</b>	<b>12953</b>
<b>10</b>	<b>AURANGABAD</b>	<b>858</b>	<b>1</b>	<b>12436</b>	<b>4</b>	<b>12432</b>
<b>11</b>	<b>BEED</b>	<b>1030</b>	<b>0</b>	<b>12076</b>	<b>0</b>	<b>12076</b>
<b>12</b>	<b>GONDIA</b>	<b>539</b>	<b>472</b>	<b>10380</b>	<b>0</b>	<b>10380</b>
<b>13</b>	<b>CHANDRAPUR</b>	<b>801</b>	<b>234</b>	<b>10377</b>	<b>0</b>	<b>10377</b>
<b>14</b>	<b>JALNA</b>	<b>778</b>	<b>0</b>	<b>9757</b>	<b>0</b>	<b>9757</b>
<b>15</b>	<b>WASHIM</b>	<b>494</b>	<b>0</b>	<b>8970</b>	<b>0</b>	<b>8970</b>
<b>16</b>	<b>PALGHAR</b>	<b>458</b>	<b>140</b>	<b>8340</b>	<b>0</b>	<b>8340</b>
<b>17</b>	<b>LATUR</b>	<b>765</b>	<b>235</b>	<b>7789</b>	<b>0</b>	<b>7789</b>

# प्रधानमंत्री आवास योजना ग्रामीण सन 2021-22 - मंजूरी(Awaas Plus)

Sr. No.	District	GP having awaasplus data	Gramsabha Done	Target 21-22	Total Sanction upto 16.12.21	Remaining
18	SOLAPUR	1020	27	7739	0	7739
19	BHANDARA	528	3	7737	0	7737
20	GADCHIROLI	450	235	7362	0	7362
21	PARBHANI	703	270	7275	0	7275
22	HINGOLI	562	9	6727	0	6727
23	AKOLA	521	0	5962	0	5962
24	OSMANABAD	618	308	5748	0	5748
25	SANGLI	698	65	4499	0	4499
26	KOLHAPUR	1016	710	4082	0	4082
27	NAGPUR	711	530	3949	2	3947
28	WARDHA	510	510	3813	0	3813
29	PUNE	1275	778	3582	3	3579
30	SATARA	1482	313	3046	0	3046
31	THANE	409	29	2615	0	2615
32	RATNAGIRI	842	337	2132	0	2132
33	RAIGAD	680	610	1759	187	1572
34	SINDHUDURG	426	374	628	0	628
	<b>Total</b>	<b>27285</b>	<b>7433</b>	<b>308910</b>	<b>202</b>	<b>308708</b>

# राज्य पुरस्कृत ग्रामीण आवास योजना - मंजूरी

Sr. No.	District	Target	Total Sanctions upto 16.12.2021	ABHIYAN			
				Sanction Target on 20 Nov 21	Sanctions 20 Nov to 16 Dec 21	%	Remaining
	<b>Total</b>	<b>449509</b>	<b>421340</b>	<b>30338</b>	<b>2327</b>	<b>7.7</b>	<b>28169</b>
<b>1</b>	<b>RAIGAD</b>	<b>4377</b>	<b>4359</b>	<b>563</b>	<b>545</b>	<b>96.8</b>	<b>18</b>
<b>2</b>	<b>GADCHIROLI</b>	<b>13305</b>	<b>11465</b>	<b>2168</b>	<b>328</b>	<b>15.1</b>	<b>1840</b>
<b>3</b>	<b>YAVATMAL</b>	<b>20141</b>	<b>19445</b>	<b>1008</b>	<b>312</b>	<b>31.0</b>	<b>696</b>
<b>4</b>	<b>BEED</b>	<b>16485</b>	<b>15102</b>	<b>1638</b>	<b>255</b>	<b>15.6</b>	<b>1383</b>
<b>5</b>	<b>NANDED</b>	<b>18260</b>	<b>15834</b>	<b>2649</b>	<b>223</b>	<b>8.4</b>	<b>2426</b>
<b>6</b>	<b>JALNA</b>	<b>9609</b>	<b>9184</b>	<b>614</b>	<b>189</b>	<b>30.8</b>	<b>425</b>
<b>7</b>	<b>LATUR</b>	<b>20102</b>	<b>19631</b>	<b>621</b>	<b>150</b>	<b>24.2</b>	<b>471</b>
<b>8</b>	<b>CHANDRAPUR</b>	<b>25562</b>	<b>21878</b>	<b>3783</b>	<b>99</b>	<b>2.6</b>	<b>3684</b>
<b>9</b>	<b>PARBHANI</b>	<b>14649</b>	<b>14578</b>	<b>135</b>	<b>64</b>	<b>47.4</b>	<b>71</b>
<b>10</b>	<b>PUNE</b>	<b>10938</b>	<b>10386</b>	<b>603</b>	<b>51</b>	<b>8.5</b>	<b>552</b>
<b>11</b>	<b>AURANGABAD</b>	<b>17952</b>	<b>17562</b>	<b>424</b>	<b>34</b>	<b>8.0</b>	<b>390</b>
<b>12</b>	<b>HINGOLI</b>	<b>10195</b>	<b>9453</b>	<b>776</b>	<b>34</b>	<b>4.4</b>	<b>742</b>
<b>13</b>	<b>RATNAGIRI</b>	<b>5923</b>	<b>5881</b>	<b>60</b>	<b>18</b>	<b>30.0</b>	<b>42</b>
<b>14</b>	<b>AKOLA</b>	<b>14458</b>	<b>13691</b>	<b>779</b>	<b>12</b>	<b>1.5</b>	<b>767</b>
<b>15</b>	<b>AMRAVATI</b>	<b>15147</b>	<b>14374</b>	<b>781</b>	<b>8</b>	<b>1.0</b>	<b>773</b>
<b>16</b>	<b>NASHIK</b>	<b>20372</b>	<b>18961</b>	<b>1413</b>	<b>2</b>	<b>0.1</b>	<b>1411</b>
<b>17</b>	<b>JALGAON</b>	<b>18210</b>	<b>17342</b>	<b>716</b>	<b>1</b>	<b>0.1</b>	<b>868</b>

# राज्य पुरस्कृत ग्रामीण आवास योजना - मंजूरी

Sr. No.	District	Target	Total Sanctions upto 16.12.2021	ABHIYAN			
				Sanction Target on 20 Nov 21	Sanctions 20 Nov to 16 Dec 21	%	Remaining
18	OSMANABAD	15354	15193	162	1	0.6	161
19	SOLAPUR	15517	15284	234	1	0.4	233
20	AHMEDNAGAR	28964	28550	414	0	0.0	414
21	BHANDARA	15736	14846	890	0	0.0	890
22	BULDHANA	12418	12189	229	0	0.0	229
23	DHULE	13841	12319	1522	0	0.0	1522
24	KOLHAPUR	10860	10843	17	0	0.0	17
25	NAGPUR	9927	9258	669	0	0.0	669
26	NANDURBAR	13581	9884	3697	0	0.0	3697
27	PALGHAR	8133	6344	1789	0	0.0	1789
28	SANGLI	7082	7038	44	0	0.0	44
29	SATARA	9599	9545	54	0	0.0	54
30	SINDHUDURG	1852	1845	7	0	0.0	7
31	THANE	4068	3490	578	0	0.0	578
32	WARDHA	8510	8310	200	0	0.0	200
33	WASHIM	8031	7711	319	-1	-0.3	320
34	GONDIA	10351	9565	782	-4	-0.5	786
<b>Total</b>		<b>449509</b>	<b>421340</b>	<b>30338</b>	<b>2327</b>	<b>7.7</b>	<b>28169</b>

# राज्य पुरस्कृत ग्रामीण आवास योजना - पूर्ण घरकूले

Sr. No.	District	Sanction	Total Completion upto 16.12.2021	ABHIYAN			
				Target on 20 Nov 21	Completion 20 Nov 21 to 16 Dec 21	%	Remaining
	<b>Total</b>	<b>421340</b>	<b>296922</b>	<b>124979</b>	<b>2883</b>	<b>2.3</b>	<b>124418</b>
<b>1</b>	<b>NASHIK</b>	<b>18961</b>	<b>13987</b>	<b>5278</b>	<b>306</b>	<b>5.8</b>	<b>4974</b>
<b>2</b>	<b>BHANDARA</b>	<b>14846</b>	<b>9872</b>	<b>5235</b>	<b>261</b>	<b>5.0</b>	<b>4974</b>
<b>3</b>	<b>AURANGABAD</b>	<b>17562</b>	<b>10489</b>	<b>7281</b>	<b>242</b>	<b>3.3</b>	<b>7073</b>
<b>4</b>	<b>AHMEDNAGAR</b>	<b>28550</b>	<b>22206</b>	<b>6503</b>	<b>159</b>	<b>2.4</b>	<b>6344</b>
<b>5</b>	<b>OSMANABAD</b>	<b>15193</b>	<b>6277</b>	<b>9057</b>	<b>142</b>	<b>1.6</b>	<b>8916</b>
<b>6</b>	<b>LATUR</b>	<b>19631</b>	<b>12742</b>	<b>6857</b>	<b>118</b>	<b>1.7</b>	<b>6889</b>
<b>7</b>	<b>YAVATMAL</b>	<b>19445</b>	<b>13521</b>	<b>5729</b>	<b>117</b>	<b>2.0</b>	<b>5924</b>
<b>8</b>	<b>CHANDRAPUR</b>	<b>21878</b>	<b>12673</b>	<b>9217</b>	<b>111</b>	<b>1.2</b>	<b>9205</b>
<b>9</b>	<b>HINGOLI</b>	<b>9453</b>	<b>7721</b>	<b>1808</b>	<b>110</b>	<b>6.1</b>	<b>1732</b>
<b>10</b>	<b>BEED</b>	<b>15102</b>	<b>8375</b>	<b>6581</b>	<b>109</b>	<b>1.7</b>	<b>6727</b>
<b>11</b>	<b>JALGAON</b>	<b>17342</b>	<b>12556</b>	<b>4888</b>	<b>103</b>	<b>2.1</b>	<b>4786</b>
<b>12</b>	<b>JALNA</b>	<b>9184</b>	<b>4555</b>	<b>4533</b>	<b>93</b>	<b>2.1</b>	<b>4629</b>
<b>13</b>	<b>NANDED</b>	<b>15834</b>	<b>8262</b>	<b>7436</b>	<b>87</b>	<b>1.2</b>	<b>7572</b>
<b>14</b>	<b>AMRAVATI</b>	<b>14374</b>	<b>10978</b>	<b>3474</b>	<b>86</b>	<b>2.5</b>	<b>3396</b>
<b>15</b>	<b>BULDHANA</b>	<b>12189</b>	<b>9299</b>	<b>2973</b>	<b>83</b>	<b>2.8</b>	<b>2890</b>
<b>16</b>	<b>GONDIA</b>	<b>9565</b>	<b>7772</b>	<b>1874</b>	<b>77</b>	<b>4.1</b>	<b>1793</b>
<b>17</b>	<b>AKOLA</b>	<b>13691</b>	<b>9182</b>	<b>4573</b>	<b>76</b>	<b>1.7</b>	<b>4509</b>



# राज्य पुरस्कृत ग्रामीण आवास योजना - पूर्ण घरकूले

Sr. No.	District	Sanction	Total Completion upto 16.12.2021	ABHIYAN			
				Target on 20 Nov 21	Completion 20 Nov 21 to 16 Dec 21	%	Remaining
18	GADCHIROLI	11465	7433	3771	67	1.8	4032
19	PUNE	10386	7694	2707	66	2.4	2692
20	NAGPUR	9258	7811	1509	62	4.1	1447
21	PARBHANI	14578	10998	3577	61	1.7	3580
22	WARDHA	8310	6546	1821	57	3.1	1764
23	SOLAPUR	15284	12607	2730	54	2.0	2677
24	SATARA	9545	7801	1787	43	2.4	1744
25	WASHIM	7711	4751	3003	42	1.4	2960
26	NANDURBAR	9884	7562	2358	36	1.5	2322
27	DHULE	12319	10261	2083	25	1.2	2058
28	KOLHAPUR	10843	9105	1757	19	1.1	1738
29	RATNAGIRI	5881	5253	627	17	2.7	628
30	PALGHAR	6344	5250	1109	15	1.4	1094
31	RAIGAD	4359	3474	353	13	3.7	885
32	SANGLI	7038	5025	2026	13	0.6	2013
33	THANE	3490	3219	280	9	3.2	271
34	SINDHUDURG	1845	1665	184	4	2.2	180
	<b>Total</b>	<b>421340</b>	<b>296922</b>	<b>124979</b>	<b>2883</b>	<b>2.3</b>	<b>124418</b>

# DEMO HOUSE REPORT DATE 17.12.2021

Sr. No.	District Name	TARGET	COMPLETED	INCOMPLETE	Sr. No.	District Name	TARGET	COMPLETED	INCOMPLETE
1	CHANDRAPUR	15	6	9	18	BULDANA	13	12	1
2	BID	11	4	7	19	NAGPUR	13	12	1
3	SATARA	11	4	7	20	PALGHAR	8	7	1
4	RATNAGIRI	9	3	6	21	PARBHANI	9	8	1
5	HINGOLI	5	0	5	22	AHAMADNAGAR	14	14	0
6	NANDED	16	11	5	23	BHANDARA	7	7	0
7	SANGLI	10	5	5	24	DHULE	4	4	0
8	SINDHUDURG	8	3	5	25	GONDIA	8	8	0
9	JALNA	8	4	4	26	JALGAON	15	15	0
10	NASHIK	15	11	4	27	KOLHAPUR	12	12	0
11	AMRAVATI	14	11	3	28	NANDURBAR	6	6	0
12	GADCHIROLI	12	10	2	29	OSMANABAD	8	8	0
13	LATUR	10	8	2	30	PUNE	13	13	0
14	SOLAPUR	11	9	2	31	RAIGAD	15	15	0
15	WASHIM	6	4	2	32	THANE	5	5	0
16	AKOLA	7	6	1	33	WARDHA	8	8	0
17	AURANGABAD	9	8	1	34	YAVATMAL	16	16	0
						<b>TOTAL</b>	<b>351</b>	<b>277</b>	<b>74</b>

# District Wise Encroachment data entry phase 2 Report

Sr. No.	District	Numbers of GPs by data is entered	Encroachment Data Entry Counts	Encroachment Approved Data Entry	Encroachment Unapproved Data Entry	Encroachment Data Entry Awaited for approval
1	Ahmednagar	165	7669	3080	187	4402
2	Jalgaon	418	26352	22061	260	4031
3	Pune	78	5098	3392	70	1636
4	Beed	101	5664	4054	17	1593
5	Buldhana	77	4487	3357	3	1127
6	Aurangabad	68	5273	4157	16	1100
7	Solapur	59	3108	2010	3	1095
8	Kolhapur	115	5267	4333	21	913
9	Raigad	94	5642	4882	61	699
10	Latur	81	4224	3609	25	590
11	Sangli	63	2899	2353	10	536
12	Nashik	55	1215	752	15	448
13	Dhule	13	912	487	0	425
14	Chandrapur	22	946	552	11	383
15	Jalna	18	1116	747	1	368
16	Yavatmal	154	6339	5969	2	368
17	Hingoli	16	584	248	0	336

# District Wise Encroachment data entry phase 2 Report

Sr. No.	District	Numbers of GPs by data is entered	Encroachment Data Entry Counts	Encroachment Approved Data Entry	Encroachment Unapproved Data Entry	Encroachment Data Entry Awaited for approval
18	Osmanabad	78	5739	5386	18	335
19	Nanded	52	3384	2849	209	326
20	Akola	119	2450	2157	27	266
21	Wardha	173	5174	4836	91	247
22	Washim	30	622	420	2	200
23	Nandurbar	14	768	589	5	174
24	Thane	117	2565	2413	32	120
25	Ratnagiri	2	86	0	1	85
26	Parbhani	23	495	421	2	72
27	Bhandara	58	883	810	4	69
28	Satara	46	1384	1335	27	22
29	Nagpur	100	1945	1900	25	20
30	Amravati	166	3280	3190	84	6
31	Gondia	22	999	989	4	6
32	Sindhudurg	7	194	190	0	4
33	Gadchiroli	8	129	125	2	2
34	Palghar	19	1120	1118	1	1
	<b>Total</b>	<b>2631</b>	<b>118012</b>	<b>94771</b>	<b>1236</b>	<b>22005</b>

# District Wise Encroachment Zero Data Entry Report

<b>Sr. No.</b>	<b>District</b>	<b>Total No. of GP</b>	<b>No. of GP with No data entry</b>	<b>No. of GP No Data Entry Tharav Uploaded</b>	<b>No. of GP No Data Entry Tharav Pending for upload</b>	<b>Uploaded %</b>
<b>1</b>	<b>Beed</b>	<b>1031</b>	<b>579</b>	<b>59</b>	<b>520</b>	<b>10.19</b>
<b>2</b>	<b>Jalgaon</b>	<b>1151</b>	<b>519</b>	<b>6</b>	<b>513</b>	<b>1.16</b>
<b>3</b>	<b>Ratnagiri</b>	<b>847</b>	<b>833</b>	<b>345</b>	<b>488</b>	<b>41.42</b>
<b>4</b>	<b>Raigad</b>	<b>810</b>	<b>671</b>	<b>226</b>	<b>445</b>	<b>33.68</b>
<b>5</b>	<b>Nanded</b>	<b>1309</b>	<b>1135</b>	<b>724</b>	<b>411</b>	<b>63.79</b>
<b>6</b>	<b>Amravati</b>	<b>840</b>	<b>519</b>	<b>117</b>	<b>402</b>	<b>22.54</b>
<b>7</b>	<b>Latur</b>	<b>785</b>	<b>504</b>	<b>178</b>	<b>326</b>	<b>35.32</b>
<b>8</b>	<b>Ahmednagar</b>	<b>1313</b>	<b>887</b>	<b>568</b>	<b>319</b>	<b>64.04</b>
<b>9</b>	<b>Parbhani</b>	<b>704</b>	<b>536</b>	<b>267</b>	<b>269</b>	<b>49.81</b>
<b>10</b>	<b>Aurangabad</b>	<b>862</b>	<b>384</b>	<b>117</b>	<b>267</b>	<b>30.47</b>
<b>11</b>	<b>Akola</b>	<b>535</b>	<b>264</b>	<b>1</b>	<b>263</b>	<b>0.38</b>
<b>12</b>	<b>Sangli</b>	<b>699</b>	<b>442</b>	<b>265</b>	<b>177</b>	<b>59.95</b>
<b>13</b>	<b>Solapur</b>	<b>1023</b>	<b>269</b>	<b>106</b>	<b>163</b>	<b>39.41</b>
<b>14</b>	<b>Buldhana</b>	<b>869</b>	<b>202</b>	<b>40</b>	<b>162</b>	<b>19.8</b>
<b>15</b>	<b>Yavatmal</b>	<b>1202</b>	<b>691</b>	<b>529</b>	<b>162</b>	<b>76.56</b>
<b>16</b>	<b>Nandurbar</b>	<b>596</b>	<b>476</b>	<b>319</b>	<b>157</b>	<b>67.02</b>
<b>17</b>	<b>Jalna</b>	<b>778</b>	<b>434</b>	<b>328</b>	<b>106</b>	<b>75.58</b>

# District Wise Encroachment Zero Data Entry Report

<b>Sr. No.</b>	<b>District</b>	<b>Total No. of GP</b>	<b>No. of GP with No data entry</b>	<b>No. of GP No Data Entry Tharav Uploaded</b>	<b>No. of GP No Data Entry Tharav Pending for upload</b>	<b>Uploaded %</b>
<b>18</b>	<b>Dhule</b>	<b>541</b>	<b>247</b>	<b>145</b>	<b>102</b>	<b>58.7</b>
<b>19</b>	<b>Thane</b>	<b>430</b>	<b>284</b>	<b>189</b>	<b>95</b>	<b>66.55</b>
<b>20</b>	<b>Hingoli</b>	<b>563</b>	<b>304</b>	<b>232</b>	<b>72</b>	<b>76.32</b>
<b>21</b>	<b>Pune</b>	<b>1377</b>	<b>807</b>	<b>758</b>	<b>49</b>	<b>93.93</b>
<b>22</b>	<b>Chandrapur</b>	<b>828</b>	<b>498</b>	<b>451</b>	<b>47</b>	<b>90.56</b>
<b>23</b>	<b>Wardha</b>	<b>520</b>	<b>126</b>	<b>79</b>	<b>47</b>	<b>62.7</b>
<b>24</b>	<b>Gadchiroli</b>	<b>456</b>	<b>412</b>	<b>366</b>	<b>46</b>	<b>88.83</b>
<b>25</b>	<b>Bhandara</b>	<b>541</b>	<b>168</b>	<b>137</b>	<b>31</b>	<b>81.55</b>
<b>26</b>	<b>Osmanabad</b>	<b>622</b>	<b>298</b>	<b>278</b>	<b>20</b>	<b>93.29</b>
<b>27</b>	<b>Kolhapur</b>	<b>1026</b>	<b>671</b>	<b>663</b>	<b>8</b>	<b>98.81</b>
<b>28</b>	<b>Palghar</b>	<b>473</b>	<b>365</b>	<b>359</b>	<b>6</b>	<b>98.36</b>
<b>29</b>	<b>Satara</b>	<b>1493</b>	<b>1193</b>	<b>1188</b>	<b>5</b>	<b>99.58</b>
<b>30</b>	<b>Sindhudurg</b>	<b>431</b>	<b>417</b>	<b>412</b>	<b>5</b>	<b>98.8</b>
<b>31</b>	<b>Nagpur</b>	<b>769</b>	<b>81</b>	<b>78</b>	<b>3</b>	<b>96.3</b>
<b>32</b>	<b>Nashik</b>	<b>1384</b>	<b>880</b>	<b>877</b>	<b>3</b>	<b>99.66</b>
<b>33</b>	<b>Washim</b>	<b>491</b>	<b>101</b>	<b>101</b>	<b>0</b>	<b>100</b>
<b>34</b>	<b>Gondia</b>	<b>545</b>	<b>453</b>	<b>455</b>	<b>-2</b>	<b>100.44</b>
	<b>Total</b>	<b>27844</b>	<b>16650</b>	<b>10963</b>	<b>5687</b>	<b>65.84</b>

## 2-A1. Districtwise Gavthan Encroachment Resolution Report

Sr. No.	District	Gram-Panchayat Level Pending					BDO Pending	DYCEO Pending	CEO Decision		Total Pending (11=3+4+5+7+8+9)
		Total no. of Encroachment A List	Pending for Resolution Upload	Encroachment ID's Pending for Images Upload	Accepted by Gramsabha but Pending for Edit	Rejected or Requested by CEO+DYCEO+BDO			CEO Pending	Total CEO Approved	
1	Solapur	23497	2635	4064	1823	4177	956	1000	1399	6667	11877
2	Dhule	13252	839	405	1386	1261	728	326	241	6045	3925
3	Aurangabad	5558	127	1092	1399	1226	498	0	1	748	3117
4	Beed	3643	65	2074	508	356	31	0	96	435	2774
5	Jalgaon	8244	193	1027	1493	96	38	15	0	3514	2766
6	Jalna	5345	352	235	1858	777	0	8	78	1827	2531
7	Buldhana	11738	78	900	806	4499	133	202	68	3356	2187
8	Yavatmal	4489	182	463	964	884	1	79	0	1152	1689
9	Washim	8075	525	218	557	4085	40	130	66	951	1536
10	Ahmednagar	3042	512	516	367	852	118	0	0	377	1513
11	Bhandara	5259	110	614	168	1159	2	199	382	2327	1475
12	Wardha	2287	16	831	161	160	29	0	1	968	1038
13	Kolhapur	1655	395	83	91	451	37	218	17	282	841
14	Akola	1086	2	769	47	0	0	0	0	267	818
15	Hingoli	3390	92	173	412	1334	81	0	0	1066	758
16	Latur	1504	65	179	139	556	69	197	104	14	753
17	Sangli	1465	22	486	54	77	75	22	7	489	666

## 2-A1. Districtwise Gavthan Encroachment Resolution Report

Sr. No.	District	Gram-Panchayat Level Pending					BDO Pending	DYCEO Pending	CEO Decision		Total Pending (11=3+4+5+7+8+9)
		Total no. of Encroachment A List	Pending for Resolution Upload	Encroachment ID's Pending for Images Upload	Accepted by Gramsabha but Pending for Edit	Rejected or Requested by CEO+DYCEO+BDO			CEO Pending	Total CEO Approved	
18	Nashik	8297	17	177	378	2715	71	0	0	2887	643
19	Palghar	1133	0	612	3	6	0	0	0	509	615
20	Nanded	766	2	423	132	166	0	0	1	40	558
21	Amravati	1577	76	156	241	82	35	17	0	663	525
22	Chandrapur	1884	55	62	197	429	12	116	14	679	456
23	Satara	645	29	180	42	169	12	17	0	113	280
24	Pune	2413	5	8	262	666	1	0	0	1101	276
25	Nandurbar	3319	15	185	58	709	10	0	0	1866	268
26	Parbhani	660	1	54	116	92	0	1	1	387	173
27	Gondia	298	53	14	11	19	10	7	59	19	154
28	Nagpur	3359	0	3	37	574	0	8	84	427	132
29	Osmanabad	2190	16	6	101	938	1	0	0	396	124
30	Ratnagiri	77	0	22	37	0	0	0	18	0	77
31	Gadchiroli	299	0	17	3	5	5	0	49	207	74
32	Raigad	216	0	1	7	0	1	26	0	0	35
33	Sindhudurg	135	0	1	1	35	14	0	9	75	25
34	Thane	60	0	1	0	0	0	0	1	2	2
<b>Total</b>		<b>130857</b>	<b>6479</b>	<b>16051</b>	<b>13859</b>	<b>28555</b>	<b>3008</b>	<b>2588</b>	<b>2696</b>	<b>39856</b>	<b>44681</b>



### 3-B1. Districtwise Other than Gavthan Encroachment Resolution Report

Sr. No.	District	GS Gramsabha Tharav Upload and Edit (B)					BDO Pending	DYCEO Decision		Total Pending (10=3+4+5+7+8)
		Total no. of Encroachment A List	Pending for Resolution Upload	Encroachment ID's Pending for Images Upload	Accepted by Gramsabha but Pending for Edit	Rejected or Requested by CEO+DYCEO+BDO		DYCEO Pending	Total DYCEO Approved D3=D4+D5+D6	
1	Solapur	23497	2635	4064	1823	4177	956	1000	8465	10478
2	Dhule	13252	839	405	1386	1261	728	326	6376	3684
3	Aurangabad	5558	127	1092	1399	1226	498	0	800	3116
4	Jalgaon	8244	193	1027	1493	96	38	15	3542	2766
5	Beed	3643	65	2074	508	356	31	0	531	2678
6	Jalna	5345	352	235	1858	777	0	8	2006	2453
7	Buldhana	11738	78	900	806	4499	133	202	3477	2119
8	Yavatmal	4489	182	463	964	884	1	79	1157	1689
9	Ahmednagar	3042	512	516	367	852	118	0	378	1513
10	Washim	8075	525	218	557	4085	40	130	1390	1470
11	Bhandara	5259	110	614	168	1159	2	199	2727	1093
12	Wardha	2287	16	831	161	160	29	0	969	1037
13	Kolhapur	1655	395	83	91	451	37	218	330	824
14	Akola	1086	2	769	47	0	0	0	267	818
15	Hingoli	3390	92	173	412	1334	81	0	1082	758
16	Sangli	1465	22	486	54	77	75	22	496	659
17	Latur	1504	65	179	139	556	69	197	124	649

### 3-B1. Districtwise Other than Gavthan Encroachment Resolution Report

Sr. No.	District	GS Gramsabha Tharav Upload and Edit (B)					BDO Pending	DYCEO Decision		Total Pending (10=3+4+5+7+8)
		Total no. of Encroachment A List	Pending for Resolution Upload	Encroachment ID's Pending for Images Upload	Accepted by Gramsabha but Pending for Edit	Rejected or Requested by CEO+DYCEO+BDO		DYCEO Pending	Total DYCEO Approved D3=D4+D5+D6	
<b>18</b>	<b>Nashik</b>	<b>8297</b>	<b>17</b>	<b>177</b>	<b>378</b>	<b>2715</b>	<b>71</b>	<b>0</b>	<b>3056</b>	<b>643</b>
<b>19</b>	<b>Palghar</b>	<b>1133</b>	<b>0</b>	<b>612</b>	<b>3</b>	<b>6</b>	<b>0</b>	<b>0</b>	<b>509</b>	<b>615</b>
<b>20</b>	<b>Nanded</b>	<b>766</b>	<b>2</b>	<b>423</b>	<b>132</b>	<b>166</b>	<b>0</b>	<b>0</b>	<b>182</b>	<b>557</b>
<b>21</b>	<b>Amravati</b>	<b>1577</b>	<b>76</b>	<b>156</b>	<b>241</b>	<b>82</b>	<b>35</b>	<b>17</b>	<b>663</b>	<b>525</b>
<b>22</b>	<b>Chandrapur</b>	<b>1884</b>	<b>55</b>	<b>62</b>	<b>197</b>	<b>429</b>	<b>12</b>	<b>116</b>	<b>695</b>	<b>442</b>
<b>23</b>	<b>Satara</b>	<b>645</b>	<b>29</b>	<b>180</b>	<b>42</b>	<b>169</b>	<b>12</b>	<b>17</b>	<b>114</b>	<b>280</b>
<b>24</b>	<b>Pune</b>	<b>2413</b>	<b>5</b>	<b>8</b>	<b>262</b>	<b>666</b>	<b>1</b>	<b>0</b>	<b>1130</b>	<b>276</b>
<b>25</b>	<b>Nandurbar</b>	<b>3319</b>	<b>15</b>	<b>185</b>	<b>58</b>	<b>709</b>	<b>10</b>	<b>0</b>	<b>2237</b>	<b>268</b>
<b>26</b>	<b>Parbhani</b>	<b>660</b>	<b>1</b>	<b>54</b>	<b>116</b>	<b>92</b>	<b>0</b>	<b>1</b>	<b>399</b>	<b>172</b>
<b>27</b>	<b>Osmanabad</b>	<b>2190</b>	<b>16</b>	<b>6</b>	<b>101</b>	<b>938</b>	<b>1</b>	<b>0</b>	<b>398</b>	<b>124</b>
<b>28</b>	<b>Gondia</b>	<b>298</b>	<b>53</b>	<b>14</b>	<b>11</b>	<b>19</b>	<b>10</b>	<b>7</b>	<b>78</b>	<b>95</b>
<b>29</b>	<b>Ratnagiri</b>	<b>77</b>	<b>0</b>	<b>22</b>	<b>37</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>18</b>	<b>59</b>
<b>30</b>	<b>Nagpur</b>	<b>3359</b>	<b>0</b>	<b>3</b>	<b>37</b>	<b>574</b>	<b>0</b>	<b>8</b>	<b>615</b>	<b>48</b>
<b>31</b>	<b>Raigad</b>	<b>216</b>	<b>0</b>	<b>1</b>	<b>7</b>	<b>0</b>	<b>1</b>	<b>26</b>	<b>0</b>	<b>35</b>
<b>32</b>	<b>Gadchiroli</b>	<b>299</b>	<b>0</b>	<b>17</b>	<b>3</b>	<b>5</b>	<b>5</b>	<b>0</b>	<b>257</b>	<b>25</b>
<b>33</b>	<b>Sindhudurg</b>	<b>135</b>	<b>0</b>	<b>1</b>	<b>1</b>	<b>35</b>	<b>14</b>	<b>0</b>	<b>84</b>	<b>16</b>
<b>34</b>	<b>Thane</b>	<b>60</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>3</b>	<b>1</b>
	<b>Total</b>	<b>130857</b>	<b>6479</b>	<b>16051</b>	<b>13859</b>	<b>28555</b>	<b>3008</b>	<b>2588</b>	<b>44555</b>	<b>41985</b>

Districtwise Inspection Dashboard															
Sr. No.	District	Total approved data (A=A1+A2+A3+A4)	Total Inspected count (AI=A1+A2+A3)	Correct data (A1)	Incorrect data (A2)	Property not found (A3)	Pending for inspection (A4=A-A1)	Sr. No.	District	Total approved data (A=A1+A2+A3+A4)	Total Inspected count (AI=A1+A2+A3)	Correct data (A1)	Incorrect data (A2)	Property not found (A3)	Pending for inspection (A4=A-A1)
1	Yavatmal	11021	9688	8598	236	854	1333	18	Gondia	1612	1412	1243	2	167	200
2	Hingoli	8453	7310	7217	81	12	1143	19	Pune	27221	27023	21605	4246	1172	198
3	Solapur	44498	43388	38972	1208	3208	1110	20	Amravati	2430	2252	2240	12	0	178
4	Nashik	17709	16635	15336	861	438	1074	21	Aurangabad	10481	10310	9896	220	194	171
5	Bhandara	15468	14433	13941	460	32	1035	22	Latur	12352	12186	11810	283	93	166
6	Kolhapur	19369	18418	14900	2731	787	951	23	Nanded	3755	3607	3441	68	98	148
7	Ahmednagar	8434	7531	6685	369	477	903	24	Sindhudurg	589	446	446	0	0	143
8	Osmanabad	5562	4904	4527	221	156	658	25	Akola	1535	1418	1415	1	2	117
9	Washim	14913	14345	13258	413	674	568	26	Thane	2067	1986	1857	12	117	81
10	Wardha	6478	5980	5896	59	25	498	27	Ratnagiri	210	165	162	0	3	45
11	Chandrapur	7193	6726	6591	70	65	467	28	Gadchiroli	982	952	952	0	0	30
12	Parbhani	2038	1652	1626	3	23	386	29	Raigad	1893	1869	1835	24	10	24
13	Jalna	14466	14106	13201	266	639	360	30	Dhule	14393	14379	13735	195	449	14
14	Buldhana	26023	25705	22523	361	2821	318	31	Satara	10126	10118	7951	1373	794	8
15	Nagpur	23154	22857	20716	1674	467	297	32	Jalgaon	10330	10330	9300	66	964	0
16	Sangli	8029	7794	6734	789	271	235	33	Nandurbar	3877	3877	3424	50	403	0
17	Beed	9271	9063	8622	147	294	208	34	Palghar	3036	3036	2950	4	82	0
									Total	348968	335901	303605	16505	15791	13067



ग्राम विकास विभाग

स्वातंत्र्याचा अमृत महोत्सव अंतर्गत

महा आवास अभियान २.० (२०२१-२२)

महाराष्ट्र शासनाचा एकच ध्यास...२०२२ पर्यंत सर्वांसाठी आवास!!



राज्य व्यवस्थापन कक्ष-ग्रामीण गृहनिर्माण  
महाराष्ट्र राज्य

