

महा आवास अभियान-ग्रामीण

दि.२०.११.२०२० ते दि.०७.१२.२०२० पर्यंतचा

उपक्रम निहाय प्रगती अहवाल

महा आवास अभियान ग्रामीण क्षमता बांधणी कार्यशाळा

Abhiyan Workshop Schedule								
Sr.No	Division	Workshop Date	District	Workshop Date	Taluka	Workshop Date	Gram Panchayat	Workshop Date
1	Pune	08-12-2020	Solapur					
2			Pune	07-12-2020				
3			Kolhapur					
4			Sangli					
5			Satara	11-12-2020				
6	Konkan	27-11-2020	Thane					
7			Palghar	03-12-2020				
8			Raigad					
9			Ratnagiri	09-12-2020				
10			Sindhudurg	04-12-2020				
11	Nagpur	26-11-2020	Bhandara	04-12-2020				
12			Chandrapur	13-12-2020				
13			Gondia	04-12-2020				
14			Gadchiroli					
15			Nagpur	04-12-2020				
16	Wardha	13-12-2020						
17	Amravati	25-11-2020	Amravati					
18			Akola					
19			Buldhana	03-12-2020				
20			Washim	04-12-2020				
21			Yavatmal	10-12-2020				
22	Nashik	26-11-2020	Ahmednagar	02-12-2020				
23			Dhule					
24			Nashik	11-12-2020				
25			Nandurbar					
26			Jalgaon	06-12-2020				
27	Aurangabad	08-12-2020	Aurangabad	04-12-2020				
28			Beed	02-12-2020				
29			Hingoli					
30			Jalna					
31			Latur					
32			Nanded					
33			Osmanabad					
34			Parbhani	04-12-2020				

उपक्रम क्र.१ भूमीहीन लाभार्थ्यांना जागा उपलब्ध करून देणे.

S. N.	District	Landless beneficiaries in PWL													Total Achivement 20th Nov To 7th Dec
		Landless beneficiaries in PWL	PDU			Free Govt. land			Encroachment Regularization			Other			
			20th Nov To 30th Nov	30th Nov To 7th Dec	Total Achivement	20th Nov To 30th Nov	30th Nov To 7th Dec	Total Achivement	20th Nov To 30th Nov	30th Nov To 7th Dec	Total Achivement	20th Nov To 30th Nov	30th Nov To 7th Dec	Total Achivement	
1	AMRAVATI	14998	68	267	199	158	3295	3137	0	0	0	0	0	0	3562
2	PUNE	1103	33	46	13	0	923	923	0	0	0	0	0	0	969
3	NAGPUR	10344	257	306	49	0	343	343	0	0	0	0	0	0	649
4	NANDURBAR	98	35	49	14	0	0	0	0	0	0	0	0	0	49
5	BHANDARA	4626	0	257	257	0	0	0	0	0	0	0	0	0	257
6	BULDHANA	4942	2968	3225	257	0	0	0	0	0	0	0	0	0	3225
7	AURANGABAD	615	137	205	68	0	158	158	0	0	0	0	0	0	363
8	SOLAPUR	5903	49	77	28	343	484	141	0	0	0	0	0	0	561
9	AHMEDNAGAR	9281	203	203	0	0	158	158	0	0	0	0	0	0	361
10	HINGOLI	394	17	125	108	0	0	0	0	0	0	0	0	0	125
11	SANGLI	567	0	38	38	0	60	60	0	0	0	0	0	0	98
12	WARDHA	1129	75	91	16	0	42	42	0	0	0	0	0	0	133
13	SINDHUDURG	392	0	57	57	0	0	0	0	0	0	19	19	0	76
14	SATARA	1562	169	178	9	0	6	6	0	10	10	0	0	0	194
15	WASHIM	574	267	291	24	0	0	0	0	0	0	0	0	0	291
16	THANE	181	0	0	0	0	0	0	0	0	0	0	19	19	19
17	KOLHAPUR	1470	17	35	18	0	0	0	0	0	0	0	0	0	35
18	RAIGAD	445	0	17	17	0	0	0	0	0	0	0	0	0	17
19	LATUR	410	0	5	5	0	0	0	0	0	0	0	0	0	5
20	DHULE	37	37	41	4	0	0	0	0	0	0	0	0	0	41
21	RATNAGIRI	219	91	93	2	42	42	0	0	0	0	0	0	0	135
22	AKOLA	500	74	74	0	225	225	0	0	0	0	0	0	0	299
23	BEED	110	88	88	0	0	0	0	0	0	0	0	0	0	88
24	CHANDRAPUR	1300	44	44	0	0	0	0	114	114	0	0	0	0	158
25	GADCHIROLI	17	1	1	0	0	0	0	0	0	0	0	0	0	1
26	GONDIA	262	1	1	0	0	0	0	0	0	0	0	0	0	1
27	JALGAON	12430	776	776	0	1122	1122	0	0	0	0	5813	5813	0	7711
28	JALNA	522	0	0	0	0	0	0	0	0	0	0	0	0	0
29	NANDED	345	38	38	0	60	60	0	0	0	0	0	0	0	98
30	NASHIK	611	81	81	0	0	0	0	0	0	0	0	0	0	81
31	OSMANABAD	336	2	2	0	0	0	0	0	0	0	0	0	0	2
32	PALGHAR	17	0	0	0	0	0	0	0	0	0	0	0	0	0
33	PARBHANI	13	0	0	0	0	0	0	0	0	0	0	0	0	0
34	YAVATMAL	13	0	0	0	0	0	0	0	0	0	0	0	0	0
	Total	75766	5528	6711	1183	1950	6918	4968	114	124	10	5832	5851	19	19604

उपक्रमक्र. २ घरकुलांच्या उद्दिष्टांप्रमाणे १०० टक्के मंजूरी देणे.

प्रधानमंत्री आवास योजना — ग्रामीण							
#SNo	District	Target	Sanction As On 20th Nov	Abhiyan Achivement			Pending Sanction
				20th Nov To 30th Nov	30th Nov To 7th Dec	Total Achivement	
1	GONDIA	92862	47093	7341	9391	16732	29037
2	NANDED	50791	30288	0	9114	9114	11389
3	CHANDRAPUR	32694	20282	3842	3240	7082	5330
4	JALGAON	75723	40219	2433	2465	4898	30606
5	NANDURBAR	111956	94134	3152	384	3536	14286
6	NASHIK	72630	63236	2794	630	3424	5970
7	AKOLA	47181	27721	1380	1727	3107	16353
8	BHANDARA	63597	30409	1974	927	2901	30287
9	NAGPUR	45792	25842	2054	590	2644	17306
10	RATNAGIRI	8100	4450	710	803	1513	2137
11	AMRAVATI	93272	49234	377	1126	1503	42535
12	SATARA	14166	8822	190	1048	1238	4106
13	KOLHAPUR	17047	11127	0	702	702	5218
14	BULDHANA	30604	18444	73	455	528	11632
15	YAVATMAL	41521	26451	492	0	492	14578
16	OSMANABAD	6632	4338	245	208	453	1841
17	AHMEDNAGAR	56134	30493	27	406	433	25208
18	RAIGAD	9566	6807	153	193	346	2413
19	HINGOLI	11335	7342	57	228	285	3708
20	THANE	7395	6291	192	0	192	912
21	WARDHA	17575	10159	125	36	161	7255
22	PALGHAR	26966	25440	85	38	123	1403
23	SINDHUDURG	4947	2893	85	0	85	1969
24	WASHIM	11091	6504	8	0	8	4579
25	GADCHIROLI	23746	16530	4	0	4	7212
26	BEED	20320	11484	0	0	0	8836
27	DHULE	52614	41236	0	0	0	11378
28	JALNA	13465	7749	0	0	0	5716
29	LATUR	11302	7428	0	0	0	3874
30	PARBHANI	7603	5952	0	0	0	1651
31	SANGLI	22172	12149	0	0	0	10023
32	PUNE	21818	11998	-2	0	-2	9822
33	AURANGABAD	23273	15255	0	-4	-4	8022
34	SOLAPUR	49500	23030	0	-4	-4	26474
	Total	1195390	750830	27791	33703	61494	383066

राज्य पुरस्कृत आवास योजना							
#SNo	District	Target	Sanction As On 20th Nov	Abhiyan Achivement			Pending Sanction
				20th Nov To 30th Nov	30th Nov To 7th Dec	Total Achivement	
1	JALGAON	17342	15345	109	527	636	1361
2	AMRAVATI	14486	13677	41	197	238	571
3	BHANDARA	15386	14205	110	110	220	961
4	CHANDRAPUR	24728	16426	1	140	141	8161
5	HINGOLI	9745	8164	1	131	132	1449
6	NASHIK	19111	17855	47	47	94	1162
7	BULDHANA	12190	11942	45	45	90	158
8	YAVATMAL	19265	18915	20	20	40	310
9	AHMEDNAGAR	30450	27864	0	24	24	2562
10	NAGPUR	9482	9124	0	8	8	350
11	NANDURBAR	10307	9827	3	3	6	474
12	OSMANABAD	15251	8375	0	3	3	6873
13	GADCHIROLI	11477	10083	1	1	2	1392
14	SOLAPUR	15433	15044	2	0	2	387
15	GONDIA	13480	9364	0	1	1	4115
16	AKOLA	14198	13381	0	0	0	817
17	AURANGABAD	17756	16444	0	0	0	1312
18	BEED	13231	9022	0	0	0	4209
19	DHULE	12351	11900	0	0	0	451
20	JALNA	7126	5081	0	0	0	2045
21	KOLHAPUR	10935	10836	0	0	0	99
22	LATUR	19988	16002	0	0	0	3986
23	NANDED	17863	10054	0	0	0	7809
24	PALGHAR	6455	5806	0	0	0	649
25	PARBHANI	14543	11941	0	0	0	2602
26	PUNE	10457	8455	0	0	0	2002
27	RAIGAD	3833	3798	0	0	0	35
28	SANGLI	7082	6229	0	0	0	853
29	SATARA	9559	9505	0	0	0	54
30	SINDHUDURG	1851	1834	0	0	0	17
31	WARDHA	8310	8297	0	0	0	13
32	WASHIM	7712	7698	0	0	0	14
33	RATNAGIRI	5864	5848	3	-4	-1	17
34	THANE	3524	3263	-1	-2	-3	264
	Total	430771	371604	382	1251	1633	57534

उपक्रम क्र.३ मंजूर घरकुलांना पहिल्या हप्त्याचे १०० टक्के वितरण करणे.

प्रधानमंत्री आवास योजना — ग्रामीण							
#SNo	District	Sanctions	1st Insta As On 20th Nov	Abhiyan Achivement			Pending 1st Inst
				20th Nov To 30th Nov	30th Nov To 7th Dec	Total Achivement	
1	GONDIA	63825	38982	236	9391	9627	15216
2	NANDED	39402	26145	75	9114	9189	4068
3	CHANDRAPUR	27364	19497	65	3240	3305	4562
4	JALGAON	45117	36376	115	2465	2580	6161
5	AKOLA	30828	25979	79	1727	1806	3043
6	AMRAVATI	50737	47658	81	1126	1207	1872
7	BHANDARA	33310	28134	171	927	1098	4078
8	SATARA	10060	7464	4	1048	1052	1544
9	NAGPUR	28486	18923	249	590	839	8724
10	RATNAGIRI	5963	4166	13	803	816	981
11	NASHIK	66660	57262	139	630	769	8629
12	KOLHAPUR	11829	9723	0	702	702	1404
13	NANDURBAR	97670	87754	288	384	672	9244
14	AHMEDNAGAR	30926	29159	254	406	660	1107
15	BULDHANA	18972	17468	138	455	593	911
16	HINGOLI	7627	6997	113	228	341	289
17	OSMANABAD	4791	3663	21	208	229	899
18	RAIGAD	7153	6550	4	193	197	406
19	DHULE	41236	37178	81	0	81	3977
20	SANGLI	12149	11193	76	0	76	880
21	YAVATMAL	26943	25044	64	0	64	1835
22	GADCHIROLI	16534	15909	57	0	57	568
23	WARDHA	10320	9236	16	36	52	1032
24	PUNE	11996	11400	51	0	51	545
25	PALGHAR	25563	24713	11	38	49	801
26	SINDHUDURG	2978	2780	45	0	45	153
27	JALNA	7749	7499	19	0	19	231
28	SOLAPUR	23026	22502	22	-4	18	506
29	WASHIM	6512	6386	9	0	9	117
30	LATUR	7428	7225	8	0	8	195
31	AURANGABAD	15251	14025	4	-4	0	1226
32	BEED	11484	11163	0	0	0	321
33	PARBHANI	5952	4760	0	0	0	1192
34	THANE	6483	6220	0	0	0	263
	Total	812324	689133	2508	33703	36211	86980

राज्य पुरस्कृत आवास योजना							
#S No	District	Sanctions	1st Insta As On 20th Nov	Abhiyan Achivement			Pending 1st Inst
				20th Nov To 30th Nov	30th Nov To 7th Dec	Total Achivement	
1	YAVATMAL	18935	16010	3	434	437	2488
2	NASHIK	17902	14198	29	272	301	3403
3	GONDIA	9365	7687	12	232	244	1434
4	CHANDRAPUR	16566	15005	0	211	211	1350
5	AHMEDNAGAR	27888	23347	0	190	190	4351
6	BHANDARA	14315	12379	3	110	113	1823
7	JALNA	5081	4858	0	82	82	141
8	NAGPUR	9132	7947	2	71	73	1112
9	GADCHIROLI	10084	8674	0	52	52	1358
10	WARDHA	8297	7699	0	52	52	546
11	PALGHAR	5806	5467	18	27	45	294
12	HINGOLI	8295	7604	0	37	37	654
13	NANDED	10054	9080	0	29	29	945
14	AMRAVATI	13874	10676	0	21	21	3177
15	OSMANABAD	8378	5981	0	18	18	2379
16	LATUR	16002	13375	1	12	13	2614
17	JALGAON	15872	12239	0	12	12	3621
18	AURANGABAD	16444	8488	0	10	10	7946
19	BULDHANA	11987	9193	0	10	10	2784
20	RATNAGIRI	5844	5487	0	10	10	347
21	THANE	3261	3226	0	9	9	26
22	AKOLA	13381	9166	1	5	6	4209
23	KOLHAPUR	10836	8885	0	6	6	1945
24	SOLAPUR	15044	12780	0	4	4	2260
25	SANGLI	6229	5309	0	2	2	918
26	SATARA	9505	7707	0	2	2	1796
27	DHULE	11900	10621	0	1	1	1278
28	PARBHANI	11941	10832	0	1	1	1108
29	PUNE	8455	8065	0	1	1	389
30	RAIGAD	3798	3380	0	1	1	417
31	BEED	9022	8683	0	0	0	339
32	NANDURBAR	9830	9180	0	0	0	650
33	SINDHUDURG	1834	1526	0	0	0	308
34	WASHIM	7698	5518	0	0	0	2180
	Total	372855	310272	69	1924	1993	60590

उपक्रम क्र.४ घरकुलांच्या उद्दिष्टानुसार १०० टक्के घरकुले पूर्ण करणे.

प्रधानमंत्री आवास योजना — ग्रामीण							
#S No	District	Target	Compl etion As On 20th Nov	Abhiyan Achivement			Pending To complete
				20th Nov To 30th Nov	30th Nov To 7th Dec	Total Achivem ent	
1	NANDURBAR	111956	60578	540	641	1181	50197
2	GONDIA	92862	24142	353	177	530	68190
3	DHULE	52614	29296	214	216	430	22888
4	NASHIK	72630	47486	128	241	369	24775
5	AHMEDNAGAR	56134	20577	115	165	280	35277
6	SOLAPUR	49500	18242	152	124	276	30982
7	BHANDARA	63597	19443	147	124	271	43883
8	AMRAVATI	93272	37698	170	100	270	55304
9	YAVATMAL	41521	19579	83	96	179	21763
10	PALGHAR	26966	20416	80	71	151	6399
11	NANDED	50791	17621	61	72	133	33037
12	AKOLA	47181	19549	69	63	132	27500
13	NAGPUR	45792	14341	83	47	130	31321
14	PUNE	21818	8689	96	34	130	12999
15	GADCHIROLI	23746	10879	76	50	126	12741
16	CHANDRAPUR	32694	15611	75	49	124	16959
17	SANGLI	22172	8609	68	55	123	13440
18	BEED	20320	8731	65	41	106	11483
19	JALGAON	75723	28916	53	46	99	46708
20	AURANGABAD	23273	10824	46	47	93	12356
21	BULDHANA	30604	14190	41	39	80	16334
22	THANE	7395	5429	8	40	48	1918
23	HINGOLI	11335	5898	23	24	47	5390
24	RAIGAD	9566	5800	21	16	37	3729
25	JALNA	13465	5931	21	12	33	7501
26	RATNAGIRI	8100	3805	12	18	30	4265
27	LATUR	11302	6333	24	5	29	4940
28	WARDHA	17575	7589	19	10	29	9957
29	SATARA	14166	6218	21	3	24	7924
30	KOLHAPUR	17047	7815	13	9	22	9210
31	OSMANABAD	6632	3135	6	3	9	3488
32	PARBHANI	7603	3895	4	5	9	3699
33	WASHIM	11091	5208	6	2	8	5875
34	SINDHUDURG	4947	2514	3	3	6	2427
	Total	1195390	524987	2896	2648	5544	664859

राज्य पुरस्कृत आवास योजना							
#S No	District	Target	Compl etion As On 20th Nov	Abhiyan Achivement			Pending To complete
				20th Nov To 30th Nov	30th Nov To 7th Dec	Total Achiveme nt	
1	CHANDRAPUR	24728	7457	165	306	471	16800
2	GONDIA	13480	4700	157	230	387	8393
3	DHULE	12351	7453	115	206	321	4577
4	YAVATMAL	19265	9274	70	234	304	9687
5	LATUR	19988	10296	95	146	241	9451
6	AHMEDNAGAR	30450	15437	73	163	236	14777
7	GADCHIROLI	11477	5103	53	140	193	6181
8	NANDED	17863	5702	59	127	186	11975
9	WARDHA	8310	4504	66	111	177	3629
10	NANDURBAR	10307	5954	57	117	174	4179
11	BEED	13231	6513	70	95	165	6553
12	BHANDARA	15386	6964	61	102	163	8259
13	SOLAPUR	15433	10932	68	93	161	4340
14	AURANGABAD	17756	5953	47	104	151	11652
15	RATNAGIRI	5864	4420	43	103	146	1298
16	AMRAVATI	14486	7974	35	101	136	6376
17	NASHIK	19111	8900	27	93	120	10091
18	PUNE	10457	6267	37	62	99	4091
19	HINGOLI	9745	6045	18	80	98	3602
20	AKOLA	14198	5795	22	65	87	8316
21	NAGPUR	9482	6444	26	54	80	2958
22	JALNA	7126	3147	28	49	77	3902
23	PARBHANI	14543	8993	25	51	76	5474
24	JALGAON	17342	8889	18	56	74	8379
25	SATARA	9559	6666	29	30	59	2834
26	BULDHANA	12190	7622	16	39	55	4513
27	KOLHAPUR	10935	7755	20	29	49	3131
28	SANGLI	7082	4567	16	31	47	2468
29	SINDHUDURG	1851	1428	17	18	35	388
30	PALGHAR	6455	3855	11	23	34	2566
31	OSMANABAD	15251	4383	12	19	31	10837
32	WASHIM	7712	3821	15	16	31	3860
33	RAIGAD	3833	2932	12	17	29	872
34	THANE	3524	2650	5	23	28	846
	Total	430771	218795	1588	3133	4721	207255

उपक्रम क्र. ५ प्रलंबित घरकुले (Delayed Houses) पूर्ण करणे.

Delayed House Compare Report As On 7th Dec 2020				
#SNo	District Name	Houses not completed even after 12 Months after receiving First Instalment (As On 30th Nov)	Houses not completed even after 12 Months after receiving First Instalment (As On 7th Dec)	Achievement
1	NANDURBAR	15826	15458	-368
2	NASHIK	6340	6143	-197
3	DHULE	5210	5071	-139
4	AHMEDNAGAR	6562	6436	-126
5	YAVATMAL	4084	4019	-65
6	AMRAVATI	6728	6665	-63
7	BHANDARA	2899	2843	-56
8	AKOLA	4721	4666	-55
9	GONDIA	3040	2986	-54
10	NANDED	5744	5694	-50
11	CHANDRAPUR	2649	2605	-44
12	GADCHIROLI	3279	3239	-40
13	THANE	579	543	-36
14	SOLAPUR	3378	3346	-32
15	AURANGABAD	2073	2045	-28
16	JALGAON	5414	5386	-28
17	BULDHANA	2289	2262	-27
18	PALGHAR	1592	1567	-25
19	PUNE	1699	1677	-22
20	SANGLI	1759	1738	-21
21	BEED	1300	1283	-17
22	RATNAGIRI	224	207	-17
23	RAIGAD	524	510	-14
24	NAGPUR	1616	1604	-12
25	HINGOLI	457	449	-8
26	WARDHA	1192	1185	-7
27	JALNA	867	863	-4
28	KOLHAPUR	1122	1118	-4
29	SATARA	868	865	-3
30	SINDHUDURG	128	125	-3
31	LATUR	674	672	-2
32	OSMANABAD	441	439	-2
33	PARBHANI	591	589	-2
34	WASHIM	945	944	-1
	Total	96814	95242	-1572

उपक्रम क्र.६सर्व घरकुले आर्थिकदृष्ट्या पूर्ण करणे

प्रधानमंत्री आवास योजना – ग्रामीण

Sr. No.	District	Financial Incomplete Houses 30th Nov	Financial Incomplete Houses as on 7th Dec	Achievement From 30th to 7th Dec
1	BHANDARA	3580	3315	-265
2	JALGAON	6827	6576	-251
3	NANDED	5286	5082	-204
4	DHULE	6163	6040	-123
5	PALGHAR	3406	3317	-89
6	AMRAVATI	1487	1400	-87
7	GONDIA	4439	4364	-75
8	KOLHAPUR	1469	1412	-57
9	AKOLA	1635	1579	-56
10	GADCHIROLI	1873	1823	-50
11	JALNA	1129	1081	-48
12	LATUR	1187	1147	-40
13	HINGOLI	1370	1332	-38
14	OSMANABAD	803	774	-29
15	PUNE	1421	1395	-26
16	PARBHANI	862	843	-19
17	WASHIM	1105	1087	-18
18	RAIGAD	1007	994	-13
19	NASHIK	4856	4845	-11
20	SATARA	438	427	-11
21	WARDHA	255	245	-10
22	AURANGABAD	831	827	-4
23	SINDHUDURG	83	81	-2
24	RATNAGIRI	226	230	4
25	SANGLI	2811	2815	4
26	CHANDRAPUR	3402	3408	6
27	BULDHANA	2024	2046	22
28	BEED	2023	2048	25
29	THANE	84	114	30
30	NAGPUR	903	942	39
31	YAVATMAL	1302	1343	41
32	SOLAPUR	2860	2973	113
33	AHMEDNAGAR	4232	4371	139
34	NANDURBAR	12042	12751	709
	Grand Total	83421	83027	-394

राज्य पुरस्कृत आवास योजना

District	Financial Incomplete Houses as on 30th Nov	Financial Incomplete Houses as on 7th Dec	Achievement From 30th to 7th Dec	
AHMEDNAGAR	5183	2703	-2480	
CHANDRAPUR	4780	2502	-2278	
YAVATMAL	2835	833	-2002	
WARDHA	1787	235	-1552	
KOLHAPUR	2485	1176	-1309	
HINGOLI	2704	1499	-1205	
NASHIK	1935	765	-1170	
PARBHANI	3927	2762	-1165	
DHULE	2337	1178	-1159	
GADCHIROLI	1738	653	-1085	
BHANDARA	1778	859	-919	
AKOLA	1271	408	-863	
NANDURBAR	1394	562	-832	
AMRAVATI	1111	315	-796	
AURANGABAD	1231	463	-768	
SOLAPUR	2163	1467	-696	
GONDIA	1433	743	-690	
NAGPUR	880	228	-652	
LATUR	2931	2286	-645	
BEED	1730	1091	-639	
RATNAGIRI	781	158	-623	
PALGHAR	799	181	-618	
PUNE	1290	711	-579	
BULDHANA	1232	665	-567	
JALGAON	2310	1762	-548	
NANDED	1648	1188	-460	
SATARA	743	289	-454	
OSMANABAD	1520	1136	-384	
RAIGAD	807	424	-383	
WASHIM	1179	857	-322	
SANGLI	965	669	-296	
JALNA	641	369	-272	
SINDHUDURG	204	21	-183	
THANE	384	218	-166	
	Grand Total	60136	31195	-28941

उपक्रम क्र.७ ग्रामीण गवंडी प्रशिक्षण (Rural Mason Training) पूर्ण

Sr. No.	Training Provider	District	Target	Sanction	Remaining Sanction	Mason Trained	Remaining Training	Assessment Done	Achievement in Sanction from 30th Nov to 7th Dec 2020
1	Sushil Bahu.	AMRAVATI	2585	905	1680	875	30	265	0
2		AKOLA	1410	0	1410	0	0	0	0
3		BULDHANA	1070	430	640	410	20	315	0
4		WASHIM	420	0	420	0	0	0	0
5		YAVATMAL	1395	740	655	725	15	395	0
AMRAVATI DIV.			6880	2075	4805	2010	65	975	0
6	Bhaskar Foundation	NANDED	1495	100	1395	55	45	0	0
7		AURANGABAD	760	235	525	120	55	20	60
8		BEED	620	185	435	0	185	0	0
9		JALNA	450	90	360	0	90	0	0
10		HINGOLI	395	95	300	35	60	0	0
11		LATUR	480	230	250	0	230	0	0
12		OSMANABAD	270	60	210	60	0	0	0
13		PARBHANI	275	110	165	100	10	0	0
AURANGABAD DIV.			4745	1105	3640	370	675	20	60
14	Pipal Tree Ventures	PALGHAR	1100	305	795	40	265	40	0
15		RAIGAD	375	0	375	0	0	0	0
16		THANE	345	105	240	60	45	60	0
17		RATNAGIRI	225	0	225	0	0	0	0
18		SINDHUDURG	165	45	120	0	45	0	0
KONKAN DIV.			2210	455	1755	100	355	100	0
19	BASIX Academy	GONDIA	1560	600	960	0	375	0	225
20		BHANDARA	1170	300	870	0	0	0	300
21		NAGPUR	1210	220	990	40	0	40	180
22		GADCHIROLI	765	0	765	0	0	0	0
23		CHANDRAPUR	1020	295	725	25	270	0	0
24		WARDHA	495	180	315	45	135	45	0
NAGPUR DIV.			6220	1595	4625	110	780	85	705
25	Cradle	NANDURBAR	2862	190	2672	185	5	95	0
26		NASHIK	2145	135	2010	135	0	0	0
27		JALGAON	1895	755	1140	505	250	210	0
28		AHMEDNAGAR	1590	465	1125	135	330	40	0
29		DHULE	1300	445	855	265	180	265	0
NASHIK DIV.			9792	1990	7802	1225	765	610	0
30	Pipal Tree Ventures	SOLAPUR	1170	435	735	365	70	80	0
31		SANGLI	585	0	585	0	0	0	0
32		PUNE	675	105	570	60	45	0	0
33		KOLHAPUR	630	240	390	135	0	15	105
34		SATARA	500	170	330	80	75	0	15
PUNE DIV.			3560	950	2610	640	190	95	120
STATE TOTAL			33407	8170	25237	4455	2830	1885	885

उपक्रम क्र.८ डेमो हाऊसेस (Demo Houses) उभारण्यात यावेत.

Sr. No.	District	Total Blocks	Availability on Land		Till Not Responded
			Yes	No	
1	AKOLA	7	3	4	0
2	AMRAVATI	14	1	0	13
3	BULDHANA	13	10	3	0
4	WASHIM	6	3	3	0
5	YAVATMAL	16	11	5	0
6	AURANGABAD	9	9	0	0
7	BEED	11	10	1	0
8	HINGOLI	5	4	1	0
9	JALNA	8	8	0	0
10	LATUR	10	9	1	0
11	NANDED	16	9	7	0
12	OSMANABAD	8	8	0	0
13	PARBHANI	9	4	5	0
14	PALGHAR	8	5	3	0
15	RAIGAD	15	11	4	0
16	RATNAGIRI	9	1	8	0
17	SINDHUDURG	8	5	3	0
18	THANE	5	3	2	0
19	BHANDARA	7	7	0	0
20	CHANDRAPUR	15	15	0	0
21	GADCHIROLI	12	11	1	0
22	GONDIA	8	8	0	0
23	NAGPUR	13	13	0	0
24	WARDHA	8	7	1	0
25	AHMEDNAGAR	14	12	2	0
26	DHULE	4	2	2	0
27	JALGAON	15	13	2	0
28	NANDURBAR	6	0	0	6
29	NASHIK	15	7	4	4
30	KOLHAPUR	12	12	0	0
31	PUNE	13	1	12	0
32	SANGLI	10	8	2	0
33	SATARA	11	9	2	0
34	SOLAPUR	11	4	7	0
Total		351	243	85	23

उपक्रम क्र.९ अ कायमस्वरुपी प्रतिक्षा यादीमधील लाभार्थ्यांचे आधार सिडींग व आवासप्लस मधील लाभार्थ्यांचे आधार सिडींग/
जॉबकार्ड मॅपींग १०० टक्के पूर्ण करणे.

PWL Aadhar Seeding				
#SNo	District Name	PWL Aadhar SEEDING As On 30th Nov	PWL Aadhar SEEDING As On 7th Dec	Achievement
1	NAGPUR	38045	38458	413
2	JALGAON	47348	47689	341
3	NANDED	25714	25962	248
4	AURANGABAD	20516	20648	132
5	DHULE	33203	33334	131
6	OSMANABAD	5244	5371	127
7	JALNA	7589	7705	116
8	RAIGAD	7216	7325	109
9	BEED	16838	16938	100
10	SANGLI	17874	17943	69
11	PALGHAR	16145	16203	58
12	NASHIK	66483	66540	57
13	NANDURBAR	91615	91671	56
14	LATUR	9238	9282	44
15	BHANDARA	53659	53691	32
16	KOLHAPUR	13293	13322	29
17	WARDHA	16030	16036	6
18	CHANDRAPUR	29102	29107	5
19	AHMEDNAGAR	44456	44460	4
20	AKOLA	38548	38551	3
21	SINDHUDURG	4402	4405	3
22	HINGOLI	10422	10424	2
23	PUNE	15500	15502	2
24	PARBHANI	6593	6594	1
25	RATNAGIRI	6837	6837	0
26	SATARA	13391	13391	0
27	WASHIM	9421	9421	0
28	YAVATMAL	38386	38385	-1
29	BULDHANA	26844	26842	-2
30	GADCHIROLI	19184	19181	-3
31	THANE	6455	6450	-5
32	GONDIA	70674	70658	-16
33	SOLAPUR	42036	42005	-31
34	AMRAVATI	73816	73476	-340
	Total	942096	943807	1711

Awaas Plus -Job card Mapping					
District Name	Total HH registered	Job Card Mapping as on 30th Nov	Job Card Mapping as on 7th Dec	Achievement	
GADCHIROLI	102629	4358	9430	5072	
NAGPUR	91329	34934	36144	1210	
RATNAGIRI	78746	1339	2443	1104	
KOLHAPUR	181903	310	1109	799	
SANGLI	132583	2086	2563	477	
SATARA	118101	850	1318	468	
WARDHA	75113	2224	2647	423	
JALGAON	316732	3642	3952	310	
PARBHANI	189536	872	1034	162	
BEED	258662	1177	1320	143	
BULDHANA	236559	18	144	126	
LATUR	152079	374	475	101	
OSMANABAD	124374	4005	4082	77	
PUNE	113054	45	113	68	
DHULE	199567	1826	1891	65	
CHANDRAPUR	157806	124	188	64	
SINDHUDURG	36729	2579	2641	62	
AHMEDNAGAR	293600	2486	2511	25	
AKOLA	93150	46	71	25	
NANDED	351308	1493	1514	21	
NANDURBAR	199231	1001	1016	15	
RAIGAD	50390	115	129	14	
HINGOLI	124003	622	629	7	
AURANGABAD	260947	869	870	1	
AMRAVATI	174143	85	85	0	
BHANDARA	123736	307	307	0	
GONDIA	143614	200	200	0	
JALNA	221851	522	522	0	
NASHIK	288171	430	430	0	
PALGHAR	112736	354	354	0	
SOLAPUR	207486	606	606	0	
THANE	57329	2	2	0	
WASHIM	143381	325	325	0	
YAVATMAL	349478	128	128	0	
	Total	5760056	70354	81193	10839

उपक्रम क्र.९ ब

Aawas Plus Aadhar Seeding Report as on 7th Dec-2020

#SNo	District Name	Total Registered		Total Aadhar seeded		% Seeded		Total Aadhar To Be Seeded	
		Total HH registered	Total members registered	Total Aadhar seeded for HH till date	Total Aadhar seeded for Members till date	% HH	%MM	HH	MM
1	NASHIK	2,88,171	4,77,991	2,81,126	1,66,046	97.56	34.74	7,045	3,11,945
2	YAVATMAL	3,49,478	6,21,314	2,71,524	4,10,726	77.69	66.11	77,954	2,10,588
3	JALGAON	3,16,732	5,06,297	2,76,816	2,99,133	87.40	59.08	39,916	2,07,164
4	NANDED	3,51,308	6,05,305	3,21,647	4,37,876	91.56	72.34	29,661	1,67,429
5	BEED	2,58,662	3,36,111	2,44,490	1,84,410	94.52	54.87	14,172	1,51,701
6	AMRAVATI	1,74,143	3,28,889	1,37,579	1,78,613	79.00	54.31	36,564	1,50,276
7	AURANGABAD	2,60,947	3,90,628	2,43,101	2,43,780	93.16	62.41	17,846	1,46,848
8	AHMEDNAGAR	2,93,600	4,98,771	2,83,701	3,68,282	96.63	73.84	9,899	1,30,489
9	KOLHAPUR	1,81,903	4,60,667	1,69,821	3,32,602	93.36	72.20	12,082	1,28,065
10	SOLAPUR	2,07,486	3,74,201	1,98,483	2,49,729	95.66	66.74	9,003	1,24,472
11	DHULE	1,99,567	2,64,536	1,82,966	1,44,014	91.68	54.44	16,601	1,20,522
12	BULDHANA	2,36,559	4,56,667	2,15,097	3,36,978	90.93	73.79	21,462	1,19,689
13	WASHIM	1,43,381	2,99,263	1,37,220	1,93,718	95.70	64.73	6,161	1,05,545
14	GONDIA	1,43,614	1,76,674	1,42,733	73,711	99.39	41.72	881	1,02,963
15	JALNA	2,21,851	2,95,766	1,88,737	1,94,940	85.07	65.91	33,114	1,00,826
16	PARBHANI	1,89,536	3,33,188	1,81,275	2,47,265	95.64	74.21	8,261	85,923
17	PUNE	1,13,054	2,54,648	1,03,957	1,68,843	91.95	66.30	9,097	85,805
18	OSMANABAD	1,24,374	2,13,049	1,05,630	1,35,187	84.93	63.45	18,744	77,862
19	HINGOLI	1,24,003	2,01,515	1,15,417	1,28,603	93.08	63.82	8,586	72,912
20	THANE	57,329	1,10,665	53,539	41,452	93.39	37.46	3,790	69,213
21	SANGLI	1,32,583	3,15,040	1,26,652	2,48,173	95.53	78.78	5,931	66,867
22	NANDURBAR	1,99,231	2,16,185	1,79,157	1,57,536	89.92	72.87	20,074	58,649
23	CHANDRAPUR	1,57,806	2,79,879	1,39,578	2,22,428	88.45	79.47	18,228	57,451
24	PALGHAR	1,12,736	1,53,743	1,06,923	98,546	94.84	64.10	5,813	55,197
25	AKOLA	93,150	1,81,944	79,154	1,28,107	84.97	70.41	13,996	53,837
26	LATUR	1,52,079	2,71,793	1,47,434	2,18,500	96.95	80.39	4,645	53,293
27	RATNAGIRI	78,746	1,56,593	73,665	1,17,087	93.55	74.77	5,081	39,506
28	GADCHIROLI	1,02,629	1,87,479	93,978	1,48,276	91.57	79.09	8,651	39,203
29	RAIGAD	50,390	1,19,939	44,906	83,234	89.12	69.40	5,484	36,705
30	SATARA	1,18,101	2,07,875	1,14,032	1,79,367	96.55	86.29	4,069	28,508
31	NAGPUR	91,329	1,55,183	86,236	1,28,656	94.42	82.91	5,093	26,527
32	WARDHA	75,113	1,59,617	74,184	1,43,775	98.76	90.07	929	15,842
33	BHANDARA	1,23,736	1,75,058	1,22,171	1,64,454	98.74	93.94	1,565	10,604
34	SINDHUDURG	36,729	92,584	36,372	87,741	99.03	94.77	357	4,843
	Total	57,60,056	98,79,057	52,79,301	66,61,788	91.65	67.43	4,80,755	32,17,269

उपक्रम क्र.१० शासकीय योजनांशी कृतीसंगमव नावीन्यपूर्णउपक्रमांचीअंमलबजावणी करणे.

Ujjwala Compare Report as On 7th Dec 2020								MGNREGA Compare Report As On 7th Dec 2020			
#SNo	District Name	Eligible ben. for lpg connection As On 30th Nov	Eligible Ben for lpg connection As On 7th Dec	Achievement	House with lpg connection s On 30th Nov	House with lpg connection As On 7th Dec	Ach evement	District	Total Man-ays as on 30th Nov	Total Man-ays as on 7th Dec	Achievement
1	AHMEDNAGAR	23729	23792	63	5809	5809	0	NANDURBAR	84461	84705	244
2	AKOLA	21944	21985	41	3555	3555	0	BHANDARA	35624	35808	184
3	AMRAVATI	41512	41598	86	5610	5610	0	NASHIK	67172	67354	182
4	AURANGABAD	11765	11809	44	2090	2090	0	JALGAON	37735	37850	115
5	BEED	9154	9167	13	1839	1839	0	DHULE	39990	40095	105
6	BHANDARA	22948	23068	120	3121	3121	0	YAVATMAL	36007	36099	92
7	BULDHANA	15325	15368	43	2716	2716	0	AMRAVATI	52307	52397	90
8	CHANDRAPUR	17084	17096	12	1869	1869	0	NAGPUR	20294	20373	79
9	DHULE	32580	32666	86	4087	4087	0	AKOLA	28019	28091	72
10	GADCHIROLI	12325	12354	29	962	962	0	PUNE	13867	13934	67
11	GONDIA	29514	29676	162	4055	4055	0	PALGHAR	22143	22203	60
12	HINGOLI	6072	6095	23	1120	1120	0	GADCHIROLI	20703	20761	58
13	JALGAON	30157	30219	62	4698	4698	0	WARDHA	14466	14524	58
14	JALNA	6373	6384	11	1551	1551	0	NANDED	21308	21363	55
15	KOLHAPUR	8048	8056	8	2084	2084	0	AHMEDNAGAR	33625	33675	50
16	LATUR	6501	6509	8	1332	1332	0	CHANDRAPUR	30819	30862	43
17	NAGPUR	15614	15701	87	1968	1968	0	AURANGABAD	19914	19954	40
18	NANDED	18856	18962	106	3820	3820	0	BULDHANA	27160	27196	36
19	NANDURBAR	75775	76098	323	2956	2956	0	LATUR	16805	16835	30
20	NASHIK	51855	51960	105	6956	6956	0	KOLHAPUR	11435	11463	28
21	OSMANABAD	3186	3190	4	783	783	0	PARBHANI	8823	8845	22
22	PALGHAR	22485	22504	19	2061	2061	0	SANGLI	10448	10469	21
23	PARBHANI	3984	3988	4	931	931	0	HINGOLI	6870	6889	19
24	PUNE	9501	9536	35	1522	1522	0	HINGOLI	6870	6889	19
25	RAIGAD	5973	5978	5	396	396	0	WASHIM	13719	13732	13
26	RATNAGIRI	3972	3977	5	879	879	0	SATARA	12547	12557	10
27	SANGLI	8948	8985	37	1929	1929	0	SOLAPUR	14692	14701	9
28	SATARA	6685	6692	7	1938	1938	0	THANE	7444	7453	9
29	SINDHUDURG	2573	2574	1	433	433	0	RATNAGIRI	6773	6779	6
30	SOLAPUR	19722	19746	24	4935	4935	0	RAIGAD	1692	1697	5
31	THANE	5782	5797	15	249	249	0	BEED	13016	13020	4
32	WARDHA	8242	8253	11	1732	1732	0	JALNA	4248	4252	4
33	WASHIM	5475	5482	7	1086	1086	0	OSMANABAD	8576	8578	2
34	YAVATMAL	21565	21599	34	3767	3767	0	SINDHUDURG	1334	1335	1
	Total	585224	586864	1640	84839	84839	0	Total	783323	785136	1813

शासकीय योजनांशी कृतीसंगम

- १) स्वच्छ भारत मिशन ग्रामीण
- २) जल जीवन मिशन
- ३) सौभाग्य योजन
- ४) राष्ट्रीय ग्रामीण जीवनोन्नती अभियान

नावीन्यपूर्ण उपक्रम

- १) बहुमजली इमारती बांधणे
- २) गृहसंकुल उभारून त्यांची सहकारी संस्था स्थापने
- ३) गृहकर्ज
- ४) घरकुल मार्ट
- ५) आदर्श घरांची' निर्मित