

महा आवास अभियान-ग्रामीण

दि.२०.११.२०२० ते दि.१४.१२.२०२० पर्यंतचा

उपक्रम निहाय प्रगती अहवाल

उपक्रम क्र.१ भूमीहीन लाभार्थ्यांना जागा उपलब्ध करून देणे.

Sr.No.	District	Landless beneficiaries in PWL	पंडीत दीन दयाळ उपाध्याय घरकुल जागा खरेदी अर्थ सहाय्य योजना				शासकीय जागा विनामूल्य उपलब्ध करण्याची योजना				अतिक्रमणे नियमानुकूल करणे योजना				इतर				Abhiyan Achievement As on 14th Dec 2020	Land Provided Till Date	Remaining Landless
			20th Nov Status	Abhiyan Achievement			20th Nov Status	Abhiyan Achievement			20th Nov Status	Abhiyan Achievement			20th Nov Status	Abhiyan Achievement					
				20th to 7th Dec	7th to 14th Dec	Achievement		20th to 7th Dec	7th to 14th Dec	Achievement		20th to 7th Dec	7th to 14th Dec	Achievement		20th to 7th Dec	7th to 14th Dec	Achievement			
1	AMRAVATI	14998	68	267	0	267	158	3295	0	3295	0	0	0	0	0	0	0	0	3562	3788	11210
2	PUNE	1103	33	46	0	46	0	923	0	923	0	0	0	0	0	0	0	0	969	1002	101
3	NAGPUR	10344	257	306	49	355	0	343	0	343	0	0	0	0	0	0	0	0	698	955	9389
4	AURANGABAD	615	137	205	0	205	0	158	0	158	0	0	0	0	0	0	0	0	662	500	115
5	SOLAPUR	5903	49	77	0	77	343	484	0	484	0	0	0	0	0	0	0	0	561	953	4950
6	SATARA	1562	169	178	96	274	0	6	217	223	0	10	0	10	0	0	0	0	507	676	886
7	BULDHANA	4942	2968	0	362	362	0	0	0	0	0	0	0	0	0	0	0	0	362	3330	1612
8	WARDHA	1129	75	91	0	91	0	42	121	163	0	0	0	0	0	0	42	42	296	371	758
9	BHANDARA	4626	0	257	0	257	0	0	0	0	0	0	0	0	0	0	0	0	257	257	4369
10	SINDHUDURG	392	0	57	11	68	0	0	0	0	0	0	0	0	19	19	154	173	241	260	132
11	AKOLA	500	74	0	7	7	225	0	0	0	0	0	0	0	0	0	0	0	232	306	194
12	AHMEDNAGAR	9281	203	0	68	68	0	158	0	158	0	0	0	0	0	0	0	0	226	429	8852
13	HINGOLI	394	17	125	0	125	0	0	0	0	0	0	0	0	0	0	0	0	125	142	252
14	SANGLI	567	0	38	0	38	0	60	0	60	0	0	0	0	0	0	0	0	98	98	469
15	RATNAGIRI	219	91	2	2	4	42	0	0	0	0	0	0	0	0	0	2	2	97	139	80
16	NANDURBAR	98	35	49	0	49	0	0	0	0	0	0	0	0	0	0	0	0	49	84	14
17	KOLHAPUR	1470	17	35	0	35	0	0	0	0	0	0	0	0	0	0	0	0	35	52	1418
18	JALNA	522	0	0	32	32	0	0	0	0	0	0	0	0	0	0	0	0	32	32	490
19	NASHIK	611	81	0	25	25	0	0	0	0	0	0	0	0	0	0	0	0	25	106	505
20	WASHIM	574	267	0	24	24	0	0	0	0	0	0	0	0	0	0	0	0	24	291	283
21	THANE	181	0	0	0	0	0	0	0	0	0	0	0	0	0	19	0	19	19	19	162
22	RAIGAD	445	0	17	0	17	0	0	0	0	0	0	0	0	0	0	0	0	17	17	428
23	LATUR	410	0	5	0	5	0	0	0	0	0	0	0	0	0	0	0	0	5	5	405
24	PALGHAR	17	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	1	1	1	16
25	BEED	110	88	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	88	22
26	CHANDRAPUR	1300	44	0	0	0	0	0	0	0	114	0	0	0	0	0	0	0	0	158	1142
27	DHULE	37	37	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	37	0
28	GADCHIROLI	17	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	16
29	GONDIA	262	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	261
30	JALGAON	12430	776	0	0	0	1122	0	0	0	0	0	0	0	5813	0	0	0	0	7711	4719
31	NANDED	345	38	0	0	0	60	0	0	0	0	0	0	0	0	0	0	0	0	98	247
32	OSMANABAD	336	2	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2	334
33	PARBHANI	13	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	13
34	YAVATMAL	13	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	13
	Total	75766	5528	1755	676	2431	1950	5469	338	5807	114	10	0	10	5832	38	199	237	9100	21909	53857

उपक्रम क्र. २ घरकुलांच्या उद्दिष्टांप्रमाणे १०० टक्के मंजूरी देणे.

प्रधानमंत्री आवास योजना — ग्रामीण

#SNo	District	Target	Sanction As On 20th Nov	Abhiyan Achievement			Pending Sanction
				20th Nov To 7 Dec	7th Dec to 14 th Dec	Total Achive ment	
1	GONDIA	92862	47093	16732	5446	22178	23591
2	NANDED	50791	30288	9114	598	9712	10791
3	SOLAPUR	49500	23030	-4	9106	9102	17368
4	CHANDRAPUR	32694	20282	7082	50	7132	5280
5	JALGAON	75723	40219	4898	1803	6701	28803
6	AURANGABAD	23273	15255	-4	6379	6375	1643
7	BHANDARA	63597	30409	2901	2634	5535	27653
8	YAVATMAL	41521	26451	492	4823	5315	9755
9	AHMEDNAGAR	56134	30493	433	4700	5133	20508
10	AMRAVATI	93272	49234	1503	3323	4826	39212
11	NAGPUR	45792	25842	2644	1779	4423	15527
12	NANDURBAR	111956	94134	3536	504	4040	13782
13	NASHIK	72630	63236	3424	487	3911	5483
14	GADCHIROLI	23746	16530	4	3895	3899	3317
15	AKOLA	47181	27721	3107	727	3834	15626
16	DHULE	52614	41236	0	3086	3086	8292
17	SATARA	14166	8822	1238	844	2082	3262
18	RATNAGIRI	8100	4450	1513	121	1634	2016
19	BEED	20320	11484	0	1623	1623	7213
20	KOLHAPUR	17047	11127	702	693	1395	4525
21	BULDHANA	30604	18444	528	736	1264	10896
22	HINGOLI	11335	7342	285	356	641	3352
23	PUNE	21818	11998	-2	580	578	9242
24	OSMANABAD	6632	4338	453	92	545	1749
25	PARBHANI	7603	5952	0	457	457	1194
26	JALNA	13465	7749	0	442	442	5274
27	RAIGAD	9566	6807	346	58	404	2355
28	SINDHUDURG	4947	2893	85	165	250	1804
29	PALGHAR	26966	25440	123	70	193	1333
30	THANE	7395	6291	192	0	192	912
31	WARDHA	17575	10159	161	0	161	7255
32	LATUR	11302	7428	0	67	67	3807
33	WASHIM	11091	6504	8	0	8	4579
34	SANGLI	22172	12149	0	0	0	10023
	Total	1195390	750830	61494	55644	117138	327422

राज्य पुरस्कृत आवास योजना

#SNo	District	Target	Sanction As On 20th Nov	Abhiyan Achievement			Pending Sanction
				20th Nov To 7 Dec	7th Dec to 14 th Dec	Total Achiveme nt	
1	JALGAON	17342	15345	636	185	821	1176
2	PARBHANI	14543	11941	0	349	349	2253
3	PUNE	10457	8455	0	265	265	1737
4	AMRAVATI	14486	13677	238	18	256	553
5	BHANDARA	15386	14205	220	0	220	961
6	HINGOLI	9745	8164	132	70	202	1379
7	AHMEDNAGAR	30450	27864	24	138	162	2424
8	CHANDRAPUR	24728	16426	141	8	149	8153
9	BULDHANA	12190	11942	90	8	98	150
10	NASHIK	19111	17855	94	0	94	1162
11	YAVATMAL	19265	18915	40	11	51	299
12	JALNA	7126	5081	0	42	42	2003
13	GADCHIROLI	11477	10083	2	21	23	1371
14	DHULE	12351	11900	0	17	17	434
15	AKOLA	14198	13381	0	16	16	801
16	NAGPUR	9482	9124	8	0	8	350
17	NANDURBAR	10307	9827	6	1	7	473
18	RATNAGIRI	5864	5848	-1	8	7	9
19	BEED	13231	9022	0	6	6	4203
20	RAIGAD	3833	3798	0	5	5	30
21	OSMANABAD	15251	8375	3	0	3	6873
22	AURANGABAD	17756	16444	0	2	2	1310
23	LATUR	19988	16002	0	2	2	3984
24	NANDED	17863	10054	0	2	2	7807
25	SOLAPUR	15433	15044	2	0	2	387
26	KOLHAPUR	10935	10836	0	0	0	99
27	PALGHAR	6455	5806	0	0	0	649
28	SANGLI	7082	6229	0	0	0	853
29	SATARA	9559	9505	0	0	0	54
30	SINDHUDURG	1851	1834	0	0	0	17
31	THANE	3524	3263	-3	3	0	261
32	WARDHA	8310	8297	0	0	0	13
33	WASHIM	7712	7698	0	0	0	14
34	GONDIA	13480	9364	1	-6	-5	4121
	Total	430771	371604	1633	1171	2804	56363

उपक्रम क्र.३ मंजूर घरकुलांना पहिल्या हप्त्याचे १०० टक्के वितरण करणे.

प्रधानमंत्री आवास योजना – ग्रामीण

#S No	District	Target	Sanctio ns	1st Install As On 20th Nov	Abhiyan Achievement			Pending 1st Inst
					20th Nov To 7th Dec	7th to 14th Dec	Total Achieve ment	
1	GONDIA	92862	69271	38982	9627	1152	10779	43101
2	NANDED	50791	40000	26145	9189	1	9190	15456
3	CHANDRAPUR	32694	27414	19497	3305	86	3391	9806
4	NASHIK	72630	67147	57262	769	2008	2777	12591
5	JALGAON	75723	46920	36376	2580	91	2671	36676
6	AKOLA	47181	31555	25979	1806	219	2025	19177
7	NANDURBAR	111956	98174	87754	672	837	1509	22693
8	AMRAVATI	93272	54060	47658	1207	51	1258	44356
9	BHANDARA	63597	35944	28134	1098	52	1150	34313
10	NAGPUR	45792	30265	18923	839	279	1118	25751
11	SATARA	14166	10904	7464	1052	0	1052	5650
12	RATNAGIRI	8100	6084	4166	816	23	839	3095
13	AHMEDNAGAR	56134	35626	29159	660	109	769	26206
14	KOLHAPUR	17047	12522	9723	702	-3	699	6625
15	BULDHANA	30604	19708	17468	593	45	638	12498
16	HINGOLI	11335	7983	6997	341	19	360	3978
17	OSMANABAD	6632	4883	3663	229	73	302	2667
18	RAIGAD	9566	7211	6550	197	27	224	2792
19	SINDHUDURG	4947	3143	2780	45	54	99	2068
20	DHULE	52614	44322	37178	81	0	81	15355
21	SANGLI	22172	12149	11193	76	0	76	10903
22	WARDHA	17575	10320	9236	52	23	75	8264
23	PUNE	21818	12576	11400	51	22	73	10345
24	GADCHIROLI	23746	20429	15909	57	13	70	7767
25	YAVATMAL	41521	31766	25044	64	0	64	16413
26	PALGHAR	26966	25633	24713	49	-13	36	2217
27	JALNA	13465	8191	7499	19	0	19	5947
28	SOLAPUR	49500	32132	22502	18	0	18	26980
29	LATUR	11302	7495	7225	8	1	9	4068
30	WASHIM	11091	6512	6386	9	0	9	4696
31	AURANGABAD	23273	21630	14025	0	0	0	9248
32	BEED	20320	13107	11163	0	0	0	9157
33	PARBHANI	7603	6409	4760	0	0	0	2843
34	THANE	7395	6483	6220	0	0	0	1175
	Total	1195390	867968	689133	36211	5169	41380	464877

राज्य पुरस्कृत आवास योजना

District	Target	Sanctio ns	1st Install As On 20th Nov	Abhiyan Achievement			Pending 1st Inst
				20th Nov To 7th Dec	7th to 14th Dec	Total Achieve ment	
YAVATMAL	19265	18935	16010	437	30	467	2788
NASHIK	19111	17902	14198	301	50	351	4562
CHANDRAPUR	24728	16566	15005	211	46	257	9466
GONDIA	13480	9365	7687	244	10	254	5539
BHANDARA	15386	14315	12379	113	88	201	2806
AHMEDNAGAR	30450	27888	23347	190	6	196	6907
HINGOLI	9745	8295	7604	37	89	126	2015
JALNA	7126	5081	4858	82	5	87	2181
PARBHANI	14543	11941	10832	1	85	86	3625
NAGPUR	9482	9132	7947	73	4	77	1458
WARDHA	8310	8297	7699	52	4	56	555
GADCHIROLI	11477	10084	8674	52	2	54	2749
AKOLA	14198	13381	9166	6	42	48	4984
PALGHAR	6455	5806	5467	45	-4	41	947
AMRAVATI	14486	13874	10676	21	19	40	3770
NANDED	17863	10054	9080	29	1	30	8753
JALGAON	17342	15872	12239	12	13	25	5078
AURANGABAD	17756	16444	8488	10	9	19	9249
OSMANABAD	15251	8378	5981	18	0	18	9252
LATUR	19988	16002	13375	13	2	15	6598
DHULE	12351	11900	10621	1	13	14	1716
NANDURBAR	10307	9830	9180	0	11	11	1116
RATNAGIRI	5864	5844	5487	10	1	11	366
THANE	3524	3261	3226	9	2	11	287
BULDHANA	12190	11987	9193	10	0	10	2987
RAIGAD	3833	3798	3380	1	8	9	444
KOLHAPUR	10935	10836	8885	6	0	6	2044
PUNE	10457	8455	8065	1	3	4	2388
SOLAPUR	15433	15044	12780	4	0	4	2649
SANGLI	7082	6229	5309	2	0	2	1771
SATARA	9559	9505	7707	2	0	2	1850
BEED	13231	9022	8683	0	0	0	4548
SINDHUDURG	1851	1834	1526	0	0	0	325
WASHIM	7712	7698	5518	0	0	0	2194
Total	430771	372855	310272	1993	539	2532	117967

उपक्रम क्र.४ घरकुलांच्या उद्दिष्टानुसार १०० टक्के घरकुले भौतिक दृष्ट्या पूर्ण करणे.
प्रधानमंत्री आवास योजना — ग्रामीण

#S No	District	Target	Complion As On 20th Nov	Abhiyan Achievement			Pending To complete
				20th Nov To 7 Dec	7th Dec to 14 th Dec	Total Achivem ent	
1	NANDURBAR	111956	60578	1181	446	1627	49751
2	GONDIA	92862	24142	530	133	663	68057
3	NASHIK	72630	47486	369	236	605	24539
4	DHULE	52614	29296	430	137	567	22751
5	BHANDARA	63597	19443	271	246	517	43637
6	AHMEDNAGAR	56134	20577	280	228	508	35049
7	AMRAVATI	93272	37698	270	83	353	55221
8	SOLAPUR	49500	18242	276	43	319	30939
9	PALGHAR	26966	20416	151	112	263	6287
10	YAVATMAL	41521	19579	179	50	229	21713
11	NANDED	50791	17621	133	95	228	32942
12	NAGPUR	45792	14341	130	96	226	31225
13	AKOLA	47181	19549	132	80	212	27420
14	GADCHIROLI	23746	10879	126	68	194	12673
15	BEED	20320	8731	106	51	157	11432
16	CHANDRAPUR	32694	15611	124	30	154	16929
17	PUNE	21818	8689	130	19	149	12980
18	JALGAON	75723	28916	99	41	140	46667
19	SANGLI	22172	8609	123	17	140	13423
20	AURANGABAD	23273	10824	93	18	111	12338
21	BULDHANA	30604	14190	80	25	105	16309
22	HINGOLI	11335	5898	47	19	66	5371
23	RAIGAD	9566	5800	37	21	58	3708
24	THANE	7395	5429	48	9	57	1909
25	WARDHA	17575	7589	29	18	47	9939
26	JALNA	13465	5931	33	13	46	7488
27	RATNAGIRI	8100	3805	30	10	40	4255
28	KOLHAPUR	17047	7815	22	15	37	9195
29	SATARA	14166	6218	24	11	35	7913
30	LATUR	11302	6333	29	4	33	4936
31	PARBHANI	7603	3895	9	11	20	3688
32	WASHIM	11091	5208	8	8	16	5867
33	OSMANABAD	6632	3135	9	1	10	3487
34	SINDHUDURG	4947	2514	6	0	6	2427
	Total	1195390	524987	5544	2394	7938	662465

राज्य पुरस्कृत आवास योजना

#S No	District	Target	Completi on As On 20th Nov	Abhiyan Achievement			Pending To complete
				20th Nov To 7 Dec	7th Dec to 14 th Dec	Total Achieveme nt	
1	CHANDRAPUR	24728	7457	471	111	582	16689
2	GONDIA	13480	4700	387	35	422	8358
3	DHULE	12351	7453	321	83	404	4494
4	YAVATMAL	19265	9274	304	65	369	9622
5	AHMEDNAGAR	30450	15437	236	119	355	14658
6	LATUR	19988	10296	241	14	255	9437
7	BHANDARA	15386	6964	163	86	249	8173
8	GADCHIROLI	11477	5103	193	47	240	6134
9	WARDHA	8310	4504	177	56	233	3573
10	NASHIK	19111	8900	120	111	231	9980
11	NANDED	17863	5702	186	27	213	11948
12	NANDURBAR	10307	5954	174	35	209	4144
13	BEED	13231	6513	165	22	187	6531
14	SOLAPUR	15433	10932	161	26	187	4314
15	AURANGABAD	17756	5953	151	20	171	11632
16	RATNAGIRI	5864	4420	146	23	169	1275
17	AMRAVATI	14486	7974	136	22	158	6354
18	HINGOLI	9745	6045	98	44	142	3558
19	PUNE	10457	6267	99	12	111	4079
20	AKOLA	14198	5795	87	21	108	8295
21	PARBHANI	14543	8993	76	31	107	5443
22	JALGAON	17342	8889	74	29	103	8350
23	NAGPUR	9482	6444	80	18	98	2940
24	JALNA	7126	3147	77	8	85	3894
25	BULDHANA	12190	7622	55	15	70	4498
26	SATARA	9559	6666	59	4	63	2830
27	KOLHAPUR	10935	7755	49	10	59	3121
28	PALGHAR	6455	3855	34	24	58	2542
29	SANGLI	7082	4567	47	4	51	2464
30	THANE	3524	2650	28	16	44	830
31	WASHIM	7712	3821	31	9	40	3851
32	RAIGAD	3833	2932	29	8	37	864
33	SINDHUDURG	1851	1428	35	2	37	386
34	OSMANABAD	15251	4383	31	5	36	10832
	Total	430771	218795	4721	1162	5883	206093

उपक्रम क्र. ५ प्रलंबित घरकुले (Delayed Houses) पूर्ण करणे.

#SNo	District Name	Houses not completed even after 12 Months after receiving First Instalment As On 20th Nov	Houses not completed even after 12 Months after receiving First Instalment 20th Nov to 7th Dec Progress	Houses not completed even after 12 Months after receiving First Instalment 7th to 14th Dec Progress	Abhiyan Achievement	Houses not completed even after 12 Months after receiving First Instalment As On 14th Dec
1	NASHIK	6237	-94	-205	-299	5938
2	NANDURBAR	15441	17	-279	-262	15179
3	DHULE	5221	-150	-95	-245	4976
4	SOLAPUR	3437	-91	-38	-129	3308
5	SANGLI	1814	-76	-12	-88	1726
6	THANE	590	-47	-9	-56	534
7	RATNAGIRI	227	-20	-16	-36	191
8	AURANGABAD	2060	-15	-16	-31	2029
9	PUNE	1691	-14	-14	-28	1663
10	KOLHAPUR	1116	2	-21	-19	1097
11	WASHIM	943	1	-7	-6	937
12	SINDHUDURG	128	-3	0	-3	125
13	LATUR	673	-1	-1	-2	671
14	PARBHANI	579	10	-10	0	579
15	OSMANABAD	428	11	-1	10	438
16	SATARA	827	38	-10	28	855
17	HINGOLI	404	45	-11	34	438
18	BULDHANA	2195	67	-21	46	2241
19	AKOLA	4549	117	-66	51	4600
20	CHANDRAPUR	2521	84	-21	63	2584
21	RAIGAD	428	82	-18	64	492
22	YAVATMAL	3915	104	-36	68	3983
23	BEED	1190	93	-23	70	1260
24	JALNA	778	85	-9	76	854
25	JALGAON	5265	121	-24	97	5362
26	WARDHA	1071	114	-13	101	1172
27	NANDED	5467	227	-105	122	5589
28	NAGPUR	1436	168	-27	141	1577
29	GONDIA	2694	292	-46	246	2940
30	BHANDARA	2473	370	-105	265	2738
31	AMRAVATI	6258	407	-63	344	6602
32	AHMEDNAGAR	5835	601	-195	406	6241
33	PALGHAR	957	610	-37	573	1530
34	GADCHIROLI	2578	661	-49	612	3190
	Total	91426	3816	-1603	2213	93639

उपक्रम क्र.६ सर्व घरकुले आर्थिकदृष्ट्या पूर्ण करणे

प्रधानमंत्री आवास योजना – ग्रामीण

राज्य पुरस्कृत आवास योजना

Sr. No.	District	Target	Physical Completion As On 20th Nov	Financial Completion on 20th Nov	Financial Completion on 20th Nov to 7th Dec	Financial Completion on 7th Dec to 14th Dec	Abhiyan Achievement	Remaining Completion	District	Target	Physical Completion As On 20th Nov	Financial Completion on 20th Nov	Financial Completion on 20th Nov to 7th Dec	Financial Completion on 7th Dec to 14th Dec	Abhiyan Achievement	Remaining
1	NANDURBAR	111956	60578	48536	472	372	844	12825	AHMEDNAGAR	30450	15437	10254	2643	73	2716	2749
2	DHULE	52614	29296	23133	553	201	754	5976	CHANDRAPUR	24728	7457	2677	2584	72	2656	2541
3	GONDIA	92862	24142	19703	605	119	724	4378	YAVATMAL	19265	9274	6439	2236	25	2261	873
4	BHANDARA	63597	19443	15863	536	58	594	3503	WARDHA	8310	4504	2717	1663	41	1704	250
5	NASHIK	72630	47486	42630	380	109	489	4972	DHULE	12351	7453	5116	1365	44	1409	1217
6	AMRAVATI	93272	37698	36211	357	49	406	1434	KOLHAPUR	10935	7755	5270	1338	-2	1336	1188
7	JALGAON	75723	28916	22089	350	42	392	6575	HINGOLI	9745	6045	3341	1285	23	1308	1520
8	AKOLA	47181	19549	17914	188	111	299	1548	NASHIK	19111	8900	6965	1263	45	1308	831
9	AHMEDNAGAR	56134	20577	16345	141	141	282	4458	GADCHIROLI	11477	5103	3365	1225	54	1279	646
10	PALGHAR	26966	20416	17010	240	8	248	3421	PARBHANI	14543	8993	5066	1216	12	1228	2781
11	NANDED	50791	17621	12335	337	-90	247	5267	BHANDARA	15386	6964	5186	1021	65	1086	880
12	GADCHIROLI	23746	10879	9006	176	54	230	1837	NANDURBAR	10307	5954	4560	949	51	1000	546
13	PUNE	21818	8689	7268	156	25	181	1389	GONDIA	13480	4700	3267	920	29	949	749
14	YAVATMAL	41521	19579	18277	138	29	167	1364	AKOLA	14198	5795	4524	928	7	935	422
15	SOLAPUR	49500	18242	15382	163	2	165	3014	AMRAVATI	14486	7974	6863	897	14	911	323
16	NAGPUR	45792	14341	13438	91	69	160	969	AURANGABAD	17756	5953	4722	872	36	908	447
17	SANGLI	22172	8609	5798	119	16	135	2816	SOLAPUR	15433	10932	8769	789	24	813	1469
18	CHANDRAPUR	32694	15611	12209	118	1	119	3437	LATUR	19988	10296	7365	791	11	802	2289
19	AURANGABAD	23273	10824	9993	97	14	111	831	RATNAGIRI	5864	4420	3639	726	13	739	168
20	HINGOLI	11335	5898	4528	85	7	92	1344	BEED	13231	6513	4783	734	4	738	1109
21	BEED	20320	8731	6708	81	4	85	2095	NAGPUR	9482	6444	5564	706	10	716	236
22	BULDHANA	30604	14190	12166	58	27	85	2044	PALGHAR	6455	3855	3056	641	10	651	195
23	JALNA	13465	5931	4802	81	4	85	1090	PUNE	10457	6267	4977	641	9	650	714
24	LATUR	11302	6333	5146	69	7	76	1144	JALGAON	17342	8889	6579	604	14	618	1777
25	RAIGAD	9566	5800	4793	50	11	61	1004	BULDHANA	12190	7622	6390	606	7	613	673
26	WARDHA	17575	7589	7334	39	19	58	244	NANDED	17863	5702	4054	587	-14	573	1229
27	KOLHAPUR	17047	7815	6346	79	-29	50	1456	SATARA	9559	6666	5923	484	-4	480	297
28	OSMANABAD	6632	3135	2332	38	1	39	774	OSMANABAD	15251	4383	2863	403	4	407	1137
29	SATARA	14166	6218	5780	35	3	38	435	RAIGAD	3833	2932	2125	400	4	404	428
30	PARBHANI	7603	3895	3033	28	8	36	846	WASHIM	7712	3821	2642	338	2	340	864
31	RATNAGIRI	8100	3805	3579	26	8	34	232	JALNA	7126	3147	2506	321	10	331	367
32	WASHIM	11091	5208	4103	26	6	32	1089	SANGLI	7082	4567	3602	327	1	328	672
33	THANE	7395	5429	5345	18	1	19	122	SINDHUDURG	1851	1428	1224	201	-1	200	24
34	SINDHUDURG	4947	2514	2431	8	0	8	81	THANE	3524	2650	2266	189	4	193	230
	Grand Total	1195390	524987	441566	5938	1407	7345	84014	Grand Total	430771	218795	158659	31893	697	32590	31841

उपक्रम क्र.७ ग्रामीण गवंडी प्रशिक्षण (Rural Mason Training) पूर्ण

Sr. No.	District	Target	Sanction					District	Mason Trained					District	Assessment Done				
			Sanction As On 20th Nov	20 Nov to 7 Dec 2020	7th to 14th 2020	Total Achievement	Pending Sanction		Mason Trained As On 20th Nov	20 Nov to 7 Dec 2020	7th to 14th 2020	Total Achievement	Pending Training		Assessment Done As On 20th Nov	20 Nov to 7 Dec 2020	7th to 14th 2020	Total Achievement	Pending Assessment
1	AMRAVATI	2585	905	0	0	905	1680	AMRAVATI	875	0	0	875	1710	YAVATMAL	395	0	0	395	1000
2	GONDIA	1560	600	225	0	825	735	YAVATMAL	725	0	0	725	670	BULDHANA	315	0	0	315	755
3	JALGAON	1895	755	0	0	755	1140	JALGAON	505	0	0	505	1390	AMRAVATI	265	0	0	265	2320
4	YAVATMAL	1395	740	0	0	740	655	BULDHANA	410	0	0	410	660	DHULE	265	0	0	265	1035
5	AHMEDNAGAR	1590	465	0	0	465	1125	SOLAPUR	365	0	0	365	805	JALGAON	210	0	0	210	1685
6	DHULE	1300	445	0	0	445	855	DHULE	265	0	0	265	1035	NANDURBAR	95	0	0	95	2767
7	SOLAPUR	1170	435	0	0	435	735	NANDURBAR	185	0	0	185	2677	SOLAPUR	80	0	0	80	1090
8	BULDHANA	1070	430	0	0	430	640	AHMEDNAGAR	135	0	0	135	1455	THANE	60	0	0	60	285
9	NAGPUR	1210	220	180	0	400	810	KOLHAPUR	135	0	0	135	495	WARDHA	45	0	0	45	450
10	KOLHAPUR	630	240	105	0	345	285	NASHIK	135	0	0	135	2010	AHMEDNAGAR	40	0	0	40	1550
11	PALGHAR	1100	305	0	0	305	795	AURANGABAD	120	0	0	120	640	NAGPUR	40	0	0	40	1170
12	BHANDARA	1170	300	0	0	300	870	PARBHANI	100	0	0	100	175	PALGHAR	40	0	0	40	1060
13	AURANGABAD	760	235	60	0	295	465	SATARA	80	0	0	80	420	AURANGABAD	20	0	0	20	740
14	CHANDRAPUR	1020	295	0	0	295	725	THANE	60	0	0	60	285	KOLHAPUR	15	0	0	15	615
15	LATUR	480	230	0	0	230	250	PUNE	60	0	0	60	615	GONDIA	0	0	0	0	1560
16	NANDURBAR	2862	190	0	0	190	2672	OSMANABAD	60	0	0	60	210	BHANDARA	0	0	0	0	1170
17	SATARA	500	170	15	0	185	315	NANDED	55	0	0	55	1440	CHANDRAPUR	0	0	0	0	1020
18	BEED	620	185	0	0	185	435	WARDHA	45	0	0	45	450	LATUR	0	0	0	0	480
19	WARDHA	495	180	0	0	180	315	NAGPUR	40	0	0	40	1170	SATARA	0	0	0	0	500
20	NASHIK	2145	135	0	0	135	2010	PALGHAR	40	0	0	40	1060	BEED	0	0	0	0	620
21	PARBHANI	275	110	0	0	110	165	HINGOLI	35	0	0	35	360	NASHIK	0	0	0	0	2145
22	THANE	345	105	0	0	105	240	CHANDRAPUR	25	0	0	25	995	PARBHANI	0	0	0	0	275
23	PUNE	675	105	0	0	105	570	GONDIA	0	0	0	0	1560	PUNE	0	0	0	0	675
24	NANDED	1495	100	0	0	100	1395	BHANDARA	0	0	0	0	1170	NANDED	0	0	0	0	1495
25	HINGOLI	395	95	0	0	95	300	LATUR	0	0	0	0	480	HINGOLI	0	0	0	0	395
26	JALNA	450	90	0	0	90	360	BEED	0	0	0	0	620	JALNA	0	0	0	0	450
27	OSMANABAD	270	60	0	0	60	210	JALNA	0	0	0	0	450	OSMANABAD	0	0	0	0	270
28	SINDHUDURG	165	45	0	0	45	120	SINDHUDURG	0	0	0	0	165	SINDHUDURG	0	0	0	0	165
29	AKOLA	1410	0	0	0	0	1410	AKOLA	0	0	0	0	1410	AKOLA	0	0	0	0	1410
30	WASHIM	420	0	0	0	0	420	WASHIM	0	0	0	0	420	WASHIM	0	0	0	0	420
31	RAIGAD	375	0	0	0	0	375	RAIGAD	0	0	0	0	375	RAIGAD	0	0	0	0	375
32	RATNAGIRI	225	0	0	0	0	225	RATNAGIRI	0	0	0	0	225	RATNAGIRI	0	0	0	0	225
33	GADCHIROLI	765	0	0	0	0	765	GADCHIROLI	0	0	0	0	765	GADCHIROLI	0	0	0	0	765
34	SANGLI	585	0	0	0	0	585	SANGLI	0	0	0	0	585	SANGLI	0	0	0	0	585
	Total	33407	8170	885	0	9055	24352		4455	0	0	4455	28952		1885	0	0	1885	31522

उपक्रम क्र.९ अ कायमस्वरुपी प्रतिक्षा यादीमधील लाभार्थ्यांचे आधार सिडींग व आवासप्लस मधील लाभार्थ्यांचे जॉबकार्ड मॅपिंग १०० टक्के पूर्ण करणे.

PWL आधार सिडींग

#SNo	District Name	PWL Aadhar SEEDING As On 20th Nov	PWL Aadhar SEEDING As On 14th Dec	Achievement
1	JALGAON	46584	49005	2421
2	NAGPUR	37482	38588	1106
3	NANDED	25097	26196	1099
4	KOLHAPUR	13002	13473	471
5	OSMANABAD	5137	5559	422
6	RAIGAD	7101	7519	418
7	AURANGABAD	20366	20694	328
8	DHULE	33103	33414	311
9	BHANDARA	53462	53753	291
10	JALNA	7536	7823	287
11	HINGOLI	10148	10432	284
12	BEED	16691	16965	274
13	NANDURBAR	91544	91764	220
14	SANGLI	17766	17970	204
15	LATUR	9176	9282	106
16	NASHIK	66466	66538	72
17	PALGHAR	16135	16200	65
18	AKOLA	38493	38555	62
19	CHANDRAPUR	29101	29144	43
20	PUNE	15500	15529	29
21	THANE	6454	6477	23
22	AHMEDNAGAR	44456	44477	21
23	WARDHA	16015	16036	21
24	SINDHUDURG	4399	4417	18
25	RATNAGIRI	6835	6843	8
26	PARBHANI	6591	6596	5
27	WASHIM	9419	9423	4
28	SATARA	13391	13391	0
29	BULDHANA	26844	26843	-1
30	YAVATMAL	38386	38385	-1
31	GADCHIROLI	19184	19182	-2
32	GONDIA	70674	70648	-26
33	SOLAPUR	42036	41966	-70
34	AMRAVATI	73791	73189	-602
	Total	942096	946276	7911

AWAAS PLUS - जॉब कार्ड मॅपिंग

District Name	Total HH registered	Job Card Mapping as on 20th Nov	Job Card Mapping as on 14th Dec	Achievement	
GADCHIROLI	102629	1122	15348	14226	
NAGPUR	91329	33235	37081	3846	
RATNAGIRI	78746	1064	4890	3826	
SATARA	118101	292	3791	3499	
NASHIK	288171	406	1875	1469	
OSMANABAD	124374	3937	5374	1437	
KOLHAPUR	181903	212	1578	1366	
WARDHA	75113	1623	2941	1318	
SANGLI	132583	1324	2616	1292	
JALGAON	316732	3362	4004	642	
BEED	258662	945	1510	565	
SINDHUDURG	36729	2382	2913	531	
HINGOLI	124003	159	635	476	
DHULE	199567	1721	2099	378	
PARBHANI	189536	709	1063	354	
AHMEDNAGAR	293600	2342	2669	327	
LATUR	152079	330	644	314	
BHANDARA	123736	306	597	291	
BULDHANA	236559	15	144	129	
PUNE	113054	9	136	127	
NANDURBAR	199231	940	1036	96	
CHANDRAPUR	157806	117	192	75	
NANDED	351308	1456	1527	71	
JALNA	221851	505	573	68	
AKOLA	93150	37	73	36	
YAVATMAL	349478	110	128	18	
RAIGAD	50390	115	130	15	
AURANGABAD	260947	857	870	13	
PALGHAR	112736	353	357	4	
WASHIM	143381	321	325	4	
AMRAVATI	174143	85	85	0	
GONDIA	143614	200	200	0	
SOLAPUR	207486	606	606	0	
THANE	57329	2	2	0	
	Total	5760056	61199	98012	36813

उपक्रम क्र.९ ब : आवास प्लस मधील लाभार्थ्यांचे आधार सिडींग पूर्ण करणे

Aawas Plus Aadhar Seeding Report as on 14th Dec-2020

#SNo	District Name	Total Registered		Total Aadhar seeded		% Seeded		Total Aadhar To Be Seeded	
		Total HH registered	Total members registered	Total Aadhar seeded for HH till date	Total Aadhar seeded for Members till date	% HH	%MM	HH	MM
1	SINDHUDURG	36,729	92,584	36,372	87,741	99.03	94.77	357	4,843
2	BHANDARA	1,23,736	1,75,058	1,22,171	1,64,454	98.74	93.94	1,565	10,604
3	WARDHA	75,113	1,59,617	74,184	1,43,775	98.76	90.07	929	15,842
4	SATARA	1,18,101	2,07,875	1,14,032	1,79,367	96.55	86.29	4,069	28,508
5	NAGPUR	91,329	1,55,183	86,236	1,28,656	94.42	82.91	5,093	26,527
6	LATUR	1,52,079	2,71,793	1,47,434	2,18,500	96.95	80.39	4,645	53,293
7	CHANDRAPUR	1,57,806	2,79,879	1,39,578	2,22,428	88.45	79.47	18,228	57,451
8	GADCHIROLI	1,02,629	1,87,479	93,978	1,48,276	91.57	79.09	8,651	39,203
9	SANGLI	1,32,583	3,15,040	1,26,652	2,48,173	95.53	78.78	5,931	66,867
10	RATNAGIRI	78,746	1,56,593	73,665	1,17,087	93.55	74.77	5,081	39,506
11	PARBHANI	1,89,536	3,33,188	1,81,275	2,47,265	95.64	74.21	8,261	85,923
12	AHMEDNAGAR	2,93,600	4,98,771	2,83,701	3,68,282	96.63	73.84	9,899	1,30,489
13	BULDHANA	2,36,559	4,56,667	2,15,097	3,36,978	90.93	73.79	21,462	1,19,689
14	NANDURBAR	1,99,231	2,16,185	1,79,157	1,57,536	89.92	72.87	20,074	58,649
15	NANDED	3,51,308	6,05,305	3,21,647	4,37,876	91.56	72.34	29,661	1,67,429
16	KOLHAPUR	1,81,903	4,60,667	1,69,821	3,32,602	93.36	72.2	12,082	1,28,065
17	AKOLA	93,150	1,81,944	79,154	1,28,107	84.97	70.41	13,996	53,837
18	RAIGAD	50,390	1,19,939	44,906	83,234	89.12	69.4	5,484	36,705
19	SOLAPUR	2,07,486	3,74,201	1,98,483	2,49,729	95.66	66.74	9,003	1,24,472
20	PUNE	1,13,054	2,54,648	1,03,957	1,68,843	91.95	66.3	9,097	85,805
21	YAVATMAL	3,49,478	6,21,314	2,71,524	4,10,726	77.69	66.11	77,954	2,10,588
22	JALNA	2,21,851	2,95,766	1,88,737	1,94,940	85.07	65.91	33,114	1,00,826
23	WASHIM	1,43,381	2,99,263	1,37,220	1,93,718	95.7	64.73	6,161	1,05,545
24	PALGHAR	1,12,736	1,53,743	1,06,923	98,546	94.84	64.1	5,813	55,197
25	HINGOLI	1,24,003	2,01,515	1,15,417	1,28,603	93.08	63.82	8,586	72,912
26	OSMANABAD	1,24,374	2,13,049	1,05,630	1,35,187	84.93	63.45	18,744	77,862
27	AURANGABAD	2,60,947	3,90,628	2,43,101	2,43,780	93.16	62.41	17,846	1,46,848
28	JALGAON	3,16,732	5,06,297	2,76,816	2,99,133	87.4	59.08	39,916	2,07,164
29	BEED	2,58,662	3,36,111	2,44,490	1,84,410	94.52	54.87	14,172	1,51,701
30	DHULE	1,99,567	2,64,536	1,82,966	1,44,014	91.68	54.44	16,601	1,20,522
31	AMRAVATI	1,74,143	3,28,889	1,37,579	1,78,613	79	54.31	36,564	1,50,276
32	GONDIA	1,43,614	1,76,674	1,42,733	73,711	99.39	41.72	881	1,02,963
33	THANE	57,329	1,10,665	53,539	41,452	93.39	37.46	3,790	69,213
34	NASHIK	2,88,171	4,77,991	2,81,126	1,66,046	97.56	34.74	7,045	3,11,945
	Total	57,60,056	98,79,057	52,79,301	66,61,788	91.65	67.43	4,80,755	32,17,269

उपक्रम क्र.१० शासकीय योजनांशी कृतीसंगमव नावीन्यपूर्णउपक्रमांचीअंमलबजावणी करणे.

उज्वला योजना

#SNo	District	Eligible ben. for LPG connection As On 20th Nov	Eligible Ben for LPG connection As On 14th Dec	Achievement	House with LPG connection As On 20th Nov	House with LPG connection As On 14th Dec	Achievement
1	AHMEDNAGAR	23627	23872	245	5809	5809	0
2	AKOLA	21881	22050	169	3555	3555	0
3	AMRAVATI	41384	41694	310	5610	5610	0
4	AURANGABAD	11707	11839	132	2090	2090	0
5	BEED	9101	9201	100	1839	1839	0
6	BHANDARA	22775	23228	453	3121	3121	0
7	BULDHANA	15287	15423	136	2716	2716	0
8	CHANDRAPUR	17068	17118	50	1869	1869	0
9	DHULE	32440	32753	313	4087	4087	0
10	GADCHIROLI	12293	12433	140	962	962	0
11	GONDIA	29240	29846	606	4055	4055	0
12	HINGOLI	6047	6111	64	1120	1120	0
13	JALGAON	30071	30318	247	4698	4698	0
14	JALNA	6354	6398	44	1551	1551	0
15	KOLHAPUR	8043	8085	42	2084	2084	0
16	LATUR	6488	6515	27	1332	1332	0
17	NAGPUR	15525	15811	286	1968	1968	0
18	NANDED	18781	19033	252	3820	3820	0
19	NANDURBAR	75481	76328	847	2956	2956	0
20	NASHIK	51760	52062	302	6956	6956	0
21	OSMANABAD	3174	3191	17	783	783	0
22	PALGHAR	22468	22541	73	2061	2061	0
23	PARBHANI	3977	4003	26	931	931	0
24	PUNE	9438	9563	125	1522	1522	0
25	RAIGAD	5952	5989	37	396	396	0
26	RATNAGIRI	3968	3980	12	879	879	0
27	SANGLI	8913	8992	79	1929	1929	0
28	SATARA	6680	6700	20	1938	1938	0
29	SINDHUDURG	2570	2575	5	433	433	0
30	SOLAPUR	19662	19767	105	4935	4935	0
31	THANE	5776	5803	27	249	249	0
32	WARDHA	8217	8267	50	1732	1732	0
33	WASHIM	5467	5495	28	1086	1086	0
34	YAVATMAL	21535	21617	82	3767	3767	0
	Total	583150	588601	5451	84839	84839	0

महात्मा गांधी राष्ट्रीय ग्रामीण रोजगार हमी योजना

District	Total Man-days as on 20th Nov	Total Man-days as on 14th Dec	Abhiyan Achievement
NANDURBAR	84461	84928	467
BHANDARA	35624	36029	405
NASHIK	67172	67538	366
JALGAON	37735	38041	306
DHULE	39990	40233	243
AMRAVATI	52307	52525	218
YAVATMAL	36007	36203	196
CHANDRAPUR	30819	30990	171
GONDIA	39287	39457	170
NAGPUR	20294	20456	162
AKOLA	28019	28179	160
GADCHIROLI	20703	20861	158
WARDHA	14466	14599	133
PUNE	13867	13991	124
AHMEDNAGAR	33625	33742	117
NANDED	21308	21415	107
AURANGABAD	19914	20004	90
BULDHANA	27160	27235	75
PALGHAR	22143	22217	74
KOLHAPUR	11435	11504	69
LATUR	16805	16842	37
SANGLI	10448	10485	37
PARBHANI	8823	8854	31
HINGOLI	6870	6895	25
SATARA	12547	12572	25
WASHIM	13719	13744	25
RATNAGIRI	6773	6793	20
JALNA	4248	4267	19
SOLAPUR	14692	14711	19
OSMANABAD	8576	8593	17
THANE	7444	7461	17
RAIGAD	1692	1707	15
BEED	13016	13025	9
SINDHUDURG	1334	1339	5
Total	783323	787435	4112

उपक्रम क्र.१० (अ) शासकीय योजनांशी कृतीसंगम करणे

#SNo	District	Target PMAYG	Target All State Schemes	Total Target	Abhiyan Achievement					
					MGNREGA Total Man-days	Swatcha Bharat Mission	Jal Jeevan Mission	Ujjawala Yojana	Soubhagya Yojana	MSRLM
1	AHMEDNAGAR	56134	30450	86584	117			0		
2	AKOLA	47181	14198	61379	160			0		
3	AMRAVATI	93272	14486	107758	218			0		
4	AURANGABAD	23273	17756	41029	90			0		
5	BEED	20320	13231	33551	9			0		
6	BHANDARA	63597	15386	78983	405			0		
7	BULDHANA	30604	12190	42794	75			0		
8	CHANDRAPUR	32694	24728	57422	171			0		
9	DHULE	52614	12351	64965	243			0		
10	GADCHIROLI	23746	11477	35223	158			0		
11	GONDIA	92862	13480	106342	170			0		
12	HINGOLI	11335	9745	21080	25			0		
13	JALGAON	75723	17342	93065	306			0		
14	JALNA	13465	7126	20591	19			0		
15	KOLHAPUR	17047	10935	27982	69			0		
16	LATUR	11302	19988	31290	37			0		
17	NAGPUR	45792	9482	55274	162			0		
18	NANDED	50791	17863	68654	107			0		
19	NANDURBAR	111956	10307	122263	467			0		
20	NASHIK	72630	19111	91741	366			0		
21	OSMANABAD	6632	15251	21883	17			0		
22	PALGHAR	26966	6455	33421	74			0		
23	PARBHANI	7603	14543	22146	31			0		
24	PUNE	21818	10457	32275	124			0		
25	RAIGAD	9566	3833	13399	15			0		
26	RATNAGIRI	8100	5864	13964	20			0		
27	SANGLI	22172	7082	29254	37			0		
28	SATARA	14166	9559	23725	25			0		
29	SINDHUDURG	4947	1851	6798	5			0		
30	SOLAPUR	49500	15433	64933	19			0		
31	THANE	7395	3524	10919	17			0		
32	WARDHA	17575	8310	25885	133			0		
33	WASHIM	11091	7712	18803	25			0		
34	YAVATMAL	41521	19265	60786	196			0		
Total		1195390	430771	1626161	4112			0		

उपक्रम क्र.१० (ब) नावीन्यपूर्णउपक्रमांची अंमलबजावणी करणे

#SNo	District	Target PMAYG	Target All State Schemes	Total Target	Abhiyan Achievement				
					बहुमजली इमारत	गृहसंकूल उभारणे	घरकूल मार्ट	गृहकर्ज	मुलभूत सुविधांद्वारे आदर्श घरकुले
1	AHMEDNAGAR	56134	30450	86584					
2	AKOLA	47181	14198	61379					
3	AMRAVATI	93272	14486	107758					
4	AURANGABAD	23273	17756	41029					
5	BEED	20320	13231	33551					
6	BHANDARA	63597	15386	78983					
7	BULDHANA	30604	12190	42794					
8	CHANDRAPUR	32694	24728	57422					
9	DHULE	52614	12351	64965					
10	GADCHIROLI	23746	11477	35223					
11	GONDIA	92862	13480	106342					
12	HINGOLI	11335	9745	21080					
13	JALGAON	75723	17342	93065					
14	JALNA	13465	7126	20591					
15	KOLHAPUR	17047	10935	27982					
16	LATUR	11302	19988	31290					
17	NAGPUR	45792	9482	55274					
18	NANDED	50791	17863	68654					
19	NANDURBAR	111956	10307	122263					
20	NASHIK	72630	19111	91741					
21	OSMANABAD	6632	15251	21883					
22	PALGHAR	26966	6455	33421					
23	PARBHANI	7603	14543	22146					
24	PUNE	21818	10457	32275					
25	RAIGAD	9566	3833	13399					
26	RATNAGIRI	8100	5864	13964					
27	SANGLI	22172	7082	29254					
28	SATARA	14166	9559	23725					
29	SINDHUDURG	4947	1851	6798					
30	SOLAPUR	49500	15433	64933					
31	THANE	7395	3524	10919					
32	WARDHA	17575	8310	25885					
33	WASHIM	11091	7712	18803					
34	YAVATMAL	41521	19265	60786					
	Total	1195390	430771	1626161					