

Cumulative PMAY-G Progress Report as on 03-06-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			02.06.2021	03.06.2021	Achievement	Remaining	02.06.2021	03.06.2021	Achievement	Remaining	02.06.2021	03.06.2021	Achievement	Remaining
1	PALGHAR	25701	25674	25664	-10	37	25550	25550	0	151	22562	22598	36	3103
2	THANE	6744	6704	6703	-1	41	6685	6685	0	59	6074	6075	1	669
3	RATNAGIRI	6151	6078	6074	-4	77	5887	5887	0	264	4595	4689	94	1462
4	RAIGAD	7954	7768	7765	-3	189	7710	7710	0	244	6593	6603	10	1351
5	SINDHUDURG	3994	3661	3661	0	333	3640	3640	0	354	2899	2934	35	1060
6	KONKAN DIV	50544	49885	49867	-18	677	49472	49472	0	1072	42723	42899	176	7645
7	AURANGABAD	22138	22112	22112	0	26	20763	20763	0	1375	13418	13623	205	8515
8	PARBHANI	7167	6752	6752	0	415	6569	6569	0	598	4482	4510	28	2657
9	OSMANABAD	6048	5309	5309	0	739	5225	5225	0	823	3730	3755	25	2293
10	HINGOLI	10345	9473	9473	0	872	9267	9267	0	1078	7270	7306	36	3039
11	BEED	19700	18209	18210	1	1490	17261	17261	0	2439	10339	10373	34	9327
12	LATUR	10968	9259	9259	0	1709	8902	8902	0	2066	6819	6827	8	4141
13	JALNA	13338	11484	11488	4	1850	10827	10827	0	2511	7275	7399	124	5939
14	NANDED	49978	45165	45157	-8	4821	41597	41597	0	8381	21367	21431	64	28547
15	AURANGABAD DIV	139682	127763	127760	-3	11922	120411	120411	0	19271	74700	75224	524	64458
16	KOLHAPUR	14518	13039	13039	0	1479	12718	12685	-33	1833	9515	9561	46	4957
17	SATARA	13482	11195	11195	0	2287	9774	9759	-15	3723	7407	7451	44	6031
18	SANGLI	18698	15776	15776	0	2922	15213	15197	-16	3501	9467	9501	34	9197
19	PUNE	19030	15279	15279	0	3751	14079	14079	0	4951	9893	9906	13	9124
20	SOLAPUR	44769	36686	36689	3	8080	34352	34352	0	10417	21169	21211	42	23558
21	PUNE DIV	110497	91975	91978	3	18519	86136	86072	-64	24425	57451	57630	179	52867
22	GONDIA	82511	82510	82466	-44	45	81094	81094	0	1417	64484	64724	240	17787
23	GADCHIROLI	23043	21792	21794	2	1249	21369	21369	0	1674	13840	13851	11	9192
24	WARDHA	16267	13049	13049	0	3218	12988	12988	0	3279	8839	8853	14	7414
25	CHANDRAPUR	32078	28333	28333	0	3745	27636	27636	0	4442	18166	18484	318	13594
26	BHANDARA	56366	51433	51459	26	4907	49188	49188	0	7178	24916	25411	495	30955
27	NAGPUR	40145	32849	32829	-20	7316	28611	28611	0	11534	18866	18987	121	21158
28	NAGPUR DIV	250410	229966	229930	-36	20480	220886	220886	0	29524	149111	150310	1199	100100
29	DHULE	46953	46379	46379	0	574	46188	46188	0	765	35263	35383	120	11570
30	NASHIK	70468	68434	68434	0	2034	67812	67812	0	2656	52443	52477	34	17991
31	NANDURBAR	105751	99502	99502	0	6249	95577	95577	0	10174	69925	69972	47	35779
32	AHMEDNAGAR	47972	41711	41711	0	6261	41388	41388	0	6584	27622	27740	118	20232
33	JALGAON	67477	54424	54438	14	13039	51087	51087	0	16390	33039	33114	75	34363
34	NASHIK DIV	338621	310450	310464	14	28157	302052	302052	0	36569	218292	218686	394	119935
35	YAVATMAL	40151	38398	38405	7	1746	34291	34291	0	5860	21980	22062	82	18089
36	WASHIM	10807	8867	8870	3	1937	8295	8295	0	2512	5580	5582	2	5225
37	BULDHANA	28347	23762	23760	-2	4587	23180	23180	0	5167	15285	15325	40	13022
38	AKOLA	44572	38269	38269	0	6303	37007	37007	0	7565	23239	23378	139	21194
39	AMRAVATI	92186	67699	67801	102	24385	64146	64146	0	28040	43329	43463	134	48723
40	AMRAVATI DIV	216063	176995	177105	110	38958	166919	166919	0	49144	109413	109810	397	106253
Total		1105817	987034	987104	70	118713	945876	945812	-64	160005	651690	654559	2869	451258

State Scheme Report Cumulative as on 03-06-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			02-06-2021	03-06-2021	Achievement	Remaining Sanction	02-06-2021	03-06-2021	Achievement	Yet to give 1st Inst	02-06-2021	03-06-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5841	5841	0	23	4875	4907	32	957
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1559	1561	2	290
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3062	3063	1	437
4	RAIGAD	3830	3814	3814	0	16	3768	3774	6	56	3269	3274	5	556
5	PALGHAR	6415	6343	6343	0	72	6281	6281	0	134	4704	4722	18	1693
6	KONKAN DIV	21460	21355	21355	0	105	21209	21215	6	245	17469	17527	58	3933
7	SATARA	9559	9544	9544	0	15	9378	9378	0	181	7180	7182	2	2377
8	KOLHAPUR	10919	10843	10843	0	76	10680	10680	0	239	8618	8655	37	2264
9	SOLAPUR	15433	15250	15250	0	183	14802	14805	3	628	11677	11697	20	3736
10	SANGLI	7082	6849	6849	0	233	6360	6361	1	721	4744	4745	1	2337
11	PUNE	10457	9981	9989	8	468	9539	9541	2	916	7107	7126	19	3331
12	PUNE DIV	53450	52467	52475	8	975	50759	50765	6	2685	39326	39405	79	14045
13	AHMEDNAGAR	28571	28549	28549	0	22	28162	28163	1	408	19715	19771	56	8800
14	DHULE	12351	12253	12253	0	98	12148	12149	1	202	9415	9444	29	2907
15	JALGAON	17383	17280	17280	0	103	15824	15826	2	1557	10226	10277	51	7106
16	NASHIK	19111	18766	18766	0	345	18462	18491	29	620	10574	10600	26	8511
17	NANDURBAR	10307	9878	9878	0	429	9756	9760	4	547	6806	6807	1	3500
18	NASHIK DIV	87723	86726	86726	0	997	84352	84389	37	3334	56736	56899	163	30824
19	WASHIM	7712	7705	7709	4	3	7179	7179	0	533	4309	4309	0	3403
20	BULDHANA	12190	12140	12140	0	50	11880	11882	2	308	8052	8062	10	4128
21	YAVATMAL	19265	19098	19098	0	167	18478	18497	19	768	11636	11657	21	7608
22	AMRAVATI	14486	14199	14198	-1	288	13645	13645	0	841	9240	9270	30	5216
23	AKOLA	14198	13651	13665	14	533	13208	13217	9	981	7241	7268	27	6930
24	AMRAVATI DIV	67851	66793	66810	17	1041	64390	64420	30	3431	40478	40566	88	27285
25	WARDHA	8310	8310	8310	0	0	8227	8240	13	70	5768	5770	2	2540
26	NAGPUR	9482	9196	9200	4	282	8912	8913	1	569	7147	7174	27	2308
27	BHANDARA	15386	14770	14770	0	616	13981	13982	1	1404	8542	8583	41	6803
28	GADCHIROLI	11477	10831	10847	16	630	10542	10543	1	934	6548	6567	19	4910
29	GONDIA	13480	9569	9569	0	3911	9168	9170	2	4310	7280	7283	3	6197
30	CHANDRAPUR	24728	20648	20732	84	3996	19842	19850	8	4878	10071	10295	224	14433
31	NAGPUR DIV	82863	73324	73428	104	9435	70672	70698	26	12165	45356	45672	316	37191
32	OSMANABAD	15251	15186	15188	2	63	12063	12116	53	3135	5236	5295	59	9956
33	PARBHANI	14543	14266	14267	1	276	13820	13822	2	721	9640	9661	21	4882
34	AURANGABAD	17770	17397	17397	0	373	16193	16200	7	1570	7405	7490	85	10280
35	HINGOLI	9745	9269	9269	0	476	8993	8998	5	747	7178	7191	13	2554
36	JALNA	9508	8365	8366	1	1142	6434	6458	24	3050	3886	3917	31	5591
37	LATUR	19992	18631	18675	44	1317	15423	15441	18	4551	11701	11743	42	8249
38	BEED	16424	13458	13458	0	2966	11911	11916	5	4508	7275	7284	9	9140
39	NANDED	17863	14783	14791	8	3072	12499	12502	3	5361	6809	6827	18	11036
40	AURANGABAD DIV	121096	111355	111411	56	9685	97336	97453	117	23643	59130	59408	278	61688
Total		434443	412020	412205	185	22238	388718	388940	222	45503	258495	259477	982	174966

Delayed Houses-I as on 03.06.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		02-06-2021	03-06-2021	Achievement	02-06-2021	03-06-2021	Achievement	02-06-2021	03-06-2021	Achievement	02-06-2021	03-06-2021	Achievement
1	BHANDARA	5209	5064	-145	4438	4313	-125	2892	2821	-71	1618	1584	-34
2	CHANDRAPUR	2850	2802	-48	2608	2564	-44	2460	2427	-33	2026	2006	-20
3	NAGPUR	2651	2619	-32	2175	2151	-24	1843	1822	-21	1198	1187	-11
4	GONDIA	2911	2875	-36	2311	2283	-28	1947	1927	-20	800	798	-2
5	WARDHA	1101	1093	-8	986	978	-8	930	922	-8	833	827	-6
6	GADCHIROLI	3260	3257	-3	3099	3097	-2	2860	2858	-2	2121	2120	-1
7	NAGPUR DIV	17982	17710	-272	15617	15386	-231	12932	12777	-155	8596	8522	-74
8	AURANGABAD	2326	2278	-48	2090	2053	-37	1800	1770	-30	1639	1615	-24
9	NANDED	6567	6543	-24	5645	5621	-24	5323	5302	-21	4588	4571	-17
10	JALNA	1037	1016	-21	942	921	-21	870	851	-19	639	628	-11
11	HINGOLI	610	591	-19	480	463	-17	390	373	-17	260	252	-8
12	OSMANABAD	407	402	-5	363	360	-3	361	358	-3	347	344	-3
13	PARBHANI	644	641	-3	600	597	-3	520	517	-3	458	455	-3
14	BEED	1797	1792	-5	1683	1679	-4	1367	1365	-2	1066	1064	-2
15	LATUR	658	658	0	641	641	0	592	592	0	533	533	0
16	AURANGABAD DIV	14046	13921	-125	12444	12335	-109	11223	11128	-95	9530	9462	-68
17	NANDURBAR	18950	18917	-33	18058	18025	-33	15201	15174	-27	10623	10605	-18
18	DHULE	3733	3710	-23	3463	3443	-20	3343	3323	-20	2616	2605	-11
19	JALGAON	5574	5545	-29	4916	4896	-20	4581	4564	-17	4128	4113	-15
20	AHMEDNAGAR	4780	4755	-25	4293	4276	-17	3830	3819	-11	3634	3624	-10
21	NASHIK	5652	5647	-5	4827	4823	-4	3671	3668	-3	3341	3338	-3
22	NASHIK DIV	38689	38574	-115	35557	35463	-94	30626	30548	-78	24342	24285	-57
23	SOLAPUR	2482	2456	-26	2425	2402	-23	2355	2332	-23	2260	2237	-23
24	SANGLI	1926	1908	-18	1714	1697	-17	1603	1586	-17	1415	1399	-16
25	SATARA	664	648	-16	625	611	-14	588	574	-14	542	531	-11
26	KOLHAPUR	733	724	-9	668	659	-9	433	427	-6	411	405	-6
27	PUNE	1715	1709	-6	1498	1492	-6	1362	1359	-3	1173	1173	0
28	PUNE DIV	7520	7445	-75	6930	6861	-69	6341	6278	-63	5801	5745	-56
29	AKOLA	4492	4467	-25	4005	3983	-22	3772	3751	-21	3378	3360	-18
30	YAVATMAL	4182	4157	-25	3963	3947	-16	3782	3766	-16	3251	3237	-14
31	AMRAVATI	7353	7334	-19	6852	6834	-18	6155	6143	-12	5178	5167	-11
32	BULDHANA	2558	2551	-7	2264	2258	-6	2031	2026	-5	1761	1757	-4
33	WASHIM	911	911	0	894	894	0	778	778	0	763	763	0
34	AMRAVATI DIV	19496	19420	-76	17978	17916	-62	16518	16464	-54	14331	14284	-47
35	PALGHAR	2344	2308	-36	2248	2215	-33	2186	2155	-31	927	921	-6
36	RATNAGIRI	107	102	-5	80	76	-4	75	71	-4	66	63	-3
37	THANE	302	301	-1	253	252	-1	238	237	-1	224	223	-1
38	RAIGAD	338	336	-2	302	302	0	300	300	0	274	274	0
39	SINHDURG	158	156	-2	111	111	0	75	75	0	61	61	0
40	KONKAN DIV	3249	3203	-46	2994	2956	-38	2874	2838	-36	1552	1542	-10
Total		100982	100273	-709	91520	90917	-603	80514	80033	-481	64152	63840	-312

Delayed Houses -II as on 03.06.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		02.06.2021	03.06.2021	Achievement	02.06.2021	03.06.2021	Achievement	02.06.2021	03.06.2021	Achievement
1	AKOLA	4876	4920	44	825	827	2	1271	1262	-9
2	AMRAVATI	6248	6330	82	1300	1314	14	2509	2513	4
3	BULDHANA	2793	2816	23	532	538	6	697	693	-4
4	WASHIM	1180	1180	0	318	321	3	123	125	2
5	YAVATMAL	3851	3928	77	875	879	4	1147	1137	-10
6	AMRAVATI DIV	18948	19174	226	3850	3879	29	5747	5730	-17
7	AURANGABAD	3582	3585	3	664	688	24	542	509	-33
8	BEED	4484	4484	0	798	798	0	139	139	0
9	HINGOLI	1299	1302	3	283	284	1	43	33	-10
10	JALNA	1900	1939	39	328	333	5	159	149	-10
11	LATUR	1336	1336	0	303	309	6	57	57	0
12	NANDED	13333	13486	153	1572	1594	22	383	393	10
13	OSMANABAD	1064	1064	0	278	279	1	28	28	0
14	PARBHANI	1260	1264	4	249	256	7	30	32	2
15	AURANGABAD DIV	28258	28460	202	4475	4541	66	1381	1340	-41
16	PALGHAR	834	834	0	522	524	2	814	799	-15
17	RAIGAD	588	595	7	153	154	1	32	31	-1
18	RATNAGIRI	316	316	0	38	38	0	70	60	-10
19	SINDHUDURG	271	271	0	55	65	10	46	46	0
20	THANE	267	268	1	86	86	0	44	43	-1
21	KONKAN DIV	2276	2284	8	854	867	13	1006	979	-27
22	BHANDARA	8685	8772	87	653	666	13	1770	1701	-69
23	CHANDRAPUR	3053	3068	15	659	699	40	1220	1210	-10
24	GADCHIROLI	2413	2418	5	1025	1030	5	734	753	19
25	GONDIA	8022	8143	121	1864	1876	12	329	322	-7
26	NAGPUR	3480	3506	26	469	476	7	834	823	-11
27	WARDHA	1303	1303	0	151	152	1	423	419	-4
28	NAGPUR DIV	26956	27210	254	4821	4899	78	5310	5228	-82
29	AHMEDNAGAR	6312	6355	43	1103	1169	66	565	580	15
30	DHULE	5397	5442	45	1389	1405	16	998	995	-3
31	JALGAON	10929	10928	-1	1277	1280	3	600	585	-15
32	NANDURBAR	6990	7002	12	5914	5957	43	9024	9135	111
33	NASHIK	6542	6560	18	1584	1619	35	1949	1963	14
34	NASHIK DIV	36170	36287	117	11267	11430	163	13136	13258	122
35	KOLHAPUR	2154	2164	10	224	229	5	24	23	-1
36	PUNE	2132	2135	3	433	456	23	213	217	4
37	SANGLI	3959	3951	-8	364	391	27	109	104	-5
38	SATARA	1096	1099	3	149	149	0	145	143	-2
39	SOLAPUR	7827	7872	45	766	794	28	334	339	5
40	PUNE DIV	17168	17221	53	1936	2019	83	825	826	1
Total		129776	130636	860	27203	27635	432	27405	27361	-44